

APPLICATION AND CERTIFICATION FOR PAYMENT

Payment Application #9 for the Africa Savannah Project

To: Fresno Chaffee Zoo Corp.
894 W. Belmont Ave
Fresno Ca 93728

From: Harris Construction Co., Inc.
5286 E. Home Avenue
Fresno Ca 93727

Period: September 1, 2014 through September 30, 2014

Application is made for payment, as shown below, in connection with attached Detailed Billing Report.

Original Contract Amount	\$44,263,000.00
Approved Change Orders	\$844,270.00
Contract Sum To Date	\$45,107,270.00
Total Completed and Stored To Date	\$20,157,495.95
Retention	\$914,058.55
Total Earned To Date	\$19,243,437.40
Previous Applications	\$16,409,949.13
Current Payment Due	\$2,833,487.90
Balance to Finish	\$24,949,774.05

15/

2/

Harris
retention = \$139,113.44

Harris Construction, Inc. certifies that to the best of their knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Harris Construction Company, Inc.

By: Steve Platon

Date: 10/13/14

OWNER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect, Owner, Project Manager and Inspector of Record certify that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment due.

Steve Platon 10 Oct 14
Owner Date

Oliver M. [Signature] 10/15/14
Architect Date

[Signature] 10.13.14
Project Manager Date

[Signature]
Inspector of Record Date



HARRIS CONSTRUCTION CO., INC.
5286 E. HOME AVENUE
FRESNO CA 93727

FRESNO CHAFFEE ZOO CORPORATION
894 W. BELMONT AVENUE
FRESNO, CA. 93728

CERTIFICATE FOR RETENTION PAYMENT
CERTIFICATE NO. 9R
AFRICA EXHIBIT CHAFFEE ZOO JOB NO. 1254
DATE: OCTOBER 2, 2014

ORIGINAL AMOUNT OF CONTRACT	\$ 44,263,000.00
NET CHANGE BY CHANGE ORDERS.....	<u>844,270.00</u>
CONTRACT SUM TO DATE.....	<u>\$ 45,107,270.00</u>
AMOUNT DUE CONTRACTOR TO DATE.....	<u>\$ 20,157,495.95</u>
RETENTION.....	<u>\$ 914,058.55</u>
LESS PREVIOUS RETENTION CERTIFICATES.....	<u>\$ 774,945.09</u>
AMOUNT OF THIS CERTIFICATE.....	<u>\$ 139,113.46</u>

Measure Z - Capital
January 1 - September 30, 2014

	Utility	Architectural	Architectural	Construction	Construction	Capital	Animal				
	Improvements	Water Play Area	Services-Africa	Africa	Sea Lion Cove	Projects	Acq/Trans	Graphics	Wire Fees	Adjustment	Claim Total
2014-1C	\$328,768.69	\$57,430.36	\$114,961.58	\$254,002.00					\$10.00		\$755,172.63
2014-2C	\$217,521.32			\$1,489,920.20					\$10.00		\$1,707,451.52
2014-3C				\$1,714,873.85					\$10.00		\$1,714,883.85
2014-4C	\$25,536.63	\$18,091.20	\$279,210.42	\$52,739.77					\$10.00		\$375,588.02
2014-5C				\$2,124,072.30					\$10.00		\$2,124,082.30
2014-6C				\$1,657,155.78					\$10.00		\$1,657,165.78
2014-7C				\$1,954,029.59					\$10.00		\$1,954,039.59
2014-8C	\$9,340.73	\$4,633.44	\$186,509.02	\$34,821.78					\$10.00		\$235,314.97
2014-9C				\$3,775,208.44					\$10.00		\$3,775,218.44
2014-10C				\$3,510,801.99					\$10.00		\$3,510,811.99
2014-11C	\$12,421.22	\$4,901.25	\$296,940.36	\$209,821.78					\$10.00		\$524,094.61
2014-12C				\$774,945.09							
2014-13C				\$2,972,601.73							
Total	\$593,588.59	\$85,056.25	\$877,621.38	\$20,524,994.30	\$0.00	\$0.00	\$0.00	\$0.00	\$110.00		\$22,081,370.52
										Less wire fees:	-\$110.00
										Total	\$22,081,260.52
2014 Budget	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$20,000.00	\$0.00	\$250.00		\$20,250.00
Increase to Budget	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00
Write off from prior yr											
Spent YTD	\$755,062.12	\$80,155.00	\$1,302,770.78	\$50,865,567.22	\$23,475.64	\$395,126.22	\$0.00	\$33,598.70	\$0.00		\$53,455,755.68
Funds remaining	\$593,588.59	\$85,056.25	\$877,621.38	\$20,524,994.30	\$0.00	\$0.00	\$0.00	\$0.00	\$110.00		\$22,081,370.52
	\$161,473.53	-\$4,901.25	\$425,149.40	\$30,340,572.92	\$23,475.64	\$395,126.22	\$20,000.00	\$33,598.70	\$140.00		\$31,394,635.16
							\$448,724.92				

Measure Z - Capital
January 1 - September 30, 2014

Requested			2010	2011	2012	2013	2014	Capital Projects	
								Funds	expires
2010	Reptile	\$720,000	\$183,804.49	\$27,172.60	\$11,416.00	\$0.00		\$0.00	
	Bird of Prey	\$50,000	\$0.00	\$44,944.17	\$0.00	\$0.00		\$0.00	
	Vet Quarantine	\$50,000	\$750.00	\$29,187.26	\$19,425.67	\$0.00		\$0.00	
	Tiger	\$40,000	\$287.98	\$35,442.69	\$0.00	\$0.00		\$0.00	
	Dino Dig	\$70,000	\$70,000.00	\$0.00	\$0.00	\$0.00		\$0.00	
2011	Cobra	\$300,000	\$0.00	\$0.00	\$39,840.15	\$83,473.57		\$0.00	06/30/2013
	EIR Legal	\$100,000	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	06/30/2013
	Front Entrance	\$85,000	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	06/30/2013
	Café Plaza	\$50,000	\$0.00	\$23,557.42	\$26,442.58	\$0.00		\$0.00	06/30/2013
	Reptile Plaza	\$50,000	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00	06/30/2013
	Misc	\$50,000	\$0.00	\$10,340.00	\$0.00	\$0.00		\$0.00	06/30/2013
2012	Reptile (2012)	\$509,000			\$12,123.74	\$405,812.60		\$91,063.66	06/30/2014
	Otters	\$200,000	\$0.00	\$0.00	\$36,602.08	\$163,397.92		(\$0.00)	06/30/2014
	Exploration Station	\$100,000	\$0.00	\$0.00	\$0.00			\$100,000.00	06/30/2014
	Tropical Treasures	\$100,000	\$0.00	\$0.00	\$10,595.95	\$24,466.08		\$64,937.97	06/30/2014
	Giraffe Pathway	\$60,000	\$0.00	\$0.00	\$57,600.20	\$0.00			06/30/2014
	Misc	\$40,000	\$0.00	\$0.00	\$0.00	\$0.00			06/30/2014
2013	Front Entrance	\$85,000	\$0.00	\$0.00	\$0.00	\$0.00		\$85,000.00	06/30/2015
	Reptile Plaza	\$50,000	\$0.00	\$0.00	\$0.00	\$0.00		\$50,000.00	06/30/2015
	Cobra	176,686.28	\$0.00	\$0.00	\$0.00	\$172,561.69		\$4,124.59	06/30/2015
	Animal								
2014	Acquisition and Transportation	\$20,000						\$20,000.00	
								\$415,126.22	
	Graphics	\$50,000	\$0.00	\$16,401.30	\$0.00			\$33,598.70	06/30/2015
								<u>\$448,724.92</u>	

Fresno's Chaffee Zoo Corporation
General Ledger Report
 October 17 2014

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
10/01/2014			<i>Account Beginning Balance</i>			\$17,662,777.25	
10/05/2014	9328-76	Accounts Payable	Knights Pumping & Portable Ser-fencing	\$116.49			Africa Exhibit
10/05/2014	9328-78	Accounts Payable	Knights Pumping & Portable Ser-fencing	\$116.49			Africa Exhibit
10/05/2014	9328-139	Accounts Payable	Robert Boro Landscape Architec-Africa	\$3,480.00			Africa Exhibit
10/05/2014	9328-142	Accounts Payable	Technicon Engineering Services-Africa	\$367.50			Africa Exhibit
10/05/2014	9328-146	Accounts Payable	Technicon Engineering Services-Africa	\$14,618.50			Africa Exhibit
10/05/2014	9328-152	Accounts Payable	City of Fresno-Africa	\$14,900.00			Africa Exhibit
10/05/2014	9328-183	Accounts Payable	Clark Pest Control-Africa	\$528.00			Africa Exhibit
10/16/2014	9345-5	Accounts Payable	Murray's Asphalt Services-Admin office relo	\$4,500.00			Africa Exhibit
10/17/2014	9345-15	Accounts Payable	Harris Construction Co., Inc.-Africa App #9	\$2,833,488.27			Africa Exhibit
10/17/2014	9345-17	Accounts Payable	United Security Bank-Africa App #9	\$139,113.46			Africa Exhibit
			<i>Account Subtotals</i>	\$3,011,228.71	\$0.00		
10/17/2014			<i>Account Net Change</i>			\$3,011,228.71	
10/17/2014			<i>Account Ending Balance</i>			\$20,674,005.96	
10/01/2014			<i>Grand Total Beginning Balance</i>			\$17,662,777.25	
10/17/2014			<i>Grand Total Net Change</i>			\$3,011,228.71	
10/17/2014			<i>Grand Total Ending Balance</i>			\$20,674,005.96	

APPLICATION AND CERTIFICATION FOR PAYMENT

Payment Application #9 for the Africa Savannah Project

To: Fresno Chaffee Zoo Corp.
894 W. Belmont Ave
Fresno Ca 93728

From: Harris Construction Co., Inc.
5286 E. Home Avenue
Fresno Ca 93727


Period: September 1, 2014 through September 30, 2014

Application is made for payment, as shown below, in connection with attached Detailed Billing Report.

Original Contract Amount	\$44,263,000.00
Approved Change Orders	\$844,270.00
Contract Sum To Date	\$45,107,270.00
Total Completed and Stored To Date	\$20,157,495.95
Retention	\$914,058.55
Total Earned To Date	\$19,243,437.40
Previous Applications	\$16,409,949.13
Current Payment Due	\$2,833,488.27
Balance to Finish	\$24,949,774.05

Harris Construction, Inc. certifies that to the best of their knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


Contractor: Harris Construction Company, Inc.


By:  Date: 10/13/14

OWNER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect, Owner, Project Manager and Inspector of Record certify that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment due.


 16 Oct 14
Owner Date

 10/15/14
Architect Date

 10.13.14
Project Manager Date

Inspector of Record Date

CASHFLOW ENVELOPE DIAGRAM
ACTUAL vs BASELINE PROJECTED EARNINGS



TABULAR CASHFLOW REPORT
ORIGINAL CONTRACT DOLLARS ONLY

Period Ending	Pay Application	Early Schedule		Late Schedule		Actual Earnings	
		Period	Cumulative	Period	Cumulative	Period	Cumulative
6-Jan-14			0		0		0
31-Jan-14	1	1790020	1790020	461694	461694	1000554	1000554
28-Feb-14	2	2307888	4097908	1166430	1628124	492781	1493335
31-Mar-14	3	4214902	8312810	2162321	3790445	1751586	3244921
30-Apr-14	4	7011671	15324481	2498864	6289309	2144322	5389243
31-May-14	5	5181871	20506352	1640849	7930158	1798440	7187683
30-Jun-14	6	3445832	23952184	2185486	10115644	2016332	9204015
31-Jul-14	7	3703673	27655857	3817296	13932940	3633463	12837478
31-Aug-14	8	3527979	31183836	4675343	18608283	3466112	16303590
30-Sep-14	9	2954867	34138703	4540977	23149260	2987938	19291528
31-Oct-14	10	2745859	36884562	4034509	27183769		
30-Nov-14	11	1630344	38514906	3379184	30562953		
31-Dec-14	12	1716265	40231171	3437114	34000067		
31-Jan-15	13	1299578	41530749	1610250	35610317		
28-Feb-15	14	870922	42401671	1121482	36731799		
31-Mar-15	15	926298	43327969	2218126	38949925		
30-Apr-15	16	483289	43811258	1931753	40881678		
31-May-15	17	200774	44012032	2082104	42963782		
30-Jun-15	18	220851	44232883	1138598	44102380		
31-Jul-15	19	30117	44263000	160620	44263000		



HARRIS CONSTRUCTION CO., INC.
5286 E. HOME AVENUE
FRESNO CA 93727

FRESNO CHAFFEE ZOO CORPORATION
894 W. BELMONT AVENUE
FRESNO, CA. 93728

CERTIFICATE FOR RETENTION PAYMENT
CERTIFICATE NO. 9R
AFRICA EXHIBIT CHAFFEE ZOO JOB NO. 1254
DATE: OCTOBER 2, 2014

ORIGINAL AMOUNT OF CONTRACT	\$ 44,263,000.00
NET CHANGE BY CHANGE ORDERS.....	<u>844,270.00</u>
CONTRACT SUM TO DATE.....	<u>\$ 44 45,107,270.00</u>

AMOUNT DUE CONTRACTOR TO DATE.....	<u>\$ 20,157,495.95</u>
RETENTION.....	<u>\$ 914,058.55</u>
LESS PREVIOUS RETENTION CERTIFICATES.....	<u>\$ 774,945.09</u>
AMOUNT OF THIS CERTIFICATE.....	<u>\$ 44 139,113.46 3/</u>

Payments to be made to United Security Bank Escrow Account #1413724
2151 West Shaw Avenue, Fresno CA 93711 Attn: Paul Thaxter

BANK INFORMATION: UNITED SECURITY BANK
2151 WEST SHAW AVENUE
FRESNO CA 93711
ACCOUNT #1413724
ATTN: PAUL THAXTER

REPORT DATE 30SEP14
15:34

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 1

	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CHG	REM'G TO COMPLETE	RETENTION
ACELEC	- A-C ELECTRIC COMPANY							
	ORIGINAL CONTRACT	3709818.00	1140525.00	280099.00	1420624.00	38.3	2289194.00	71031.20
	CHANGE ORDERS	60968.00	46956.00	14012.00	60968.00	100.0	0.00	3048.40
		3770786.00	1187481.00	26/ 279,405.45	1481592.00	39.3	2289194.00	74079.60
ATHRUZ	- A THRU Z CONSULTING							
	ORIGINAL CONTRACT	2977643.00	0.00	138070.35	138070.35	4.6	2839572.65	6903.52
	CHANGE ORDERS	-53978.00	0.00	0.00	0.00		-53978.00	0.00
		2923665.00	0.00	30/ 131,166.83	138070.35	4.7	2785594.65	6903.52
BEDROCK	- BEDROCK							
	ORIGINAL CONTRACT	7600.00	7600.00	0.00	7600.00	100.0	0.00	380.00
	CHANGE ORDERS	875.00	0.00	0.00	0.00		875.00	0.00
		8475.00	7600.00	0.00	7600.00	89.7	875.00	380.00
BTHAN	- B.T. MANCINI							
	ORIGINAL CONTRACT	53229.00	11125.00	0.00	11125.00	20.9	42104.00	556.25
		53229.00	11125.00	0.00	11125.00	20.9	42104.00	556.25
CENCAL	- CENCAL DEMOLITION							
	ORIGINAL CONTRACT	211250.00	210000.00	1250.00	211250.00	100.0	0.00	10562.50
	CHANGE ORDERS	72310.00	61780.00	0.00	61780.00	85.4	10530.00	3089.00
		283560.00	271780.00	34/ 1,187.50	273030.00	96.3	10530.00	13651.50
CHILDS	- CHILDS & CO.							
	ORIGINAL CONTRACT	201265.00	167575.00	0.00	167575.00	83.3	33690.00	8378.75
	CHANGE ORDERS	6453.00	4595.00	0.00	4595.00	71.2	1858.00	229.75
		207718.00	172170.00	0.00	172170.00	82.9	35548.00	8608.50
COLLINS	- COLLINS ELECTRIC							
	ORIGINAL CONTRACT	160346.00	160346.00	0.00	160346.00	100.0	0.00	8017.30
	CHANGE ORDERS	2269.00	2269.00	0.00	2269.00	100.0	0.00	113.45
		162615.00	162615.00	0.00	162615.00	100.0	0.00	8130.75
COST	- COST OF WISCONSIN							
	ORIGINAL CONTRACT	5990988.00	1526563.55	336890.40	1863453.95	31.1	4127534.05	93172.70
	CHANGE ORDERS	-125080.00	-132000.00	0.00	-132000.00	105.5	6920.00	-6600.00
		5865908.00	1394563.55	38/ 320,045.86	1731453.95	29.5	4134454.05	86572.70
CTU	- CIU							
	ORIGINAL CONTRACT	513165.00	443651.25	69513.75	513165.00	100.0	0.00	25658.25
	CHANGE ORDERS	-106185.00	0.00	-106185.00	-106185.00	100.0	0.00	-5309.25
		406980.00	443651.25	40/ -34,837.69	406980.00	100.0	0.00	20349.00
DINUBA	- DINUBA HOUSE MOVERS							
	CHANGE ORDERS	49700.00	43200.00	6500.00	49700.00	100.0	0.00	0.00
		49700.00	43200.00	42/ 6500.00	49700.00	100.0	0.00	0.00
DORFM	- DORMEIER MASONRY							
	ORIGINAL CONTRACT	748600.00	178050.00	16100.00	194150.00	25.9	554450.00	9707.50
	CHANGE ORDERS	30693.00	1171.00	0.00	1171.00	3.8	29522.00	58.55
		779293.00	179221.00	44/ 15,295	195321.00	25.1	583972.00	9766.05

REPORT DATE 30SEP14
15:34

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 2

	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
EARTH	- EARTH SHELTER DEVELOPERS							
	ORIGINAL CONTRACT	71441.00	29005.00	10200.00	39205.00	54.9	32236.00	1960.25
		71441.00	29005.00	46/ 9,690	39205.00	54.9	32236.00	1960.25
ELITE	- ELITE LANDSCAPING							
	ORIGINAL CONTRACT	1633439.00	668663.00	250000.00	918663.00	56.2	714776.00	45933.15
	ALLOWANCE FOR LANDSCAPING	141252.00	93226.00	0.00	93226.00	66.0	48026.00	4661.30
	CHANGE ORDERS	809622.00	563941.46	31930.54	595872.00	73.6	213750.00	29793.60
		2584313.00	1325830.46	47/ 267,834.01	1607761.00	62.2	976552.00	80388.05
EXTREME	- EXTREME INDUSTRIAL COATINGS							
	ORIGINAL CONTRACT	89800.00	0.00	0.00	0.00		89800.00	0.00
		89800.00	0.00	0.00	0.00		89800.00	0.00
FPLUMB	- FRESNO PLUMBING							
	ORIGINAL CONTRACT	997242.00	307672.00	54544.00	362216.00	36.3	635026.00	18110.80
	CHANGE ORDERS	18449.00	19407.00	0.00	19407.00	105.2	-958.00	970.35
		1015691.00	327079.00	52/ 51,816.80	381623.00	37.6	634068.00	19081.15
GOLDEN	- GOLDEN STATE STEEL							
	ORIGINAL CONTRACT	1022875.00	293950.00	342691.00	636641.00	62.2	386234.00	31832.05
	CHANGE ORDERS	25342.00	0.00	0.00	0.00		25342.00	0.00
		1048217.00	293950.00	55/ 325,556.45	636641.00	60.7	411576.00	31832.05
GRAHAM	- GRAHAM PREWETT							
	ORIGINAL CONTRACT	2288000.00	869500.00	59000.00	928500.00	40.6	1359500.00	46425.00
		2288000.00	869500.00	57/ 56,050	928500.00	40.6	1359500.00	46425.00
HANKIN	HANKIN SPECIALTY ELEVATORS							
	ORIGINAL CONTRACT	28200.00	0.00	0.00	0.00		28200.00	0.00
		28200.00	0.00	0.00	0.00		28200.00	0.00
HARRIS	- HARRIS CONSTRUCTION CO., INC.							
	CONSTRUCTION SERVICES	3660937.00	1642792.50	70/ 183832.34	1826624.86	49.9	1834312.14	0.00
	DIRECT WORK	6728821.00	3498270.40	71/ 542,501.78	4091849.90	60.8	2636971.10	204592.49
	CHANGE ORDERS	-204108.00	70260.00		47743.00	-23.4	-251851.00	2387.15
		10185650.00	5211330.92	726,334.12	5966217.76	58.6	4219432.24	206979.64
HAYDON	- HAYDON CONSTRUCTION							
	ORIGINAL CONTRACT	977854.00	972154.00	1700.00	973854.00	99.6	4000.00	48692.70
	CHANGE ORDERS	196969.00	168901.00	28068.00	196969.00	100.0	0.00	9848.45
		1174823.00	1141055.00	73/ 28,279.60	1170823.00	99.7	4000.00	58541.15
HREBAR	- HARRIS REBAR FRESNO INC.							
	ORIGINAL CONTRACT	878229.00	476798.39	44396.00	521194.39	59.3	357034.61	26059.72
	CHANGE ORDERS	16645.00	1939.00	14706.00	16645.00	100.0	0.00	832.25
		894874.00	478737.39	77/ 56,146.90	537839.39	60.1	357034.61	26891.97
IBA	- INGLES-BRAUN & ASSOCIATES							
	ORIGINAL CONTRACT	126350.00	94406.00	3023.50	97429.50	77.1	28920.50	4871.48
	CHANGE ORDERS	2487.00	1477.00	1010.00	2487.00	100.0	0.00	124.35
		128837.00	95883.00	79/ 3,831.82	99916.50	77.6	28920.50	4995.83

REPORT DATE 30SEP14
15:34

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 3

	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
JERICO	- JERICO FIRE PROTECTION							
	ORIGINAL CONTRACT	99900.00	9307.15	0.00	9307.15	9.3	90592.85	465.36
		99900.00	9307.15	0.00	9307.15	9.3	90592.85	465.36
JORGEN	- JORGENSEN CO.							
	ORIGINAL CONTRACT	1004.00	0.00	0.00	0.00		1004.00	0.00
		1004.00	0.00	0.00	0.00		1004.00	0.00
KARSYN	- KARSYN CONSTRUCTION							
	ORIGINAL CONTRACT	1211850.00	399912.50	56000.00	455912.50	37.6	755937.50	22795.63
	CHANGE ORDERS	3670.00	0.00	3670.00	3670.00	100.0	0.00	183.50
		1215520.00	399912.50	59670.00	459582.50	37.8	755937.50	22979.13
LANDSC	- LANDSCAPING (REM'G ALLOWANCE)							
	ORIGINAL CONTRACT	225309.00	0.00	0.00	0.00		225309.00	0.00
		225309.00	0.00	0.00	0.00		225309.00	0.00
MDBARN	- MD BARN MASTER							
	ORIGINAL CONTRACT	1150893.00	728216.00	101419.00	829635.00	72.1	321258.00	41481.75
		1150893.00	728216.00	96348.05	829635.00	72.1	321258.00	41481.75
NELSON	- NELSON'S PAINTING							
	ORIGINAL CONTRACT	173000.00	0.00	0.00	0.00		173000.00	0.00
		173000.00	0.00	0.00	0.00		173000.00	0.00
SACTO	- SACRAMENTO INSULATION							
	ORIGINAL CONTRACT	87245.00	3625.00	0.00	3625.00	4.2	83620.00	181.25
		87245.00	3625.00	0.00	3625.00	4.2	83620.00	181.25
SAFART	- SAFARI THATCH							
	ORIGINAL CONTRACT	47305.00	47305.00	0.00	47305.00	100.0	0.00	2365.25
	CHANGE ORDERS	24494.00	24494.00	0.00	24494.00	100.0	0.00	1224.70
		71799.00	71799.00	0.00	71799.00	100.0	0.00	3589.95
SANJOAQ	- SAN JOAQUIN GLASS							
	ORIGINAL CONTRACT	767121.00	64589.00	16196.00	80785.00	10.5	686336.00	4039.25
	CHANGE ORDERS	1603.00	0.00	0.00	0.00		1603.00	0.00
		768724.00	64589.00	16196.00	80785.00	10.5	687939.00	4039.25
SHELCO	- SHELCO INDUSTRIES							
	ORIGINAL CONTRACT	31559.00	0.00	0.00	0.00		31559.00	0.00
		31559.00	0.00	0.00	0.00		31559.00	0.00
SMITH	- THE SMITH COMPANY							
	ORIGINAL CONTRACT	17236.00	0.00	1724.00	1724.00	10.0	15512.00	86.20
		17236.00	0.00	1637.80	1724.00	10.0	15512.00	86.20
STRATEG	- STRATEGIC MECHANICAL							
	ORIGINAL CONTRACT	3515450.00	1478541.00	334922.35	1813463.35	51.6	1701986.65	90673.17
	CHANGE ORDERS	12503.00	0.00	7351.00	7351.00	58.8	5152.00	367.55
		3527953.00	1478541.00	342275.35	1820814.35	51.6	1707138.65	91040.72
TILE	- TILE (TO BE DETERMINED)							
	ORIGINAL CONTRACT	25344.00	0.00	0.00	0.00		25344.00	0.00

REPORT DATE 30SEP14
15:34

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 4

TITLE	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
TILE	- TILE (TO BE DETERMINED)							
		25344.00	0.00	0.00	0.00		25344.00	0.00
TMR	- TMR EXECUTIVE INTERIORS							
	ORIGINAL CONTRACT	251320.00	19646.00	0.00	19646.00	7.8	231674.00	982.30
		251320.00	19646.00	0.00	19646.00	7.8	231674.00	982.30
VALLEY	- VALLEY EXCAVATION							
	ORIGINAL CONTRACT	1893600.00	647046.00	92795.00	739841.00	39.1	1153759.00	36992.05
	CHANGE ORDERS	-20273.00	-26391.00	6118.00	-20273.00	100.0	0.00	-1013.65
		1873327.00	620655.00	103/93,967.35	719568.00	38.4	1153759.00	35978.40
VFENCE	VALLEY FENCE COMPANY							
	ORIGINAL CONTRACT	1473220.00	113522.00	0.00	113522.00	7.7	1359698.00	5676.10
	CHANGE ORDERS	-20048.00	0.00	0.00	0.00		-20048.00	0.00
		1453172.00	113522.00	0.00	113522.00	7.8	1339650.00	5676.10
WBSALEH	- WM B SALEH CO.							
	CHANGE ORDERS	9586.00	0.00	0.00	0.00		9586.00	0.00
		9586.00	0.00	0.00	0.00		9586.00	0.00
WBUILD	- WESTERN BUILDING MATERIALS							
	ORIGINAL CONTRACT	73300.00	0.00	0.00	0.00		73300.00	0.00
		73300.00	0.00	0.00	0.00		73300.00	0.00
WIRELES	- WIRELESS INFRASTRUCTURE SERVICES							
	CHANGE ORDERS	29304.00	29304.00	0.00	29304.00	100.0	0.00	1465.20
		29304.00	29304.00	0.00	29304.00	100.0	0.00	1465.20
		45107270.00	17184894.22	2972601.73	20157495.95	44.7	24949774.05	914058.55
				(A) \$2,833,487.90	3/			
	0. C							
	279,405.45 +							
	131,166.83 +							
	1,187.50 +							
	320,045.86 +							
	34,837.69 -							
	6,500.00 +							
	15,295.00 +							
	9,690.00 +							
	267,834.01 +							
	51,816.80 +							
	325,556.45 +							
	56,050.00 +							
	726,334.12 +							
	28,279.60 +							
	56,146.90 +							
	3,831.82 +							
	56,686.50 +							
	96,348.05 +							
	15,386.20 +							
	1,637.80 +							
	325,159.35 +							
	93,967.35 +							
	022							
	2,833,487.90 S (A)							

REPORT DATE 30SEP14
15:38

CHANGE ORDER REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 1

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT
ACELEC	- A-C ELECTRIC COMPANY	
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	558.00
CO 02-067	C/O 02- PCO 067- VE- ELECTRICAL, ALUM. WINDINGS	-7500.00
CO 02-097	C/O 02- PCO 097- EXTEND CONDUITS FOR WART HOG	1354.00
PCO-026	PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	29063.00
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	5822.00
PCO-123	PCO 123- ASI 7- FINISH HARDWARE CHANGES	-3909.00
PCO-135	PCO 135- IBA- PWR TO TEMP PUMP AT LIFT STATION	529.00
PCO-156	PCO 156- IBA- REMOVE 4 STREET LIGHT POLES	1633.00
PCO-159	PCO 159- ADDED CAMERA POLE @ GOLDEN STATE BLVD	14976.00
PCO-160	PCO 160- KOPJE TOP- (12) HLI FIXTURES	8190.00
PCO-161	PCO 161- RE-ROUTE FIBER OPTIC CABLE	5168.00
PCO-173	PCO 173- ASI 14- LIGHT FIXTURES @ BOA ENTRY SIGN	5084.00

		60968.00
ATHRUZ	- A THRU Z CONSULTING	
PCO-136.1	PCO 136.001-ASI 9 PART 2-ELEPH WATRNG HOLE/MOAT	-5678.00
PCO-146	PCO 146- GIRAFFE RHINO CHG BOLLARDS TO CHU WALL	-48300.00

		-53978.00
BEDROCK	- BEDROCK	
PCO-047	PCO 047- IBA- UTIL LOCATING & TEMP FENCE CHANGES	875.00

		875.00
CENCAL	- CENCAL DEMOLITION	
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	11600.00
CO-01-033	C/O 01- PCO 033-SEPTIC TNK/DRYWELLS @ POND BASIN	3398.00
CO-01-043	C/O 01- PCO 043- ENTRY PALM & CONC EDGE BAND	1969.00
CO-01-046	C/O 01- PCO 046- ASBESTOS ABATEMENT ZOO OFFICE	4200.00
CO-01-048	C/O 01- PCO 048-LEAD PAINT ABATEMENT BIRD AVIARY	16000.00
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	-3498.00
CO-02-045	C/O 02- PCO 045-DISASSEMBLE/STOCKPILE BTRD CAGES	7495.00
CO-02-070	C/O 02- PCO 070- REMOVE LEANING CEDAR@ BOA ENTRY	5900.00
PCO-032	PCO 032- SALVAGE HISTORIC ITEMS NOT ON DWGS	10530.00
PCO-089	PCO 089- DEMO ADDITIONAL TREES	17097.00
PCO-091	PCO 091- IBA- REPAIR GAS LINE @ BOA ENTRANCE	-748.00
PCO-156	PCO 156- IBA- REMOVE 4 STREET LIGHT POLES	-1633.00

		72310.00
CHILDS	- CHILDS & CO.	
PCO-123	PCO 123- ASI 7- FINISH HARDWARE CHANGES	3995.00
PCO-184	PCO 184- IBA- EXPEDITE HM FRAMES-BLDGS 2,3,4 & 5	600.00
PCO-185	PCO 185- LODGE DOORS 105F & 105H	1858.00

		6453.00

REPORT DATE 30SEP14
15:38

CHANGE ORDER REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 2

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT
COLLINS	- COLLINS ELECTRIC	
	CO-02-068 C/O 02- PCO 068- DUCTBANK SLOPE CHG @ BOA ENTRY	2067.00
	PCO-026 PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	202.00
		2269.00
COST	- COST OF WISCONSIN	
	CO-02-062 C/O 02- PCO 062- CHEETAH VIEWING CHANGES	-7000.00
	PCO-101 PCO 101- DEDUCT FOR COST SHOTCRETE MODEL	-125000.00
	PCO-136 PCO 136- ASI 9- ELEPHANT FALLS CHANGES	6920.00
		-125080.00
CTU	- CTU	
	PCO-192 PCO 192- IBA- PRECAST PANEL ERECTION COSTS	106185.00
		-106185.00
DINUBA	- DINUBA HOUSE MOVERS	
	CO-01-002 C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	29700.00
	CO-01-050 C/O 01- PCO 050- RELOCATE RESTROOMS	20000.00
		49700.00
DORFM	- DORMEIER MASONRY	
	PCO-138 PCO 138- ELEPHANT HOLDING KNOCKOUT REBAR	615.00
	PCO-146 PCO 146- GIRAFFE RHINO CHG BOLLARDS TO CHU WALL	27739.00
	PCO-175 PCO 175- ADD REBAR FOR SHOTCRT @ VULTURE/MEERKAT	791.00
	PCO-176 PCO 176- BLOCK OUT SUPPLY FANS @ VULTURE/MEERKAT	380.00
	PCO-177 PCO 177- CHU WALL @ SAVANNA OVERLOOK	1168.00
		30693.00
ELITE	- ELITE LANDSCAPING	
	PCO-084 PCO 084- IRRIGATION SYSTEM	855000.00
	PCO-107 PCO 107- IBA- INCR 3 CREDIT FOR TREE PROTECTION	-7000.00
	PCO-136.1 PCO 136.001-ASI 9 PART 2-ELEPH WATRNG HOLE/MOAT	-24947.00
	PCO-150 PCO 150- ELITE NOT RELOCATING TREES @ BOA ENTRY	-8550.00
	PCO-151 PCO 151- CREDIT FOR PLANT TABS	-5716.00
	PCO-152 PCO 152- ADDED SOIL AMENDMENT AT SAVANNAS	835.00
		809622.00
FPLUMB	- FRESNO PLUMBING	
	CO-01-002 C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	2010.00
	CO-02-088 C/O 02- PCO 088- REPLACE OLD GAS LINE @BOA ENTRY	7970.00
	PCO-041 PCO 041- INCR 3 GAS LINE SIZE CHANGE	6316.00
	PCO-090 PCO 090- RVSD CRICKET @ LODGE ABOVE LTON VIEWING	-958.00
	PCO-091 PCO 091- IBA- REPAIR GAS LINE @ BOA ENTRANCE	748.00
	PCO-116 PCO 116- ADD ROUGH-IN FOR SINK AT LODGE	2363.00
		18449.00

REPORT DATE 30SEP14
15:38

CHANGE ORDER REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 3

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT
GOLDEN	- GOLDEN STATE STEEL	
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	20047.00
PCO-172	PCO 172- RAFTER SIDE PLATE CHANGES PER REVIEW	5295.00
		25342.00
HARRIS	- HARRIS CONSTRUCTION CO., INC.	
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	3563.00
CO-01-033	C/O 01- PCO 033-SEPTIC TNK/DRYWELLS @ POND BASIN	154.00
CO-01-043	C/O 01- PCO 043- ENTRY PALM & CONC EDGE BAND	90.00
CO-01-046	C/O 01- PCO 046- ASBESTOS ABATEMENT ZOO OFFICE	192.00
CO-01-048	C/O 01- PCO 048-LEAD PAINT ADATEMENT BIRD AVIARY	730.00
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	739.00
CO-02-045	C/O 02- PCO 045-DISASSEMBLE/STOCKPILE BIRD CAGES	342.00
CO-02-055	C/O 02- PCO 055- REPAIR WATER LINE @ BIRD AVIARY	45.00
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	4030.00
CO-02-064	C/O 02- PCO 064- BELMONT SLS & SEWER PIPE LAYOUT	271.00
CO-02-068	C/O 02- PCO 068- DUCTBANK SLOPE CHG @ BOA ENTRY	94.00
CO-02-069	C/O 02- PCO 069- REPLACE SEWER @ BOA ENTRY	313.00
CO-02-070	C/O 02- PCO 070- REMOVE LEANING CEDAR@ BOA ENTRY	269.00
CO-02-088	C/O 02- PCO 088- REPLACE OLD GAS LINE @BOA ENTRY	364.00
CO-02-097	C/O 02- PCO 097- EXTEND CONDUITS FOR WART HOG	61.00
PCO-026	PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	1335.00
PCO-026.1	PCO 026.001-RELOCATE MICROWAVE TWR & CAMERA POLE	1337.00
PCO-032	PCO 032- SALVAGE HISTORIC ITEMS NOT ON DWGS	457.00
PCO-0361	PCO 036.001- IBA- TRENCH/BACKFILL FOR TEMP POWER	-827.00
PCO-041	PCO 041- INCR 3 GAS LINE SIZE CHANGE	313.00
PCO-044	PCO 044- INCR 2 UTILITY CHANGES	2440.00
PCO-047	PCO 047- IBA- UTIL LOCATING & TEMP FENCE CHANGES	-875.00
PCO-052	PCO 052- INCR 2 REROUTE SEWER @ ENTRANCE	77.00
PCO-062.1	PCO 062.001- GRADE BEAM @ CHEETAH VIEWING	3420.00
PCO-078	PCO 078- COST TO PRINT BID & CONSTRUCTION DOCS	51421.00
PCO-080	PCO 080- IBA- EUCALYPTUS BATTONS, RAILS & POLES	-24494.00
PCO-083	PCO 083- RIGID INSUL @ SHT A00-501 DTL C-8G	235.00
PCO-084	PCO 084- IRRIGATION SYSTEM	-348306.00
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	1572.00
PCO-089	PCO 089- DEMO ADDITIONAL TREES	779.00
PCO-094	PCO 094- IBA- STAKE TEMP POWER POLES	-357.00
PCO-107	PCO 107- IBA- INCR 3 CREDIT FOR TREE PROTECTION	7000.00
PCO-110	PCO 110- CHANGE GRADES @ BOA ENTRY	123.00
PCO-111A	PCO 111- IBA- CREATE LANDSCAPE ALLOWANCE	366562.00
PCO-111B	PCO 111- IBA- CREATE LANDSCAPE ALLOWANCE	-366562.00
PCO-114.1	PCO 114.001- CHG POND VACUUM FITTINGS TO BRONZE	123.00
PCO-115	PCO 115- ASSIST CITY WITH WATER TO DOG PARK	512.00
PCO-116	PCO 116- ADD ROUGH-IN FOR SINK AT LODGE	108.00

REPORT DATE 30SEP14
15:38

CHANGE ORDER REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 -- 09/30/14)

PAGE NO. 4

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT
HARRIS	- HARRIS CONSTRUCTION CO., INC.	
PCO-126	PCO 126- ADD VALVES @ SEWER LIFT STATIONS	1674.00
PCO-128	PCO 128- INSTALL TEMP PUMP @ LION HOLDING SLS	210.00
PCO-130	PCO 130- REPLACE CLAY SEWER LINE @ BOA ENTRY	464.00
PCO-135	PCO 135- TBA- PWR TO TEMP PUMP AT LIFT STATION	-529.00
PCO-136	PCO 136- AST 9- ELEPHANT FALLS CHANGES	316.00
PCO-138	PCO 138- ELEPHANT HOLDING KNOCKOUT REBAR	28.00
PCO-140.1	PCO 140.001- HAYDON EXCAVATE LSSs/REMOVE SHLDS	-3785.00
PCO-152	PCO 152- ADDED SOTL AMENDMENT AT SAVANNAS	38.00
PCO-159	PCO 159- ADDED CAMERA POLE @ GOLDEN STATE BLVD	683.00
PCO-160	PCO 160- KOPJE TOP- (12) HLI FIXTURES	374.00
PCO-161	PCO 161- RE-ROUTE FIBER OPTIC CABLE	235.00
PCO-172	PCO 172- RAFTER SIDE PLATE CHANGES PER REVIEW	241.00
PCO-173	PCO 173- ASI 14- LIGHT FIXTURES @ BOA ENTRY SIGN	223.00
PCO-175	PCO 175- ADD REBAR FOR SHOTCRT @ VULTURE/MEERKAT	36.00
PCO-176	PCO 176- BLOCK OUT SUPPLY FANS @ VULTURE/MEERKAT	18.00
PCO-177	PCO 177- CMU WALL @ SAVANNA OVERLOOK	54.00
PCO-178	PCO 178- ELEPHANT HOLDING WINDOW VINYL TO ALUM	80.00
PCO-184	PCO 184- TBA- EXPEDITE HM FRAMES-BLDGS 2,3,4 & 5	-600.00
PCO-185	PCO 185- LODGE DOORS 105F & 105H	73.00
PCO-187	PCO 187- TBA- EXCAV DEEP FTGS @ ELEPHANT HOLDG	-4608.00
PCO-189	PCO 189- ELEPHANT HOLDING, VERTICAL BAR @ B LINE	88.00
PCO-192	PCO 192- TBA- PRECAST PANEL ERECTION COSTS	106185.00
PCO-204	PCO 204- TBA- ROOF SHEATHING @ N & S RESTROOMS	-3670.00
PCO-240	PCO 240- TBA- CAULK PRECAST PNLS @ ELEPH HOLDING	-9586.00
		-204108.00
HAYDON	- HAYDON CONSTRUCTION	
CO-02-055	C/O 02- PCO 055- REPAIR WATER LINE @ BIRD AVIARY	988.00
CO-02-064	C/O 02- PCO 064- BELMONT SLS & SEWER PIPE LAYOUT	5941.00
CO-02-069	C/O 02- PCO 069- REPLACE SEWER @ BOA ENTRY	6853.00
CO-02-074	C/O 02- PCO 074- DELETE 4" SD @ TREE 1070 BOA	-3485.00
PCO-0361	PCO 036.001- TBA- TRENCH/BACKFILL FOR TEMP POWER	827.00
PCO-044	PCO 044- INCR 2 UTILITY CHANGES	59341.00
PCO-052	PCO 052- INCR 2 REROUTE SEWER @ ENTRANCE	1878.00
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	28068.00
PCO-115	PCO 115- ASSIST CITY WITH WATER TO DOG PARK	6748.00
PCO-126	PCO 126- ADD VALVES @ SEWER LIFT STATIONS	36687.00
PCO-128	PCO 128- INSTALL TEMP PUMP @ LION HOLDING SLS	4407.00
PCO-130	PCO 130- REPLACE CLAY SEWER LINE @ BOA ENTRY	9742.00
PCO-140	PCO 140- TBA- HAYDON EXCAVATE LSS's	30581.00
PCO-140.1	PCO 140.001- HAYDON EXCAVATE LSSs/REMOVE SHLDS	3785.00
PCO-187	PCO 187- TBA- EXCAV DEEP FTGS @ ELEPHANT HOLDG	4608.00

REPORT DATE 30SEP14
15:38

CHANGE ORDER REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 5

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT
HAYDON	- HAYDON CONSTRUCTION	
		196969.00
HREBAR	- HARRIS REBAR FRESNO INC.	
	PCO-146 PCO 146- GIRAFFE RHINO CHG BOLLARDS TO CMU WALL	14706.00
	PCO-189 PCO 189- ELEPHANT HOLDING, VERTICAL BAR @ B LINE	1939.00
		16645.00
IBA	- INGLES-BRAUN & ASSOCIATES	
	PCO-041 PCO 041- INCR 3 GAS LINE SIZE CHANGE	550.00
	PCO-084.1 PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	570.00
	PCO-094 PCO 094- IBA- STAKE TEMP POWER POLES	357.00
	PCO-110 PCO 110- CHANGE GRADES @ BOA ENTRY	570.00
	PCO-136.1 PCO 136.001-ASI 9 PART 2-ELEPH WATERING HOLE/MOAT	440.00
		2487.00
KARSYN	- KARSYN CONSTRUCTION	
	PCO-204 PCO 204- IBA- ROOF SHEATHING @ N & S RESTROOMS	3670.00
		3670.00
SAFARI	- SAFARI THATCH	
	PCO-080 PCO 080- IBA- EUCALYPTUS BATTONS, RAILS & POLES	24494.00
		24494.00
SANJOAQ	- SAN JOAQUIN GLASS	
	CO-02-062 C/O 02- PCO 062- CHEETAH VIEWING CHANGES	34833.00
	PCO-075 PCO 075- LION VIEWING GLASS VALUE ENGINEERING	-35000.00
	PCO-178 PCO 178- ELEPHANT HOLDING WINDOW VINYL TO ALUM	1770.00
		1603.00
STRATEG	- STRATEGIC MECHANICAL	
	CO-02-062 C/O 02- PCO 062- CHEETAH VIEWING CHANGES	4647.00
	PCO-083 PCO 083- RIGID INSUL @ SHT A00-501 DTL C-8G	5152.00
	PCO-114.1 PCO 114.001- CHG POND VACUUM FITTINGS TO BRONZE	2704.00
		12503.00
VALLEY	- VALLEY EXCAVATION	
	CO-02-062 C/O 02- PCO 062- CHEETAH VIEWING CHANGES	2047.00
	PCO-110 PCO 110- CHANGE GRADES @ BOA ENTRY	2143.00
	PCO-136.1 PCO 136.001-ASI 9 PART 2-ELEPH WATERING HOLE/MOAT	6118.00
	PCO-140 PCO 140- IBA- HAYDON EXCAVATE LSS's	-30581.00
		-20273.00
VFENCE	- VALLEY FENCE COMPANY	
	CO-02-062 C/O 02- PCO 062- CHEETAH VIEWING CHANGES	-20048.00
		-20048.00

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:38

CHANGE ORDER REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 6

	ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT
WBSALEH	- WM B SALEH CO.		
	PCO-240	PCO 240- IBA- CAULK PRECAST PNLS @ ELEPH HOLDING	9586.00

			9586.00
WIRELES	- WIRELESS INFRASTRUCTURE SERVICES		
	PCO-026.1	PCO 026.001-RELOCATE MICROWAVE TWR & CAMERA POLE	29304.00

			29304.00
			=====
			844270.00

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT BY SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 1

ACELEC - A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CHP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1210	MISC ELECTRICAL (A/C ELEC)	159860.00	4860.00	0.00	4860.00	3.0	155000.00	243.00
GC-1215	ELECTRICAL INCR 3 SUBCONTRACTOR BOND	23958.00	23958.00	0.00	23958.00	100.0	0.00	1197.90
GC-1220	FIRE ALARM SYSTEM (ALL AREAS)	18000.00	0.00	1800.00	1800.00	10.0	16200.00	90.00
GC-1230	DATA / COMMUNICATIONS SYSTEM (ALL AREAS)	157000.00	23550.00	0.00	23550.00	15.0	133450.00	1177.50
EW-1320	REM'G SITE U/G ELECTRICAL (INCR 3)	716274.00	222045.00	64465.00	286510.00	40.0	429764.00	14325.50
PD-1030	U/G ELECTRICAL (PARK DRIVE W)	25850.00	2585.00	2585.00	5170.00	20.0	20680.00	258.50
01-1020	DEEP U/G ELECTRICAL (BLDG 1)	30591.00	30591.00	0.00	30591.00	100.0	0.00	1529.55
01-1080	U'SLAB ELECTRICAL (BLDG 1)	25000.00	18750.00	0.00	18750.00	75.0	6250.00	937.50
01-1460	R.T. ELECTRICAL CONDUIT (BLDG 1)	62250.00	0.00	15563.00	15563.00	25.0	46687.00	778.15
01-1500	SET PANELBOARDS/SWITCHBOARDS (BLDG 1)	17909.00	0.00	4477.00	4477.00	25.0	13432.00	223.85
01-1510	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 1)	11102.00	0.00	0.00	0.00		11102.00	0.00
01-1530	PULL BRANCH WIRE (BLDG 1)	10122.00	0.00	0.00	0.00		10122.00	0.00
01-1540	SET/HOOKUP TRANSFORMER (BLDG 1)	1231.00	0.00	0.00	0.00		1231.00	0.00
01-1630	HANG LIGHT FIXTURES (BLDG 1)	21345.00	0.00	0.00	0.00		21345.00	0.00
01-1640	ENERGIZE/TEST ELECTRICAL (BLDG 1)	1231.00	0.00	0.00	0.00		1231.00	0.00
01-1680	FINISH ELECTRICAL (BLDG 1)	4752.00	0.00	0.00	0.00		4752.00	0.00
01-1810	ELEC HOOKUPS @ ROOF-MT EQPT (BLDG 1)	4285.00	0.00	0.00	0.00		4285.00	0.00
02-1040	U'SLAB ELECTRICAL (BLDG 2)	8800.00	8800.00	0.00	8800.00	100.0	0.00	440.00
02-1150	R.T. ELECTRICAL CONDUIT (BLDG 2)	7500.00	5625.00	1875.00	7500.00	100.0	0.00	375.00
02-1170	SET PANELBOARDS (BLDG 2)	342.00	0.00	0.00	0.00		342.00	0.00
02-1180	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 2)	1201.00	0.00	0.00	0.00		1201.00	0.00
02-1200	PULL BRANCH WIRE (BLDG 2)	500.00	0.00	0.00	0.00		500.00	0.00
02-1210	CEILING FAN (BLDG 2)	653.00	0.00	0.00	0.00		653.00	0.00
02-1230	HANG LIGHT FIXTURES (BLDG 2)	984.00	0.00	0.00	0.00		984.00	0.00
02-1260	ENERGIZE/TEST ELECTRICAL (BLDG 2)	433.00	0.00	0.00	0.00		433.00	0.00
03-1050	U'SLAB ELECTRICAL (BLDG 3)	12000.00	12000.00	0.00	12000.00	100.0	0.00	600.00
03-1190	R.T. ELECTRICAL CONDUIT (BLDG 3)	8848.00	8848.00	0.00	8848.00	100.0	0.00	442.40
03-1230	SET PANELBOARDS / XFMR (BLDG 3)	1309.00	0.00	0.00	0.00		1309.00	0.00
03-1270	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 3)	893.00	0.00	0.00	0.00		893.00	0.00
03-1300	PULL BRANCH WIRE (BLDG 3)	404.00	0.00	0.00	0.00		404.00	0.00
03-1480	HANG LIGHT FIXTURES (BLDG 3)	748.00	0.00	0.00	0.00		748.00	0.00
03-1520	ELEC HOOKUPS @ HVAC EQPT (BLDG 3)	1952.00	0.00	0.00	0.00		1952.00	0.00
03-1530	ENERGIZE/TEST ELECTRICAL (BLDG 3)	433.00	0.00	0.00	0.00		433.00	0.00
04-1050	U'SLAB ELECTRICAL (BLDG 4)	12673.00	12673.00	0.00	12673.00	100.0	0.00	633.65
04-1190	R.T. ELECTRICAL CONDUIT (BLDG 4)	3871.00	3871.00	0.00	3871.00	100.0	0.00	193.55
04-1240	SET PANELBOARDS / XFMR (BLDG 4)	1832.00	0.00	0.00	0.00		1832.00	0.00
04-1270	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 4)	13793.00	0.00	0.00	0.00		13793.00	0.00
04-1290	PULL BRANCH WIRE (BLDG 4)	521.00	0.00	0.00	0.00		521.00	0.00
04-1480	HANG LIGHT FIXTURES (BLDG 4)	285.00	0.00	0.00	0.00		285.00	0.00
04-1520	ELEC HOOKUPS @ HVAC EQPT (BLDG 4)	1107.00	0.00	0.00	0.00		1107.00	0.00
04-1530	ENERGIZE/TEST ELECTRICAL (BLDG 4)	433.00	0.00	0.00	0.00		433.00	0.00
05-1050	U'SLAB ELECTRICAL (BLDG 5)	5407.00	5407.00	0.00	5407.00	100.0	0.00	270.35
05-1240	R.T. ELECTRICAL CONDUIT (BLDG 5)	6371.00	4778.00	1593.00	6371.00	100.0	0.00	318.55
05-1270	SET PANELBOARDS / XFMR (BLDG 5)	797.00	0.00	0.00	0.00		797.00	0.00
05-1300	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 5)	604.00	0.00	0.00	0.00		604.00	0.00
05-1340	PULL BRANCH WIRE (BLDG 5)	500.00	0.00	0.00	0.00		500.00	0.00
05-1470	HANG LIGHT FIXTURES (BLDG 5)	455.00	0.00	0.00	0.00		455.00	0.00
05-1500	ELEC HOOKUPS @ HVAC EQPT (BLDG 5)	1667.00	0.00	0.00	0.00		1667.00	0.00
05-1520	ENERGIZE/TEST ELECTRICAL (BLDG 5)	433.00	0.00	0.00	0.00		433.00	0.00
10-1020	DEEP U/G ELECTRICAL (BLDG 10)	10650.00	10650.00	0.00	10650.00	100.0	0.00	532.50
10-1100	U'SLAB ELECTRICAL (BLDG 10)	10193.00	0.00	5097.00	5097.00	50.0	5096.00	254.85
10-1340	R.T. ELECTRICAL CONDUIT (BSMT)	10237.00	0.00	0.00	0.00		10237.00	0.00
10-1360	SET PANELBOARDS/XFMR (BSMT)	1500.00	0.00	0.00	0.00		1500.00	0.00
10-1380	PULL FEEDER WIRE/MAKEUP PANELS (BSMT)	705.00	0.00	0.00	0.00		705.00	0.00
10-1400	PULL BRANCH WIRE (BSMT)	569.00	0.00	0.00	0.00		569.00	0.00
10-1420	HANG LIGHT FIXTURES (BSMT)	1458.00	0.00	0.00	0.00		1458.00	0.00
10-1440	FINISH ELECTRICAL (BSMT)	1060.00	0.00	0.00	0.00		1060.00	0.00
10-1450	SYSTEMS DEVICES/TERMINATIONS (BSMT)	832.00	0.00	0.00	0.00		832.00	0.00
10-1500	ELECTRICAL HOOKUP HVAC EQPT (BSMT)	1823.00	0.00	0.00	0.00		1823.00	0.00
10-1630	R.T. ELECT CONDUIT (MAIN LVL)	6800.00	0.00	0.00	0.00		6800.00	0.00
10-1650	PULL BRANCH WIRE (MAIN LVL)	433.00	0.00	0.00	0.00		433.00	0.00
10-1670	HANG LIGHT FIXTURES (MAIN LVL)	1800.00	0.00	0.00	0.00		1800.00	0.00
10-1700	ENERGIZE/TEST ELECTRICAL (BLDG 10)	433.00	0.00	0.00	0.00		433.00	0.00
10-1910	R.T./FINISH ELECTRICAL OUTLETS (APPROACH)	889.00	0.00	0.00	0.00		889.00	0.00
11-1080	U/G ELECTRICAL CONDUIT (BLDG 11)	250.00	0.00	0.00	0.00		250.00	0.00
11-1110	PULL ELECTRICAL WIRE (BLDG 11)	320.00	0.00	0.00	0.00		320.00	0.00
11-1120	FINISH ELECTRICAL (BLDG 11)	320.00	0.00	0.00	0.00		320.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 2

ACELEC - A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
12-1030	DEEP U/G ELECTRICAL (BLDG 12)	10500.00	1050.00	9450.00	10500.00	100.0	0.00	525.00
12-1080	U'SLAB ELECTRICAL (BLDG 12)	7976.00	0.00	0.00	0.00		7976.00	0.00
12-1280	R.I. ELECTRICAL CONDUIT (BLDG 12)	3000.00	0.00	0.00	0.00		3000.00	0.00
12-1330	SET PANELBOARDS / XFMR (BLDG 12)	1605.00	0.00	0.00	0.00		1605.00	0.00
12-1380	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 12)	1683.00	0.00	0.00	0.00		1683.00	0.00
12-1410	PULL BRANCH WIRE (BLDG 12)	697.00	0.00	0.00	0.00		697.00	0.00
12-1420	ELEC HOOKUPS & HVAC EQPT (BLDG 12)	401.00	0.00	0.00	0.00		401.00	0.00
12-1430	FINISH ELECTRICAL (BLDG 12)	547.00	0.00	0.00	0.00		547.00	0.00
12-1480	HANG LIGHT FIXTURES (BLDG 12)	777.00	0.00	0.00	0.00		777.00	0.00
12-1530	ENERGIZE/TEST ELECTRICAL (BLDG 12)	433.00	0.00	0.00	0.00		433.00	0.00
13-1080	U'SLAB ELECTRICAL (BLDG 13)	1200.00	0.00	0.00	0.00		1200.00	0.00
13-1170	FINISH ELECTRICAL (BLDG 13)	1200.00	0.00	0.00	0.00		1200.00	0.00
30-1040	DEEP U/G ELECTRICAL (BLDG 30)	9700.00	9700.00	0.00	9700.00	100.0	0.00	485.00
30-1110	U'SLAB ELECTRICAL (BLDG 30)	7700.00	7700.00	0.00	7700.00	100.0	0.00	385.00
30-1340	R.T. ELECTRICAL CONDUIT (BLDG 30)	5000.00	0.00	3750.00	3750.00	75.0	1250.00	187.50
30-1410	SET PANELBOARDS/XFMR (BLDG 30)	1285.00	0.00	0.00	0.00		1285.00	0.00
30-1440	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 30)	3245.00	0.00	0.00	0.00		3245.00	0.00
30-1450	PULL BRANCH WIRE (BLDG 30)	1104.00	0.00	0.00	0.00		1104.00	0.00
30-1500	HANG LIGHT FIXTURES (BLDG 30)	718.00	0.00	0.00	0.00		718.00	0.00
30-1510	ELEC HOOKUPS & MECH EQPT (BLDG 30)	1071.00	0.00	0.00	0.00		1071.00	0.00
30-1600	FINISH ELECTRICAL (BLDG 30)	1032.00	0.00	0.00	0.00		1032.00	0.00
30-1620	ENERGIZE/TEST ELECTRICAL (BLDG 30)	433.00	0.00	0.00	0.00		433.00	0.00
31-1020	DEEP U/G ELECTRICAL (BLDG 31)	29560.00	29560.00	0.00	29560.00	100.0	0.00	1478.00
31-1080	U'SLAB ELECTRICAL (BLDG 31)	10500.00	0.00	0.00	0.00		10500.00	0.00
31-1360	R.I. ELECTRICAL CONDUIT (BLDG 31)	17391.00	0.00	0.00	0.00		17391.00	0.00
31-1410	SET PANELBOARDS/XFMR (BLDG 31)	3779.00	0.00	0.00	0.00		3779.00	0.00
31-1430	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 31)	5864.00	0.00	0.00	0.00		5864.00	0.00
31-1460	PULL BRANCH WIRE (BLDG 31)	5620.00	0.00	0.00	0.00		5620.00	0.00
31-1510	ELEC HOOKUPS & MECH EQPT (BLDG 31)	2988.00	0.00	0.00	0.00		2988.00	0.00
31-1540	HANG LIGHT FIXTURES (BLDG 31)	3305.00	0.00	0.00	0.00		3305.00	0.00
31-1640	FINISH ELECTRICAL (BLDG 31)	1910.00	0.00	0.00	0.00		1910.00	0.00
31-1670	ENERGIZE/TEST ELECTRICAL (BLDG 31)	775.00	0.00	0.00	0.00		775.00	0.00
32-1020	DEEP U/G ELECTRICAL (BLDG 32)	11331.00	11331.00	0.00	11331.00	100.0	0.00	566.55
32-1070	U'SLAB ELECTRICAL (BLDG 32)	7396.00	1479.00	2959.00	4438.00	60.0	2958.00	221.90
32-1280	R.I. ELECTRICAL CONDUIT (BLDG 32)	5419.00	0.00	0.00	0.00		5419.00	0.00
32-1310	SET PANELBOARDS/XFMR (BLDG 32)	1662.00	0.00	0.00	0.00		1662.00	0.00
32-1340	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 32)	285.00	0.00	0.00	0.00		285.00	0.00
32-1400	PULL BRANCH WIRE (BLDG 32)	1787.00	0.00	0.00	0.00		1787.00	0.00
32-1430	ELEC HOOKUPS & MECH EQPT (BLDG 32)	1030.00	0.00	0.00	0.00		1030.00	0.00
32-1440	HANG LIGHT FIXTURES (BLDG 32)	1129.00	0.00	0.00	0.00		1129.00	0.00
32-1550	FINISH ELECTRICAL (BLDG 32)	1700.00	0.00	0.00	0.00		1700.00	0.00
32-1580	ENERGIZE/TEST ELECTRICAL (BLDG 32)	433.00	0.00	0.00	0.00		433.00	0.00
33-1020	DEEP U/G ELECTRICAL (BLDG 33)	17625.00	17625.00	0.00	17625.00	100.0	0.00	881.25
33-1110	U'SLAB ELECTRICAL (BLDG 33)	5187.00	0.00	3890.00	3890.00	75.0	1297.00	194.50
33-1380	R.T. ELECTRICAL CONDUIT (BLDG 33)	10104.00	0.00	0.00	0.00		10104.00	0.00
33-1460	SET PANELBOARDS/XFMR (BLDG 33)	4104.00	0.00	0.00	0.00		4104.00	0.00
33-1490	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 33)	2904.00	0.00	0.00	0.00		2904.00	0.00
33-1550	PULL BRANCH WIRE (BLDG 33)	7284.00	0.00	0.00	0.00		7204.00	0.00
33-1640	ELEC HOOKUPS & MECH EQPT (BLDG 33)	7078.00	0.00	0.00	0.00		7078.00	0.00
33-1670	HANG LIGHT FIXTURES (BLDG 33)	963.00	0.00	0.00	0.00		963.00	0.00
33-1810	FINISH ELECTRICAL (BLDG 33)	2786.00	0.00	0.00	0.00		2786.00	0.00
33-1840	ENERGIZE/TEST ELECTRICAL (BLDG 33)	436.00	0.00	0.00	0.00		436.00	0.00
34-1030	DEEP U/G ELECTRICAL (BLDG 34)	10500.00	10500.00	0.00	10500.00	100.0	0.00	525.00
34-1140	U'SLAB ELECTRICAL (BLDG 34)	10090.00	10090.00	0.00	10090.00	100.0	0.00	504.50
34-1290	R.I. ELECTRICAL CONDUIT (BLDG 34)	13049.00	11744.00	0.00	11744.00	90.0	1305.00	587.20
34-1390	SET PANELBOARDS/XFMR (BLDG 34)	1456.00	728.00	0.00	728.00	50.0	728.00	36.40
34-1410	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 34)	3245.00	0.00	0.00	0.00		3245.00	0.00
34-1420	PULL BRANCH WIRE (BLDG 34)	2333.00	0.00	0.00	0.00		2333.00	0.00
34-1550	HANG LIGHT FIXTURES (BLDG 34)	2572.00	0.00	0.00	0.00		2572.00	0.00
34-1570	ELEC HOOKUPS & MECH EQPT (BLDG 34)	2085.00	0.00	0.00	0.00		2085.00	0.00
34-1680	FINISH ELECTRICAL (BLDG 34)	547.00	0.00	0.00	0.00		547.00	0.00
34-1720	ENERGIZE/TEST ELECTRICAL (BLDG 34)	1130.00	0.00	0.00	0.00		1130.00	0.00
34B-1050	R.I. ELECTRICAL (BLDG 34 BRIDGE)	455.00	0.00	0.00	0.00		455.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 3

ACELEC - A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
34B-1150	FINISH PLBG/FIXTURES (BLDG 34 BRIDGE)	1231.00	0.00	0.00	0.00		1231.00	0.00
34B-1160	FINISH ELECTRICAL (BLDG 34 BRIDGE)	250.00	0.00	0.00	0.00		250.00	0.00
40-1050	U'SLAB ELECTRICAL (BLDG 40)	7790.00	7790.00	0.00	7790.00	100.0	0.00	389.50
40-1200	R.I. ELECTRICAL CONDUIT (BLDG 40)	8136.00	6102.00	0.00	6102.00	75.0	2034.00	305.10
40-1270	SET PANELBOARDS (BLDG 40)	250.00	0.00	0.00	0.00		250.00	0.00
40-1300	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 40)	377.00	0.00	0.00	0.00		377.00	0.00
40-1350	PULL BRANCH WIRE (BLDG 40)	300.00	0.00	0.00	0.00		300.00	0.00
40-1360	HANG LIGHT FIXTURES (BLDG 40)	300.00	0.00	0.00	0.00		300.00	0.00
40-1430	FINISH ELECTRICAL (BLDG 40)	611.00	0.00	0.00	0.00		611.00	0.00
40-1490	ELEC HOOKUPS @ MECH EQPT (BLDG 40)	240.00	0.00	0.00	0.00		240.00	0.00
40-1520	ENERGIZE/TEST ELECTRICAL (BLDG 40)	433.00	0.00	0.00	0.00		433.00	0.00
41-1050	U'SLAB ELECTRICAL (BLDG 41)	12290.00	12290.00	0.00	12290.00	100.0	0.00	614.50
41-1290	R.I. ELECTRICAL CONDUIT (BLDG 41)	8520.00	8520.00	0.00	8520.00	100.0	0.00	426.00
41-1340	SET PANELBOARDS (BLDG 41)	1604.00	0.00	0.00	0.00		1604.00	0.00
41-1360	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 41)	1600.00	0.00	0.00	0.00		1600.00	0.00
41-1390	PULL BRANCH WIRE (BLDG 41)	637.00	0.00	0.00	0.00		637.00	0.00
41-1400	HANG LIGHT FIXTURES (BLDG 41)	228.00	0.00	0.00	0.00		228.00	0.00
41-1460	FINISH ELECTRICAL (BLDG 41)	610.00	0.00	0.00	0.00		610.00	0.00
41-1500	ELEC HOOKUPS @ MECH EQPT (BLDG 41)	1600.00	0.00	0.00	0.00		1600.00	0.00
41-1530	ENERGIZE/TEST ELECTRICAL (BLDG 41)	433.00	0.00	0.00	0.00		433.00	0.00
50-1160	U'SLAB ELECTRICAL (BLDG 50)	10700.00	2675.00	8025.00	10700.00	100.0	0.00	535.00
50-1300	R.I. ELECTRICAL CONDUIT (BLDG 50)	9500.00	0.00	0.00	0.00		9500.00	0.00
50-1370	SET PANELBOARDS/XFMR (BLDG 50)	716.00	0.00	0.00	0.00		716.00	0.00
50-1380	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 50)	2312.00	0.00	0.00	0.00		2312.00	0.00
50-1390	PULL BRANCH WIRE (BLDG 50)	996.00	0.00	0.00	0.00		996.00	0.00
50-1400	HANG LIGHT FIXTURES (BLDG 50)	785.00	0.00	0.00	0.00		785.00	0.00
50-1450	FINISH ELECTRICAL (BLDG 50)	625.00	0.00	0.00	0.00		625.00	0.00
50-1480	ELEC HOOKUPS @ LSS EQPT (BLDG 50)	1350.00	0.00	0.00	0.00		1350.00	0.00
50-1490	ENERGIZE/TEST ELECTRICAL (BLDG 50)	433.00	0.00	0.00	0.00		433.00	0.00
51-1130	R.I. ELECTRICAL CONDUIT (BLDG 51)	1200.00	0.00	0.00	0.00		1200.00	0.00
51-1140	PULL BRANCH WIRE (BLDG 51)	1000.00	0.00	0.00	0.00		1000.00	0.00
51-1170	ELEC HOOKUPS @ SEWAGE EQPT (BLDG 51)	750.00	0.00	0.00	0.00		750.00	0.00
51-1180	ENERGIZE/TEST ELECTRICAL (BLDG 51)	250.00	0.00	0.00	0.00		250.00	0.00
52-1150	U'SLAB ELECTRICAL (BLDG 52)	13148.00	0.00	13148.00	13148.00	100.0	0.00	657.40
52-1340	R.I. ELECTRICAL CONDUIT (BLDG 52)	9160.00	0.00	0.00	0.00		9160.00	0.00
52-1420	SET PANELBOARDS/XFMR (BLDG 52)	1775.00	0.00	0.00	0.00		1775.00	0.00
52-1450	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 52)	1231.00	0.00	0.00	0.00		1231.00	0.00
52-1470	PULL BRANCH WIRE (BLDG 52)	3652.00	0.00	0.00	0.00		3652.00	0.00
52-1490	ELEC HOOKUPS @ MECH EQPT (BLDG 52)	285.00	0.00	0.00	0.00		285.00	0.00
52-1500	HANG LIGHT FIXTURES (BLDG 52)	1569.00	0.00	0.00	0.00		1569.00	0.00
52-1570	FINISH ELECTRICAL (BLDG 52)	1200.00	0.00	0.00	0.00		1200.00	0.00
52-1600	ELEC HOOKUPS @ LSS EQPT (BLDG 52)	664.00	0.00	0.00	0.00		664.00	0.00
52-1610	ENERGIZE/TEST ELECTRICAL (BLDG 52)	775.00	0.00	0.00	0.00		775.00	0.00
SF1-1030	R.T. ELECT CONDUIT (ENTRY SIGN)	2198.00	0.00	1099.00	1099.00	50.0	1099.00	54.95
SF1-1100	LIGHT FIXTURES (ENTRY SIGN)	433.00	0.00	0.00	0.00		433.00	0.00
SF2-1230	AGAMA HOLDING ROCK- ELECTRICAL	683.00	0.00	0.00	0.00		683.00	0.00
SF5-1260	HOT GRASS SYSTEM (ZONE 5)	1350.00	0.00	0.00	0.00		1350.00	0.00
SF6-1410	HOT GRASS SYSTEM (ZONE 6)	1025.00	0.00	0.00	0.00		1025.00	0.00
SF7-1080	HOT GRASS SYSTEM (ZONE 7)	11558.00	0.00	0.00	0.00		11558.00	0.00
SF8-1250	HOT GRASS SYSTEM (ZONE 8)	2597.00	0.00	0.00	0.00		2597.00	0.00
SF8-1360	HOT GRASS SYSTEM (OFF EXH ELEPHANT YD)	644.00	0.00	0.00	0.00		644.00	0.00
SF9-1080	HOT GRASS SYSTEM (SAVANNA #4)	4099.00	0.00	0.00	0.00		4099.00	0.00
SF11-1080	HOT GRASS SYSTEM (SAVANNA #2)	7515.00	0.00	0.00	0.00		7515.00	0.00
260500-01C	FAB/DEL BASIC ELECTRICAL MATERIALS	15510.00	15510.00	0.00	15510.00	100.0	0.00	775.50
260500-02C	FAB/DEL LIGHT FIXTURES	1424660.00	215842.00	140323.00	356165.00	25.0	1068495.00	17808.25
264000-01C	FAB/DEL PANELBOARDS & SWITCHBOARDS	361298.00	361298.00	0.00	361298.00	100.0	0.00	18064.90
323132-01C	FAB/DEL ELECTRIC FENCING (HOT GRASS/VINES)	44847.00	0.00	0.00	0.00		44847.00	0.00
		3709818.00	1140525.00	280099.00	1420624.00	38.3	2289194.00	71031.20

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 4

ACELEC - A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	558.00	558.00	0.00	558.00	100.0	0.00	27.90
CO-02-067	C/O 02- PCO 067- VE- ELECTRICAL, ALUM. WINDINGS	-7500.00	-7500.00	0.00	-7500.00	100.0	0.00	-375.00
CO-02-097	C/O 02- PCO 097- EXTEND CONDUITS FOR WART HOG	1354.00	1354.00	0.00	1354.00	100.0	0.00	67.70
PCO-026	PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	29063.00	29063.00	0.00	29063.00	100.0	0.00	1453.15
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	5822.00	0.00	5822.00	5822.00	100.0	0.00	291.10
PCO-123	PCO 123- AST 7- FINISH HARDWARE CHANGES	-3909.00	-3909.00	0.00	-3909.00	100.0	0.00	-195.45
PCO-135	PCO 135- TBA- PWR TO TEMP PUMP AT LTFT STATION	529.00	529.00	0.00	529.00	100.0	0.00	26.45
PCO-156	PCO 156- IBA- REMOVE 4 STREET LIGHT POLES	1633.00	1633.00	0.00	1633.00	100.0	0.00	81.65
PCO-159	PCO 159- ADDED CAMERA POLE @ GOLDEN STATE BLVD	14976.00	14976.00	0.00	14976.00	100.0	0.00	748.80
PCO-160	PCO 160- KOPJE TOP- (12) HLI FIXTURES	8190.00	0.00	8190.00	8190.00	100.0	0.00	409.50
PCO-161	PCO 161- RE-ROUTE FIBER OPTIC CABLE	5168.00	5168.00	0.00	5168.00	100.0	0.00	258.40
PCO-173	PCO 173- ASI 14- LIGHT FIXTURES @ BOA ENTRY SIGN	5084.00	5084.00	0.00	5084.00	100.0	0.00	254.20
		60968.00	46956.00	14012.00	60968.00	100.0	0.00	3048.40
		3770786.00	1187481.00	294111.00	1481592.00	39.3	2289194.00	74079.60

REQUEST FOR PROGRESS PAYMENT

Subcontractor: A-C ELECTRIC COMPANY
P.O. BOX 81977
BAKERSFIELD, CA. 93380-1977
Telephone #: 559-233-2208
Harris Contract #: 125412
Vendor #: 42

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 8
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-16-0100 S	ELECTRICAL WORK	3,709,818.00	38.3%	\$1,420,624.00
Total of Original Contract GMP		3,709,818.00	38.3%	\$1,420,624.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	Total Change Orders to Date	60,698.00		60,968.00
	*** See attached for detailed list			
TOTAL OF CONTRACT CHANGES		60,698.00	100%	\$60,968.00

PROJECT TOTALS

		(Total 39.3%)	
Total contract amount to date	\$3,770,786.00	Total billing to date	\$1,481,592.00
Retention 5% PERCENT)			\$74,079.60
SUBTOTAL			\$1,407,512.40
LESS PRIOR NET BILLINGS			\$1,128,106.95
TOTAL DUE THIS BILLING			\$279,405.45

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved _____ Notes _____

Harris Field Approval

Project Manager / Superintendent

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg's
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP
CHANGE ORDERS						
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	558.00	558.00	0.00	558.00	100.0
CO-02-067	C/O 02- PCO 067- VE- ELECTRICAL, ALUM. WINDINGS	-7500.00	-7500.00	0.00	-7500.00	100.0
CO-02-097	C/O 02- PCO 097- EXTEND CONDUITS FOR WART HOG	1354.00	1354.00	0.00	1354.00	100.0
PCO-026	PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	29063.00	29063.00	0.00	29063.00	100.0
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	5822.00	0.00	5822.00	5822.00	100.0
PCO-123	PCO 123- ASI 7- FINISH HARDWARE CHANGES	-3909.00	-3909.00	0.00	-3909.00	100.0
PCO-135	PCO 135- IBA- PWR TO TEMP PUMP AT LIFT STATION	529.00	529.00	0.00	529.00	100.0
PCO-156	PCO 156- IDA- REMOVE 4 STREET LIGHT POLES	1633.00	1633.00	0.00	1633.00	100.0
PCO-159	PCO 159- ADDED CAMERA POLE @ GOLDEN STATE BLVD	14976.00	14976.00	0.00	14976.00	100.0
PCO-160	PCO 160- KOPJE TOP- (12) HL1 FIXTURES	8190.00	0.00	8190.00	8190.00	100.0
PCO-161	PCO 161- RE-ROUTE FIBER OPTIC CABLE	5168.00	5168.00	0.00	5168.00	100.0
PCO-173	PCO 173- ASI 14- LIGHT FIXTURES @ BOA ENTRY SIGN	5084.00	5084.00	0.00	5084.00	100.0
		60968.00	46956.00	14012.00	60968.00	100.0

HARRIS CONSTRUCTION CO., INC.			--PROGRESS BILLING NO. 10--			FRESNO CHAFFEE ZOO		
REPORT DATE 11NOV14 08:34			MONTHLY EARNINGS REPORT by SUB			AFRICA EXHIBIT INCR 2 & 3		
ATHRUZ - A THRU Z CONSULTING			(BILLING PERIOD: 10/01/13 - 10/31/14)			PAGE NO. 5		
ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
TBA-1372	ANIMAL EQUIPMENT SUB BOND	51213.00	51213.00	0.00	51213.00	100.0	0.00	2560.65
30-1350A	A thru Z DETAILING (CHEETAH)	13024.00	5209.60	6512.00	11721.60	90.0	1302.40	586.08
30-1350B	A thru Z ALL MATLS/SHOP LABOR (CHEETAH)	108696.00	21739.20	21739.20	43478.40	40.0	65217.60	2173.92
30-1350C	A thru Z EQPT RENTAL/MOB/FIELD LABOR (CHEETAH)	135790.00	0.00	0.00	0.00		135790.00	0.00
31-1370A	A thru Z DETAILING (GIRAFFE/RHINO/HOOFSTOCK)	9767.00	976.70	3906.80	4883.50	50.0	4883.50	244.18
31-1370B	A thru Z ALL MATLS/SHOP LABOR (GIRAF/RHINO/HOOF)	206765.00	0.00	0.00	0.00		206765.00	0.00
31-1370C	A thru Z EQPT RENTAL/LABOR (GIRAFFE/RHINO/HOOF)	143468.00	0.00	0.00	0.00		143468.00	0.00
33-1680A	A thru Z DETAILING (ELEPHANT)	65120.00	13024.00	13024.00	26048.00	40.0	39072.00	1302.40
33-1680B	A thru Z ALL MATLS/SHOP LABOR (ELEPHANT)	623975.00	0.00	0.00	0.00		623975.00	0.00
33-1680C	A thru Z EQPT RENTAL/MOB/FIELD LABOR (ELEPHANT)	245125.00	0.00	0.00	0.00		245125.00	0.00
34-1540A	A thru Z DETAILING (LION)	13024.00	3907.20	7163.20	11070.40	85.0	1953.60	553.52
34-1540B	A thru Z ALL MATLS/SHOP LABOR (LION)	275861.00	0.00	55172.20	55172.20	20.0	220688.80	2758.61
34-1540C	A thru Z EQPT RENTAL/MOB/FIELD LABOR (LION)	187560.00	0.00	0.00	0.00		187560.00	0.00
40-1210A	A thru Z DETAILING (MEERKAT/VULTURE)	3256.00	1302.40	1953.60	3256.00	100.0	0.00	162.80
40-1210B	A thru Z ALL MATLS/SHOP LABOR (MEERKAT/VULTURE)	14804.00	0.00	0.00	0.00		14804.00	0.00
40-1210C	A thru Z EQPT RENTAL/LABOR (MEERKAT/VULTURE)	8140.00	0.00	0.00	0.00		8140.00	0.00
SF5-1200A	A thru Z DETAILING (SAVANNA/KOPJE/SITE)	26048.00	7814.40	13024.00	20838.40	80.0	5209.60	1041.92
SF5-1200B	A thru Z MATLS/SHOP LABOR (SAVANNA/KOPJE/SITE)	657677.00	32883.85	0.00	32883.85	5.0	624793.15	1644.19
SF5-1200C	A thru Z EQPT RENTAL/LABOR (SAVANNA/KOPJE/SITE)	188330.00	0.00	0.00	0.00		188330.00	0.00
		2977643.00	138070.35	122495.00	260565.35	8.8	2717077.65	13028.27
CHANGE ORDERS								
PCO-136.1	PCO 136.001-ASI 9 PART 2-ELEPH WATRNG HOLE/MOAT	-5678.00	0.00	0.00	0.00		-5678.00	0.00
PCO-146	PCO 146- GIRAFFE RHINO CHG BOLLARDS TO CMU WALL	-48300.00	0.00	0.00	0.00		-48300.00	0.00
		-53978.00	0.00	0.00	0.00		-53978.00	0.00
		2923665.00	138070.35	122495.00	260565.35	8.9	2663099.65	13028.27
		2923665.00	138070.35	122495.00	260565.35	8.9	2663099.65	13028.27

HARRIS CONSTRUCTION CO., INC.

---PROGRESS BILLING NO. 9---

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 6

ATHRUZ - A THRU Z CONSULTING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
		2923665.00	0.00	↓ 138070.35	138070.35	4.7	2785594.65	6903.52

REQUEST FOR PROGRESS PAYMENT

Subcontractor: A-Z CONSULTING
8620 E. Old Vail #100
Tucson, AZ 85747
Telephone # 520-434-8281
Harris Contract # 125434
Vendor #: 479

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 1
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
11-0950-S	Animal Barriers and Gates	2,977,643.00	4.6%	\$138,070.35
Total of Original Contract GMP		2,977,643.00	4.6%	\$138,070.35

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	PCO 136.1	-5,678.00		0.00
	PCO 146	-48,300.00		0.00
TOTAL OF CONTRACT CHANGES		(\$53,978.00)		\$0.00

PROJECT TOTALS

Total contract amount to date	\$2,923,665.00	Total billing to date	\$138,070.35
Retention 5% PERCENT)			\$6,903.52
SUBTOTAL			\$131,166.83
LESS PRIOR NET BILLINGS			\$0.00
TOTAL DUE THIS BILLING			\$131,166.83

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval

Project Manager / Superintendent

86
9/30/14

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 7

BEDROCK - BEDROCK

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1080	UNDERGROUND LOCATOR- INCR 2 & 3	7600.00	7600.00	0.00	7600.00	100.0	0.00	380.00
		7600.00	7600.00	0.00	7600.00	100.0	0.00	380.00
CHANGE ORDERS								
PCO-047	PCO 047- IBA- UTIL LOCATING & TEMP FENCE CHANGES	875.00	0.00	0.00	0.00		875.00	0.00
		875.00	0.00	0.00	0.00		875.00	0.00
		8475.00	7600.00	0.00	7600.00	89.7	875.00	380.00

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 8

BTMAN - B.T. MANCINI

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1160	ADMIN / SUBMITTALS (B.T. MANCINI)	325.00	200.00	0.00	200.00	61.5	125.00	10.00
GC-1170	FLOOR MOISTURE TESTING (B.T. MANCINI)	750.00	0.00	0.00	0.00		750.00	0.00
01-2140	RUBBER BASE (BLDG 1)	1359.00	0.00	0.00	0.00		1359.00	0.00
01-2150	LINOLEUM (BLDG 1)	12820.00	0.00	0.00	0.00		12820.00	0.00
01-2180	CARPET TILE (BLDG 1)	420.00	0.00	0.00	0.00		420.00	0.00
31-1600	ANIMAL COMFORT FLOORING (BLDG 31)	5745.00	0.00	0.00	0.00		5745.00	0.00
32-1480	ANIMAL COMFORT FLOORING (BLDG 32)	940.00	0.00	0.00	0.00		940.00	0.00
096500-01C	FAB/DEL RESILIENT FLOORING	19240.00	0.00	0.00	0.00		19240.00	0.00
096813-01C	FAB/DEL TILE CARPETING	705.00	0.00	0.00	0.00		705.00	0.00
119200-02C	FAB/DEL ANIMAL COMFORT FLOORING	10925.00	10925.00	0.00	10925.00	100.0	0.00	546.25
		53229.00	11125.00	0.00	11125.00	20.9	42104.00	556.25
		53229.00	11125.00	0.00	11125.00	20.9	42104.00	556.25

NO SEPT. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 9

CENCAL - CENCAL DEMOLITION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
	EW-1200 CUT & CAP SITE UTILITIES	26250.00	26250.00	0.00	26250.00	100.0	0.00	1312.50
	EW-1210 SITE CLEARING & DEMO OPERATIONS	185000.00	183750.00	1250.00	185000.00	100.0	0.00	9250.00
		211250.00	210000.00	1250.00	211250.00	100.0	0.00	10562.50
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	11600.00	11600.00	0.00	11600.00	100.0	0.00	580.00
CO-01-033	C/O 01- PCO 033-SEPTIC TNK/DRYWELLS @ POND BASIN	3398.00	3398.00	0.00	3398.00	100.0	0.00	169.90
CO-01-043	C/O 01- PCO 043- ENTRY PALM & CONC EDGE BAND	1969.00	1969.00	0.00	1969.00	100.0	0.00	98.45
CO-01-046	C/O 01- PCO 046- ASBESTOS ABATEMENT ZOO OFFICE	4200.00	4200.00	0.00	4200.00	100.0	0.00	210.00
CO-01-048	C/O 01- PCO 048-LEAD PAINT ABATEMENT BIRD AVIARY	16000.00	16000.00	0.00	16000.00	100.0	0.00	800.00
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	-3498.00	-3498.00	0.00	-3498.00	100.0	0.00	-174.90
CO-02-045	C/O 02- PCO 045-DISASSEMBLE/STOCKPILE BIRD CAGES	7495.00	7495.00	0.00	7495.00	100.0	0.00	374.75
CO 02-070	C/O 02- PCO 070- REMOVE LEANTNG CEDAR@ BOA ENTRY	5900.00	5900.00	0.00	5900.00	100.0	0.00	295.00
PCO-032	PCO 032- SALVAGE HISTORIC ITEMS NOT ON DWGS	10530.00	0.00	0.00	0.00		10530.00	0.00
PCO-089	PCO 089- DEMO ADDITIONAL TREES	17097.00	17097.00	0.00	17097.00	100.0	0.00	854.85
PCO-091	PCO 091- IBA- REPAIR GAS LINE @ BOA ENTRANCE	-748.00	-748.00	0.00	-748.00	100.0	0.00	-37.40
PCO-156	PCO 156- IBA- REMOVE 4 STREET LIGHT POLES	-1633.00	-1633.00	0.00	-1633.00	100.0	0.00	-81.65
		72310.00	61780.00	0.00	61780.00	85.4	10530.00	3089.00
		283560.00	271780.00	1250.00	273030.00	96.3	10530.00	13651.50

REQUEST FOR PROGRESS PAYMENT

Subcontractor: CENCAL SERVICES, INC.
3299 S. CEDAR AVE.
FRESNO, CA. 93725

Telephone # 559-291-3366
Harris Contract # 125408
Vendor # : 1336

DATE 9/30/2014

Harris Project Number # 1254

Project Name: Fresno Chaffee Zoo Africa

Billing # 7

Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.

Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-02-0110-S	DEMOLITION	211,250.00	100%	211,250.00
Total of Original Contract GMP		211,250.00	100%	211,250.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01		31,800.00	100%	31,800.00
SCO-02		1,869.00	100%	1,869.00
SCO-03		13,395.00	100%	13,395.00
SCO-04		-748.00	100%	-748.00
SCO-05		17,097.00	100%	17,097.00
SCO-06		-1,633.00	100%	-1,633.00
SCO-07		10,530.00	0	0.00
TOTAL OF CONTRACT CHANGES		\$72,310.00	85.4%	\$61,780.00

PROJECT TOTALS

Total contract amount to date		\$283,560.00	Total billing to date	\$273,030.00
Retention 5% PERCENT)				\$13,651.50
SUBTOTAL				\$259,378.50
LESS PRIOR NET BILLINGS				\$258,191.00
TOTAL DUE THIS BILLING				\$1,187.50

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved _____ Notes _____

Harris Field Approval

Project Manager / Superintendent

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 10

CHILDS - CHILDS & CO.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
081113-01C	FAB/DEL HM DOORS & FRAMES	67700.00	67700.00	0.00	67700.00	100.0	0.00	3385.00
081433-01C	FAB/DEL STILE & RAIL WOOD DOORS	33690.00	0.00	0.00	0.00		33690.00	0.00
087100-01C	FAB/DEL DOOR HARDWARE	99875.00	99875.00	0.00	99875.00	100.0	0.00	4993.75
		201265.00	167575.00	0.00	167575.00	03.3	33690.00	8378.75
CHANGE ORDERS								
PCO-123	PCO 123- ASI 7- FINISH HARDWARE CHANGES	3995.00	3995.00	0.00	3995.00	100.0	0.00	199.75
PCO-184	PCO 184- IBA- EXPEDITE HM FRAMES-BLDGS 2,3,4 & 5	600.00	0.00	0.00	0.00		600.00	0.00
PCO-185	PCO 185- LODGE DOORS 105F & 105H	1858.00	600.00	0.00	600.00	32.3	1258.00	30.00
		6453.00	4595.00	0.00	4595.00	71.2	1858.00	229.75
		207718.00	172170.00	0.00	172170.00	82.9	35548.00	8608.50

NO SEPT. Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 11

COLLINS - COLLINS ELECTRIC

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TD DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1170	INCREMENT 2 ELECTRICAL	160346.00	160346.00	0.00	160346.00	100.0	0.00	8017.30
		160346.00	160346.00	0.00	160346.00	100.0	0.00	8017.30
CHANGE ORDERS								
CO-02-068	C/O 02- PCO 068- DUCTBANK SLOPE CHG 0 BOA ENTRY	2067.00	2067.00	0.00	2067.00	100.0	0.00	103.35
PCO-026	PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	202.00	202.00	0.00	202.00	100.0	0.00	10.10
		2269.00	2269.00	0.00	2269.00	100.0	0.00	113.45
		162615.00	162615.00	0.00	162615.00	100.0	0.00	8130.75

NO SEPT. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 12

COST - COST OF WISCONSIN

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1130	GENERAL CONDITIONS (COST of WISCONSIN)	426175.00	127852.50	42617.50	170470.00	40.0	255705.00	8523.50
GC-1135	SHOTCRETE SUBCONTRACTOR BOND	35188.00	35188.00	0.00	35188.00	100.0	0.00	1759.40
GC-1140	UNION PREMIUMS (COST of WISCONSIN)	202434.00	30365.10	30365.10	60730.20	30.0	141703.80	3036.51
GC-1150	RAT SLABS	80290.00	4015.00	0.00	4015.00	5.0	76275.00	200.75
SC1-1000	SHOTCRETE AREA 1- PREFAB	177492.00	177492.00	0.00	177492.00	100.0	0.00	8874.60
SC1-1010	SHOTCRETE AREA 1- SET STEEL	110932.00	66559.20	38826.20	105385.40	95.0	5546.60	5269.27
SC1-1020	SHOTCRETE AREA 1- STRUCTURAL COAT	88746.00	8874.60	31061.10	39935.70	45.0	48810.30	1996.79
SC1-1030	SHOTCRETE AREA 1- TEXTURE COAT	44373.00	0.00	2218.65	2218.65	5.0	42154.35	110.93
SC1-1040	SHOTCRETE AREA 1- PAINT/STAIN	22186.00	0.00	0.00	0.00		22186.00	0.00
SC2-1000	SHOTCRETE AREA 2- PREFAB	354983.00	354983.00	0.00	354983.00	100.0	0.00	17749.15
SC2-1010	SHOTCRETE AREA 2- SET STEEL	221865.00	0.00	0.00	0.00		221865.00	0.00
SC2-1020	SHOTCRETE AREA 2- STRUCTURAL COAT	177492.00	0.00	0.00	0.00		177492.00	0.00
SC2-1030	SHOTCRETE AREA 2- TEXTURE COAT	88746.00	0.00	0.00	0.00		88746.00	0.00
SC2-1040	SHOTCRETE AREA 2- PAINT/STAIN	44373.00	0.00	0.00	0.00		44373.00	0.00
SC3-1000	SHOTCRETE AREA 3- PREFAB	374705.00	337234.50	37470.50	374705.00	100.0	0.00	18735.25
SC3-1010	SHOTCRETE AREA 3- SET STEEL	234199.00	0.00	0.00	0.00		234199.00	0.00
SC3-1020	SHOTCRETE AREA 3- STRUCTURAL COAT	187352.00	0.00	0.00	0.00		187352.00	0.00
SC3-1030	SHOTCRETE AREA 3- TEXTURE COAT	93676.00	0.00	0.00	0.00		93676.00	0.00
SC3-1040	SHOTCRETE AREA 3- PAINT/STAIN	46838.00	0.00	0.00	0.00		46838.00	0.00
SC4-1000	SHOTCRETE AREA 4- PREFAB	138049.00	138049.00	0.00	138049.00	100.0	0.00	6902.45
SC4-1010	SHOTCRETE AREA 4- SET STEEL	86281.00	4314.05	30198.35	34512.40	40.0	51768.60	1725.62
SC4-1020	SHOTCRETE AREA 4- STRUCTURAL COAT	69025.00	0.00	0.00	0.00		69025.00	0.00
SC4-1030	SHOTCRETE AREA 4- TEXTURE COAT	34512.00	0.00	0.00	0.00		34512.00	0.00
SC4-1040	SHOTCRETE AREA 4- PAINT/STAIN	17256.00	0.00	0.00	0.00		17256.00	0.00
SC5-1000	SHOTCRETE AREA 5- PREFAB	276098.00	193268.60	82829.40	276098.00	100.0	0.00	13804.90
SC5-1010	SHOTCRETE AREA 5- SET STEEL	172561.00	0.00	0.00	0.00		172561.00	0.00
SC5-1020	SHOTCRETE AREA 5- STRUCTURAL COAT	138049.00	0.00	0.00	0.00		138049.00	0.00
SC5-1030	SHOTCRETE AREA 5- TEXTURE COAT	69025.00	0.00	0.00	0.00		69025.00	0.00
SC5-1040	SHOTCRETE AREA 5- PAINT/STAIN	34512.00	0.00	0.00	0.00		34512.00	0.00
SC6-1000	SHOTCRETE AREA 6- PREFAB	216934.00	10847.00	0.00	10847.00	5.0	206087.00	542.35
SC6-1010	SHOTCRETE AREA 6- SET STEEL	135584.00	0.00	0.00	0.00		135584.00	0.00
SC6-1020	SHOTCRETE AREA 6- STRUCTURAL COAT	108467.00	0.00	0.00	0.00		108467.00	0.00
SC6-1030	SHOTCRETE AREA 6- TEXTURE COAT	54234.00	0.00	0.00	0.00		54234.00	0.00
SC6-1040	SHOTCRETE AREA 6- PAINT/STAIN	27117.00	0.00	0.00	0.00		27117.00	0.00
SC6-1050	BAOBAB TREE	316567.00	15829.60	15829.60	31657.60	10.0	284909.40	1582.88
SC7-1000	SHOTCRETE AREA 7- PREFAB	118328.00	5916.00	25474.00	31390.00	26.5	86938.00	1569.50
SC7-1010	SHOTCRETE AREA 7- SET STEEL	73955.00	0.00	0.00	0.00		73955.00	0.00
SC7-1020	SHOTCRETE AREA 7- STRUCTURAL COAT	59164.00	0.00	0.00	0.00		59164.00	0.00
SC7-1030	SHOTCRETE AREA 7- TEXTURE COAT	29582.00	0.00	0.00	0.00		29582.00	0.00
SC7-1040	SHOTCRETE AREA 7- PAINT/STAIN	14791.00	0.00	0.00	0.00		14791.00	0.00
SC8-1000	SHOTCRETE AREA 8- PREFAB	315541.00	15777.00	0.00	15777.00	5.0	299764.00	788.85
SC8-1010	SHOTCRETE AREA 8- SET STEEL	197213.00	0.00	0.00	0.00		197213.00	0.00
SC8-1020	SHOTCRETE AREA 8- STRUCTURAL COAT	157770.00	0.00	0.00	0.00		157770.00	0.00
SC8-1030	SHOTCRETE AREA 8- TEXTURE COAT	78885.00	0.00	0.00	0.00		78885.00	0.00
SC8-1040	SHOTCRETE AREA 8- PAINT/STAIN	39443.00	0.00	0.00	0.00		39443.00	0.00
		5990988.00	1526563.55	336890.40	1863453.95	31.1	4127534.05	93172.70
CHANGE ORDERS								
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	-7000.00	-7000.00	0.00	-7000.00	100.0	0.00	-350.00
PCO-101	PCO 101- DEDUCT FOR COST SHOTCRETE MODEL	-125000.00	-125000.00	0.00	-125000.00	100.0	0.00	-6250.00
PCO-136	PCO 136- ASI 9- ELEPHANT FALLS CHANGES	6920.00	0.00	0.00	0.00		6920.00	0.00
		-125080.00	-132000.00	0.00	-132000.00	105.5	6920.00	-6600.00
		5865908.00	1394563.55	336890.40	1731453.95	29.5	4134454.05	86572.70

REQUEST FOR PROGRESS PAYMENT

Subcontractor: COST OF WISCONSIN, INC..
4201 HIGHWAY P
JACKSON, WI. 53037

Telephone # 262-677-6060
Harris Contract # 125433
Vendor #: 1782

DATE 9/30/2014

Harris Project Number # 1254

Project Name: Fresno Chaffee Zoo Africa

Billing # 8

Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.

Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-03-0420 S	Precast Structural Concrete	5,990,988.00	31.1%	\$1,863,453.95
Total of Original Contract GMP		5,990,988.00	31.1%	\$1,863,453.95

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-101	-125,000.00	100%	-125,000.00
SCO-02	PCO-062	-7,000.00	100%	-7,000.00
SCO-03	PCO-136	6,920.00	0%	0.00
TOTAL OF CONTRACT CHANGES		(\$125,080.00)	105.5%	(\$132,000.00)

PROJECT TOTALS

Total contract amount to date	\$5,865,908.00	Total billing to date	\$1,731,453.95
Retention 5% PERCENT)			\$86,572.70
SUBTOTAL			\$1,644,881.25
LESS PRIOR NET BILLINGS			\$1,324,835.39
TOTAL DUE THIS BILLING			\$320,045.86

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval

Project Manager / Superintendent

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESKO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 13

CTU - CTU

ACTIVITY TD	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
034113-01A	SUBMIT PRECAST PANELS & PLANKS	51317.00	51317.00	0.00	51317.00	100.0	0.00	2565.85
034113-01C	FAB/DEL PRECAST PANELS & PLANKS	461848.00	392334.25	69513.75	461848.00	100.0	0.00	23092.40
		513165.00	443651.25	69513.75	513165.00	100.0	0.00	25658.25
CHANGE ORDERS								
PCO-192	PCO 192- 1BA- PRECAST PANEL ERECTION COSTS	-106185.00	0.00	-106185.00	-106185.00	100.0	0.00	-5309.25
		-106185.00	0.00	-106185.00	-106185.00	100.0	0.00	-5309.25
		406980.00	443651.25	-36671.25	406980.00	100.0	0.00	20349.00

REQUEST FOR PROGRESS PAYMENT

Subcontractor: CTU PRECAST
1260 FURNEAUX ROAD
OLIVEHURST, CA. 95961

Telephone # 530-749-6501
Harris Contract # 125437
Vendor # : 1851

NOTE SPECIAL PROVISIONS ☐

DATE 9/30/2014

Harris Project Number # 1254

Project Name: Fresno Chaffee Zoo Africa

Billing # 6

Billing Period Ending 9/30/2014

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-03-0420	Precast Structural Concrete	513,165.00	100%	513,165.00
Total of Original Contract GMP		513,165.00	100%	\$513,165.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES		\$0.00	0%	\$0.00

PROJECT TOTALS

(Total 100%)

Total contract amount to date	\$513,165.00	Total billing to date	\$513,165.00
	Retention 5% PERCENT)		\$25,658.25
	SUBTOTAL		\$487,506.75
	LESS PRIOR NET BILLINGS		\$421,468.69
	TOTAL DUE THIS BILLING		\$66,038.06

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved	Notes
----------	-------

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

[illegible]

PROJECT TOTALS

Compliance Checklist

Daily Reports Certified Payroll Contract Insurance	Record Dwgs Closeout Safety Reports	
---	---	--

Harris Field Approval

Project Manager / Superintendent

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 14

DINUBA - DINUBA HOUSE MOVERS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	29700.00	23200.00	6500.00	29700.00	100.0	0.00	0.00
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	20000.00	20000.00	0.00	20000.00	100.0	0.00	0.00
		49700.00	43200.00	6500.00	49700.00	100.0	0.00	0.00
		49700.00	43200.00	6500.00	49700.00	100.0	0.00	0.00

REQUEST FOR PROGRESS PAYMENT

Subcontractor: Dinuba House Movers
40508 Road 84
Dinuba, CA 93618

Telephone # (559) 591-0173
Harris Contract # 1254010
Vendor # : 2167

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

DATE 9/30/2014

Harris Project Number # 1254

Project Name: Fresno Chaffee Zoo Africa

Billing # 2

Billing Period Ending 9/30/2014

Subcontractor Use Only

ORIGINAL CONTRACT:

PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
18-0002S		29,700.00	100%	29,700.00
18-0050S		20,000.00	100%	20,000.00
	Total of Original Contract GMP	49,700.00	100%	\$49,700.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES		\$0.00		\$0.00

PROJECT TOTALS

(Total 100%)

Total contract amount to date	\$49,700.00	Total billing to date	\$49,700.00
		Retention 5% PERCENT)	\$0.00
		SUBTOTAL	\$49,700.00
		LESS PRIOR NET BILLINGS	\$43,200.00
		TOTAL DUE THIS BILLING	 \$6,500.00

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

[illegible]

Harris Use Only

ORIGINAL CONTRACT:

PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

[illegible]

PROJECT TOTALS

[illegible]

Compliance Checklist

Daily Reports	Record Dwgs	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

Approved Notes

Harris Field Approval

Project Manager / Superintendent

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 15

DORFM - DORMEIER MASONRY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1280	MORTILIZATION (DORMEIER)	10000.00	10000.00	0.00	10000.00	100.0	0.00	500.00
01-1150	CMU WALLS (BLDG 1)	81000.00	0.00	0.00	0.00		81000.00	0.00
01-1340	FIREPLACES- CMU SUPPORT WALLS (BLDG 1)	3000.00	0.00	0.00	0.00		3000.00	0.00
01-1370	FIREPLACES- CMU CHIMNEY SHAFTS (BLDG 1)	20200.00	0.00	0.00	0.00		20200.00	0.00
01-1410	FIREPLACES- STONE VENEER/MANTLES (BLDG 1)	23000.00	0.00	0.00	0.00		23000.00	0.00
01-1920	CULTURED STONE VENEER (BLDG 1)	27000.00	0.00	0.00	0.00		27000.00	0.00
02-1300	STONE VENEER (BLDG 2)	1400.00	0.00	0.00	0.00		1400.00	0.00
03-1430	STONE VENEER (BLDG 3)	3000.00	0.00	0.00	0.00		3000.00	0.00
04-1430	STONE VENEER (BLDG 4)	3000.00	0.00	0.00	0.00		3000.00	0.00
05-1420	STONE VENEER (BLDG 5)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1080	CMU WALLS (BSMT)	58000.00	0.00	0.00	0.00		58000.00	0.00
10-1250	STONE VENEER OVER CMU (BSMT)	9000.00	0.00	0.00	0.00		9000.00	0.00
10-1940	CMU ABUTMENT WALLS (BRIDGE)	3000.00	0.00	0.00	0.00		3000.00	0.00
30-1190	CMU WALLS (BLDG 30)	11000.00	5500.00	5500.00	11000.00	100.0	0.00	550.00
31-1230	CMU WALLS (BLDG 31)	36000.00	0.00	0.00	0.00		36000.00	0.00
32-1240	CMU RETAINING WALLS (BLDG 32)	24000.00	0.00	0.00	0.00		24000.00	0.00
33-1300	CMU WALLS (BLDG 33)	28000.00	0.00	0.00	0.00		28000.00	0.00
33-1410	CMU KNOCKOUT PANEL (BLDG 33)	2000.00	0.00	0.00	0.00		2000.00	0.00
34-1220	CMU WALLS (BLDG 34)	58000.00	58000.00	0.00	58000.00	100.0	0.00	2900.00
40-1100	CMU WALLS (BLDG 40)	16000.00	16000.00	0.00	16000.00	100.0	0.00	800.00
41-1100	CMU WALLS (BLDG 41)	24000.00	24000.00	0.00	24000.00	100.0	0.00	1200.00
52-1220	CMU WALL (BLDG 52)	17000.00	0.00	8500.00	8500.00	50.0	8500.00	425.00
SF2-1150	CMU RETAINING WALL (MAHALI POOL)	2000.00	0.00	0.00	0.00		2000.00	0.00
SF2-1180	AGAMA HOLDING ROCK- CMU WALLS	2000.00	0.00	0.00	0.00		2000.00	0.00
SF2-1290	CMU SEAT WALL (LODGE)	6000.00	0.00	0.00	0.00		6000.00	0.00
SF2-1410	STONE VENEER @ CMU SEAT WALLS (LODGE)	12000.00	0.00	0.00	0.00		12000.00	0.00
SF3-1020	CMU SEAT WALL (LION EXHIBIT)	1000.00	0.00	0.00	0.00		1000.00	0.00
SF3-1030	STONE VENEER @ CMU SEAT WALL (LION EXHIBIT)	2000.00	0.00	0.00	0.00		2000.00	0.00
SF3-1080	CMU WALL @ MOAT (LION EXHIBIT)	56000.00	0.00	0.00	0.00		56000.00	0.00
SF6-1120	CMU RETAINING WALL (ELEPHANT POOL)	4000.00	0.00	0.00	0.00		4000.00	0.00
SF6-1150	CMU SEAT WALLS (SO. RESTROOM)	1000.00	0.00	0.00	0.00		1000.00	0.00
SF6-1170	STONE VENEER @ CMU SEAT WALL (SO. RESTROOM)	2000.00	0.00	0.00	0.00		2000.00	0.00
SF8-1170	CMU RETAINING WALL (ELEPHANT FALLS)	6000.00	0.00	0.00	0.00		6000.00	0.00
SRV-1030	CMU WALLS (NORTH DUMPSTER)	7000.00	0.00	0.00	0.00		7000.00	0.00
SRV-1100	CMU WALLS (SOUTH DUMPSTER)	7000.00	0.00	0.00	0.00		7000.00	0.00
042000-01A	SUBMIT CONCRETE UNIT MASONRY	3000.00	3000.00	0.00	3000.00	100.0	0.00	150.00
042000-01C	FAB/DEL CONCRETE UNIT MASONRY	69000.00	39300.00	2100.00	41400.00	60.0	27600.00	2070.00
042000-02A	SUBMIT MASONRY REBAR SHOP DWGS	4000.00	4000.00	0.00	4000.00	100.0	0.00	200.00
042000-02C	FAB/DEL MASONRY REBAR	61000.00	15250.00	0.00	15250.00	25.0	45750.00	762.50
047200-01A	SUBMIT CAST STONE MASONRY	3000.00	3000.00	0.00	3000.00	100.0	0.00	150.00
047200-01C	FAB/DEL CAST STONE MASONRY	42000.00	0.00	0.00	0.00		42000.00	0.00
		748600.00	178050.00	16100.00	194150.00	25.9	554450.00	9707.50
CHANGE ORDERS								
PCO-138	PCO 138- ELEPHANT HOLDING KNOCKOUT REBAR	615.00	0.00	0.00	0.00		615.00	0.00
PCO-146	PCO 146- GIRAFFE RHINO CHG BOLLARDS TO CMU WALL	27739.00	0.00	0.00	0.00		27739.00	0.00
PCO-175	PCO 175- ADD REBAR FOR SHOICRT @ VULTURE/MEERKAT	791.00	791.00	0.00	791.00	100.0	0.00	39.55
PCO-176	PCO 176- BLOCK OUT SUPPLY FANS @ VULTURE/MEERKAT	380.00	380.00	0.00	380.00	100.0	0.00	19.00
PCO-177	PCO 177- CMU WALL @ SAVANNA OVERLOOK	1168.00	0.00	0.00	0.00		1168.00	0.00
		30693.00	1171.00	0.00	1171.00	3.8	29522.00	58.55
		779293.00	179221.00	16100.00	195321.00	25.1	583972.00	9766.05

REQUEST FOR PROGRESS PAYMENT

Subcontractor: DORFMEIER MASONRY
4685 E. HEDGES
FRESNO, CA. 93703

Telephone # 559-255-9760
Harris Contract # 125429
Vendor # : 2231

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 6
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-04-0200 S	CMU MASONRY	748,600.00	25.9%	\$194,150.00
Total of Original Contract GMP		748,600.00	25.9%	\$194,150.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	PCO-138	615.00	0%	0.00
	PCO-175	791.00	100%	791.00
	PCO-176	380.00	100%	380.00
	PCO-177	1,168.00	0	0.00
	PCO-146	27,739.00	0	0.00
TOTAL OF CONTRACT CHANGES		\$30,693.00	3.8%	\$1,171

PROJECT TOTALS

Total contract amount to date	\$779,293.00	Total billing to date	\$195,321.00
Retention 5% PERCENT)			\$9,766.05
SUBTOTAL			\$185,554.95
LESS PRIOR NET BILLINGS			\$170,259.95
TOTAL DUE THIS BILLING			\$15,295.00

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

Approved

Notes

Harris Field Approval

Project Manager / Superintendent

Cap Proj Claim 2014-13c (PA#9) Page 87

9/30/14

HARRIS CONSTRUCTION CO., INC.		--PROGRESS BILLING NO. 9--				FRESNO CHAFFEE ZOO		
REPORT DATE 30SEP14 15:35		MONTHLY EARNINGS REPORT by SUB				AFRICA EXHIBIT INCR 2 & 3		
EARTH - EARTH SHELTER DEVELOPERS		(BILLING PERIOD: 09/01/13 - 09/30/14)				PAGE NO. 16		
ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
SF1-1160	LAYOUT UNIT PAVING (BOA ENTRY)	11907.00	0.00	3572.00	3572.00	30.0	8335.00	178.60
SF1-1250	UNIT PAVERS (BOA ENTRY)	59534.00	29005.00	6628.00	35633.00	59.9	23901.00	1781.65
		71441.00	29005.00	10200.00	39205.00	54.9	32236.00	1960.25
		71441.00	29005.00	10200.00	39205.00	54.9	32236.00	1960.25

Cap Proj Claim 2014-13c (PA#9) Page 39

REQUEST FOR PROGRESS PAYMENT

Subcontractor: ELITE LANDSCAPE CONSTRUCTION
2972 LARKIN
CLOVIS, CA. 93612

Telephone # 559-292-7760
Harris Contract # 125436
Vendor # : 2467

DATE 9/30/2014

Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 76
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-02-0800-S	IRRIGATION	1,633,438.00	56.2%	\$918,663.00
				\$918,663.00
Total of Original Contract GMP		1,633,438.00	56.2%	

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	ALLOWANCE /TEMP IRRIGATION	141,252.00	66%	93,226.00
SCO-01	PCO-107	-7,000.00	100%	-7,000.00
SCO-02	PCO-84	855,000.00	75%	641,250.00
SCO-03	PCO-150	-8,550.00	100%	-8,550.00
	PCO-136.1	-24,947.00	100%	-24,947.00
	PCO-151	-5,716.00	100%	-5,716.00
	PCO-152	835.00	100%	835.00
	sub-total pco's	809,622.00		595,872.00
TOTAL OF CONTRACT CHANGES		\$809,622.00	73.6%	\$689,098.00

PROJECT TOTALS

(Total 62.2%)

Total contract amount to date	\$2,443,060.00	Total billing to date	\$1,607,761.00
Retention not Calculated Correctly 5% = 80,388.05, off \$50		PERCENT)	80,388.05
		SUBTOTAL	1,527,372.95
		LESS PRIOR NET BILLINGS	\$1,259,538.94
		TOTAL DUE THIS BILLING	267,834.01 13/

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

Harris Field Approval

Project Manager / Superintendent

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 17

ELITE - ELITE LANDSCAPING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
LND-1000	MOBILIZATION (ELITE)	17000.00	17000.00	0.00	17000.00	100.0	0.00	850.00
LND-1010	LANDSCAPING SUBMITTALS	3500.00	3500.00	0.00	3500.00	100.0	0.00	175.00
LND-1020	LANDSCAPING CLOSEOUT DOCS	2500.00	0.00	0.00	0.00		2500.00	0.00
LND-1030	LANDSCAPING BOND	33691.00	33691.00	0.00	33691.00	100.0	0.00	1684.55
LND-1040	TEMP IRRIGATION	59414.00	56443.00	0.00	56443.00	95.0	2971.00	2822.15
LND-1050	LANDSCAPING	66824.00	40000.00	0.00	40000.00	59.9	26824.00	2000.00
LND-1060	SOIL PREP / FINE GRADE	127000.00	88967.00	0.00	88967.00	70.1	38033.00	4448.35
LND-1070	SEEDING	56250.00	50625.00	0.00	50625.00	90.0	5625.00	2531.25
LND-1080	HARDSCAPE	1088710.00	217742.00	250000.00	467742.00	43.0	620968.00	23387.10
LND-1090	TREE TRANSPLANT & PROTECTION	178550.00	160695.00	0.00	160695.00	90.0	17855.00	8034.75
		1633439.00	668663.00	250000.00	918663.00	56.2	714776.00	45933.15
ALLOWANCE FOR LANDSCAPING								
LND-1100	ALLOWANCE FOR TEMP IRRIGATION	141252.00	93226.00	0.00	93226.00	66.0	48026.00	4661.30
		141252.00	93226.00	0.00	93226.00	66.0	48026.00	4661.30
CHANGE ORDERS								
PCO-084	PCO 084- IRRIGATION SYSTEM	855000.00	579491.46	61758.54	641250.00	75.0	213750.00	32062.50
PCO-107	PCO 107- IBA- INCR 3 CREDIT FOR TREE PROTECTION	-7000.00	-7000.00	0.00	-7000.00	100.0	0.00	-350.00
PCO-136.1	PCO 136.001-ASI 9 PART 2-ELEPH WATRNG HOLE/MOAT	-24947.00	0.00	-24947.00	-24947.00	100.0	0.00	-1247.35
PCO-150	PCO 150- ELITE NOT RELOCATING TREES @ BOA ENTRY	-8550.00	-8550.00	0.00	-8550.00	100.0	0.00	-427.50
PCO-151	PCO 151- CREDIT FOR PLANT TABS	-5716.00	0.00	-5716.00	-5716.00	100.0	0.00	-285.80
PCO-152	PCO 152- ADDED SOIL AMENDMENT AT SAVANNAS	835.00	0.00	835.00	835.00	100.0	0.00	41.75
		809622.00	563941.46	31930.54	595872.00	73.6	213750.00	29793.60
		2584313.00	1325830.46	281930.54	1607761.00	62.2	976552.00	80388.05

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 18

EXTREME - EXTREME INDUSTRIAL COATINGS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2060	EPOXY FLOORING (BLDG 1)	28800.00	0.00	0.00	0.00		28800.00	0.00
099656-01A	SUBMIT EPOXY FLOOR & WALL FINISHES	3500.00	0.00	0.00	0.00		3500.00	0.00
099656-01C	FAB/DEL EPOXY FLOOR & WALL FINISHES	57500.00	0.00	0.00	0.00		57500.00	0.00
		89800.00	0.00	0.00	0.00		89800.00	0.00
		89800.00	0.00	0.00	0.00		89800.00	0.00

NO SEPT Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 19

FPLUMB - FRESNO PLUMBING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1300	SITE GAS DISTRIBUTION	52244.00	52244.00	0.00	52244.00	100.0	0.00	2612.20
01-1050	FIRE SPRINKLER RISER (BLDG 1)	3500.00	0.00	0.00	0.00		3500.00	0.00
01-1070	U'SLAB PLUMBING (BLDG 1)	68809.00	68809.00	0.00	68809.00	100.0	0.00	3440.45
01-1440	R.I. PLUMBING (BLDG 1)	142893.00	0.00	0.00	0.00		142893.00	0.00
01-1670	FINISH PLUMBING/FIXTURES (BLDG 1)	29423.00	0.00	0.00	0.00		29423.00	0.00
01-1820	PLBG HOOKUPS @ ROOF-MT EQPT (BLDG 1)	2200.00	0.00	0.00	0.00		2200.00	0.00
01-1850	EXT DRINKING FOUNTAINS (BLDG 1)	2799.00	0.00	0.00	0.00		2799.00	0.00
03-1040	U'SLAB PLUMBING (BLDG 3)	14983.00	14983.00	0.00	14983.00	100.0	0.00	749.15
03-1200	R.I. PLUMBING (BLDG 3)	7789.00	7789.00	0.00	7789.00	100.0	0.00	389.45
03-1370	FINISH PLUMBING/FIXTURES (BLDG 3)	8924.00	0.00	0.00	0.00		8924.00	0.00
04-1040	U'SLAB PLUMBING (BLDG 4)	10605.00	10605.00	0.00	10605.00	100.0	0.00	530.25
04-1200	R.I. PLUMBING (BLDG 4)	7984.00	7984.00	0.00	7984.00	100.0	0.00	399.20
04-1370	FINISH PLUMBING/FIXTURES (BLDG 4)	8065.00	0.00	0.00	0.00		8065.00	0.00
05-1230	R.I. PLUMBING (BLDG 5)	4213.00	843.00	3370.00	4213.00	100.0	0.00	210.65
05-1510	PLBG HOOKUPS @ HVAC EQPT (BLDG 5)	1050.00	0.00	0.00	0.00		1050.00	0.00
10-1070	U'SLAB PLUMBING (BLDG 10)	2455.00	0.00	0.00	0.00		2455.00	0.00
10-1230	R.I. PLUMBING (BSMT)	2500.00	0.00	2500.00	2500.00	100.0	0.00	125.00
10-1270	PLBG HOOKUP HVAC EQPT (BSMT)	150.00	0.00	0.00	0.00		150.00	0.00
10-1620	R.I. PLUMBING (MAIN LVL)	2300.00	0.00	0.00	0.00		2300.00	0.00
10-1640	FINISH PLBG/FIXTURES (MAIN LVL)	2869.00	0.00	0.00	0.00		2869.00	0.00
10-1860	R.I. PLBG/HOSE BIBS (APPROACH)	9953.00	0.00	0.00	0.00		9953.00	0.00
12-1260	R.I. PLUMBING (BLDG 12)	3115.00	0.00	0.00	0.00		3115.00	0.00
12-1290	DOWNSPOUTS (BLDG 12)	2400.00	0.00	0.00	0.00		2400.00	0.00
12-1400	PLBG HOOKUPS @ HVAC EQPT (BLDG 12)	250.00	0.00	0.00	0.00		250.00	0.00
13-1070	U'SLAB PLUMBING (BLDG 13)	584.00	0.00	0.00	0.00		584.00	0.00
13-1160	FINISH PLUMBING/FIXTURES (BLDG 13)	100.00	0.00	0.00	0.00		100.00	0.00
30-1180	U'SLAB PLUMBING (BLDG 30)	10334.00	10334.00	0.00	10334.00	100.0	0.00	516.70
30-1150	TRENCH DRAIN COVERS (BLDG 30)	9650.00	9650.00	0.00	9650.00	100.0	0.00	482.50
30-1300	R.I. PLUMBING (BLDG 30)	21447.00	3217.00	18230.00	21447.00	100.0	0.00	1072.35
30-1310	DOWNSPOUTS (BLDG 30)	4800.00	0.00	0.00	0.00		4800.00	0.00
30-1430	PLBG HOOKUPS @ MECH EQPT (BLDG 30)	2000.00	0.00	0.00	0.00		2000.00	0.00
30-1580	FINISH PLUMBING/FIXTURES (BLDG 30)	1469.00	0.00	0.00	0.00		1469.00	0.00
30-1610	GAS PRESSURE REGULATOR (BLDG 30)	200.00	0.00	0.00	0.00		200.00	0.00
31-1070	U'SLAB PLUMBING (BLDG 31)	30444.00	0.00	30444.00	30444.00	100.0	0.00	1522.20
31-1310	R.I. PLUMBING (BLDG 31)	75799.00	0.00	0.00	0.00		75799.00	0.00
31-1330	DOWNSPOUTS (BLDG 31)	8400.00	0.00	0.00	0.00		8400.00	0.00
31-1490	PLBG HOOKUPS @ MECH EQPT (BLDG 31)	2250.00	0.00	0.00	0.00		2250.00	0.00
31-1610	FINISH PLUMBING/FIXTURES (BLDG 31)	9959.00	0.00	0.00	0.00		9959.00	0.00
31-1650	GAS PRESSURE REGULATOR (BLDG 31)	200.00	0.00	0.00	0.00		200.00	0.00
31-1660	TRENCH DRAIN COVERS (BLDG 31)	12750.00	0.00	0.00	0.00		12750.00	0.00
32-1060	U'SLAB PLUMBING (BLDG 32)	13508.00	13508.00	0.00	13508.00	100.0	0.00	675.40
32-1210	R.I. PLUMBING (BLDG 32)	38218.00	0.00	0.00	0.00		38218.00	0.00
32-1230	DOWNSPOUTS (BLDG 32)	6000.00	0.00	0.00	0.00		6000.00	0.00
32-1370	PLBG HOOKUPS @ MECH EQPT (BLDG 32)	2250.00	0.00	0.00	0.00		2250.00	0.00
32-1530	FINISH PLUMBING/FIXTURES (BLDG 32)	12470.00	0.00	0.00	0.00		12470.00	0.00
32-1560	GAS PRESSURE REGULATOR (BLDG 32)	200.00	0.00	0.00	0.00		200.00	0.00
32-1570	TRENCH DRAIN COVERS (BLDG 32)	40800.00	0.00	0.00	0.00		40800.00	0.00
33-1100	U'SLAB PLUMBING (BLDG 33)	39935.00	39935.00	0.00	39935.00	100.0	0.00	1996.75
33-1370	R.I. PLUMBING (BLDG 33)	65053.00	0.00	0.00	0.00		65053.00	0.00
33-1560	DOWNSPOUTS (BLDG 33)	7200.00	0.00	0.00	0.00		7200.00	0.00
33-1650	PLBG HOOKUPS @ MECH EQPT (BLDG 33)	2750.00	0.00	0.00	0.00		2750.00	0.00
33-1830	FINISH PLUMBING/FIXTURES (BLDG 33)	6232.00	0.00	0.00	0.00		6232.00	0.00
33-1860	GAS PRESSURE REGULATOR (BLDG 33)	200.00	0.00	0.00	0.00		200.00	0.00
33-1890	TRENCH DRAIN COVERS (BLDG 33)	15300.00	0.00	0.00	0.00		15300.00	0.00
34-1100	U'SLAB PLUMBING (BLDG 34)	15259.00	15259.00	0.00	15259.00	100.0	0.00	762.95
34-1300	R.I. PLUMBING (BLDG 34)	34510.00	17255.00	0.00	17255.00	50.0	17255.00	862.75
34-1490	DOWNSPOUTS (BLDG 34)	4800.00	0.00	0.00	0.00		4800.00	0.00
34-1580	PLBG HOOKUPS @ MECH EQPT (BLDG 34)	2750.00	0.00	0.00	0.00		2750.00	0.00
34-1660	FINISH PLUMBING/FIXTURES (BLDG 34)	7159.00	0.00	0.00	0.00		7159.00	0.00
34-1690	GAS PRESSURE REGULATOR (BLDG 34)	250.00	0.00	0.00	0.00		250.00	0.00
34-1700	TRENCH DRAIN COVERS (BLDG 34)	15300.00	0.00	0.00	0.00		15300.00	0.00
34B-1040	R.I. PLUMBING (BLDG 34 BRIDGE)	3750.00	0.00	0.00	0.00		3750.00	0.00
40-1040	U'SLAB PLUMBING (BLDG 40)	2948.00	2948.00	0.00	2948.00	100.0	0.00	147.40
40-1110	R.I. PLUMBING (BLDG 40)	8654.00	0.00	0.00	0.00		8654.00	0.00
40-1330	DOWNSPOUTS (BLDG 40)	1200.00	0.00	0.00	0.00		1200.00	0.00
40-1450	FINISH PLUMBING/FIXTURES (BLDG 40)	3078.00	0.00	0.00	0.00		3078.00	0.00
40-1470	TRENCH DRAIN COVER (BLDG 40)	3060.00	0.00	0.00	0.00		3060.00	0.00

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 20

FPLUMB - FRESNO PLUMBING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
40-1500	PLBG HOOKUPS @ MECH EQPT (BLDG 40)	250.00	0.00	0.00	0.00		250.00	0.00
41-1040	U'SLAB PLUMBING (BLDG 41)	6448.00	6448.00	0.00	6448.00	100.0	0.00	322.40
41-1110	R.I. PLUMBING (BLDG 41)	4785.00	4785.00	0.00	4785.00	100.0	0.00	239.25
41-1240	DOWNSPOUTS (BLDG 41)	1200.00	0.00	0.00	0.00		1200.00	0.00
41-1480	FINISH PLUMBING/FIXTURES (BLDG 41)	3948.00	0.00	0.00	0.00		3948.00	0.00
41-1510	PLBG HOOKUPS @ MECH EQPT (BLDG 41)	250.00	0.00	0.00	0.00		250.00	0.00
50-1060	U'SLAB PLUMBING @ UPPER MAT SLAB (BLDG 50)	6814.00	6814.00	0.00	6814.00	100.0	0.00	340.70
50-1150	U'SLAB PLUMBING (BLDG 50)	3479.00	3479.00	0.00	3479.00	100.0	0.00	173.95
50-1290	R.I. PLUMBING (BLDG 50)	4730.00	0.00	0.00	0.00		4730.00	0.00
50-1330	DOWNSPOUT (BLDG 50)	2400.00	0.00	0.00	0.00		2400.00	0.00
50-1360	FINISH PLUMBING/FIXTURES (BLDG 50)	512.00	0.00	0.00	0.00		512.00	0.00
52-1140	U'SLAB PLUMBING (BLDG 52)	10783.00	10783.00	0.00	10783.00	100.0	0.00	539.15
52-1330	R.I. PLUMBING (BLDG 52)	9415.00	0.00	0.00	0.00		9415.00	0.00
52-1360	DOWNSPOUTS (BLDG 52)	3600.00	0.00	0.00	0.00		3600.00	0.00
52-1410	FINISH PLUMBING/FIXTURES (BLDG 52)	635.00	0.00	0.00	0.00		635.00	0.00
52-1510	PLBG HOOKUPS @ MECH EQPT (BLDG 52)	800.00	0.00	0.00	0.00		800.00	0.00
SF6-1190	PEDESTAL DRINKING FOUNTAIN (ZONE 6)	2500.00	0.00	0.00	0.00		2500.00	0.00
		997242.00	307672.00	54544.00	362216.00	36.3	635026.00	18110.80
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	2010.00	2010.00	0.00	2010.00	100.0	0.00	100.50
CO-02-088	C/O 02- PCO 088- REPLACE OLD GAS LINE @ BOA ENTRY	7970.00	7970.00	0.00	7970.00	100.0	0.00	398.50
PCO-041	PCO 041- INCR 3 GAS LINE SIZE CHANGE	6316.00	6316.00	0.00	6316.00	100.0	0.00	315.80
PCO-090	PCO 090- RVSD CRICKET @ LODGE ABOVE LION VIEWING	-958.00	0.00	0.00	0.00		-958.00	0.00
PCO-091	PCO 091- IBA- REPAIR GAS LINE @ BOA ENTRANCE	748.00	748.00	0.00	748.00	100.0	0.00	37.40
PCO-116	PCO 116- ADD ROUGH-IN FOR SINK AT LODGE	2363.00	2363.00	0.00	2363.00	100.0	0.00	118.15
		18449.00	19407.00	0.00	19407.00	105.2	-958.00	970.35
		1015691.00	327079.00	54544.00	381623.00	37.6	634068.00	19081.15

REQUEST FOR PROGRESS PAYMENT

Subcontractor: FRESNO PLUMBING
2585 N. LARKIN
FRESNO, CA. 93727
Telephone # 559-294-0200
Harris Contract # 125410
Vendor #: 2885

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 8
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-15-0400 S	Plumbing	997,242.00	36.3%	\$362,216.00
Total of Original Contract GMP		997,242.00	36.3%	\$362,216.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-002	2,010.00	100%	2,010.00
SCO-02	PCO-091	748.00	100%	748.00
SCO-03	PCO-088	7,970.00	100%	7,970.00
SCO-04	PCO-041	6,316.00	100%	6,316.00
SCO-05	PCO-116	2,363.00	100%	2,363.00
SCO-06	PCO-090	-958.00	0	0.00
TOTAL OF CONTRACT CHANGES		\$18,449.00	105.2%	\$19,407.00

PROJECT TOTALS

(Total 37.6%)

Total contract amount to date	\$1,015,691.00	Total billing to date	\$381,623.00
Retention 5% PERCENT)			\$19,081.15
SUBTOTAL			\$362,541.85
LESS PRIOR NET BILLINGS			\$310,725.05
TOTAL DUE THIS BILLING			\$51,816.80

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved _____ Notes _____

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

Harris Field Approval

Project Manager / Superintendent

Cap Proj Claim 2014-13c (PA#9) Page 45

Approved _____ Notes _____

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 21

GOLDEN - GOLDEN STATE STEEL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCI CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1180	ERECT/WELD STRUCT STEEL (BLDG 1)	19000.00	0.00	9500.00	9500.00	50.0	9500.00	475.00
01-1760	DECORATIVE METAL CRIBBING (BLDG 1)	2300.00	0.00	0.00	0.00		2300.00	0.00
10-1950	ERECT STEEL COLUMNS & BRACE FRAMES (BRIDGE)	4000.00	0.00	4000.00	4000.00	100.0	0.00	200.00
11-1060	ERECT/WELD REM'G STEEL FRAMES (BLDG 11)	1700.00	0.00	0.00	0.00		1700.00	0.00
12-1130	ERECT/WELD STRUCT STEEL (BLDG 12)	1700.00	0.00	0.00	0.00		1700.00	0.00
12-1220	CORRUGATED METAL ROOFING (BLDG 12)	5500.00	0.00	0.00	0.00		5500.00	0.00
13-1090	ERECT/WELD STRUCT STEEL (BLDG 13)	4500.00	0.00	0.00	0.00		4500.00	0.00
31-1130	ERECT/WELD MEZZANINE STEEL (BLDG 31)	6900.00	0.00	0.00	0.00		6900.00	0.00
31-1150	CRANE RAIL SYSTEM (BLDG 31)	5700.00	0.00	0.00	0.00		5700.00	0.00
31-1170	ERECT/WELD METAL STAIRS (BLDG 31)	9700.00	0.00	0.00	0.00		9700.00	0.00
31-1180	ERECT MODULAR MEZZANINE/GUARDRAILS (BLDG 31)	26000.00	0.00	0.00	0.00		26000.00	0.00
33-1280	ERECT/WELD STRUCT STEEL (BLDG 33)	16000.00	0.00	0.00	0.00		16000.00	0.00
33-1290	METAL ROOF DECK (BLDG 33)	10500.00	0.00	0.00	0.00		10500.00	0.00
34-1135	3-1/2" PIPE HORIZONTAL AT EXTERIOR DEN (BLDG 34)	21400.00	0.00	0.00	0.00		21400.00	0.00
34B-1030	SET STRUCT STEEL COLUMNS (BLDG 34 BRIDGE)	1700.00	1700.00	0.00	1700.00	100.0	0.00	85.00
40-1120	ERECT ROOF STEEL (BLDG 40)	5700.00	0.00	0.00	0.00		5700.00	0.00
40-1140	STEEL ROOF DECK (BLDG 40)	2000.00	0.00	0.00	0.00		2000.00	0.00
41-1120	ERECT ROOF STEEL (BLDG 41)	5100.00	0.00	0.00	0.00		5100.00	0.00
41-1140	STEEL ROOF DECK (BLDG 41)	2000.00	0.00	0.00	0.00		2000.00	0.00
52-1195	ERECT/WELD METAL STAIRS (BLDG 52)	4000.00	0.00	0.00	0.00		4000.00	0.00
051200-01A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 1)	29000.00	29000.00	0.00	29000.00	100.0	0.00	1450.00
051200-01C	FAB/DEL STRUCT STEEL (BLDG 1)	178000.00	26700.00	134600.00	161300.00	90.6	16700.00	8065.00
051200-02A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 41)	2200.00	2200.00	0.00	2200.00	100.0	0.00	110.00
051200-02C	FAB/DEL STRUCT STEEL (BLDG 41)	2400.00	2400.00	0.00	2400.00	100.0	0.00	120.00
051200-03A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 2)	600.00	600.00	0.00	600.00	100.0	0.00	30.00
051200-03C	FAB/DEL STRUCT STEEL (BLDG 2)	2550.00	2550.00	0.00	2550.00	100.0	0.00	127.50
051200-04A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 5)	250.00	250.00	0.00	250.00	100.0	0.00	12.50
051200-04C	FAB/DEL STRUCT STEEL (BLDG 5)	900.00	900.00	0.00	900.00	100.0	0.00	45.00
051200-05A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 10)	12000.00	12000.00	0.00	12000.00	100.0	0.00	600.00
051200-05C	FAB/DEL STRUCT STEEL (BLDG 10)	58300.00	5830.00	0.00	5830.00	10.0	52470.00	291.50
051200-06A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 11 & 12)	4500.00	4500.00	0.00	4500.00	100.0	0.00	225.00
051200-06C	FAB/DEL STRUCT STEEL (BLDG 11 & 12)	43500.00	0.00	0.00	0.00		43500.00	0.00
051200-07A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 13)	9000.00	9000.00	0.00	9000.00	100.0	0.00	450.00
051200-07C	FAB/DEL STRUCT STEEL (BLDG 13)	24000.00	0.00	0.00	0.00		24000.00	0.00
051200-08A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 31)	17000.00	17000.00	0.00	17000.00	100.0	0.00	850.00
051200-08C	FAB/DEL STRUCT STEEL (BLDG 31)	81500.00	0.00	71125.00	71125.00	87.3	10375.00	3556.25
051200-09A	SUBMIT STR STL SHOP DWGS PRECAST EMBEDS (BLDG 33)	3500.00	3500.00	0.00	3500.00	100.0	0.00	175.00
051200-09C	FAB/DEL STRUCT STEEL PRECAST EMBEDS (BLDG 33)	34875.00	34875.00	0.00	34875.00	100.0	0.00	1743.75
051200-10A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 33)	7200.00	7200.00	0.00	7200.00	100.0	0.00	360.00
051200-10C	FAB/DEL STRUCT STEEL (BLDG 33)	186290.00	44195.00	123466.00	167661.00	90.0	18629.00	8383.05
051200-11A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 34)	9800.00	9800.00	0.00	9800.00	100.0	0.00	490.00
051200-11C	FAB/DEL STRUCT STEEL (BLDG 34)	59250.00	59250.00	0.00	59250.00	100.0	0.00	2962.50
051200-12A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 40)	1500.00	1500.00	0.00	1500.00	100.0	0.00	75.00
051200-12C	FAB/DEL STRUCT STEEL (BLDG 40)	6900.00	6900.00	0.00	6900.00	100.0	0.00	345.00
051200-13A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 50)	150.00	150.00	0.00	150.00	100.0	0.00	7.50
051200-13C	FAB/DEL STRUCT STEEL (BLDG 50)	760.00	0.00	0.00	0.00		760.00	0.00
051200-14A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 52)	4000.00	4000.00	0.00	4000.00	100.0	0.00	200.00
051200-14C	FAB/DEL STRUCT STEEL (BLDG 52)	26600.00	0.00	0.00	0.00		26600.00	0.00
051200-15A	SUBMIT STRUCT STEEL SHOP DWGS (SITE)	1450.00	1450.00	0.00	1450.00	100.0	0.00	72.50
051200-15C	FAB/DEL STRUCT STEEL (SITE)	14500.00	0.00	0.00	0.00		14500.00	0.00
053100-01A	SUBMIT STEEL DECKING	6500.00	6500.00	0.00	6500.00	100.0	0.00	325.00
053100-01C	FAB/DEL STEEL DECKING	38500.00	0.00	0.00	0.00		38500.00	0.00
		1022875.00	293950.00	342691.00	636641.00	62.2	386234.00	31832.05

HARRIS CONSTRUCTION CO., INC.	--PROGRESS BILLING NO. 9--	FRESNO CHAFFEE ZOO
REPORT DATE 30SEP14 15:35	MONTHLY EARNINGS REPORT by SUB	AFRICA EXHIBIT INCR 2 & 3
GOLDEN - GOLDEN STATE STEEL	(BILLING PERIOD: 09/01/13 - 09/30/14)	PAGE NO. 22

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	20047.00	0.00	0.00	0.00		20047.00	0.00
PCO-172	PCO 172- RAFTER SIDE PLATE CHANGES PER REVIEW	5295.00	0.00	0.00	0.00		5295.00	0.00
		25342.00	0.00	0.00	0.00		25342.00	0.00
		1048217.00	293950.00	342691.00	636641.00	60.7	411576.00	31832.05

REQUEST FOR PROGRESS PAYMENT

Subcontractor: GOLDEN STATE STEEL
P.O. BOX 250
FOWLER, CA. 93625-0250
Telephone # 559-834-6209
Harris Contract # 125415
Vendor # : 3110

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 7
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-05-0120 S	STRUCTURAL STEEL	1,022,875.00	62.2%	\$636,641.00
Total of Original Contract GMP		1,022,875.00	62.2%	\$636,641.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-062	20,047.00		0.00
SCO-02	PCO-172	5,295.00		0.00
TOTAL OF CONTRACT CHANGES		\$25,342.00	0%	\$0.00

PROJECT TOTALS

(Total 60.7%)

Total contract amount to date	\$1,048,217.00	Total billing to date	\$636,641.00
Retention 5% PERCENT)			\$31,832.05
SUBTOTAL			\$604,808.95
LESS PRIOR NET BILLINGS			\$279,252.50
TOTAL DUE THIS BILLING			\$325,556.45

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved _____ Notes _____

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

Harris Field Approval

Project Manager / Superintendent

Cap Proj Claim 2014-13c (PA#9) Page 48

Approved _____ Notes _____

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 23

GRAHAM - GRAHAM PREWETT

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCI CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1180	SITE WATERPROOFING	136000.00	20400.00	0.00	20400.00	15.0	115600.00	1020.00
01-1210	FLUID APPLIED WATERPROOFING/AIR BARRIER (BLDG 1)	66000.00	6600.00	0.00	6600.00	10.0	59400.00	330.00
01-1710	SYNTHETIC THATCH ROOFING (BLDG 1)	828000.00	274600.00	0.00	274600.00	33.2	553400.00	13730.00
01-1740	MEMBRANE ROOFING (BLDG 1)	36000.00	0.00	0.00	0.00		36000.00	0.00
01-1750	FLASHING & SHEET METAL (BLDG 1)	3000.00	0.00	0.00	0.00		3000.00	0.00
01-1770	VINYL GUTTERS & DOWNSPOUTS @ MECH ROOF (BLDG 1)	1000.00	0.00	0.00	0.00		1000.00	0.00
01-1780	CONCRETE RIDGE CAPS (BLDG 1)	12000.00	0.00	0.00	0.00		12000.00	0.00
02-1160	SYNTHETIC THATCH ROOFING (BLDG 2)	58000.00	23200.00	0.00	23200.00	40.0	34800.00	1160.00
03-1250	METAL ROOFING (BLDG 3)	19000.00	0.00	0.00	0.00		19000.00	0.00
03-1320	FLASHING & SHEET METAL (BLDG 3)	1000.00	0.00	0.00	0.00		1000.00	0.00
04-1310	METAL ROOFING (BLDG 4)	19000.00	0.00	0.00	0.00		19000.00	0.00
04-1320	FLASHING & SHEET METAL (BLDG 4)	1000.00	0.00	0.00	0.00		1000.00	0.00
05-1250	METAL ROOFING (BLDG 5)	28000.00	0.00	0.00	0.00		28000.00	0.00
05-1310	FLASHING & SHEET METAL (BLDG 5)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1175	AIR BARRIER @ CMU WALLS (BSMT)	24000.00	0.00	0.00	0.00		24000.00	0.00
10-1350	METAL ROOF PANELS (BSMT CORR 05)	18000.00	0.00	0.00	0.00		18000.00	0.00
10-1800	SYNTHETIC THATCH ROOFING (BLDG 10)	158000.00	63200.00	0.00	63200.00	40.0	94800.00	3160.00
10-1810	CONC ROOF CAP (BLDG 10)	500.00	0.00	0.00	0.00		500.00	0.00
12-1245	METAL ROOF PANELS (BLDG 12)	36000.00	0.00	0.00	0.00		36000.00	0.00
12-1250	GUTTERS (BLDG 12)	500.00	0.00	0.00	0.00		500.00	0.00
33-1390	MEMBRANE ROOFING SYSTEM (BLDG 33)	182000.00	0.00	0.00	0.00		182000.00	0.00
33-1435	WATERPROOFING (BLDG 33)	19000.00	0.00	0.00	0.00		19000.00	0.00
33-1520	GUTTERS (BLDG 33)	3000.00	0.00	0.00	0.00		3000.00	0.00
34-1285	VAPOR RETARDER COATING (BLDG 34)	17000.00	0.00	0.00	0.00		17000.00	0.00
34-1350	MEMBRANE ROOFING (BLDG 34)	47000.00	0.00	42300.00	42300.00	90.0	4700.00	2115.00
34-1470	GUTTERS (BLDG 34)	2000.00	0.00	1800.00	1800.00	90.0	200.00	90.00
34-1500	FLASHING & SHEET METAL (BLDG 34)	1000.00	0.00	900.00	900.00	90.0	100.00	45.00
40-1105	WATERPROOFING / VAPOR RETARDER COATING (BLDG 40)	8000.00	0.00	0.00	0.00		8000.00	0.00
40-1180	MEMBRANE ROOFING (BLDG 40)	9000.00	0.00	0.00	0.00		9000.00	0.00
40-1310	GUTTERS (BLDG 40)	400.00	0.00	0.00	0.00		400.00	0.00
40-1340	FLASHING & SHEET METAL (BLDG 40)	600.00	0.00	0.00	0.00		600.00	0.00
41-1200	WATERPROOF WALLS & ROOF (BLDG 41)	16000.00	8000.00	0.00	8000.00	50.0	8000.00	400.00
41-1230	GUTTERS (BLDG 41)	600.00	300.00	0.00	300.00	50.0	300.00	15.00
41-1250	FLASHING & SHEET METAL (BLDG 41)	400.00	200.00	0.00	200.00	50.0	200.00	10.00
071400-01A	SUBMIT FLUID-APPLIED WATERPROOFING	1000.00	1000.00	0.00	1000.00	100.0	0.00	50.00
073316-01A	SUBMIT SIMULATED THATCH ROOFING	1000.00	1000.00	0.00	1000.00	100.0	0.00	50.00
073316-01C	FAB/DEL SIMULATED THATCH ROOFING	520000.00	468000.00	14000.00	482000.00	92.7	38000.00	24100.00
074113-01A	SUBMIT METAL ROOF PANELS	1000.00	1000.00	0.00	1000.00	100.0	0.00	50.00
074113-01C	FAB/DEL METAL ROOF PANELS	10000.00	0.00	0.00	0.00		10000.00	0.00
075300-01A	SUBMIT ELASTOMERIC MEMBRANE ROOFING	1000.00	1000.00	0.00	1000.00	100.0	0.00	50.00
076200-01A	SUBMIT SHEET METAL FLASHING & TRIM	1000.00	0.00	0.00	0.00		1000.00	0.00
077123-01A	SUBMIT PVC GUTTERS & DOWNSPOUTS	1000.00	1000.00	0.00	1000.00	100.0	0.00	50.00
		2288000.00	869500.00	59000.00	928500.00	40.6	1359500.00	46425.00
		2288000.00	869500.00	59000.00	928500.00	40.6	1359500.00	46425.00

Date: 9/19/2014

Subcontractor: Graham Prewett, Inc.
2773 N. Business Park Avenue #102
Fresno, CA 93727
Telephone #: 559-291-3741
Harris Contract #: 125414
Vendor #: 3144

Harris Project #: 1254

Project Name: Fresno Chaffee Zoo - Africa Exhibit

Billing # 4

Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.

Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:

PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00 07-0630-S	Single Ply Roofing	\$ 2,288,000.00	41	928,500.00
	Total of Original Contract	\$ 2,288,000.00		928,500.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES		0.00		0.00

PROJECT TOTALS

Total contract amount to date	\$ 2,288,000.00	Total billing to date	928,500.00
	LESS RETENTION 5%		46,425.00
	SUBTOTAL		882,075.00
	LESS PRIOR NET BILLINGS		826,025.00
	TOTAL DUE THIS BILLING		56,050.00

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved	Noles
----------	-------

Harris Use Only

ORIGINAL CONTRACT:

[illegible]

CONTRACT CHANGE ORDERS

[illegible]

PROJECT TOTALS

[illegible]

Compliance Checklist

Daily Reports	Record Dwg	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

Harris Field Approval

Project Manager / Superintendent

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 24

HANKIN - HANKIN SPECIALTY ELEVATORS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
SF5-1210	INCLINED WHEELCHAIR LIFT (KOPJE TOP)	7200.00	0.00	0.00	0.00		7200.00	0.00
144213-01A	SUBMIT INCLINED WHEELCHAIR LIFTS	7000.00	0.00	0.00	0.00		7000.00	0.00
144213-01C	FAB/DEL INCLINED WHEELCHAIR LIFTS	14000.00	0.00	0.00	0.00		14000.00	0.00
		28200.00	0.00	0.00	0.00		28200.00	0.00
		28200.00	0.00	0.00	0.00		28200.00	0.00

NO SEPT. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 25

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	RFM'G TO COMPLETE	RETENTION
CONSTRUCTION SERVICES								
GC-1090	BOND- INCR 2 & 3	329501.00	269314.00	0.00	269314.00	81.7	60187.00	0.00
GC-1100	CONSTRUCTION SERVICES- INCR 2 & 3	1720897.00	860440.50	86044.85	946493.35	55.0	774403.65	0.00
GC-1110	OVERHEAD & PROFIT- INCR 2 & 3	1417210.00	513030.02	97787.49	610817.51	43.1	806392.49	0.00
GC-1120	CONTRACTOR'S CONTINGENCY- INCR 2 & 3	303688.00	0.00	0.00	0.00		303688.00	0.00
GC-1290	SUBCONTRACTOR BONDS (DEDUCT FROM HARRIS)	-110359.00	0.00	0.00	0.00		-110359.00	0.00
		3660937.00	1642792.52	183832.34	1826624.86	49.9	1834312.14	0.00
DIRECT WORK								
00-1000	JOBSITE LAYOUT / SURVEY / MAINTENANCE	213047.00	170437.60	10652.35	181089.95	85.0	31957.05	9054.50
01-1010	LAYOUT FOOTINGS (BLDG 1)	1518.00	1518.00	0.00	1518.00	100.0	0.00	75.90
01-1030	EXCAVATE FOOTINGS (BLDG 1)	4520.00	4520.00	0.00	4520.00	100.0	0.00	226.00
01-1040	F/R/P FOOTINGS (BLDG 1)	23545.00	23545.00	0.00	23545.00	100.0	0.00	1177.25
01-1060	F/R/P STEMWALLS (BLDG 1)	21459.00	21459.00	0.00	21459.00	100.0	0.00	1072.95
01-1090	CURE/STRTP STEMWALLS (BLDG 1)	4784.00	4784.00	0.00	4784.00	100.0	0.00	239.20
01-1100	BACKFILL/COMPACT STEMWALLS (BLDG 1)	5086.00	4068.80	1017.20	5086.00	100.0	0.00	254.30
01-1110	SLAB EDGEFORMS/BLOCKOUTS (BLDG 1)	74237.00	66813.30	7423.70	74237.00	100.0	0.00	3711.85
01-1120	SLAB PREP (BLDG 1)	48171.00	43353.90	4817.10	48171.00	100.0	0.00	2408.55
01-1140	PLACE/FINISH SLAB-ON-GRADE (BLDG 1)	159673.00	143705.70	0.00	143705.70	90.0	15967.30	7185.29
01-1152	TEMP BRACING @ CMU (BLDG 1)	1405.00	0.00	0.00	0.00		1405.00	0.00
01-1160B	SHEAR WALL PLYWOOD (BLDG 1)	21194.00	10597.00	8477.60	19074.60	90.0	2119.40	953.73
01-1190	EXI PLYWOOD OVER INSUL @ CMU WALLS (BLDG 1)	4659.00	0.00	0.00	0.00		4659.00	0.00
01-1200	GLULAMS / TRUSSES / ROOF FRAMING (BLDG 1)	341770.00	68354.00	17008.50	85442.50	25.0	256327.50	4272.13
01-1220	GROUT COLUMN BASEPLATES (BLDG 1)	3077.00	3077.00	0.00	3077.00	100.0	0.00	153.85
01-1230	POUR BLOCKOUTS (BLDG 1)	5522.00	0.00	5522.00	5522.00	100.0	0.00	276.10
01-1240	F/R/P PILASTERS & PLINTHS (BLDG 1)	19441.00	9721.00	0.00	9721.00	50.0	9720.00	486.05
01-1250	ROUND WOOD COLUMN SURROUNDS (BLDG 1)	29602.00	0.00	0.00	0.00		29602.00	0.00
01-1260	SET RM FRAMES (BLDG 1)	5227.00	0.00	0.00	0.00		5227.00	0.00
01-1280	ROOF ACCESS STAIRS (BLDG 1)	605.00	0.00	0.00	0.00		605.00	0.00
01-1290	ROOF SHEATHING (BLDG 1)	62201.00	6220.10	0.00	6220.10	10.0	55980.90	311.01
01-1300	NATURAL LOG FRAMING (BLDG 1)	41491.00	4149.10	0.00	4149.10	10.0	37341.90	207.46
01-1310	ROUND LOGS OVER STEEL BEAMS (BLDG 1)	24107.00	2410.70	0.00	2410.70	10.0	21696.30	120.54
01-1320	EXI SHEATHING / INSULATION / TYVEK/ DRAINAGE MAT	23865.00	0.00	0.00	0.00		23865.00	0.00
01-1330	FIREPLACES- F/R/P CONC BASES (BLDG 1)	16137.00	0.00	0.00	0.00		16137.00	0.00
01-1350	FIREPLACES- CONC SLAB (BLDG 1)	14947.00	0.00	0.00	0.00		14947.00	0.00
01-1360	FIREPLACES- PREFAB FIREPLACE ENCLOSURES (BLDG 1)	25000.00	0.00	0.00	0.00		25000.00	0.00
01-1400	FIREPLACES- PLYWOOD SHEATHING (BLDG 1)	2006.00	0.00	0.00	0.00		2006.00	0.00
01-1700	THATCH BOARD BATTENS (BLDG 1)	22601.00	11300.50	0.00	11300.50	50.0	11300.50	565.03
01-1930	BOMA WOOD SCREENS (BLDG 1)	5602.00	0.00	0.00	0.00		5602.00	0.00
01-1942	EUCALYPTUS (BLDG 1)	52657.00	26328.50	0.00	26328.50	50.0	26328.50	1316.43
01-1950	TOPPING SLAB AT COOLER (BLDG 1)	1408.00	0.00	0.00	0.00		1408.00	0.00
01-1980	INT WALL PLYWOOD @ RADIUSSED WALLS (BLDG 1)	15547.00	0.00	0.00	0.00		15547.00	0.00
01-2090	HANG DOORS (BLDG 1)	8448.00	0.00	0.00	0.00		8448.00	0.00
01-2110	DOOR HARDWARE (BLDG 1)	11061.00	0.00	0.00	0.00		11061.00	0.00
01-2200	FINAL CLEAN (BLDG 1)	2116.00	0.00	0.00	0.00		2116.00	0.00
01-2230	WOOD FRAMING MEMBERS @ LIGHTWELL (BLDG 1)	6168.00	0.00	0.00	0.00		6168.00	0.00
01-2240	GRAB & GO TABLE @ LIGHTWELL (BLDG 1)	1106.00	0.00	0.00	0.00		1106.00	0.00
01-2260	WOOD BOMA SHADING @ LIGHTWELL (BLDG 1)	5975.00	0.00	0.00	0.00		5975.00	0.00
01-2270	ROPE WRAP @ LIGHTWELL (BLDG 1)	320.00	0.00	0.00	0.00		320.00	0.00
01-2290	LAYOUT/EXCAV DECK FTGS (LODGE DECKS)	9214.00	0.00	0.00	0.00		9214.00	0.00
01-2300	F/R/P DECK FTGS & STEMWALLS (LODGE DECKS)	49147.00	0.00	0.00	0.00		49147.00	0.00
01-2310	BEAMS, JOISTS & BLOCKING (LODGE DECKS)	24354.00	0.00	0.00	0.00		24354.00	0.00
01-2320	INSTALL WOOD DECKING (LODGE DECKS)	12557.00	0.00	0.00	0.00		12557.00	0.00
02-1010	LAYOUT FOOTINGS (BLDG 2)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
02-1020	EXCAVATE FOOTINGS (BLDG 2)	2176.00	2176.00	0.00	2176.00	100.0	0.00	108.80
02-1030	SLAB EDGEFORMS/ANCHOR BOLTS (BLDG 2)	4811.00	4811.00	0.00	4811.00	100.0	0.00	240.55
02-1050	SLAB PREP (BLDG 2)	2897.00	2897.00	0.00	2897.00	100.0	0.00	144.85
02-1070	PLACE/FINISH SLAB & FTGS (BLDG 2)	8288.00	8288.00	0.00	8288.00	100.0	0.00	414.40

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 26

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
02-1080	SET HM FRAME (BLDG 2)	111.00	111.00	0.00	111.00	100.0	0.00	5.55
02-1100	WALL	3785.00	3785.00	0.00	3785.00	100.0	0.00	189.25
	SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 2)							
02-1120	LOG FRAMING- COLUMNS & BEAMS (BLDG 2)	28725.00	28725.00	0.00	28725.00	100.0	0.00	1436.25
02-1130	LOG FRAMING- RAFTERS & BLOCKING (BLDG 2)	7973.00	3987.00	3986.00	7973.00	100.0	0.00	398.65
02-1140	TRATCH BOARD BATTENS (BLDG 2)	2716.00	1358.00	271.60	1629.60	60.0	1086.40	81.48
02-1330	HANG DOOR (BLDG 2)	111.00	0.00	0.00	0.00		111.00	0.00
02-1340	DOOR HARDWARE (BLDG 2)	277.00	0.00	0.00	0.00		277.00	0.00
02-1350	FINAL CLEAN (BLDG 2)	82.00	0.00	0.00	0.00		82.00	0.00
03-1010	LAYOUT FOOTINGS (BLDG 3)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
03-1020	EXCAVATE FOOTINGS (BLDG 3)	1181.00	1181.00	0.00	1181.00	100.0	0.00	59.05
03-1030	SLAB & CURB EDGEFORMS/ANCHOR BOLTS (BLDG 3)	5280.00	5280.00	0.00	5280.00	100.0	0.00	264.00
03-1060	SLAB PREP (BLDG 3)	1502.00	1502.00	0.00	1502.00	100.0	0.00	75.10
03-1080	PLACE/FINISH FTGS, SLAB & CURBS (BLDG 3)	8199.00	8199.00	0.00	8199.00	100.0	0.00	409.95
03-1090	SET HM FRAMES (BLDG 3)	1041.00	1041.00	0.00	1041.00	100.0	0.00	52.05
03-1110	WALL	2676.00	2676.00	0.00	2676.00	100.0	0.00	133.80
	SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 3)							
03-1140	ROOF SHEATHING (BLDG 3)	4304.00	4304.00	0.00	4304.00	100.0	0.00	215.20
03-1180	WOOD FASCIA (BLDG 3)	4100.00	2050.00	2050.00	4100.00	100.0	0.00	205.00
03-1460	HANG DOORS (BLDG 3)	664.00	0.00	0.00	0.00		664.00	0.00
03-1500	DOOR HARDWARE (BLDG 3)	829.00	0.00	0.00	0.00		829.00	0.00
03-1550	FINAL CLEAN (BLDG 3)	54.00	0.00	0.00	0.00		54.00	0.00
04-1010	LAYOUT FOOTINGS (BLDG 4)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
04-1020	EXCAVATE FOOTINGS (BLDG 4)	1180.00	1180.00	0.00	1180.00	100.0	0.00	59.00
04-1030	SLAB & CURB EDGEFORMS/ANCHOR BOLTS (BLDG 4)	5280.00	5280.00	0.00	5280.00	100.0	0.00	264.00
04-1060	SLAB PREP (BLDG 4)	1502.00	1502.00	0.00	1502.00	100.0	0.00	75.10
04-1080	PLACE/FINISH FTGS, SLAB & CURBS (BLDG 4)	8199.00	8199.00	0.00	8199.00	100.0	0.00	409.95
04-1090	SET HM FRAMES (BLDG 4)	1042.00	1042.00	0.00	1042.00	100.0	0.00	52.10
04-1110	WALL	2675.00	2675.00	0.00	2675.00	100.0	0.00	133.75
	SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 4)							
04-1140	ROOF SHEATHING (BLDG 4)	4304.00	4304.00	0.00	4304.00	100.0	0.00	215.20
04-1180	WOOD FASCIA (BLDG 4)	4100.00	2050.00	2050.00	4100.00	100.0	0.00	205.00
04-1460	HANG DOORS (BLDG 4)	663.00	0.00	0.00	0.00		663.00	0.00
04-1500	DOOR HARDWARE (BLDG 4)	829.00	0.00	0.00	0.00		829.00	0.00
04-1550	FINAL CLEAN (BLDG 4)	54.00	0.00	0.00	0.00		54.00	0.00
05-1010	LAYOUT FOOTINGS (BLDG 5)	580.00	580.00	0.00	580.00	100.0	0.00	29.00
05-1020	EXCAVATE FOOTINGS (BLDG 5)	6260.00	6260.00	0.00	6260.00	100.0	0.00	313.00
05-1030	F/R/P FOOTINGS (BLDG 5)	5347.00	5347.00	0.00	5347.00	100.0	0.00	267.35
05-1040	F/R/P COLUMN PEDESTALS (BLDG 5)	5487.00	5487.00	0.00	5487.00	100.0	0.00	274.35
05-1060	F/R/P STEMWALLS (BLDG 5)	5347.00	5347.00	0.00	5347.00	100.0	0.00	267.35
05-1070	CURE/STRIP STEMWALLS (BLDG 5)	2810.00	2810.00	0.00	2810.00	100.0	0.00	140.50
05-1080	BACKFILL/COMPACT STEMWALLS (BLDG 5)	17887.00	17887.00	0.00	17887.00	100.0	0.00	894.35
05-1090	DRILL/EPOXY SLAB DOWELS (BLDG 5)	687.00	687.00	0.00	687.00	100.0	0.00	34.35
05-1100	SLAB EDGEFORMS (BLDG 5)	1323.00	1323.00	0.00	1323.00	100.0	0.00	66.15
05-1110	SLAB PREP (BLDG 5)	1103.00	1103.00	0.00	1103.00	100.0	0.00	55.15
05-1130	PLACE/FINISH SLAB-ON-GRADE (BLDG 5)	3180.00	3180.00	0.00	3180.00	100.0	0.00	159.00
05-1140	F/P WALL CURBS (BLDG 5)	4365.00	4365.00	0.00	4365.00	100.0	0.00	218.25
05-1150	SET HM FRAMES (BLDG 5)	359.00	359.00	0.00	359.00	100.0	0.00	17.95
05-1170	WALL	3646.00	3646.00	0.00	3646.00	100.0	0.00	182.30
	SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 5)							
05-1180	LOG FRAMING (BLDG 5)	10228.00	10228.00	0.00	10228.00	100.0	0.00	511.40
05-1210	ROOF SHEATHING (BLDG 5)	4659.00	4659.00	0.00	4659.00	100.0	0.00	232.95
05-1410	F/R/P EQPT PADS (BLDG 5)	3189.00	0.00	0.00	0.00		3189.00	0.00
05-1460	HANG DOORS (BLDG 5)	332.00	0.00	0.00	0.00		332.00	0.00
05-1490	DOOR HARDWARE (BLDG 5)	415.00	0.00	0.00	0.00		415.00	0.00
05-1540	FINAL CLEAN (BLDG 5)	88.00	0.00	0.00	0.00		88.00	0.00
10-1010	LAYOUT FOOTINGS (BLDG 10)	1139.00	1139.00	0.00	1139.00	100.0	0.00	56.95
10-1030	EXCAVATE FOOTINGS (BLDG 10)	11284.00	11284.00	0.00	11284.00	100.0	0.00	564.20
10-1040	F/R/P FOOTINGS (BLDG 10)	54319.00	54319.00	0.00	54319.00	100.0	0.00	2715.95
10-1050	STEEL PIPE RHINO BOLLARDS (BSMT)	1156.00	0.00	0.00	0.00		1156.00	0.00
10-1060	F/R/P COLUMN PILASTERS (BLDG 10)	19990.00	19990.00	0.00	19990.00	100.0	0.00	999.50
10-1082	TEMP BRACING @ CMU (BLDG 10)	542.00	0.00	0.00	0.00		542.00	0.00
10-1090	SLAB EDGEFORMS (BLDG 10)	4733.00	4733.00	0.00	4733.00	100.0	0.00	236.65
10-1120	SLAB PREP (BLDG 10)	958.00	958.00	0.00	958.00	100.0	0.00	47.90
10-1140	PLACE/FINISH SLAB-ON-GRADE (BLDG 10)	8605.00	0.00	0.00	0.00		8605.00	0.00
10-1150	GRAVEL FILL (BSMT)	848.00	0.00	0.00	0.00		848.00	0.00
10-1160	SET WINDOW IN CMU (BSMT)	180.00	0.00	0.00	0.00		180.00	0.00
10-1170	FRAME WOOD STAIRS (BSMT)	6320.00	0.00	0.00	0.00		6320.00	0.00
10-1190	STAIR HANDRAILS (BSMT)	780.00	0.00	0.00	0.00		780.00	0.00

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 27

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
10-1220	SET HM FRAMES (BSMT)	1617.00	0.00	0.00	0.00		1617.00	0.00
10-1310	BOMA WOOD SCREENS (BSMT)	11890.00	0.00	0.00	0.00		11890.00	0.00
10-1320	ROOF SHEATHING, INSUL, WATERPRFG (BSMT CORR 05)	3794.00	0.00	0.00	0.00		3794.00	0.00
10-1330	WALL SHEATHING/INSUL/WRAP/DRATNAGE MAT (BSMT)	2010.00	0.00	0.00	0.00		2010.00	0.00
10-1460	F/R/P EQPT PAD (BSMT)	1594.00	0.00	0.00	0.00		1594.00	0.00
10-1490	HANG DOORS (BSMT)	1696.00	0.00	0.00	0.00		1696.00	0.00
10-1510	DOOR HARDWARE (BSMT)	2120.00	0.00	0.00	0.00		2120.00	0.00
10-1530	LOG FRAMING & GLULAMS (BLDG 10)	111169.00	16675.35	27797.25	44467.60	40.0	66701.40	2223.38
10-1540	DECK SUPPORT GLULAMS & FRAMING (MAIN LVL)	36584.00	5487.60	0.00	5487.60	15.0	31096.40	274.38
10-1550	OVERLOOK DECKING (MAIN LVL)	23790.00	0.00	0.00	0.00		23790.00	0.00
10-1560	SET HM FRAMES (MAIN LVL)	762.00	0.00	0.00	0.00		762.00	0.00
10-1570	BENCH FRAMING (MAIN LVL)	7956.00	0.00	0.00	0.00		7956.00	0.00
10-1580	PIPE & TUBE GUARDRAILS (MAIN LVL)	4645.00	0.00	0.00	0.00		4645.00	0.00
10-1600	FURRING @ CMU (MAIN LVL)	2209.00	0.00	0.00	0.00		2209.00	0.00
10-1690	WEATHERED WOOD @ CMU (MAIN LVL)	9367.00	0.00	0.00	0.00		9367.00	0.00
10-1730	HANG DOORS (MAIN LVL)	848.00	0.00	0.00	0.00		848.00	0.00
10-1740	DOOR HARDWARE (MAIN LVL)	1060.00	0.00	0.00	0.00		1060.00	0.00
10-1750	FINAL CLEAN (BLDG 10)	232.00	0.00	0.00	0.00		232.00	0.00
10-1770	ROOF FRAMING (BLDG 10)	51478.00	7721.70	0.00	7721.70	15.0	43756.30	386.09
10-1780	ROOF SHEATHING (BLDG 10)	13845.00	2076.75	0.00	2076.75	15.0	11768.25	103.84
10-1790	THATCH BOARD BATTENS (BLDG 10)	12111.00	6055.50	0.00	6055.50	50.0	6055.50	302.78
10-1830	LAYOUT/EXCAV FTGS (APPROACH)	3568.00	0.00	3568.00	3568.00	100.0	0.00	178.40
10-1840	F/R/P FTGS (APPROACH)	16953.00	0.00	16953.00	16953.00	100.0	0.00	847.65
10-1850	F/R/P PILASTERS (APPROACH)	33286.00	0.00	16643.00	16643.00	50.0	16643.00	832.15
10-1870	DECK SUPPORT GLULAMS & FRAMING (APPROACH)	22498.00	2249.80	0.00	2249.80	10.0	20248.20	112.49
10-1890	DECKING (APPROACH)	19225.00	0.00	0.00	0.00		19225.00	0.00
10-1900	BENCH FRAMING (APPROACH)	4667.00	0.00	0.00	0.00		4667.00	0.00
10-1920	GUARDRAILS w/ CARGO NETTING (APPROACH)	17383.00	0.00	0.00	0.00		17383.00	0.00
10-1930	METAL RAILINGS (APPROACH)	2102.00	0.00	0.00	0.00		2102.00	0.00
10-1960	DECK SUPPORT GLULAMS & FRAMING (BRIDGE)	15435.00	7717.50	0.00	7717.50	50.0	7717.50	385.88
10-1970	DECKING (BRIDGE)	9091.00	0.00	0.00	0.00		9091.00	0.00
10-1990	CARGO NETTING (BRIDGE)	5400.00	0.00	0.00	0.00		5400.00	0.00
11-1000	LAYOUT/EXCAVATE GRADE BEAMS (BLDG 11)	781.00	781.00	0.00	781.00	100.0	0.00	39.05
11-1010	DRILL PIER FTG (BLDG 11)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
11-1020	REBAR PIER FOOTING (BLDG 11)	239.00	239.00	0.00	239.00	100.0	0.00	11.95
11-1030	POUR PIER FOOTING (BLDG 11)	1359.00	1359.00	0.00	1359.00	100.0	0.00	67.95
11-1040	SET MAIN SUPPORT COLUMN (BLDG 11)	552.00	552.00	0.00	552.00	100.0	0.00	27.60
11-1062	INSTALL TUG O' WAR POST (BLDG 11)	7893.00	0.00	0.00	0.00		7893.00	0.00
11-1070	POUR GRADE BEAMS (BLDG 11)	5307.00	2653.50	0.00	2653.50	50.0	2653.50	132.68
11-1090	F/R/P CURB ON GRADE BEAM (BLDG 11)	6909.00	3454.50	0.00	3454.50	50.0	3454.50	172.73
11-1130A	WALL BLOCKING FOR GLAZING STOPS (BLDG 11)	1926.00	0.00	0.00	0.00		1926.00	0.00
11-1170	BOMA WOOD SCREEN (BLDG 11)	1873.00	0.00	0.00	0.00		1873.00	0.00
11-1190	FINAL CLEAN (BLDG 11)	200.00	0.00	0.00	0.00		200.00	0.00
12-1000	LAYOUT/EXCAVATE FOOTINGS (BLDG 12)	2757.00	0.00	0.00	0.00		2757.00	0.00
12-1010	DRILL PIER FOOTINGS (BLDG 12)	2662.00	0.00	0.00	0.00		2662.00	0.00
12-1020	REBAR PIER FOOTINGS (BLDG 12)	1518.00	0.00	0.00	0.00		1518.00	0.00
12-1040	POUR PIER FOOTINGS (BLDG 12)	8253.00	0.00	0.00	0.00		8253.00	0.00
12-1050	F/R/P FOOTINGS & CURBS (BLDG 12)	17505.00	2625.75	0.00	2625.75	15.0	14879.25	131.29
12-1060	SLAB EDGEFORMS (BLDG 12)	737.00	0.00	0.00	0.00		737.00	0.00
12-1100	SLAB PREP (BLDG 12)	1292.00	0.00	0.00	0.00		1292.00	0.00
12-1120	PLACE/FINISH SLAB-ON-GRADE (BLDG 12)	2923.00	0.00	0.00	0.00		2923.00	0.00
12-1150	ROUND WOOD COLUMN SURROUNDS (BLDG 12)	7442.00	0.00	0.00	0.00		7442.00	0.00
12-1160	LOG FRAMING (BLDG 12)	38504.00	3850.40	0.00	3850.40	10.0	34653.60	192.52
12-1170	ROOF PLYWOOD (BLDG 12)	6184.00	0.00	0.00	0.00		6184.00	0.00
12-1180	ROUND LOGS OVER STEEL BEAMS (BLDG 12)	9973.00	0.00	0.00	0.00		9973.00	0.00
12-1190	ROOF DECK FURRING (BLDG 12)	4134.00	0.00	0.00	0.00		4134.00	0.00
12-1230	WALL PLYWOOD SHEATHING (BLDG 12)	607.00	0.00	0.00	0.00		607.00	0.00
12-1270	INSTALL LAND ROVER (BLDG 12) (OFC1)	1500.00	0.00	0.00	0.00		1500.00	0.00
12-1300	F/R/P EQPT PAD (BLDG 12)	1594.00	0.00	0.00	0.00		1594.00	0.00
12-1590	FINAL CLEAN (BLDG 12)	99.00	0.00	0.00	0.00		99.00	0.00
13-1010	LAYOUT FOOTINGS (BLDG 13)	781.00	781.00	0.00	781.00	100.0	0.00	39.05
13-1020	DRILL PIER FOOTINGS (BLDG 13)	9416.00	0.00	0.00	0.00		9416.00	0.00
13-1030	REBAR PIER FOOTINGS (BLDG 13)	1220.00	0.00	0.00	0.00		1220.00	0.00
13-1050	POUR PIER FOOTINGS (BLDG 13)	29156.00	2915.60	0.00	2915.60	10.0	26240.40	145.78
13-1060	SLAB EDGEFORMS (BLDG 13)	22666.00	5666.50	0.00	5666.50	25.0	16999.50	283.33
13-1100	SLAB PREP (BLDG 13)	4084.00	0.00	0.00	0.00		4084.00	0.00

64,956.25

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 28

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	FCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
13-1130	PLACE/FINISH SLAB-ON-GRADE (BLDG 13)	23497.00	2349.70	0.00	2349.70	10.0	21147.30	117.49
13-1180	BOMA WOOD SCREENING (BLDG 13)	5018.00	0.00	0.00	0.00		5018.00	0.00
13-1190	FINAL CLEAN (BLDG 13)	200.00	0.00	0.00	0.00		200.00	0.00
30-1010	LAYOUT FOOTINGS (BLDG 30)	759.00	759.00	0.00	759.00	100.0	0.00	37.95
30-1020	DRILL PIER FOOTINGS (BLDG 30)	4686.00	4686.00	0.00	4686.00	100.0	0.00	234.30
30-1030	EXCAVATE FOOTINGS (BLDG 30)	3462.00	3462.00	0.00	3462.00	100.0	0.00	173.10
30-1070	F/R/P CHU & BLDG FOOTINGS (BLDG 30)	21014.00	21014.00	0.00	21014.00	100.0	0.00	1050.70
30-1080	POUR PIER FOOTINGS (BLDG 30)	1947.00	1947.00	0.00	1947.00	100.0	0.00	97.35
30-1090	SLAB EDGEFORMS (BLDG 30)	12462.00	12462.00	0.00	12462.00	100.0	0.00	623.10
30-1120	SLAB PREP (BLDG 30)	6096.00	6096.00	0.00	6096.00	100.0	0.00	304.80
30-1140	PLACE/FINISH SLAB-ON-GRADE (BLDG 30)	13353.00	13353.00	0.00	13353.00	100.0	0.00	667.65
30-1170	F/R/P EQPT PADS (BLDG 30)	3171.00	3171.00	0.00	3171.00	100.0	0.00	158.55
30-1320	SFT HM FRAMES (BLDG 30)	1501.00	1501.00	0.00	1501.00	100.0	0.00	75.05
30-1540	HANG DOORS (BLDG 30)	1106.00	0.00	0.00	0.00		1106.00	0.00
30-1570	DOOR HARDWARE (BLDG 30)	1383.00	0.00	0.00	0.00		1383.00	0.00
30-1640	FINAL CLEAN (BLDG 30)	290.00	0.00	0.00	0.00		290.00	0.00
31-1010	LAYOUT FOOTINGS (BLDG 31)	1897.00	1897.00	0.00	1897.00	100.0	0.00	94.85
31-1030	EXCAVATE FOOTINGS (BLDG 31)	11940.00	11940.00	0.00	11940.00	100.0	0.00	597.00
31-1040	F/R/P FOOTINGS & STEMWALLS (BLDG 31)	86831.00	34732.40	8683.10	43415.50	50.0	43415.50	2170.78
31-1050	SET RHINO BOLLARDS (BLDG 31)	9065.00	0.00	0.00	0.00		9065.00	0.00
31-1060	SLAB EDGEFORMS (BLDG 31)	20858.00	0.00	20858.00	20858.00	100.0	0.00	1042.90
31-1090	SLAB PREP (BLDG 31)	27409.00	0.00	27409.00	27409.00	100.0	0.00	1370.45
31-1110	PLACE/FINISH SLAB-ON-GRADE (BLDG 31)	99510.00	11941.20	27862.80	39804.00	40.0	59706.00	1990.20
31-1190	CONCRETE FILL PAN STAIRS (BLDG 31)	2104.00	0.00	0.00	0.00		2104.00	0.00
31-1200	STAIR HANDRAILS (BLDG 31)	1106.00	0.00	0.00	0.00		1106.00	0.00
31-1250	F/R/P EQPT PADS (BLDG 31)	4784.00	0.00	0.00	0.00		4784.00	0.00
31-1320	PLACE SAND FLOORS (BLDG 31)	17891.00	0.00	0.00	0.00		17891.00	0.00
31-1340	SET HM FRAMES (BLDG 31)	3759.00	0.00	0.00	0.00		3759.00	0.00
31-1480	EXT STEEL BOLLARDS (BLDG 31)	9757.00	0.00	0.00	0.00		9757.00	0.00
31-1580	HANG DOORS (BLDG 31)	2433.00	0.00	0.00	0.00		2433.00	0.00
31-1630	DOOR HARDWARE (BLDG 31)	3042.00	0.00	0.00	0.00		3042.00	0.00
31-1720	FINAL CLEAN (BLDG 31)	1272.00	0.00	0.00	0.00		1272.00	0.00
32-1010	LAYOUT FOOTINGS (BLDG 32)	1518.00	1518.00	0.00	1518.00	100.0	0.00	75.90
32-1030	EXCAVATE FOOTINGS (BLDG 32)	5732.00	5732.00	0.00	5732.00	100.0	0.00	286.60
32-1040	F/R/P FOOTINGS & STEMWALLS (BLDG 32)	21300.00	21300.00	0.00	21300.00	100.0	0.00	1065.00
32-1050	SLAB EDGEFORMS (BLDG 32)	12105.00	12105.00	0.00	12105.00	100.0	0.00	605.25
32-1080	SLAB PREP (BLDG 32)	11404.00	11404.00	0.00	11404.00	100.0	0.00	570.20
32-1100	PLACE/FINISH SLAB-ON-GRADE (BLDG 32)	25303.00	0.00	25303.00	25303.00	100.0	0.00	1265.15
32-1110	F/P CURBS (BLDG 32)	21010.00	0.00	21010.00	21010.00	100.0	0.00	1050.50
32-1150	LAYOUT/EXCAV RETG WALL FTGS (BLDG 32)	4623.00	0.00	0.00	0.00		4623.00	0.00
32-1160	F/R/P EQPT PADS (BLDG 32)	3189.00	0.00	0.00	0.00		3189.00	0.00
32-1220	F/R/P RETG WALL FTGS (BLDG 32)	13815.00	0.00	0.00	0.00		13815.00	0.00
32-1250	SET HM FRAMES (BLDG 32)	1096.00	0.00	0.00	0.00		1096.00	0.00
32-1470	HANG DOORS (BLDG 32)	885.00	0.00	0.00	0.00		885.00	0.00
32-1500	DOOR HARDWARE (BLDG 32)	1106.00	0.00	0.00	0.00		1106.00	0.00
32-1610	FINAL CLEAN (BLDG 32)	712.00	0.00	0.00	0.00		712.00	0.00
33-1010	LAYOUT FOOTINGS (BLDG 33)	1897.00	1897.00	0.00	1897.00	100.0	0.00	94.85
33-1030	EXCAVATE FOOTINGS (BLDG 33)	24553.00	24553.00	0.00	24553.00	100.0	0.00	1227.65
33-1060	F/R/P FOOTINGS (BLDG 33)	139032.00	139032.00	0.00	139032.00	100.0	0.00	6951.60
33-1070	SET PIPE BOLLARDS (BLDG 33)	9280.00	0.00	0.00	0.00		9280.00	0.00
33-1090	F/R/P STEMWALLS w/ EMBEDS (BLDG 33)	42590.00	42590.00	0.00	42590.00	100.0	0.00	2129.50
33-1120	CURE/STRIP STEMWALLS (BLDG 33)	7059.00	7059.00	0.00	7059.00	100.0	0.00	352.95
33-1130	DRILL/EPOXY SLAB DOWELS @ STEMWALLS (BLDG 33)	2048.00	2048.00	0.00	2048.00	100.0	0.00	102.40
33-1140	SLAB EDGEFORMS (BLDG 33)	11726.00	11726.00	0.00	11726.00	100.0	0.00	506.30
33-1150	SLAB PREP (BLDG 33)	31534.00	31534.00	0.00	31534.00	100.0	0.00	1576.70
33-1190	PLACE/FINISH SLAB-ON-GRADE (BLDG 33)	26495.00	26495.00	0.00	26495.00	100.0	0.00	1324.75
33-1200	ERECT/BRACE PRECAST PANELS (BLDG 33)	145500.00	50925.00	94575.00	145500.00	100.0	0.00	7275.00
33-1210	SLAB EDGEFORMS (BLDG 33 EAST)	4366.00	4366.00	0.00	4366.00	100.0	0.00	218.30
33-1220	ALIGN/WELD PRECAST PANELS (BLDG 33)	29865.00	0.00	29865.00	29865.00	100.0	0.00	1493.25
33-1222	F/R/P C-I-P INTERIOR WALL (BLDG 33)	43942.00	0.00	26365.20	26365.20	60.0	17576.80	1318.26
33-1224	CURE/STRIP C-I-P INTERIOR WALL (BLDG 33)	11617.00	0.00	0.00	0.00		11617.00	0.00
33-1230	DRILL/EPOXY REM'G SLAB DOWELS (BLDG 33 EAST)	2109.00	0.00	1054.50	1054.50	50.0	1054.50	52.73
33-1240	SLAB PREP (BLDG 33 EAST)	8381.00	0.00	4190.50	4190.50	50.0	4190.50	209.53
33-1270	PLACE/FINISH SLAB-ON-GRADE (BLDG 33 EAST)	14405.00	0.00	0.00	0.00		14405.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 29

HARRIS -- HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
33-1310	SET HM FRAMES (BLDG 33)	3666.00	0.00	0.00	0.00		3666.00	0.00
33-1330	CAGED ROOF ACCESS LADDER (BLDG 33)	280.00	0.00	0.00	0.00		280.00	0.00
33-1342	WOOD TRIM (BLDG 33)	4481.00	0.00	0.00	0.00		4481.00	0.00
33-1350	ROOF BLOCKING & CURBS (BLDG 33)	23660.00	4732.00	0.00	4732.00	20.0	18928.00	236.60
33-1400	BOLTED NAILERS (BLDG 33)	7239.00	0.00	0.00	0.00		7239.00	0.00
33-1440	WALL SHEATHING/WRAP/DRAINAGE MAT (BLDG 33)	8185.00	0.00	0.00	0.00		8185.00	0.00
33-1590	F/R/P EQPT PADS (BLDG 33)	4784.00	0.00	0.00	0.00		4784.00	0.00
33-1630	EXT STEEL BOLLARDS (BLDG 33)	6255.00	0.00	0.00	0.00		6255.00	0.00
33-1780	HANG DOORS (BLDG 33)	2765.00	0.00	0.00	0.00		2765.00	0.00
33-1800	DOOR HARDWARE (BLDG 33)	6913.00	0.00	0.00	0.00		6913.00	0.00
33-1910	FINAL CLEAN (BLDG 33)	1575.00	0.00	0.00	0.00		1575.00	0.00
34-1010	LAYOUT CMU FOOTINGS (BLDG 34)	759.00	759.00	0.00	759.00	100.0	0.00	37.95
34-1020	LAYOUT/EXCAV SPREAD FTGS (BLDG 34)	3121.00	3121.00	0.00	3121.00	100.0	0.00	156.05
34-1040	F/R/P SPREAD FTGS (BLDG 34)	5591.00	5591.00	0.00	5591.00	100.0	0.00	279.55
34-1050	EXCAVATE CMU FOOTINGS (BLDG 34)	1114.00	1114.00	0.00	1114.00	100.0	0.00	55.70
34-1060	LAYOUT/EXCAV GRADE BEAMS (BLDG 34)	1139.00	1139.00	0.00	1139.00	100.0	0.00	56.95
34-1070	F/R/P PILASTERS (BLDG 34)	2862.00	2862.00	0.00	2862.00	100.0	0.00	143.10
34-1080	SET STEEL PIPES @ PILASTERS (BLDG 34)	520.00	520.00	0.00	520.00	100.0	0.00	26.00
34-1090	SLAB EDGEFORMS (BLDG 34)	13459.00	13459.00	0.00	13459.00	100.0	0.00	672.95
34-1110	F/R/P GRADE BEAMS (BLDG 34)	21572.00	21572.00	0.00	21572.00	100.0	0.00	1078.60
34-1120	CURE/STRIP PILASTERS (BLDG 34)	598.00	598.00	0.00	598.00	100.0	0.00	29.90
34-1130	SET STEEL PIPES @ GRADE BMS (BLDG 34)	1018.00	1018.00	0.00	1018.00	100.0	0.00	50.90
34-1150	BACKFILL/COMPACT PILASTERS (BLDG 34)	266.00	266.00	0.00	266.00	100.0	0.00	13.30
34-1170	SLAB PREP (BLDG 34)	10218.00	10218.00	0.00	10218.00	100.0	0.00	510.90
34-1200	PLACE/FINISH SLAB-ON-GRADE (BLDG 34)	27912.00	27912.00	0.00	27912.00	100.0	0.00	1395.60
34-1210	F/P WALL CURBS w/ EMBEDS (BLDG 34)	25247.00	25247.00	0.00	25247.00	100.0	0.00	1262.35
34-1222	TEMP BRACING @ CMU (BLDG 34)	3732.00	3732.00	0.00	3732.00	100.0	0.00	186.60
34-1230	SET HM DOOR & WINDOW FRAMES (BLDG 34)	894.00	0.00	0.00	0.00		894.00	0.00
34-1240	BOLTED PLATES (BLDG 34)	13114.00	13114.00	0.00	13114.00	100.0	0.00	655.70
34-1250	F/R/P RAISED PLATFORMS (BLDG 34)	3005.00	1502.50	1502.50	3005.00	100.0	0.00	150.25
34-1260	ROOF FRAMING & BLOCKING (BLDG 34)	44403.00	44403.00	0.00	44403.00	100.0	0.00	2220.15
34-1270	ROOF PLYWOOD (BLDG 34)	3992.00	3992.00	0.00	3992.00	100.0	0.00	199.60
34-1370	HAT CHANNEL & PLYWOOD @ CEILING (BLDG 34)	5267.00	2633.50	2633.50	5267.00	100.0	0.00	263.35
34-1460	F/R/P EQPT PADS (BLDG 34)	5956.00	0.00	0.00	0.00		5956.00	0.00
34-1610	HANG DOORS (BLDG 34)	774.00	0.00	0.00	0.00		774.00	0.00
34-1640	DOOR HARDWARE (BLDG 34)	968.00	0.00	0.00	0.00		968.00	0.00
34-1740	FINAL CLEAN (BLDG 34)	517.00	0.00	0.00	0.00		517.00	0.00
34B-1000	LAYOUT/EXCAV FTGS (BLDG 34 BRIDGE)	4262.00	4262.00	0.00	4262.00	100.0	0.00	213.10
34B-1010	F/R/P MAT SLABS (BLDG 34 BRIDGE)	5496.00	5496.00	0.00	5496.00	100.0	0.00	274.80
34B-1020	F/R/P CONC WALLS (BLDG 34 BRIDGE)	39759.00	23855.40	15903.60	39759.00	100.0	0.00	1987.95
34B-1060	CURE/STRIP CONC WALLS (BLDG 34 BRIDGE)	12230.00	0.00	12230.00	12230.00	100.0	0.00	611.50
34B-1080	F/R/P CONC STAIRS & LANDING (BLDG 34 BRIDGE)	14486.00	0.00	7243.00	7243.00	50.0	7243.00	362.15
34B-1090	ERECT PRECAST PLANK (BLDG 34 BRIDGE)	21500.00	0.00	21500.00	21500.00	100.0	0.00	1075.00
34B-1100	F/R/P CURBS ON PRECAST PLANK (BLDG 34 BRIDGE)	2946.00	0.00	0.00	0.00		2946.00	0.00
34B-1110	NON-STRUCTURAL WOOD DECKING (BLDG 34 BRIDGE)	2675.00	0.00	0.00	0.00		2675.00	0.00
34B-1130	INSTALL HANDRAILS (BLDG 34 BRIDGE)	1200.00	0.00	0.00	0.00		1200.00	0.00
40-1010	LAYOUT CMU FOOTINGS (BLDG 40)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
40-1020	EXCAVATE CMU FOOTINGS (BLDG 40)	720.00	720.00	0.00	720.00	100.0	0.00	36.00
40-1030	SLAB EDGEFORMS (BLDG 40)	917.00	917.00	0.00	917.00	100.0	0.00	45.85
40-1060	SLAB PREP (BLDG 40)	1215.00	1215.00	0.00	1215.00	100.0	0.00	60.75
40-1080	PLACE/FINISH SLAB-ON-GRADE (BLDG 40)	4386.00	4386.00	0.00	4386.00	100.0	0.00	219.30
40-1090	F/P WALL CURBS (BLDG 40)	2916.00	2916.00	0.00	2916.00	100.0	0.00	145.80
40-1130	GROUT BEAM SEATS & POCKETS (BLDG 40)	216.00	216.00	0.00	216.00	100.0	0.00	10.80
40-1150	SET HM DOOR FRAMES (BLDG 40)	405.00	405.00	0.00	405.00	100.0	0.00	20.25
40-1240	F/R/P EQPT PAD (BLDG 40)	1594.00	0.00	0.00	0.00		1594.00	0.00
40-1280	PROTECTION BOARD (BLDG 40)	4451.00	0.00	0.00	0.00		4451.00	0.00
40-1380	HANG DOORS (BLDG 40)	221.00	0.00	0.00	0.00		221.00	0.00
40-1420	DOOR HARDWARE (BLDG 40)	277.00	0.00	0.00	0.00		277.00	0.00
40-1540	FINAL CLEAN (BLDG 40)	31.00	0.00	0.00	0.00		31.00	0.00
41-1010	LAYOUT CMU FOOTINGS (BLDG 41)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
41-1020	EXCAVATE CMU FOOTINGS (BLDG 41)	720.00	720.00	0.00	720.00	100.0	0.00	36.00
41-1030	SLAB EDGEFORMS (BLDG 41)	1281.00	1281.00	0.00	1281.00	100.0	0.00	64.05

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 30

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
41-1060	SLAB PREP (BLDG 41)	1803.00	1803.00	0.00	1803.00	100.0	0.00	90.15
41-1080	PLACE/FINISH SLAB-ON-GRADE (BLDG 41)	3280.00	3280.00	0.00	3280.00	100.0	0.00	164.00
41-1090	F/P WALL CURBS (BLDG 41)	5841.00	5841.00	0.00	5841.00	100.0	0.00	292.05
41-1160	F/R/P SLAB ON DECK (BLDG 41)	3273.00	3273.00	0.00	3273.00	100.0	0.00	163.65
41-1180	F/R/P EQPT PAD (BLDG 41)	1548.00	1548.00	0.00	1548.00	100.0	0.00	77.40
41-1220	PROTECTION BOARD (BLDG 41)	2500.00	2500.00	0.00	2500.00	100.0	0.00	125.00
41-1280	SET HM DOOR FRAMES (BLDG 41)	405.00	405.00	0.00	405.00	100.0	0.00	20.25
41-1420	HANG DOORS (BLDG 41)	222.00	0.00	0.00	0.00		222.00	0.00
41-1450	DOOR HARDWARE (BLDG 41)	277.00	0.00	0.00	0.00		277.00	0.00
41-1550	FINAL CLEAN (BLDG 41)	44.00	0.00	0.00	0.00		44.00	0.00
50-1020	LAYOUT SUMP EXCAVATION (BLDG 50)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
50-1030	EXCAVATE SUMPS (BLDG 50)	3925.00	3925.00	0.00	3925.00	100.0	0.00	196.25
50-1040	F/R/P LOWER MAT SLAB (BLDG 50)	1086.00	1086.00	0.00	1086.00	100.0	0.00	54.30
50-1050	F/R/P PUMP SUMP WALLS (BLDG 50)	9981.00	9981.00	0.00	9981.00	100.0	0.00	499.05
50-1070	F/R/P UPPER MAT SLAB (BLDG 50)	2173.00	2173.00	0.00	2173.00	100.0	0.00	108.65
50-1080	F/R/P REM'G SUMP WALLS (BLDG 50)	9981.00	9981.00	0.00	9981.00	100.0	0.00	499.05
50-1090	CURE/STRIP SUMP WALLS (BLDG 50)	4634.00	4634.00	0.00	4634.00	100.0	0.00	231.70
50-1100	FORM/SHORE STRUCT SLAB (BLDG 50)	1813.00	1813.00	0.00	1813.00	100.0	0.00	90.65
50-1110	REBAR/POUR STRUCT SLAB (BLDG 50)	1092.00	1092.00	0.00	1092.00	100.0	0.00	54.60
50-1120	CURE/REMOVE SHORING/STRIP STRUCT SLAB (BLDG 50)	692.00	692.00	0.00	692.00	100.0	0.00	34.60
50-1130	BACKFILL/COMPACT SUMP WALLS (BLDG 50)	9152.00	9152.00	0.00	9152.00	100.0	0.00	457.60
50-1140	SLAB EDGEFORMS (BLDG 50)	852.00	852.00	0.00	852.00	100.0	0.00	42.60
50-1170	SLAB PREP (BLDG 50)	468.00	468.00	0.00	468.00	100.0	0.00	23.40
50-1190	PLACE/FINISH SLAB-ON-GRADE (BLDG 50)	1807.00	1807.00	0.00	1807.00	100.0	0.00	90.35
50-1200	F/P WALL CURBS (BLDG 50)	6753.00	6753.00	0.00	6753.00	100.0	0.00	337.65
50-1270	SET HM DOOR FRAME (BLDG 50)	202.00	0.00	0.00	0.00		202.00	0.00
50-1280	SUMP ACCESS LADDERS (BLDG 50)	3553.00	0.00	0.00	0.00		3553.00	0.00
50-1420	HANG DOOR (BLDG 50)	111.00	0.00	0.00	0.00		111.00	0.00
50-1440	DOOR HARDWARE (BLDG 50)	138.00	0.00	0.00	0.00		138.00	0.00
50-1500	FINAL CLEAN (BLDG 50)	37.00	0.00	0.00	0.00		37.00	0.00
51-1010	LAYOUT PIT EXCAVATION (BLDG 51)	380.00	380.00	0.00	380.00	100.0	0.00	19.00
51-1020	EXCAVATE PIT (BLDG 51)	10343.00	10343.00	0.00	10343.00	100.0	0.00	517.15
51-1030	F/R/P LOWER MAT SLAB (BLDG 51)	2056.00	2056.00	0.00	2056.00	100.0	0.00	102.80
51-1040	F/R/P PIT WALLS (BLDG 51)	23416.00	23416.00	0.00	23416.00	100.0	0.00	1170.80
51-1050	F/R/P UPPER MAT SLAB (BLDG 51)	2055.00	2055.00	0.00	2055.00	100.0	0.00	102.75
51-1060	F/R/P EQPT PADS (BLDG 51)	2012.00	2012.00	0.00	2012.00	100.0	0.00	100.60
51-1070	F/R/P REM'G PIT WALLS (BLDG 51)	24111.00	24111.00	0.00	24111.00	100.0	0.00	1205.55
51-1080	CURE/STRIP PIT WALLS (BLDG 51)	10415.00	10415.00	0.00	10415.00	100.0	0.00	520.75
51-1090	FORM/SHORE STRUCT SLAB (BLDG 51)	7709.00	7709.00	0.00	7709.00	100.0	0.00	385.45
51-1100	REBAR/POUR STRUCT SLAB (BLDG 51)	9485.00	9485.00	0.00	9485.00	100.0	0.00	474.25
51-1110	CURE/REMOVE SHORING/STRIP STRUCT SLAB (BLDG 51)	2038.00	2038.00	0.00	2038.00	100.0	0.00	101.90
51-1120	BACKFILL/COMPACT PIT WALLS (BLDG 51)	16332.00	16332.00	0.00	16332.00	100.0	0.00	816.60
51-1190	FINAL CLEAN (BLDG 51)	200.00	0.00	0.00	0.00		200.00	0.00
52-1010	LAYOUT PIT EXCAVATION (BLDG 52)	759.00	759.00	0.00	759.00	100.0	0.00	37.95
52-1020	EXCAVATE PITS (BLDG 52)	56314.00	56314.00	0.00	56314.00	100.0	0.00	2815.70
52-1030	F/R/P CHAMBER & SUMP MAT SLABS (BLDG 52)	34013.00	34013.00	0.00	34013.00	100.0	0.00	1700.65
52-1040	F/R/P CHAMBER & SUMP WALLS (BLDG 52)	140878.00	140878.00	0.00	140878.00	100.0	0.00	7043.90
52-1050	CURE/STRIP CHAMBER & SUMP WALLS (BLDG 52)	31476.00	31476.00	0.00	31476.00	100.0	0.00	1573.80
52-1068	E/F/R/P WALL FTGS- LINE 3 to 4 (BLDG 52)	66062.00	66062.00	0.00	66062.00	100.0	0.00	3303.10
52-1070	FORM/SHORE CHAMBER & SUMP LIDS (BLDG 52)	17862.00	17862.00	0.00	17862.00	100.0	0.00	893.10
52-1080	F/R/P WALLS- LINE 3 to 4 (BLDG 52)	82838.00	82838.00	0.00	82838.00	100.0	0.00	4141.90
52-1090	F/R/P CHAMBER & SUMP LIDS (BLDG 52)	18878.00	18878.00	0.00	18878.00	100.0	0.00	943.90
52-1100	CURE/STRIP WALLS- LINE 3 to 4 (BLDG 52)	20860.00	20860.00	0.00	20860.00	100.0	0.00	1043.00
52-1110	CURE/REMOVE SHORING/STRIP LIDS (BLDG 52)	8113.00	4056.50	4056.50	8113.00	100.0	0.00	405.65
52-1120	BACKFILL/COMPACT CONC WALLS (BLDG 52)	55995.00	55995.00	0.00	55995.00	100.0	0.00	2799.75
52-1130	SLAB EDGEFORMS (BLDG 52) LVL 100	3802.00	1901.00	1901.00	3802.00	100.0	0.00	190.10
52-1160	SLAB PREP (BLDG 52) LVL 100	1756.00	878.00	878.00	1756.00	100.0	0.00	87.80
52-1180	PLACE/FINISH SLAB-ON-GRADE (BLDG 52) LVL 100	11272.00	0.00	11272.00	11272.00	100.0	0.00	563.60
52-1190	F/R/P STAIRS ON GRADE (BLDG 52)	5052.00	0.00	1010.40	1010.40	20.0	4041.60	50.52
52-1200	F/P WALL CURBS (BLDG 52)	24731.00	0.00	12365.50	12365.50	50.0	12365.50	618.28
52-1210	F/R/P EQPT PADS (BLDG 52)	11914.00	0.00	0.00	0.00		11914.00	0.00
52-1222	TEMP BRACING & CMU (BLDG 52)	217.00	0.00	0.00	0.00		217.00	0.00
52-1230	STAIR HANDRAILS (BLDG 52)	593.00	0.00	0.00	0.00		593.00	0.00
52-1250	GUARDRAILS (BLDG 52)	1166.00	0.00	0.00	0.00		1166.00	0.00
52-1280	SET HM DOOR FRAMES (BLDG 52)	1013.00	0.00	0.00	0.00		1013.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 31

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
52-1320	ACCESS LADDERS (BLDG 52)	3553.00	0.00	0.00	0.00		3553.00	0.00
52-1540	HANG DOORS (BLDG 52)	553.00	0.00	0.00	0.00		553.00	0.00
52-1550	DOOR HARDWARE (BLDG 52)	691.00	0.00	0.00	0.00		691.00	0.00
52-1630	FINAL CLEAN (BLDG 52)	267.00	0.00	0.00	0.00		267.00	0.00
SF1-1000	LAYOUT/EXCAV RETG WALL FTGS (ENTRY SIGN)	3119.00	3119.00	0.00	3119.00	100.0	0.00	155.95
SF1-1010	F/R/P RETG WALL FTGS (ENTRY SIGN)	10133.00	10133.00	0.00	10133.00	100.0	0.00	506.65
SF1-1020	F/R/P CURVED RETG WALL (ENTRY SIGN)	21926.00	21926.00	0.00	21926.00	100.0	0.00	1096.30
SF1-1040	CURE/STRIP CURVED RETG WALL (ENTRY SIGN)	3696.00	3696.00	0.00	3696.00	100.0	0.00	184.80
SF1-1050	SANDBLAST WALL (ENTRY SIGN)	1611.00	1611.00	0.00	1611.00	100.0	0.00	80.55
SF1-1062	FRENCH DRAIN @ RETG WALL (ENTRY SIGN)	1013.00	1013.00	0.00	1013.00	100.0	0.00	50.65
SF1-1130	LAYOUT/EXCAV CONC SEAT WALLS (BOA ENTRY)	4875.00	4875.00	0.00	4875.00	100.0	0.00	243.75
SF1-1140	F/R/P CONC SEAT WALLS (BOA ENTRY)	17891.00	17891.00	0.00	17891.00	100.0	0.00	894.55
SF1-1170	CURE/STRIP CONC SEAT WALLS (BOA ENTRY)	4467.00	4467.00	0.00	4467.00	100.0	0.00	223.35
SF1-1200	FTG DRAINAGE/BACKFILL @ CONC SEAT WALLS (BOA)	4131.00	4131.00	0.00	4131.00	100.0	0.00	206.55
SF1-1220	F/R/P COLORED CONC BORDER (BOA ENTRY)	75613.00	37806.50	0.00	37806.50	50.0	37806.50	1890.33
SF1-1240	E/F/R/P CONC EDGE BANDS (BOA ENTRY)	2247.00	2247.00	0.00	2247.00	100.0	0.00	112.35
SF1-1260	SANDBLAST CONC EDGE BANDS (BOA ENTRY)	905.00	0.00	0.00	0.00		905.00	0.00
SF1-1350	FINAL CLEAN - AREA 1 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF1-1370A	MESH BARRIER POSTS (CHEETAH EXHIBIT)	32819.00	0.00	0.00	0.00		32819.00	0.00
SF2-1010	LAYOUT/EXCAVATE THICKENED EDGES (MAHALI POOL)	6095.00	6095.00	0.00	6095.00	100.0	0.00	304.75
SF2-1020	LOWER SLAB PREP (MAHALI POOL)	2228.00	2228.00	0.00	2228.00	100.0	0.00	111.40
SF2-1030	F/R/P LOWER SLAB (MAHALI POOL)	32706.00	32706.00	0.00	32706.00	100.0	0.00	1635.30
SF2-1040	F/R/P LOWER CONC WALLS (MAHALI POOL)	13378.00	13378.00	0.00	13378.00	100.0	0.00	668.90
SF2-1050	CURE/STRIP LOWER CONC WALLS (MAHALI POOL)	2658.00	2658.00	0.00	2658.00	100.0	0.00	132.90
SF2-1070	UPPER SLAB PREP (MAHALI POOL)	2228.00	0.00	2228.00	2228.00	100.0	0.00	111.40
SF2-1080	F/R/P UPPER SLABS (MAHALI POOL)	3634.00	0.00	3634.00	3634.00	100.0	0.00	181.70
SF2-1090	F/R/P UPPER CONC WALLS (MAHALI POOL)	13378.00	0.00	13378.00	13378.00	100.0	0.00	668.90
SF2-1100	CURE/STRIP UPPER CONC WALLS (MAHALI POOL)	2737.00	0.00	2737.00	2737.00	100.0	0.00	136.85
SF2-1120	INSTALL GUARDRAIL AT TOP OF WALL (MAHALI POOL)	315.00	0.00	0.00	0.00		315.00	0.00
SF2-1130	LAYOUT/EXCAV CMU RETG WALL FTG (MAHALI POOL)	3366.00	0.00	0.00	0.00		3366.00	0.00
SF2-1140	F/R/P CMU RETG WALL FTG (MAHALI POOL)	1429.00	0.00	0.00	0.00		1429.00	0.00
SF2-1160	AGAMA HOLDING ROCK- LAYOUT/EXCAV FTG	1346.00	0.00	1346.00	1346.00	100.0	0.00	67.30
SF2-1170	AGAMA HOLDING ROCK- F/R/P FTG	1450.00	0.00	0.00	0.00		1450.00	0.00
SF2-1190	AGAMA HOLDING ROCK- BACKFILL	275.00	0.00	0.00	0.00		275.00	0.00
SF2-1200	AGAMA HOLDING ROCK- PLACE/FINISH SLAB	801.00	0.00	0.00	0.00		801.00	0.00
SF2-1220	AGAMA HOLDING ROCK- ACCESS DOOR	150.00	0.00	0.00	0.00		150.00	0.00
SF2-1235	CONC PAVING UNDER SHOTCRETE (LODGE/MAHALI)	1147.00	0.00	0.00	0.00		1147.00	0.00
SF2-1250	AGAMA EXHIBIT- E/F/R/P VISITOR RAIL FTGS	1317.00	0.00	0.00	0.00		1317.00	0.00
SF2-1270	LAYOUT/EXCAV CMU SEAT WALL FTG (LODGE)	1673.00	0.00	0.00	0.00		1673.00	0.00
SF2-1280	F/R/P CMU SEAT WALL FTG (LODGE)	1506.00	0.00	0.00	0.00		1506.00	0.00
SF2-1300	LAYOUT CONC PAVING (LODGE/MAHALI)	4520.00	0.00	0.00	0.00		4520.00	0.00
SF2-1340	CONC PAVING & STAIRS-ON-GRADE @ LODGE TERRACE	32304.00	0.00	0.00	0.00		32304.00	0.00
SF2-1350	CONC PAVING @ LODGE SERVICE AREA (LODGE)	11494.00	0.00	0.00	0.00		11494.00	0.00
SF2-1380	F/R/P COLORED CONC PAVING (LODGE/MAHALI)	96910.00	9691.00	0.00	9691.00	10.0	87219.00	484.55
SF2-1470	FINAL CLEAN - AREA 2 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF3-1000	LAYOUT/EXCAV CMU SEAT WALL FTG (LION EXHIBIT)	1534.00	0.00	0.00	0.00		1534.00	0.00
SF3-1010	F/R/P CMU SEAT WALL FTG (LION EXHIBIT)	860.00	0.00	0.00	0.00		860.00	0.00
SF3-1060	LAYOUT/EXCAV CMU FTG @ MOAT (LION EXHIBIT)	2019.00	0.00	0.00	0.00		2019.00	0.00
SF3-1070	F/R/P CMU FTG @ MOAT (LION EXHIBIT)	3074.00	0.00	0.00	0.00		3074.00	0.00

23,323

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 32

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
SF3-1130A	FOOTINGS FOR DEADFALLS (LION EXHIBIT)	6183.00	0.00	0.00	0.00		6183.00	0.00
SF3-1160A	LION MESH BARRIER POSTS (LION EXHIBIT)	40528.00	24316.80	0.00	24316.80	60.0	16211.20	1215.84
SF3-1250	FINAL CLEAN - AREA 3 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF3-1290	LAYOUT/EXCAV FTGS (MEERKAT AREA)	4627.00	0.00	0.00	0.00		4627.00	0.00
SF3-1300	F/R/P FTGS (MEERKAT AREA)	5749.00	0.00	0.00	0.00		5749.00	0.00
SF3-1310	F/R/P RETG & SEAT WALLS (MEERKAT AREA)	19960.00	0.00	0.00	0.00		19960.00	0.00
SF3-1320	CURE/STRIP RETG & SEAT WALLS (MEERKAT AREA)	4331.00	0.00	0.00	0.00		4331.00	0.00
SF3-1340	F/R/P EXHIBIT SUB-SLAB (MEERKAT AREA)	856.00	0.00	0.00	0.00		856.00	0.00
SF3-1360	CONCRETE PAVING (MEERKAT AREA)	2202.00	0.00	0.00	0.00		2202.00	0.00
SF3-1390	PLAYGROUND PROTECTIVE SURFACING (MEERKAT AREA)	4500.00	0.00	0.00	0.00		4500.00	0.00
SF4-1020	CONC PAVING @ NORTH RESTROOM (ZONE 4)	1376.00	0.00	0.00	0.00		1376.00	0.00
SF4-1030	OSTRICH NEST- E/F/R/P CURBS (ZONE 4)	2476.00	0.00	0.00	0.00		2476.00	0.00
SF4-1090A	FOOTINGS FOR DEADFALLS (ZONE 4)	3092.00	0.00	0.00	0.00		3092.00	0.00
SF4-1160	FINAL CLEAN - AREA 4 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF5-1010	LAYOUT/EXCAVATE THICKENED EDGES (DBL MOAT POOL)	12049.00	3012.25	9036.75	12049.00	100.0	0.00	602.45
SF5-1020	LOWER SLAB PREP (DBL MOAT POOL)	7753.00	3876.50	3876.50	7753.00	100.0	0.00	387.65
SF5-1030	F/R/P LOWER SLAB (DBL MOAT POOL)	86753.00	43376.50	30363.55	73740.05	85.0	13012.95	3687.00
SF5-1040	F/R/P LOWER CONC WALLS (DBL MOAT POOL)	47604.00	23802.00	16661.40	40463.40	85.0	7140.60	2023.17
SF5-1050	CURE/STRIP LOWER CONC WALLS (DBL MOAT POOL)	4355.00	0.00	0.00	0.00		4355.00	0.00
SF5-1070	UPPER SLAB PREP (DBL MOAT POOL)	7753.00	0.00	2325.90	2325.90	30.0	5427.10	116.30
SF5-1080	F/R/P UPPER SLABS (DBL MOAT POOL)	86751.00	13012.65	0.00	13012.65	15.0	73738.35	650.63
SF5-1090	F/R/P UPPER CONC WALLS (DBL MOAT POOL)	47603.00	0.00	0.00	0.00		47603.00	0.00
SF5-1100	CURE/STRIP UPPER CONC WALLS (DBL MOAT POOL)	4484.00	0.00	0.00	0.00		4484.00	0.00
SF5-1120	LAYOUT/EXCAV RETG WALL FTGS (KOPJE TOP)	5956.00	4467.00	0.00	4467.00	75.0	1489.00	223.35
SF5-1130	F/R/P RETG WALL FTGS (KOPJE TOP)	12887.00	0.00	0.00	0.00		12887.00	0.00
SF5-1140	F/R/P RETG WALLS (KOPJE TOP)	33669.00	0.00	0.00	0.00		33669.00	0.00
SF5-1150	CURE/STRIP RETG WALLS (KOPJE TOP)	7234.00	0.00	0.00	0.00		7234.00	0.00
SF5-1170	E/F/R/P STAIR FTGS (KOPJE TOP)	3547.00	0.00	0.00	0.00		3547.00	0.00
SF5-1180	F/R/P STAIRS & LANDINGS (KOPJE TOP)	6648.00	0.00	0.00	0.00		6648.00	0.00
SF5-1190	STAIR HANDRAILS (KOPJE TOP)	550.00	0.00	0.00	0.00		550.00	0.00
SF5-1280	FINAL CLEAN - ZONE 5 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF6-1010	LAYOUT/EXCAVATE THICKENED EDGES (ELEPHANT POOL)	11134.00	11134.00	0.00	11134.00	100.0	0.00	556.70
SF6-1020	SLAB PREP (ELEPHANT POOL)	6520.00	0.00	0.00	0.00		6520.00	0.00
SF6-1030	F/R/P MAT SLAB (ELEPHANT POOL)	61286.00	0.00	0.00	0.00		61286.00	0.00
SF6-1040	F/R/P CONC WALLS (ELEPHANT POOL)	46998.00	0.00	0.00	0.00		46998.00	0.00
SF6-1050	F/R/P SKIMMERS (ELEPHANT POOL)	4745.00	0.00	0.00	0.00		4745.00	0.00
SF6-1060	CURE/STRIP CONC WALLS (ELEPHANT POOL)	4332.00	0.00	0.00	0.00		4332.00	0.00
SF6-1080	CURE/STRIP SKIMMERS (ELEPHANT POOL)	602.00	0.00	0.00	0.00		602.00	0.00
SF6-1100	LAYOUT/EXCAV CMU RETG WALL FTG (ELEPHANT POOL)	3366.00	504.90	0.00	504.90	15.0	2861.10	25.25
SF6-1110	F/R/P CMU RETG WALL FTG (ELEPHANT POOL)	7387.00	0.00	0.00	0.00		7387.00	0.00
SF6-1130	LAYOUT/EXCAV CMU SEAT WALL FTGS (SO. RESTROOM)	888.00	0.00	0.00	0.00		888.00	0.00
SF6-1140	F/R/P CMU SEAT WALL FTGS (SO. RESTROOM)	989.00	0.00	0.00	0.00		989.00	0.00
SF6-1160	CONC PAVING @ SOUTH RESTROOM (ZONE 6)	1217.00	0.00	0.00	0.00		1217.00	0.00
SF6-1180	E/F/R/P DRINKING FOUNTAIN FOOTING (ZONE 6)	298.00	0.00	0.00	0.00		298.00	0.00
SF6-1210	E/F/R/P LOG BENCH FOOTINGS (ZONE 6)	9252.00	0.00	0.00	0.00		9252.00	0.00
SF6-1230	LAYOUT/EXCAV CURBS (SAVANNA #2 WALLOW)	2380.00	0.00	0.00	0.00		2380.00	0.00
SF6-1240	F/R/P CURBS (SAVANNA #2 WALLOW)	7379.00	0.00	0.00	0.00		7379.00	0.00
SF6-1250	CURE/STRIP CURBS (SAVANNA #2 WALLOW)	1829.00	0.00	0.00	0.00		1829.00	0.00
SF6-1260	BACKFILL CURBS (SAVANNA #2 WALLOW)	1805.00	0.00	0.00	0.00		1805.00	0.00
SF6-1310	E/F/R/P CONC EDGE BANDS (ZONE 6)	2247.00	0.00	0.00	0.00		2247.00	0.00
SF6-1320A	FOOTINGS FOR DEADFALLS (ZONE 6)	6183.00	0.00	0.00	0.00		6183.00	0.00

HARRIS CONSTRUCTION CO., INC.		--PROGRESS BILLING NO. 9--				FRESNO CHAFFEE ZOO		
REPORT DATE 30SEP14 15:35		MONTHLY EARNINGS REPORT by SUB				AFRICA EXHIBIT INCR 2 & 3		
HARRIS - HARRIS CONSTRUCTION CO., INC.		(BILLING PERIOD: 09/01/13 - 09/30/14)				PAGE NO. 33		
ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
SF6-1340	SANDBLAST CONC EDGE BANDS (ZONE 6	869.00	0.00	0.00	0.00		869.00	0.00
SF6-1350	TYPE 2 SAND FILL (ZONE 6)	6261.00	0.00	0.00	0.00		6261.00	0.00
SF6-1380A	ELEPHANT CABLE BARRIER POSTS (ZONE 6)	2852.00	0.00	0.00	0.00		2852.00	0.00
SF6-1400A	FOOTINGS FOR ANIMAL CREEP (ZONE 6)	6627.00	0.00	0.00	0.00		6627.00	0.00
SF6-1420A	GIRAFFE CABLE BARRIER POSTS (ZONE 6)	1937.00	0.00	0.00	0.00		1937.00	0.00
SF6-1480	FINAL CLEAN - ZONE 6 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF7-1050A	ELEPHANT CABLE BARRIER POSTS (ZONE 7)	21107.00	962.00	0.00	962.00	4.6	20145.00	48.10
SF7-1060A	GIRAFFE CABLE BARRIER POSTS (ZONE 7)	2712.00	0.00	0.00	0.00		2712.00	0.00
SF7-1100A	FOOTINGS FOR ANIMAL CREEP (ZONE 4/7)	6628.00	0.00	0.00	0.00		6628.00	0.00
SF7-1120	FINAL CLEAN - ZONE 7 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF8-1010	F/R/P SKIMMER (ELEPHANT FALLS)	4750.00	0.00	0.00	0.00		4750.00	0.00
SF8-1020	LAYOUT/EXCAV COLUMN & WALL FTGS (ELEPHANT FALLS)	4972.00	497.20	0.00	497.20	10.0	4474.80	24.86
SF8-1030	F/R/P COLUMN & WALL FTGS (ELEPHANT FALLS)	4773.00	0.00	0.00	0.00		4773.00	0.00
SF8-1040	F/R/P CONC COLUMNS & WALLS (N & S TUNNELS)	13274.00	3318.50	0.00	3318.50	25.0	9955.50	165.93
SF8-1050	CURE/STRIP COLUMNS & WALLS (N & S TUNNELS)	3293.00	0.00	0.00	0.00		3293.00	0.00
SF8-1070	FORM/SHORE STRUCT SLAB & BMS (N & S TUNNELS)	19449.00	4862.25	0.00	4862.25	25.0	14586.75	243.11
SF8-1080	F/R/P STRUCT SLAB & BMS (N & S TUNNELS)	27435.00	13717.50	0.00	13717.50	50.0	13717.50	685.88
SF8-1090	CURE/STRIP STRUCT SLAB & BMS (N & S TUNNELS)	11358.00	0.00	0.00	0.00		11358.00	0.00
SF8-1140	LAYOUT/EXCAV CMU RETG WALL FTG (ELEPHANT FALLS)	3366.00	0.00	0.00	0.00		3366.00	0.00
SF8-1150	F/R/P LOG BENCH FOOTINGS (ZONE 8)	4625.00	0.00	0.00	0.00		4625.00	0.00
SF8-1160	F/R/P CMU RETG WALL FTG (ELEPHANT FALLS)	2752.00	0.00	0.00	0.00		2752.00	0.00
SF8-1220A	ELEPHANT CABLE BARRIER POSTS (ZONE 8)	2282.00	0.00	0.00	0.00		2282.00	0.00
SF8-1230A	FOOTINGS FOR DEADFALLS (ZONE 8)	3092.00	0.00	0.00	0.00		3092.00	0.00
SF8-1310	FINAL CLEAN - ZONE 8 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF8-1330A	ELEPHANT CABLE BARRIER POSTS (OFF EXH ELEPH YD)	15973.00	0.00	0.00	0.00		15973.00	0.00
SF9-1020A	GIRAFFE CHAIN LINK BARRIER POSTS (SAVANNA #4)	6005.00	0.00	0.00	0.00		6005.00	0.00
SF9-1090	FINAL CLEAN - SAVANNA #4 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SRV-1010	LAYOUT/EXCAV FTGS (NORTH DUMPSTER)	673.00	673.00	0.00	673.00	100.0	0.00	33.65
SRV-1020	F/R/P FTGS (NORTH DUMPSTER)	10455.00	10455.00	0.00	10455.00	100.0	0.00	522.75
SRV-1050	CONCRETE PAVING (NORTH DUMPSTER)	4129.00	0.00	0.00	0.00		4129.00	0.00
SRV-1080	LAYOUT/EXCAV FTGS (SOUTH DUMPSTER)	677.00	677.00	0.00	677.00	100.0	0.00	33.85
SRV-1090	F/R/P FTGS (SOUTH DUMPSTER)	10457.00	0.00	0.00	0.00		10457.00	0.00
SRV-1120	CONCRETE PAVING (SOUTH DUMPSTER)	5138.00	0.00	0.00	0.00		5138.00	0.00
SRV-1170	FINAL CLEAN - SERVICE ROAD	200.00	0.00	0.00	0.00		200.00	0.00
SF10-1010	LAYOUT/EXCAV CURBS FOR WALLOWS (SAVANNA #1)	2401.00	0.00	0.00	0.00		2401.00	0.00
SF10-1020	F/R/P CURBS FOR WALLOWS (SAVANNA #1)	7812.00	0.00	0.00	0.00		7812.00	0.00
SF10-1030	CURE/STRIP CURBS FOR WALLOWS (SAVANNA #1)	1936.00	0.00	0.00	0.00		1936.00	0.00
SF10-1040	BACKFILL CURBS FOR WALLOWS (SAVANNA #1)	1912.00	0.00	0.00	0.00		1912.00	0.00
SF10-1110	FINAL CLEAN - SAVANNA #1 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF11-1000A	ELEPHANT CABLE BARRIER POSTS BTWN SAVANNAS 2 & 3	11410.00	0.00	0.00	0.00		11410.00	0.00
SF11-1090	FINAL CLEAN - SAVANNA #2 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SFM-1040	F/P DRIVE APPROACH (TEILMAN AVE)	2245.00	0.00	0.00	0.00		2245.00	0.00
SFM-1060	SIDEWALKS (PARKING LOT)	2000.00	0.00	0.00	0.00		2000.00	0.00
SFM-1120	FINAL CLEAN OFFSITE PARKING LOT	200.00	0.00	0.00	0.00		200.00	0.00
057316-02C	FAB/DEL WIRE ROPE & FABRIC MESH	34930.00	0.00	0.00	0.00		34930.00	0.00
061000-01C	FAB/DEL ROUGH CARPENTRY MATLS	291453.00	291453.00	0.00	291453.00	100.0	0.00	14572.65
061324-01C	FAB/DEL HEAVY TIMBER FRAMING	231681.00	231681.00	0.00	231681.00	100.0	0.00	11584.05
061733-01C	FAB/DEL WOOD T-JOISTS	48507.00	48507.00	0.00	48507.00	100.0	0.00	2425.35
061800-01C	FAB/DEL GLULAMS	130450.00	130450.00	0.00	130450.00	100.0	0.00	6522.50
083100-01C	FAB/DEL ACCESS DOORS	5000.00	0.00	0.00	0.00		5000.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 34

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
104300-01C	FAB/DEL EMERGENCY AID SPECIALTIES	5000.00	0.00	0.00	0.00		5000.00	0.00
112429-01C	FAB/DEL FACILITY FALL PROTECTION	2500.00	0.00	0.00	0.00		2500.00	0.00
		6728821.00	3498278.40	593571.50	4091849.90	60.8	2636971.10	204592.49
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	3563.00	3563.00	0.00	3563.00	100.0	0.00	170.15
CO-01-033	C/O 01- PCO 033-SEPTIC TNK/DRYWELLS @ POND BASIN	154.00	154.00	0.00	154.00	100.0	0.00	7.70
CO-01-043	C/O 01- PCO 043- ENTRY PALM & CONC EDGE BAND	90.00	90.00	0.00	90.00	100.0	0.00	4.50
CO-01-046	C/O 01- PCO 046- ASBESTOS ABATEMENT ZOO OFFICE	192.00	192.00	0.00	192.00	100.0	0.00	9.60
CO-01-048	C/O 01- PCO 048-LEAB PAINT ABATEMENT BIRD AVIARY	730.00	730.00	0.00	730.00	100.0	0.00	36.50
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	739.00	739.00	0.00	739.00	100.0	0.00	36.95
CO-02-045	C/O 02- PCO 045-DTSASSEMBLE/STOCKPILE BIRD CAGES	342.00	342.00	0.00	342.00	100.0	0.00	17.10
CO-02-055	C/O 02- PCO 055- REPAIR WATER LINE @ BTRD AVIARY	45.00	45.00	0.00	45.00	100.0	0.00	2.25
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	4030.00	4030.00	0.00	4030.00	100.0	0.00	201.50
CO-02-064	C/O 02- PCO 064- BELMONT SLS & SEWER PIPE LAYOUT	271.00	271.00	0.00	271.00	100.0	0.00	13.55
CO-02-068	C/O 02- PCO 068- DUCTBANK SLOPE CHG @ BOA ENTRY	94.00	94.00	0.00	94.00	100.0	0.00	4.70
CO-02-069	C/O 02- PCO 069- REPLACE SEWER @ BOA ENTRY	313.00	313.00	0.00	313.00	100.0	0.00	15.65
CO-02-070	C/O 02- PCO 070- REMOVE LEANING CEDAR @ BOA ENTRY	269.00	269.00	0.00	269.00	100.0	0.00	13.45
CO-02-088	C/O 02- PCO 088- REPLACE OLD GAS LINE @BOA ENTRY	364.00	364.00	0.00	364.00	100.0	0.00	18.20
CO-02-097	C/O 02- PCO 097- EXTEND CONDUITS FOR WART HOG	61.00	61.00	0.00	61.00	100.0	0.00	3.05
PCO-026	PCO 026- RELOCATE MICROWAVE TWR & CAMERA POLE	1335.00	1335.00	0.00	1335.00	100.0	0.00	66.75
PCO-026.1	PCO 026.001-RELOCATE MICROWAVE TWR & CAMERA POLE	1337.00	1337.00	0.00	1337.00	100.0	0.00	66.85
PCO-032	PCO 032- SALVAGE HISTORIC ITEMS NOT ON DWGS	457.00	0.00	457.00	457.00	100.0	0.00	22.85
PCO-0361	PCO 036.001- IBA- TRENCH/BACKFILL FOR TEMP POWER	-827.00	-827.00	0.00	-827.00	100.0	0.00	-41.35
PCO-041	PCO 041- INCR 3 GAS LINE SIZE CHANGE	313.00	313.00	0.00	313.00	100.0	0.00	15.65
PCO-044	PCO 044- INCR 2 UTILITY CHANGES	2440.00	2440.00	0.00	2440.00	100.0	0.00	122.00
PCO-047	PCO 047- IBA- UTIL LOCATING & TEMP FENCE CHANGES	-875.00	0.00	0.00	0.00		-875.00	0.00
PCO-052	PCO 052- INCR 2 REROUTE SEWER @ ENTRANCE	77.00	77.00	0.00	77.00	100.0	0.00	3.85
PCO-062.1	PCO 062.001- GRADE BEAM @ CHEETAH VIEWING	3420.00	0.00	3420.00	3420.00	100.0	0.00	171.00
PCO-078	PCO 078- COST TO PRINT BID & CONSTRUCTION DOCS	51421.00	51421.00	0.00	51421.00	100.0	0.00	2571.05
PCO-080	PCO 080- TBA- EUCALYPTUS BATTONS, RAILS & POLES	-24494.00	0.00	-24494.00	-24494.00	100.0	0.00	-1224.70
PCO-083	PCO 083- RTGID INSUL @ SHIT A00-501 DTL C-8G	235.00	0.00	235.00	235.00	100.0	0.00	11.75
PCO-084	PCO 084- IRRIGATION SYSTEM	-348306.00	0.00	0.00	0.00		-348306.00	0.00
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	1572.00	0.00	1572.00	1572.00	100.0	0.00	78.60
PCO-089	PCO 089- DEMO ADDITIONAL TREES	779.00	779.00	0.00	779.00	100.0	0.00	38.95
PCO-094	PCO 094- IBA- STAKE TEMP POWER POLES	-357.00	-357.00	0.00	-357.00	100.0	0.00	-17.85
PCO-107	PCO 107- IBA- INCR 3 CREDIT FOR TREE PROTECTION	7000.00	7000.00	0.00	7000.00	100.0	0.00	350.00
PCO-110	PCO 110- CHANGE GRADES @ BOA ENTRY	123.00	123.00	0.00	123.00	100.0	0.00	6.15
PCO-111A	PCO 111- IBA- CREATE LANDSCAPE ALLOWANCE	366562.00	366562.00	0.00	366562.00	100.0	0.00	18328.10
PCO-111B	PCO 111- IBA- CREATE LANDSCAPE ALLOWANCE	-366562.00	-366562.00	0.00	-366562.00	100.0	0.00	-18328.10
PCO-114.1	PCO 114.001- CHG POND VACUUM FITTINGS TO BRONZE	123.00	0.00	123.00	123.00	100.0	0.00	6.15
PCO-115	PCO 115- ASSIST CITY WITH WATER TO DOG PARK	512.00	512.00	0.00	512.00	100.0	0.00	25.60
PCO-116	PCO 116- ADD ROUGH-IN FOR SINK AT LODGE	108.00	108.00	0.00	108.00	100.0	0.00	5.40

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 35

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
PCO-126	PCO 126- ADD VALVES @ SEWER LIFT STATIONS	1674.00	1674.00	0.00	1674.00	100.0	0.00	83.70
PCO-128	PCO 128- INSTALL TEMP PUMP @ LION HOLDING SLS	210.00	210.00	0.00	210.00	100.0	0.00	10.50
PCO-130	PCO 130- REPLACE CLAY SEWER LINE @ BOA ENTRY	464.00	464.00	0.00	464.00	100.0	0.00	23.20
PCO-135	PCO 135- TBA- PWR TO TEMP PUMP AT LIFT STATION	-529.00	-529.00	0.00	-529.00	100.0	0.00	-26.45
PCO-136	PCO 136- ASI 9- ELEPHANT FALLS CHANGES	316.00	316.00	0.00	316.00	100.0	0.00	15.80
PCO-138	PCO 138- ELEPHANT HOLDING KNOCKOUT REBAR	28.00	28.00	0.00	28.00	100.0	0.00	1.40
PCO-140.1	PCO 140.001- HAYDON EXCAVATE LSSs/REMOVE SHLDS	-3785.00	-3785.00	0.00	-3785.00	100.0	0.00	-189.25
PCO-152	PCO 152- ADDED SOIL AMENDMENT AT SAVANNAS	38.00	0.00	38.00	38.00	100.0	0.00	1.90
PCO-159	PCO 159- ADDED CAMERA POLE @ GOLDEN STATE BLVD	683.00	683.00	0.00	683.00	100.0	0.00	34.15
PCO-160	PCO 160- KOPJE TOP- (12) HL1 FIXTURES	374.00	0.00	0.00	0.00		374.00	0.00
PCO-161	PCO 161- RE-ROUTE FIBER OPTIC CABLE	235.00	235.00	0.00	235.00	100.0	0.00	11.75
PCO-172	PCO 172- RAFTER SIDE PLATE CHANGES PER REVIEW	241.00	0.00	241.00	241.00	100.0	0.00	12.05
PCO-173	PCO 173- ASI 14- LIGHT FIXTURES @ BOA ENTRY SIGN	223.00	0.00	0.00	0.00		223.00	0.00
PCO-175	PCO 175- ADD REDAR FOR SHOTCRT @ VULTURE/MEERKAT	36.00	36.00	0.00	36.00	100.0	0.00	1.80
PCO-176	PCO 176- BLOCK OUT SUPPLY FANS @ VULTURE/MEERKAT	18.00	18.00	0.00	18.00	100.0	0.00	0.90
PCO-177	PCO 177- CMU WALL @ SAVANNA OVERLOOK	54.00	0.00	0.00	0.00		54.00	0.00
PCO-178	PCO 178- ELEPHANT HOLDING WINDOW VINYL TO ALUM	80.00	0.00	0.00	0.00		80.00	0.00
PCO-184	PCO 184- IBA- EXPEDITE HM FRAMES-BLDGS 2,3,4 & 5	-600.00	0.00	-600.00	-600.00	100.0	0.00	-30.00
PCO-185	PCO 185- LODGE DOORS 105F & 105H	73.00	0.00	73.00	73.00	100.0	0.00	3.65
PCO-187	PCO 187- IBA- EXCAV DEEP FTGS @ ELEPHANT HOLDG	-4608.00	-4608.00	0.00	-4608.00	100.0	0.00	-230.40
PCO-189	PCO 189- ELEPHANT HOLDING, VERTICAL BAR @ B LINE	88.00	0.00	88.00	88.00	100.0	0.00	4.40
PCO-192	PCO 192- IBA- PRECAST PANEL ERECTION COSTS	106185.00	0.00	0.00	0.00		106185.00	0.00
PCO-204	PCO 204- IBA- ROOF SHEATHING @ N & S RESTROOMS	-3670.00	0.00	-3670.00	-3670.00	100.0	0.00	-183.50
PCO-240	PCO 240- IBA- CAULK PRECAST PNLS @ ELEPH HOLDING	-9586.00	0.00	0.00	0.00		9586.00	0.00
		-204108.00	70260.00	-22517.00	47743.00	-23.4	-251851.00	2387.15
		10185650.00	5211330.92	754886.84	5966217.76	58.6	4219432.24	206979.64

REQUEST FOR PROGRESS PAYMENT

Subcontractor: HARRIS CONSTRUCTION CO., INC.
 5286 E. HOME AVENUE
 FRESNO, CA. 93727-2103
 Telephone #: 559-251-0301
 Harris Contract #
 Vendor #:

DATE 9/30/2014
 Harris Project Number # 1254
 Project Name: Fresno Chaffee Zoo Africa
 Billing # 9
 Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
 Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
	CONSTRUCTION SERVICES	3,660,937.00	49.9%	\$1,826,624.86
Total of Original Contract GMP		3,660,937.00	49.9%	\$1,826,624.86

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES				-0-

PROJECT TOTALS

		(Total 49.9%)	
Total contract amount to date	3,660,937.00	Total billing to date	\$1,826,624.86
		5% PERCENT)	\$0.00
		SUBTOTAL	\$1,826,624.86
		LESS PRIOR NET BILLINGS	\$1,642,792.52
		TOTAL DUE THIS BILLING	\$183,832.34 13/

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval	9/30/14
Project Manager / Superintendent	

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dvgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

REQUEST FOR PROGRESS PAYMENT

Subcontractor: HARRIS CONSTRUCTION CO., INC.
 5286 E. HOME AVENUE
 FRESNO, CA. 93727-2103
 Telephone #: 559-251-0301
 Harris Contract #
 Vendor #:

DATE 9/30/2014
 Harris Project Number # 1254
 Project Name: Fresno Chaffee Zoo Africa
 Billing # 9
 Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
 Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
	DIRECT WORK	6,728,821.00	60.8%	\$4,091,849.90
Total of Original Contract GMP		6,728,821.00	60.8%	\$4,091,849.90

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	*SEE ATTACHED C.O. LIST	(\$204,108.00)	-23.4%	\$47,743.00
TOTAL OF CONTRACT CHANGES		(\$204,108.00)	-23.4%	\$47,743.00


PROJECT TOTALS

Total contract amount to date		\$6,524,713.00	Total billing to date	\$4,139,592.90
			5% PERCENT)	\$206,979.64
			SUBTOTAL	\$3,932,613.26
			LESS PRIOR NET BILLINGS	\$3,390,111.48
			TOTAL DUE THIS BILLING	\$542,501.78

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval	
Project Manager / Superintendent	

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 36

HAYDON - HAYDON CONSTRUCTION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	FCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1160	INCREMENT 2 SITE UTILITIES	624854.00	624854.00	0.00	624854.00	100.0	0.00	31242.70
EW-1290	REM'G SEWER/WATER TIE-INS @ NORTH SITE	125000.00	125000.00	0.00	125000.00	100.0	0.00	6250.00
EW-1310	REM'G SEWER/WATER TIE-INS @ SOUTH SITE	150000.00	150000.00	0.00	150000.00	100.0	0.00	7500.00
PD-1050	ADJUST UTILITY LIDS TO GRADE (PARK DRIVE E)	4000.00	0.00	0.00	0.00		4000.00	0.00
SF3-1280	U/G STORM DRAIN PIPING (MEERKAT AREA)	40000.00	40000.00	0.00	40000.00	100.0	0.00	2000.00
SRV-1000	U/G STORM DRAIN PIPING (NORTH DUMPSTER)	17000.00	16150.00	850.00	17000.00	100.0	0.00	850.00
SRV-1070	U/G STORM DRAIN PIPING (SOUTH DUMPSTER)	17000.00	16150.00	850.00	17000.00	100.0	0.00	850.00
		977854.00	972154.00	1700.00	973854.00	99.6	4000.00	48692.70
CHANGE ORDERS								
CO-02-055	C/O 02- PCO 055- REPAIR WATER LINE @ BIRD AVIARY	988.00	988.00	0.00	988.00	100.0	0.00	49.40
CO-02-064	C/O 02- PCO 064- BELMONT SLS & SEWER PIPE LAYOUT	5941.00	5941.00	0.00	5941.00	100.0	0.00	297.05
CO-02-069	C/O 02- PCO 069- REPLACE SEWER @ BOA ENTRY	6853.00	6853.00	0.00	6853.00	100.0	0.00	342.65
CO-02-074	C/O 02- PCO 074- DELETE 4" SD @ TREE 1070 BOA	-3485.00	-3485.00	0.00	-3485.00	100.0	0.00	-174.25
PCO-0361	PCO 036.001- IBA- TRENCH/BACKFILL FOR TEMP POWER	827.00	827.00	0.00	827.00	100.0	0.00	41.35
PCO-044	PCO 044- INCR 2 UTILITY CHANGES	59341.00	59341.00	0.00	59341.00	100.0	0.00	2967.05
PCO-052	PCO 052- INCR 2 REROUTE SEWER @ ENTRANCE	1878.00	1878.00	0.00	1878.00	100.0	0.00	93.90
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	28068.00	0.00	28068.00	28068.00	100.0	0.00	1403.40
PCO-115	PCO 115- ASSIST CITY WITH WATER TO DOG PARK	6748.00	6748.00	0.00	6748.00	100.0	0.00	337.40
PCO-126	PCO 126- ADD VALVES @ SEWER LIFT STATIONS	36687.00	36687.00	0.00	36687.00	100.0	0.00	1834.35
PCO-128	PCO 128- TNSTALL TEMP PUMP @ LION HOLDING SLS	4407.00	4407.00	0.00	4407.00	100.0	0.00	220.35
PCO-130	PCO 130- REPLACE CLAY SEWER LINE @ BOA ENTRY	9742.00	9742.00	0.00	9742.00	100.0	0.00	487.10
PCO-140	PCO 140- IBA- HAYDON EXCAVATE LSS's	30581.00	30581.00	0.00	30581.00	100.0	0.00	1529.05
PCO-140.1	PCO 140.001- HAYDON EXCAVATE LSSs/REMOVE SILDS	3785.00	3785.00	0.00	3785.00	100.0	0.00	189.25
PCO-187	PCO 187- IBA- EXCAV DEEP FTGS @ ELEPHANT HOLDG	4608.00	4608.00	0.00	4608.00	100.0	0.00	230.40
		196969.00	168901.00	28068.00	196969.00	100.0	0.00	9848.45
		1174823.00	1141055.00	IF 29768.00	1170823.00	99.7	4000.00	58541.15

REQUEST FOR PROGRESS PAYMENT

Subcontractor: HAYDON CONSTRUCTION INC
2350 N. CHESTNUT
FRESNO, CA. 93703
Telephone # 559-251-5522
Harris Contract # 125406
Vendor # : 5858

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 9
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-02-0560 S	STORM DRAINAGE SYSTEM	977,854.00	99.6%	\$973,854.00
Total of Original Contract GMP		977,854.00	99.6%	\$973,854.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	**See attached list of Change Orders	196,969.00	100%	196,969.00
TOTAL OF CONTRACT CHANGES		\$196,969.00	100%	\$196,969.00


PROJECT TOTALS

Total contract amount to date	\$1,174,823.00	Total billing to date	\$1,170,823.00
Retention 5% PERCENT)			\$58,541.15
SUBTOTAL			\$1,112,281.85
LESS PRIOR NET BILLINGS			\$1,084,002.25
TOTAL DUE THIS BILLING			\$28,279.60

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval	
Project Manager / Superintendent	

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

Exhibit D

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 37

HREBAR - HARRIS REBAR FRESNO INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1040B	REBAR FOOTINGS (BLDG 1)	16600.00	16600.00	0.00	16600.00	100.0	0.00	830.00
01-1060B	REBAR STEHWALLS (BLDG 1)	10220.00	10220.00	0.00	10220.00	100.0	0.00	511.00
01-1130	REBAR SLAB (BLDG 1)	9300.00	4650.00	0.00	4650.00	50.0	4650.00	232.50
01-1240B	REBAR PILASTERS & P/INTHS (BLDG 1)	4050.00	0.00	0.00	0.00		4050.00	0.00
01-1330B	FIREPLACES- REBAR CONC BASES (BLDG 1)	720.00	0.00	0.00	0.00		720.00	0.00
01-2300B	REBAR DECK FTGS & STEHWALLS (LODGE DECKS)	16060.00	0.00	0.00	0.00		16060.00	0.00
02-1060	REBAR SLAB (BLDG 2)	13196.00	13196.00	0.00	13196.00	100.0	0.00	659.80
03-1070	REBAR SLAB (BLDG 3)	3228.50	3228.50	0.00	3228.50	100.0	0.00	161.43
04-1070	REBAR FTGS, SLAB & CURBS (BLDG 4)	3228.50	3228.50	0.00	3228.50	100.0	0.00	161.43
05-1030B	REBAR FOOTINGS (BLDG 5)	3656.00	3656.00	0.00	3656.00	100.0	0.00	182.80
05-1040B	REBAR COLUMN PEDESTALS (BLDG 5)	664.00	0.00	0.00	0.00		664.00	0.00
05-1060B	REBAR STEHWALLS (BLDG 5)	1328.00	1328.00	0.00	1328.00	100.0	0.00	66.40
05-1120	REBAR SLAB (BLDG 5)	696.00	0.00	0.00	0.00		696.00	0.00
05-1410B	REBAR EQPT PADS (BLDG 5)	300.00	0.00	0.00	0.00		300.00	0.00
10-1040B	REBAR FOOTINGS (BLDG 10)	7000.00	4200.00	0.00	4200.00	60.0	2800.00	210.00
10-1060B	REBAR COLUMN PILASTERS (BLDG 10)	2000.00	2000.00	0.00	2000.00	100.0	0.00	100.00
10-1130	REBAR SLAB (BLDG 10)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1460B	REBAR EQPT PAD (BSMT)	2000.00	0.00	0.00	0.00		2000.00	0.00
10-1840B	REBAR FTGS (APPROACH)	4297.00	0.00	0.00	0.00		4297.00	0.00
10-1850B	REBAR PILASTERS (APPROACH)	2000.00	0.00	0.00	0.00		2000.00	0.00
11-1050	REBAR GRADE BEAMS (BLDG 11)	1584.00	0.00	0.00	0.00		1584.00	0.00
11-1090B	REBAR CURB ON GRADE BEAM (BLDG 11)	1057.00	0.00	0.00	0.00		1057.00	0.00
12-1050B	REBAR FOOTINGS & CURBS (BLDG 12)	3110.00	0.00	0.00	0.00		3110.00	0.00
12-1110	REBAR SLAB (BLDG 12)	1866.00	0.00	0.00	0.00		1866.00	0.00
12-1300B	REBAR EQPT PAD (BLDG 12)	629.00	0.00	0.00	0.00		629.00	0.00
13-1120	REBAR SLAB (BLDG 13)	2100.00	0.00	0.00	0.00		2100.00	0.00
30-1050	REBAR PIER FOOTINGS (BLDG 30)	100.00	100.00	0.00	100.00	100.0	0.00	5.00
30-1070B	REBAR CMU & BLDG FOOTINGS (BLDG 30)	700.00	700.00	0.00	700.00	100.0	0.00	35.00
30-1130	REBAR SLAB (BLDG 30)	420.00	420.00	0.00	420.00	100.0	0.00	21.00
30-1170B	REBAR EQPT PADS (BLDG 30)	419.00	0.00	0.00	0.00		419.00	0.00
31-1040B	REBAR FOOTINGS & STEHWALLS (BLDG 31)	13626.00	0.00	0.00	0.00		13626.00	0.00
31-1100	REBAR SLAB (BLDG 31)	3785.00	0.00	0.00	0.00		3785.00	0.00
31-1250B	REBAR EQPT PADS (BLDG 31)	1511.00	0.00	0.00	0.00		1511.00	0.00
32-1040B	REBAR FOOTINGS & STEHWALLS (BLDG 32)	13752.00	0.00	0.00	0.00		13752.00	0.00
32-1090	REBAR SLAB (BLDG 32)	5154.00	0.00	0.00	0.00		5154.00	0.00
32-1160B	REBAR EQPT PADS (BLDG 32)	3438.00	0.00	0.00	0.00		3438.00	0.00
32-1220B	REBAR RETG WALL FTGS (BLDG 32)	6300.00	0.00	0.00	0.00		6300.00	0.00
33-1060B	REBAR FOOTINGS (BLDG 33)	96788.00	96788.00	0.00	96788.00	100.0	0.00	4839.40
33-1090B	REBAR STEHWALLS w/ EMBEDS (BLDG 33)	20124.00	20124.00	0.00	20124.00	100.0	0.00	1006.20
33-1170	REBAR SLAB (BLDG 33)	17062.00	17062.00	0.00	17062.00	100.0	0.00	853.10
33-1222B	REBAR C-I-P INTERIOR WALL (BLDG 33)	26832.00	5366.40	0.00	5366.40	20.0	21465.60	268.32
33-1260	REBAR SLAB (BLDG 33 EAST)	12000.00	2400.00	0.00	2400.00	20.0	9600.00	120.00
33-1590B	REBAR EQPT PADS (BLDG 33)	1623.00	0.00	0.00	0.00		1623.00	0.00
34-1040B	REBAR SPREAD FTGS (BLDG 34)	2071.00	2071.00	0.00	2071.00	100.0	0.00	103.55
34-1070B	REBAR PILASTERS (BLDG 34)	3430.00	3430.00	0.00	3430.00	100.0	0.00	171.50
34-1110B	REBAR GRADE BEAMS (BLDG 34)	4116.00	4116.00	0.00	4116.00	100.0	0.00	205.80
34-1180	REBAR SLAB (BLDG 34)	3430.00	3430.00	0.00	3430.00	100.0	0.00	171.50
34-1250B	REBAR RAISED PLATFORMS (BLDG 34)	6860.00	6860.00	0.00	6860.00	100.0	0.00	343.00
34-1460B	REBAR EQPT PADS (BLDG 34)	2058.00	0.00	0.00	0.00		2058.00	0.00
34B-1010B	REBAR MAT SLABS (BLDG 34 BRIDGE)	5630.00	5630.00	0.00	5630.00	100.0	0.00	281.50
34B-1020B	REBAR CONC WALLS (BLDG 34 BRIDGE)	11261.00	5265.84	0.00	5265.84	46.8	5995.16	263.29
34B-1080B	REBAR CONC STAIRS & LANDING (BLDG 34 BRIDGE)	3941.00	0.00	0.00	0.00		3941.00	0.00
34B-1100B	REBAR CURBS ON PRECAST PLANK (BLDG 34 BRIDGE)	2815.00	0.00	0.00	0.00		2815.00	0.00
40-1070	REBAR SLAB (BLDG 40)	1512.00	0.00	0.00	0.00		1512.00	0.00
40-1240B	REBAR EQPT PAD (BLDG 40)	504.00	0.00	0.00	0.00		504.00	0.00
41-1070	REBAR SLAB (BLDG 41)	927.00	927.00	0.00	927.00	100.0	0.00	46.35
41-1160B	REBAR SLAB ON DECK (BLDG 41)	1077.00	1077.00	0.00	1077.00	100.0	0.00	53.85
41-1180B	REBAR EQPT PAD (BLDG 41)	1077.00	1077.00	0.00	1077.00	100.0	0.00	53.85
50-1040B	REBAR LOWER MAT SLAB (BLDG 50)	800.00	800.00	0.00	800.00	100.0	0.00	40.00
50-1050B	REBAR PUMP SUMP WALLS (BLDG 50)	1500.00	1500.00	0.00	1500.00	100.0	0.00	75.00
50-1070B	REBAR UPPER MAT SLAB (BLDG 50)	800.00	800.00	0.00	800.00	100.0	0.00	40.00
50-1080B	REBAR REM'G SUMP WALLS (BLDG 50)	1500.00	1500.00	0.00	1500.00	100.0	0.00	75.00
50-1110B	REBAR STRUCT SLAB (BLDG 50)	800.00	800.00	0.00	800.00	100.0	0.00	40.00
50-1180	REBAR SLAB (BLDG 50)	655.00	655.00	0.00	655.00	100.0	0.00	32.75
51-1030B	REBAR LOWER MAT SLAB (BLDG 51)	1788.00	1788.00	0.00	1788.00	100.0	0.00	89.40
51-1040B	REBAR PIT WALLS (BLDG 51)	6940.00	3470.00	0.00	3470.00	50.0	3470.00	173.50
51-1050B	REBAR UPPER MAT SLAB (BLDG 51)	1788.00	0.00	0.00	0.00		1788.00	0.00
51-1060B	REBAR EQPT PADS (BLDG 51)	596.00	0.00	0.00	0.00		596.00	0.00
51-1070B	REBAR REM'G PIT WALLS (BLDG 51)	4960.00	0.00	0.00	0.00		4960.00	0.00
51-1100B	REBAR STRUCT SLAB (BLDG 51)	2103.00	0.00	0.00	0.00		2103.00	0.00

HARRIS CONSTRUCTION CO., INC.		--PROGRESS BILLING NO. 9--					FRESNO CHAFFEE ZOO	
REPORT DATE 30SEP14 15:35		MONTHLY EARNINGS REPORT by SUB					AFRICA EXHIBIT INCR 2 & 3	
		(BILLING PERIOD: 09/01/13 - 09/30/14)					PAGE NO. 38	
HREBAR - HARRIS REBAR FRESNO INC.								
ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
52-1030B	REBAR CHAMBER & SUMP MAT SLABS (BLDG 52)	33600.00	33600.00	0.00	33600.00	100.0	0.00	1680.00
52-1040B	REBAR CHAMBER & SUMP WALLS (BLDG 52)	47776.00	47776.00	0.00	47776.00	100.0	0.00	2388.80
52-1060B	REBAR WALL FTGS- LINE 3 to 4 (BLDG 52)	21249.00	21249.00	0.00	21249.00	100.0	0.00	1062.45
52-1080B	REBAR WALLS- LINE 3 to 4 (BLDG 52)	35415.00	35415.00	0.00	35415.00	100.0	0.00	1770.75
52-1090B	REBAR CHAMBER & SUMP LIDS (BLDG 52)	23610.00	23610.00	0.00	23610.00	100.0	0.00	1180.50
52-1170	REBAR SLAB (BLDG 52) LVL 100	7083.00	0.00	0.00	0.00		7083.00	0.00
52-1190B	REBAR STAIRS ON GRADE (BLDG 52)	7100.00	0.00	0.00	0.00		7100.00	0.00
52-1210B	REBAR EQPT PADS (BLDG 52)	580.00	0.00	0.00	0.00		580.00	0.00
SF1-1010B	REBAR RETG WALL FTGS (ENTRY STGN)	636.00	636.00	0.00	636.00	100.0	0.00	31.80
SF1-1020B	REBAR CURVED RETG WALL (ENTRY STGN)	5600.00	5600.00	0.00	5600.00	100.0	0.00	280.00
SF1-1140B	REBAR CONC SEAT WALLS (BOA ENTRY)	3300.00	3300.00	0.00	3300.00	100.0	0.00	165.00
SF2-1030B	REBAR LOWER SLAB (MAHALI POOL)	9607.00	9607.00	0.00	9607.00	100.0	0.00	480.35
SF2-1040B	REBAR LOWER CONC WALLS (MAHALI POOL)	4804.00	4804.00	0.00	4804.00	100.0	0.00	240.20
SF2-1080B	REBAR UPPER SLABS (MAHALI POOL)	9607.00	0.00	0.00	0.00		9607.00	0.00
SF2-1090B	REBAR UPPER CONC WALLS (MAHALI POOL)	4804.00	0.00	0.00	0.00		4804.00	0.00
SF2-1140B	REBAR CMU RETG WALL FTG (MAHALI POOL)	3100.00	0.00	0.00	0.00		3100.00	0.00
SF2-1170B	AGAMA HOLDING ROCK- REBAR FTG	222.00	0.00	0.00	0.00		222.00	0.00
SF2-1250B	AGAMA EXHIBIT- REBAR VISITOR RAIL FTGS	800.00	0.00	0.00	0.00		800.00	0.00
SF2-1280B	REBAR CMU SEAT WALL FTG (LODGE)	840.00	0.00	0.00	0.00		840.00	0.00
SF3-1010B	REBAR CMU SEAT WALL FTG (LION EXHIBIT)	840.00	0.00	0.00	0.00		840.00	0.00
SF3-1070B	REBAR CMU FTG @ MOAT (LION EXHIBIT)	1680.00	0.00	0.00	0.00		1680.00	0.00
SF3-1300B	REBAR FTGS (MEERKAT AREA)	1400.00	0.00	1400.00	1400.00	100.0	0.00	70.00
SF3-1310B	REBAR RETG & SEAT WALLS (MEERKAT AREA)	2246.00	0.00	0.00	0.00		2246.00	0.00
SF3-1340B	REBAR EXHIBIT SUB-SLAB (MEERKAT AREA)	560.00	0.00	0.00	0.00		560.00	0.00
SF4-1030B	OSTRICH NEST- REBAR CURBS (ZONE 4)	1200.00	0.00	0.00	0.00		1200.00	0.00
SF5-1030B	REBAR LOWER SLAB (DBL MOAT POOL)	57328.00	14332.00	42996.00	57328.00	100.0	0.00	2866.40
SF5-1040B	REBAR LOWER CONC WALLS (DBL MOAT POOL)	14330.00	0.00	0.00	0.00		14330.00	0.00
SF5-1080B	REBAR UPPER SLABS (DBL MOAT POOL)	34740.00	0.00	0.00	0.00		34740.00	0.00
SF5-1090B	REBAR UPPER CONC WALLS (DBL MOAT POOL)	11572.00	0.00	0.00	0.00		11572.00	0.00
SF5-1130B	REBAR RETG WALL FTGS (KOPJE TOP)	6296.00	0.00	0.00	0.00		6296.00	0.00
SF5-1140B	REBAR RETG WALLS (KOPJE TOP)	11018.00	0.00	0.00	0.00		11018.00	0.00
SF5-1170B	REBAR STAIR FTGS (KOPJE TOP)	788.00	0.00	0.00	0.00		788.00	0.00
SF5-1180B	REBAR STAIRS & LANDINGS (KOPJE TOP)	510.00	0.00	0.00	0.00		510.00	0.00
SF6-1030B	REBAR MAT SLAB (ELEPHANT POOL)	29925.00	0.00	0.00	0.00		29925.00	0.00
SF6-1040B	F/R/P CONC WALLS (ELEPHANT POOL)	17270.00	0.00	0.00	0.00		17270.00	0.00
SF6-1050B	REBAR SKIMMERS (ELEPHANT POOL)	675.00	0.00	0.00	0.00		675.00	0.00
SF6-1110B	REBAR CMU RETG WALL FTG (ELEPHANT POOL)	5509.00	0.00	0.00	0.00		5509.00	0.00
SF6-1140B	REBAR CMU SEAT WALL FTGS (SO. RESTROOM)	7870.00	0.00	0.00	0.00		7870.00	0.00
SF6-1180B	REBAR DRINKING FOUNTAIN FOOTING (ZONE 6)	990.00	0.00	0.00	0.00		990.00	0.00
SF6-1210B	REBAR LOG BENCH FOOTINGS (ZONE 6)	787.00	0.00	0.00	0.00		787.00	0.00
SF6-1240B	REBAR CURBS (SAVANNA #2 WALLOW)	1580.00	0.00	0.00	0.00		1580.00	0.00
SF8-1010B	REBAR SKIMMER (ELEPHANT FALLS)	2344.00	0.00	0.00	0.00		2344.00	0.00
SF8-1030B	REBAR COLUMN & WALL FTGS (ELEPHANT FALLS)	3100.00	0.00	0.00	0.00		3100.00	0.00
SF8-1040B	REBAR CONC COLUMNS & WALLS (N & S TUNNELS)	15740.00	15740.00	0.00	15740.00	100.0	0.00	787.00
SF8-1080B	REBAR STRUCT SLAB & BMS (N & S TUNNELS)	7870.00	7870.00	0.00	7870.00	100.0	0.00	393.50
SF8-1150B	REBAR LOG BENCH FOOTINGS (ZONE 8)	757.00	0.00	0.00	0.00		757.00	0.00
SF8-1160B	REBAR CMU RETG WALL FTG (ELEPHANT FALLS)	1574.00	0.00	0.00	0.00		1574.00	0.00
SRV-1020B	REBAR FTGS (NORTH DUMPSTER)	3287.00	2795.15	0.00	2795.15	85.0	491.85	139.76
SRV-1090B	REBAR FTGS (SOUTH DUMPSTER)	3287.00	0.00	0.00	0.00		3287.00	0.00
SF10-1020B	REBAR CURBS FOR WALLOW (SAVANNA #1)	960.00	0.00	0.00	0.00		960.00	0.00
		878229.00	476798.39	44396.00	521194.39	59.3	357034.61	26059.72

HARRIS CONSTRUCTION CO., INC.	--PROGRESS BILLING NO. 9--	FRESNO CHAFFEE ZOO
REPORT DATE 30SEP14 15:35	MONTHLY EARNINGS REPORT by SUB	AFRICA EXHIBIT INCR 2 & 3
	(BILLING PERIOD: 09/01/13 - 09/30/14)	PAGE NO. 39
HREBAR - HARRIS REBAR FRESNO INC.		

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
PCO-146	PCO 146- GIRAFFE RHINO CHG BOLLARDS TO CHU WALL	14706.00	0.00	14706.00	14706.00	100.0	0.00	735.30
PCO-189	PCO 189- ELEPHANT HOLDING, VERTICAL BAR @ B LINE	1939.00	1939.00	0.00	1939.00	100.0	0.00	96.95
		16645.00	1939.00	14706.00	16645.00	100.0	0.00	832.25
		694874.00	478737.39	59102.00	537839.39	60.1	357034.61	26891.97

REQUEST FOR PROGRESS PAYMENT

Subcontractor: HARRIS REBAR
1384 N. Jackson Avenue
FRESNO, CA. 93703
Telephone # 559-251-7363
Harris Contract # 125416
Vendor #: 3776

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 7
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-03-0200 S	REINFORCING STEEL	878,229.00	59.3%	\$521,194.39
Total of Original Contract GMP		878,229.00	59.3%	\$521,194.39

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-189	1,939.00	100%	1,939.00
SCO-02	PCO-146	14,706.00	100%	14,706.00
TOTAL OF CONTRACT CHANGES		\$16,645.00	100%	\$16,645.00

PROJECT TOTALS

Total contract amount to date	\$894,874.00	Total billing to date	\$537,839.39
Retention 5% PERCENT)			\$26,891.97
SUBTOTAL			\$510,947.42
LESS PRIOR NET BILLINGS			\$454,800.52
TOTAL DUE THIS BILLING			\$56,146.90

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval

Project Manager / Superintendent

80 9/30/14

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg
Certified Payroll	Closeout
Contract Insurance	Safety Reports

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 40

IBA - INGLES-BRAUN & ASSOCIATES

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1190	SURVEYING (40 HR ALLOWANCE)	6600.00	3960.00	884.50	4844.50	73.4	1755.50	242.23
EW-1180	STAKE SITE EARTHWORK & PONDING BASIN	8555.00	6416.00	2139.00	8555.00	100.0	0.00	427.75
EW-1230	STAKE LODGE GRIDLINES & BLDG CORNERS	3422.00	3422.00	0.00	3422.00	100.0	0.00	171.10
EW-1250	STAKE LION HOLDING, RETAIL HUT, CHEETAH HOLDING	3422.00	3422.00	0.00	3422.00	100.0	0.00	171.10
EW-1292	STAKE SITE GAS	3422.00	3422.00	0.00	3422.00	100.0	0.00	171.10
EW-1294	STAKE STORM DRAIN	3422.00	3422.00	0.00	3422.00	100.0	0.00	171.10
EW-1302	STAKE SEWER & WATER	8555.00	8555.00	0.00	8555.00	100.0	0.00	427.75
EW-1312	STAKE SITE U/G ELECTRICAL	8555.00	8555.00	0.00	8555.00	100.0	0.00	427.75
EW-1330	STAKE WALLS & FENCES	8555.00	856.00	0.00	856.00	10.0	7699.00	42.80
EW-1340	STAKE WALKWAYS, MOWSTRIPS & PLANTERS	8555.00	2138.75	0.00	2138.75	25.0	6416.25	106.94
EW-1350	STAKE SHOTCRETE	8555.00	5133.00	0.00	5133.00	60.0	3422.00	256.65
EW-1360	STAKE SITE LIGHTING	8555.00	3000.00	0.00	3000.00	35.1	5555.00	150.00
EW-1370	STAKE LIFE SUPPORT SYSTEMS	8555.00	8555.00	0.00	8555.00	100.0	0.00	427.75
EW-1380	STAKE IRRIGATION SLEEVES	8555.00	4482.25	0.00	4482.25	52.4	4072.75	224.11
01-1000	STAKE BLDG CORNERS (BLDG 1)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
02-1000	STAKE BLDG CORNERS (BLDG 2)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
03-1000	STAKE BLDG CORNERS (BLDG 3)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
04-1000	STAKE BLDG CORNERS (BLDG 4)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
05-1000	STAKE BLDG CORNERS (BLDG 5)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
10-1000	STAKE BLDG CORNERS (BLDG 10)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
13-1000	STAKE CORNERS (BLDG 13)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
30-1000	STAKE BLDG CORNERS (BLDG 30)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
31-1000	STAKE BLDG CORNERS (BLDG 31)	1691.00	1691.00	0.00	1691.00	100.0	0.00	84.55
32-1000	STAKE BLDG CORNERS (BLDG 32)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
33-1000	STAKE BLDG CORNERS (BLDG 33)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
34-1000	STAKE BLDG CORNERS (BLDG 34)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
40-1000	STAKE BLDG CORNERS (BLDG 40)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
41-1000	STAKE BLDG CORNERS (BLDG 41)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
50-1000	STAKE BLDG CORNERS (BLDG 50)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
51-1000	STAKE BLDG CORNERS (BLDG 51)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
52-1000	STAKE BLDG CORNERS (BLDG 52)	1711.00	1711.00	0.00	1711.00	100.0	0.00	85.55
		126350.00	94406.00	3023.50	97429.50	77.1	28920.50	4871.48
CHANGE ORDERS								
PCO-041	PCO 041- INCR 3 GAS LINE SIZE CHANGE	550.00	550.00	0.00	550.00	100.0	0.00	27.50
PCO-084.1	PCO 084.001-IRRIGATION BOOSTER PUMP & ELECTRICAL	570.00	0.00	570.00	570.00	100.0	0.00	28.50
PCO-094	PCO 094- IBA- STAKE TEMP POWER POLES	357.00	357.00	0.00	357.00	100.0	0.00	17.85
PCO-110	PCO 110- CHANGE GRADES @ BOA ENTRY	570.00	570.00	0.00	570.00	100.0	0.00	28.50
PCO-136.1	PCO 136.001-AS1 9 PART 2-ELEPH WATRNG HOLE/MOAT	440.00	0.00	440.00	440.00	100.0	0.00	22.00
		2487.00	1477.00	1010.00	2487.00	100.0	0.00	124.35
		128837.00	95883.00	4033.50	99916.50	77.6	28920.50	4995.83

REQUEST FOR PROGRESS PAYMENT

Subcontractor: IBA CIVIL ENGINEERING & LAND
5499 E. HEDGES
FRESNO, CA. 93727
Telephone # 559-291-0427
Harris Contract # 125407
Vendor #: 3650

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 8
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-02-0050 S	SURVEYING	126,350.00	77.1%	\$97,429.50
Total of Original Contract GMP		126,350.00	77.1%	\$97,429.50

CONTRACT CHANGE ORDERS				
PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	PCO-062	0.00	100%	0.00
	PCO-041	550.00	100%	550.00
	PCO-110	570.00	100%	570.00
	PCO-094	357.00	100%	357.00
	PCO-136.1	440.00	100%	440.00
	PCO-084.1	570.00	100%	570.00
TOTAL OF CONTRACT CHANGES		\$2,487.00	100%	\$2,487.00

PROJECT TOTALS			
Total contract amount to date		\$128,837.00	Total billing to date \$99,916.50
Retention 5% PERCENT)			\$4,995.83
SUBTOTAL			\$94,920.67
LESS PRIOR NET BILLINGS			\$91,088.85
TOTAL DUE THIS BILLING			↑ \$3,831.82

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT		
NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved	Notes
Harris Field Approval	
Project Manager / Superintendent	

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS			
FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS		

Compliance Checklist		
Daily Reports	Record Dwg	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 41

JERICO - JERICO FIRE PROTECTION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1430	R.I. FIRE SPRINKLERS (BLDG 1)	15735.00	0.00	0.00	0.00		15735.00	0.00
01-1620	FINISH FIRE SPRINKLERS (BLDG 1)	2348.00	0.00	0.00	0.00		2348.00	0.00
31-1302	R.I. FIRE SPRINKLERS (BLDG 31)	10775.00	0.00	0.00	0.00		10775.00	0.00
31-1372	FINISH FIRE SPRINKLERS (BLDG 31)	1565.00	0.00	0.00	0.00		1565.00	0.00
33-1362	R.I. FIRE SPRINKLERS (BLDG 33)	9245.00	0.00	0.00	0.00		9245.00	0.00
33-1452	FINISH FIRE SPRINKLERS (BLDG 33)	1565.00	0.00	0.00	0.00		1565.00	0.00
210001-01A	SUBMIT FIRE PROTECTION SYSTEM	9797.00	9307.15	0.00	9307.15	95.0	489.85	465.36
210001-01C	FAB/DEL FIRE PROTECTION SYSTEM	48870.00	0.00	0.00	0.00		48870.00	0.00
		99900.00	9307.15	0.00	9307.15	9.3	90592.85	465.36
		99900.00	9307.15	0.00	9307.15	9.3	90592.85	465.36

NO SEPT Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 42

JORGENSEN - JORGENSEN CO.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
104400-01C	FAB/DEL FIRE PROTECTION SPECIALTIES	1004.00	0.00	0.00	0.00		1004.00	0.00
		1004.00	0.00	0.00	0.00		1004.00	0.00
		1004.00	0.00	0.00	0.00		1004.00	0.00

NO SEPT. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 43

KARSYN - KARSYN CONSTRUCTION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1160	SHEAR WALL FRAMING / PLYWOOD (BLDG 1)	190000.00	123500.00	30000.00	161500.00	85.0	28500.00	8075.00
01-1270	WALL FRAMING & FURRING (BLDG 1)	75000.00	0.00	0.00	0.00		75000.00	0.00
01-1390	FIREPLACES- METAL STUD FRAMING/FURRING (BLDG 1)	25000.00	0.00	0.00	0.00		25000.00	0.00
01-1830	EXTERIOR LATH (BLDG 1)	60000.00	0.00	0.00	0.00		60000.00	0.00
01-1840	EXTERIOR PLASTER (BLDG 1)	70000.00	0.00	0.00	0.00		70000.00	0.00
01-1990	HANG GYPBOARD / TAPE & FINISH (BLDG 1)	60000.00	0.00	0.00	0.00		60000.00	0.00
01-2000	INTERIOR PLASTER/STUCCO (BLDG 1)	100000.00	0.00	0.00	0.00		100000.00	0.00
02-1090	SHEAR WALL FRAMING (BLDG 2)	22000.00	22000.00	0.00	22000.00	100.0	0.00	1100.00
02-1110	EXTERIOR LATH (BLDG 2)	10000.00	0.00	0.00	0.00		10000.00	0.00
02-1240	HANG GYPBOARD / TAPE & FINISH (BLDG 2)	2000.00	0.00	0.00	0.00		2000.00	0.00
02-1270	PLASTER (BLDG 2)	4500.00	0.00	0.00	0.00		4500.00	0.00
03-1100	SHEAR WALL FRAMING (BLDG 3)	25000.00	25000.00	0.00	25000.00	100.0	0.00	1250.00
03-1120	ROOF FRAMING (BLDG 3)	15000.00	15000.00	0.00	15000.00	100.0	0.00	750.00
03-1130	ERECT SCAFFOLD (BLDG 3)	25000.00	25000.00	0.00	25000.00	100.0	0.00	1250.00
03-1150	EXTERIOR LATH (BLDG 3)	15000.00	3000.00	0.00	3000.00	20.0	12000.00	150.00
03-1340	HANG GYPBOARD / TAPE & FINISH (BLDG 3)	4500.00	0.00	0.00	0.00		4500.00	0.00
03-1350	EXTERIOR PLASTER (BLDG 3)	3500.00	0.00	0.00	0.00		3500.00	0.00
03-1390	REMOVE SCAFFOLD (BLDG 3)	2000.00	0.00	0.00	0.00		2000.00	0.00
04-1100	SHEAR WALL FRAMING (BLDG 4)	25000.00	25000.00	0.00	25000.00	100.0	0.00	1250.00
04-1120	ROOF FRAMING (BLDG 4)	15000.00	15000.00	0.00	15000.00	100.0	0.00	750.00
04-1130	ERECT SCAFFOLD (BLDG 4)	25000.00	25000.00	0.00	25000.00	100.0	0.00	1250.00
04-1150	EXTERIOR LATH (BLDG 4)	15000.00	0.00	3000.00	3000.00	20.0	12000.00	150.00
04-1340	HANG GYPBOARD / TAPE & FINISH (BLDG 4)	4500.00	0.00	0.00	0.00		4500.00	0.00
04-1350	EXTERIOR PLASTER (BLDG 4)	3500.00	0.00	0.00	0.00		3500.00	0.00
04-1390	REMOVE SCAFFOLD (BLDG 4)	2000.00	0.00	0.00	0.00		2000.00	0.00
05-1160	SHEAR WALL FRAMING (BLDG 5)	5500.00	5500.00	0.00	5500.00	100.0	0.00	275.00
05-1190	ERECT SCAFFOLD (BLDG 5)	15000.00	15000.00	0.00	15000.00	100.0	0.00	750.00
05-1200	EXTERIOR LATH (BLDG 5)	5000.00	0.00	1000.00	1000.00	20.0	4000.00	50.00
05-1360	HANG GYPBOARD / TAPE & FINISH (BLDG 5)	3500.00	0.00	0.00	0.00		3500.00	0.00
05-1370	EXTERIOR PLASTER (BLDG 5)	6500.00	0.00	0.00	0.00		6500.00	0.00
05-1380	REMOVE SCAFFOLD (BLDG 5)	2000.00	0.00	0.00	0.00		2000.00	0.00
10-1260	METAL STUD FRAMING (BSMT CORR 05)	4500.00	0.00	0.00	0.00		4500.00	0.00
10-1430	HANG GYPBOARD / TAPE & FINISH (BSMT)	3000.00	0.00	0.00	0.00		3000.00	0.00
10-1590	FRAME HALF WALLS & CONCESSION (MAIN LVL)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1660	HANG GYPBOARD/TAPE & FINISH (MAIN LVL)	2000.00	0.00	0.00	0.00		2000.00	0.00
12-1210	METAL STUD FRAMING (BLDG 12)	1500.00	0.00	0.00	0.00		1500.00	0.00
12-1450	HANG GYPBOARD / TAPE & FINISH (BLDG 12)	1500.00	0.00	0.00	0.00		1500.00	0.00
33-1320	METAL STUD FRAMING (BLDG 33)	60000.00	0.00	0.00	0.00		60000.00	0.00
33-1620	HANG GYPBOARD / TAPE & FINISH (BLDG 33)	20000.00	0.00	0.00	0.00		20000.00	0.00
34-1280	INT METAL STUD FRAMING (BLDG 34)	20000.00	6000.00	14000.00	20000.00	100.0	0.00	1000.00
34-1360	HANG GYPBOARD / TAPE & FINISH (BLDG 34)	1500.00	0.00	0.00	0.00		1500.00	0.00
054000-01C	FAB/DEL COLD-FORMED METAL FRAMING	100000.00	80000.00	0.00	80000.00	80.0	20000.00	4000.00
072500-01C	FAB/DEL WEATHER BARRIERS	33850.00	8462.50	0.00	8462.50	25.0	25387.50	423.13
092116-01D	FAB/DEL TNT GYPSUM WALLBOARD/PLYWOOD	60000.00	1200.00	0.00	1200.00	2.0	58800.00	60.00
092236-01C	FAB/DEL METAL LATH	17000.00	4250.00	0.00	4250.00	25.0	12750.00	212.50
092400-01C	FAB/DEL PORTLAND CEMENT PLASTER	50000.00	1000.00	0.00	1000.00	2.0	49000.00	50.00
		1211850.00	399912.50	56000.00	455912.50	37.6	755937.50	22795.63
CHANGE ORDERS								
PCO-204	PCO 204- IBA- ROOF SHEATHING @ N & S RESTROOMS	3670.00	0.00	3670.00	3670.00	100.0	0.00	183.50
		3670.00	0.00	3670.00	3670.00	100.0	0.00	183.50
		1215520.00	399912.50	59670.00	459582.50	37.8	755937.50	22979.13

REQUEST FOR PROGRESS PAYMENT

Subcontractor: Karsyn Construction, Inc.
2740 N. Sunnyside Ave.
FRESNO, CA. 93727
Telephone # 559-271,2900
Harris Contract # 125413
Vendor #: 3889

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 5
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
09-0010-S	Lath and Plaster	1,211,850.00	37.6%	\$455,912.50
Total of Original Contract GMP		1,211,850.00	37.6%	\$455,912.50

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-204	3,670.00	100%	3,670.00
TOTAL OF CONTRACT CHANGES		\$3,670.00	100%	\$3,670.00

PROJECT TOTALS

		(Total 37.8%)	
Total contract amount to date	\$1,215,520.00	Total billing to date	\$459,582.50
Retention 5% PERCENT)			\$22,979.13
SUBTOTAL			\$436,603.37
LESS PRIOR NET BILLINGS			\$379,916.87
TOTAL DUE THIS BILLING			\$56,686.50

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval	
Project Manager / Superintendent	509/30/14

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg's
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 44

LANDSC - LANDSCAPING (REM'G ALLOWANCE)

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	FCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
TBA-1500	LANDSCAPING (REM'G ALLOWANCE)	225309.00	0.00	0.00	0.00		225309.00	0.00
		225309.00	0.00	0.00	0.00		225309.00	0.00
		225309.00	0.00	0.00	0.00		225309.00	0.00

NO Billing Sept.

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 45

HDBARN - MD BARN MASTER

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
30-1180	METAL BLDG STRUCTURE (BLDG 30)	9600.00	9600.00	0.00	9600.00	100.0	0.00	480.00
30-1200	METAL BLDG SIDING (BLDG 30)	5760.00	5760.00	0.00	5760.00	100.0	0.00	288.00
30-1220	METAL BLDG ROOF PANELS (BLDG 30)	9600.00	9600.00	0.00	9600.00	100.0	0.00	480.00
30-1250	GUTTERS (BLDG 30)	3840.00	3840.00	0.00	3840.00	100.0	0.00	192.00
31-1120	METAL BLDG STRUCTURE (BLDG 31 GIRAFFE)	23040.00	0.00	0.00	0.00		23040.00	0.00
31-1140	METAL BLDG STRUCTURE (BLDG 31 RHINO)	13440.00	0.00	0.00	0.00		13440.00	0.00
31-1160	METAL BLDG SIDING (BLDG 31 GIRAFFE)	24960.00	0.00	0.00	0.00		24960.00	0.00
31-1210	METAL BLDG SIDING (BLDG 31 RHINO)	11520.00	0.00	0.00	0.00		11520.00	0.00
31-1220	METAL BLDG ROOF PANELS (BLDG 31 GIRAFFE)	19200.00	0.00	0.00	0.00		19200.00	0.00
31-1260	METAL BLDG ROOF PANELS (BLDG 31 RHINO)	9600.00	0.00	0.00	0.00		9600.00	0.00
31-1270	GUTTERS (BLDG 31)	9600.00	0.00	0.00	0.00		9600.00	0.00
31-1300	INT METAL WALL PANELS (BLDG 31)	23040.00	0.00	0.00	0.00		23040.00	0.00
32-1120	METAL BLDG STRUCTURE (BLDG 32)	19200.00	0.00	9600.00	9600.00	50.0	9600.00	480.00
32-1130	METAL BLDG SIDING (BLDG 32)	19200.00	0.00	0.00	0.00		19200.00	0.00
32-1140	METAL BLDG ROOF PANELS (BLDG 32)	19200.00	0.00	9600.00	9600.00	50.0	9600.00	480.00
32-1170	GUTTERS (BLDG 32)	7680.00	0.00	0.00	0.00		7680.00	0.00
32-1200	INT METAL WALL PANELS (BLDG 32)	9600.00	0.00	0.00	0.00		9600.00	0.00
50-1210	METAL BLDG STRUCTURE (BLDG 50)	5760.00	0.00	0.00	0.00		5760.00	0.00
50-1230	METAL BLDG ROOF PANELS (BLDG 50)	1920.00	0.00	0.00	0.00		1920.00	0.00
50-1260	GUTTER (BLDG 50)	960.00	0.00	0.00	0.00		960.00	0.00
50-1340	FLASHING & SHEET METAL (BLDG 50)	1920.00	0.00	0.00	0.00		1920.00	0.00
52-1240	METAL BLDG STRUCTURE (BLDG 52)	19200.00	0.00	0.00	0.00		19200.00	0.00
52-1260	METAL BLDG SIDING (BLDG 52)	9600.00	0.00	0.00	0.00		9600.00	0.00
52-1270	METAL BLDG ROOF PANELS (BLDG 52)	5760.00	0.00	0.00	0.00		5760.00	0.00
52-1310	GUTTERS (BLDG 52)	3840.00	0.00	0.00	0.00		3840.00	0.00
133419-01A	SUBMIT PREFAB METAL BUILDING SYSTEMS	41667.00	41667.00	0.00	41667.00	100.0	0.00	2083.35
133419-01C	FAB/DEL PREFAB METAL BUILDING SYSTEMS	822186.00	657749.00	82219.00	739968.00	90.0	82218.00	36998.40
		1150893.00	728216.00	101419.00	829635.00	72.1	321258.00	41481.75
		1150893.00	728216.00	101419.00	829635.00	72.1	321258.00	41481.75

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 46

NELSON - NELSON'S PAINTING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2010	INT PAINT (BLDG 1)	51000.00	0.00	0.00	0.00		51000.00	0.00
02-1310	PAINTING (BLDG 2)	3800.00	0.00	0.00	0.00		3800.00	0.00
03-1420	INT PAINT (BLDG 3)	4100.00	0.00	0.00	0.00		4100.00	0.00
04-1420	INT PAINT (BLDG 4)	4100.00	0.00	0.00	0.00		4100.00	0.00
05-1400	INT PAINT (BLDG 5)	3800.00	0.00	0.00	0.00		3800.00	0.00
10-1470	INT PAINT (BSMT)	14000.00	0.00	0.00	0.00		14000.00	0.00
10-1680	PAINTING (MAIN LVL)	21800.00	0.00	0.00	0.00		21800.00	0.00
12-1460	INT PAINT (BLDG 12)	8850.00	0.00	0.00	0.00		8850.00	0.00
33-1600	EXT PAINT (BLDG 33)	15000.00	0.00	0.00	0.00		15000.00	0.00
33-1700	INT PAINT (BLDG 33)	23500.00	0.00	0.00	0.00		23500.00	0.00
34-1450	INT PAINT (BLDG 34)	7000.00	0.00	0.00	0.00		7000.00	0.00
34-1590	EXT PAINT (BLDG 34)	3500.00	0.00	0.00	0.00		3500.00	0.00
40-1190	INT PAINT (BLDG 40)	3450.00	0.00	0.00	0.00		3450.00	0.00
41-1300	INT PAINT (BLDG 41)	2500.00	0.00	0.00	0.00		2500.00	0.00
52-1325	INTERIOR PAINT (BLDG 52)	5100.00	0.00	0.00	0.00		5100.00	0.00
099000-01A	SUBMITT PAINTING	1000.00	0.00	0.00	0.00		1000.00	0.00
099000-01C	FAB/DEL PAINT	500.00	0.00	0.00	0.00		500.00	0.00
		173000.00	0.00	0.00	0.00		173000.00	0.00
		173000.00	0.00	0.00	0.00		173000.00	0.00

NO SEPT. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 47

SACTO - SACRAMENTO INSULATION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	REVENUE
ORIGINAL CONTRACT								
01-1170	EXT INSULATION @ CMU WALLS (BLDG 1)	39960.00	0.00	0.00	0.00		39960.00	0.00
01-1960	BATT CEILING INSULATION (BLDG 1)	7200.00	0.00	0.00	0.00		7200.00	0.00
01-1970	BATT WALL INSULATION (BLDG 1)	8650.00	0.00	0.00	0.00		8650.00	0.00
02-1190	BATT WALL INSULATION (BLDG 2)	1220.00	0.00	0.00	0.00		1220.00	0.00
03-1330	BATT WALL INSULATION (BLDG 3)	1550.00	0.00	0.00	0.00		1550.00	0.00
04-1330	BATT WALL INSULATION (BLDG 4)	1505.00	0.00	0.00	0.00		1505.00	0.00
05-1320	FOAMED IN-PLACE INSULATION (BLDG 5)	3200.00	0.00	0.00	0.00		3200.00	0.00
05-1330	BATT WALL INSULATION (BLDG 5)	2185.00	0.00	0.00	0.00		2185.00	0.00
10-1390	WALL INSULATION (BSMT)	1710.00	0.00	0.00	0.00		1710.00	0.00
12-1310	FOAMED IN-PLACE INSULATION (BLDG 12)	1840.00	0.00	0.00	0.00		1840.00	0.00
12-1360	BATT WALL INSULATION (BLDG 12)	3375.00	0.00	0.00	0.00		3375.00	0.00
33-1580	WALL INSULATION (BLDG 33)	9845.00	0.00	0.00	0.00		9845.00	0.00
40-1230	WATERPROOFING/SPRAY APPLIED INSULATION (BLDG 40)	1360.00	0.00	0.00	0.00		1360.00	0.00
41-1270	INT SPRAY APPLIED INSULATION (BLEG 41)	3625.00	3625.00	0.00	3625.00	100.0	0.00	181.25
		87245.00	3625.00	0.00	3625.00	4.2	83620.00	181.25
		87245.00	3625.00	0.00	3625.00	4.2	83620.00	181.25

NO SEPT. Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 48

SAFARI - SAFARI THATCH

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCI CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
073316	02C TAB/DEL THATCHED CEILING PANELS	47305.00	47305.00	0.00	47305.00	100.0	0.00	2365.25
		47305.00	47305.00	0.00	47305.00	100.0	0.00	2365.25
CHANGE ORDERS								
PCO-080	PCO 080- IBA- EUCALYPTUS BATTONS, RAILS & POLES	24494.00	24494.00	0.00	24494.00	100.0	0.00	1224.70
		24494.00	24494.00	0.00	24494.00	100.0	0.00	1224.70
		71799.00	71799.00	0.00	71799.00	100.0	0.00	3589.95

NO SEPT. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 49

SANJOAQ - SAN JOAQUIN GLASS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1870	ALUMINUM & WOOD WINDOWS (BLDG 1)	21276.00	0.00	0.00	0.00		21276.00	0.00
01-1880	GLASS & GLAZING (BLDG 1)	71133.00	0.00	0.00	0.00		71133.00	0.00
01-1900	ALUMINUM SLIDING DOORS (BLDG 1)	37070.00	0.00	0.00	0.00		37070.00	0.00
10-1180	GLAZING / VINYL WINDOWS (BSMT)	485.00	0.00	97.00	97.00	20.0	388.00	4.85
11-1130	DRILL/INSTALL SSTL GLAZING STOPS (BLDG 11)	3750.00	0.00	0.00	0.00		3750.00	0.00
11-1160	EXHIBIT GLAZING (BLDG 11)	150835.00	0.00	0.00	0.00		150835.00	0.00
11-1180	SEALANTS (BLDG 11)	7750.00	0.00	0.00	0.00		7750.00	0.00
12-1550	DRILL/INSTALL SSTL GLAZING STOPS (BLDG 12)	4150.00	0.00	0.00	0.00		4150.00	0.00
12-1570	EXHIBIT GLAZING (BLDG 12)	91236.00	0.00	0.00	0.00		91236.00	0.00
12-1580	SEALANTS (BLDG 12)	8760.00	0.00	0.00	0.00		8760.00	0.00
31-1240	ALUMINUM CLERESTORY WINDOWS (BLDG 31)	39186.00	0.00	0.00	0.00		39186.00	0.00
31-1280	METAL-FRAMED SKYLIGHTS (BLDG 31)	33349.00	9565.00	3179.00	12744.00	38.2	20605.00	637.20
31-1290	TUBULAR SKYLIGHTS (BLDG 31)	34072.00	9000.00	0.00	9000.00	26.4	25072.00	450.00
31-1690	GLAZING / VINYL WINDOWS (BLDG 31)	5966.00	0.00	1194.00	1194.00	20.0	4772.00	59.70
32-1180	TUBULAR SKYLIGHTS (BLDG 32)	11425.00	5000.00	0.00	5000.00	43.8	6425.00	250.00
32-1190	METAL-FRAMED SKYLIGHTS (BLDG 32)	21246.00	7603.00	0.00	7603.00	35.8	13643.00	380.15
32-1540	GLAZING / VINYL WINDOWS (BLDG 32)	5348.00	0.00	1070.00	1070.00	20.0	4278.00	53.50
33-1340	ALUMINUM CLERESTORY WINDOWS (BLDG 33)	36146.00	0.00	0.00	0.00		36146.00	0.00
33-1500	TUBULAR SKYLIGHTS (BLDG 33)	25010.00	4800.00	0.00	4800.00	19.2	20210.00	240.00
33-1540	METAL-FRAMED SKYLIGHTS (BLDG 33)	53917.00	9200.00	6603.00	15803.00	29.3	38114.00	790.15
33-1850	GLAZING / VINYL WINDOWS (BLDG 33)	7176.00	0.00	1436.00	1436.00	20.0	5740.00	71.80
34-1670	GLAZING / VINYL WINDOWS (BLDG 34)	6801.00	0.00	1360.00	1360.00	20.0	5441.00	68.00
40-1160	TUBULAR SKYLIGHTS (BLDG 40)	4781.00	1060.00	0.00	1060.00	22.2	3721.00	53.00
40-1440	GLAZING (BLDG 40)	373.00	0.00	0.00	0.00		373.00	0.00
41-1170	TUBULAR SKYLIGHTS (BLDG 41)	2690.00	0.00	0.00	0.00		2690.00	0.00
41-1470	GLAZING (BLDG 41)	373.00	0.00	0.00	0.00		373.00	0.00
50-1250	TUBULAR SKYLIGHT (BLDG 50)	1174.00	556.00	0.00	556.00	47.4	618.00	27.80
52-1300	TUBULAR SKYLIGHTS (BLDG 52)	3830.00	1665.00	0.00	1665.00	43.5	2165.00	83.25
SF2-1430	AGAMA EXHIBIT- INSTALL GLASS VISITOR RAIL	19013.00	0.00	0.00	0.00		19013.00	0.00
SF3-1400	MEERKAT GLASS BARRIER (MEERKAT AREA)	11460.00	0.00	0.00	0.00		11460.00	0.00
057313-01A	SUBMIT GLAZED DECORATIVE RAILINGS	1500.00	0.00	0.00	0.00		1500.00	0.00
057313-01C	FAB/DEL GLAZED DECORATIVE RAILINGS	3780.00	0.00	0.00	0.00		3780.00	0.00
079005-02A	SUBMIT JOINT SEALERS (SAN JOAQUIN)	2160.00	2160.00	0.00	2160.00	100.0	0.00	108.00
079005-02C	FAB/DEL JOINT SEALERS (SAN JOAQUIN)	3000.00	0.00	0.00	0.00		3000.00	0.00
085113-01A	SUBMIT ALUMINUM WINDOWS	1500.00	1500.00	0.00	1500.00	100.0	0.00	75.00
085113-01C	FAB/DEL ALUMINUM WINDOWS	2400.00	0.00	0.00	0.00		2400.00	0.00
085113-02A	SUBMIT SLIDING AUTOMATIC ENTRANCES	1500.00	0.00	0.00	0.00		1500.00	0.00
085113-02C	FAB/DEL SLIDING AUTOMATIC ENTRANCES	1800.00	0.00	0.00	0.00		1800.00	0.00
085313-01A	SUBMIT VINYL WINDOWS	1500.00	1500.00	0.00	1500.00	100.0	0.00	75.00
085313-01C	FAB/DEL VINYL WINDOWS	2400.00	0.00	1257.00	1257.00	52.4	1143.00	62.85
085313-02A	SUBMIT WOOD WINDOWS	1500.00	0.00	0.00	0.00		1500.00	0.00
085313-02C	FAB/DEL WOOD WINDOWS	2700.00	0.00	0.00	0.00		2700.00	0.00
086223-02A	SUBMIT TUBULAR SKYLIGHTS	1020.00	1020.00	0.00	1020.00	100.0	0.00	51.00
086223-02C	FAB/DEL TUBULAR SKYLIGHTS	3000.00	3000.00	0.00	3000.00	100.0	0.00	150.00
086353-01A	SUBMIT SOLAR TRACKING SKYLIGHTS	1500.00	1500.00	0.00	1500.00	100.0	0.00	75.00
086353-01C	FAB/DEL SOLAR TRACKING SKYLIGHTS	2400.00	2400.00	0.00	2400.00	100.0	0.00	120.00
088000-01A	SUBMIT GLAZING	900.00	900.00	0.00	900.00	100.0	0.00	45.00
088000-01C	FAB/DEL GLAZING	1500.00	0.00	0.00	0.00		1500.00	0.00
088120-01A	SUBMIT EXHIBIT GLAZING	2160.00	2160.00	0.00	2160.00	100.0	0.00	108.00
088120-01C	FAB/DEL EXHIBIT GLAZING	9120.00	0.00	0.00	0.00		9120.00	0.00
		767121.00	64589.00	16196.00	80785.00	10.5	686336.00	4039.25
CHANGE ORDERS								
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	34833.00	0.00	0.00	0.00		34833.00	0.00
PCO-075	PCO 075- LION VIEWING GLASS VALUE ENGINEERING	-35000.00	0.00	0.00	0.00		-35000.00	0.00
PCO-178	PCO 178- ELEPHANT HOLDING WINDOW VINYL TO ALUM	1770.00	0.00	0.00	0.00		1770.00	0.00
		1603.00	0.00	0.00	0.00		1603.00	0.00
		768724.00	64589.00	16196.00	80785.00	10.5	687939.00	4039.25

REQUEST FOR PROGRESS PAYMENT

Subcontractor: San Joaquin Glass Co. Inc.
2150 E. McKinley Avenue
Fresno, CA. 93703
Telephone # 559-268-7646
Harris Contract # 125420
Vendor #: 5810

DATE 9/30/2014
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 4
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
00-08-0800 S	Glass and Glazing	767,121.00	10.50%	\$80,785.00
Total of Original Contract GMP		767,121.00	10.50%	\$80,785.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-062	34,833.00		0.00
SCO-02	PCO-075	-35,000.00		0.00
SCO-03	PCO-178	1,770.00		0.00
TOTAL OF CONTRACT CHANGES		\$1,603.00	0%	\$0.00

PROJECT TOTALS

Total contract amount to date		768,724.00	(Total 10.5%) Total billing to date	\$80,785.00
Retention 5% PERCENT)				\$4,039.25
SUBTOTAL				\$76,745.75
LESS PRIOR NET BILLINGS				\$61,359.55
TOTAL DUE THIS BILLING				\$15,386.20

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval	
Project Manager / Superintendent	

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwg's
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESKO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 50

SHELCO - SHELCO INDUSTRIES

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2160	TOILET COMPARTMENTS (BLDG 1)	950.00	0.00	0.00	0.00		950.00	0.00
01-2190	TOILET ACCESSORIES (BLDG 1)	900.00	0.00	0.00	0.00		900.00	0.00
03-1380	TOILET ACCESSORIES (BLDG 3)	300.00	0.00	0.00	0.00		300.00	0.00
04-1380	TOILET ACCESSORIES (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
31-1700	METAL LOCKERS (BLDG 31)	300.00	0.00	0.00	0.00		300.00	0.00
33-1870	METAL LOCKERS (BLDG 33)	300.00	0.00	0.00	0.00		300.00	0.00
33-1880	TOTLET ACCESSORIES (BLDG 33)	300.00	0.00	0.00	0.00		300.00	0.00
102113-01A	SUBMIT PLASTIC TOILET PARTITIONS	25.00	0.00	0.00	0.00		25.00	0.00
102113-01C	FAB/DEL PLASTIC TOILET PARTITIONS	4347.00	0.00	0.00	0.00		4347.00	0.00
102800-01A	SUBMIT TOILET ACCESSORIES	25.00	0.00	0.00	0.00		25.00	0.00
102800-01C	FAB/DEL TOILET ACCESSORIES	20087.00	0.00	0.00	0.00		20087.00	0.00
105100-01A	SUBMIT LOCKERS	25.00	0.00	0.00	0.00		25.00	0.00
105100-01C	FAB/DEL LOCKERS	3700.00	0.00	0.00	0.00		3700.00	0.00
		31559.00	0.00	0.00	0.00		31559.00	0.00
		31559.00	0.00	0.00	0.00		31559.00	0.00

NO SEPT. Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 51

SMITH - THE SMITH COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
33-1730	O/H COILING DOORS (BLDG 33)	3000.00	0.00	0.00	0.00		3000.00	0.00
083323-01A	SUBMIT O/H COILING DOORS	1724.00	0.00	1724.00	1724.00	100.0	0.00	86.20
083323-01C	FAB/DEL O/H COILING DOORS	12512.00	0.00	0.00	0.00		12512.00	0.00
		17236.00	0.00	1724.00	1724.00	10.0	15512.00	86.20
		17236.00	0.00	1724.00	1724.00	10.0	15512.00	86.20

REQUEST FOR PROGRESS PAYMENT

Subcontractor: The Smith Co.
2110 March Road
Roseville, CA. 95747

Telephone # 916-772-3777
Harris Contract # 125422
Vendor # : 6204

DATE 9/30/2014

Harris Project Number # 1254

Project Name: Fresno Chaffee Zoo Africa

Billing #	1
-----------	---

Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS |

Note: Enter Amounts in Whole Dollars only.

Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
08-0360-S	Coiling Door	17,236.00	10.00%	\$17,236.00
Total of Original Contract GMP		17,236.00	10.00%	\$1,724.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES		\$0.00	0%	\$0.00

PROJECT TOTALS

Total contract amount to date	17,236.00	Total billing to date	\$1,724.00
		Retention -0- PERCENT)	\$86.20
		SUBTOTAL	\$1,637.80
		LESS PRIOR NET BILLINGS	\$0.00
		TOTAL DUE THIS BILLING	\$1,637.80

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved \ Notes

Harris Field Approval

Project Manager / Superintendent

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

[illegible]

PROJECT TOTALS

4/		

Compliance Checklist

Daily Reports	Record Dwgs	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 52

STRATEG - STRATEGIC MECHANICAL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1380	FIREPLACES- INSTALL VENT PIPES (BLDG 1)	5000.00	0.00	0.00	0.00		5000.00	0.00
01-1450	R.I. HVAC DUCTWORK (BLDG 1)	80000.00	0.00	0.00	0.00		80000.00	0.00
01-1470	SET IDUs (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
01-1480	R.I. CONTROLS CONDUIT (BLDG 1)	18125.00	3625.25	906.00	4531.25	25.0	13593.75	226.56
01-1490	REFRIGERANT PIPING (BLDG 1)	10000.00	0.00	0.00	0.00		10000.00	0.00
01-1520	PULL CONTROLS WIRE (BLDG 1)	3698.00	0.00	0.00	0.00		3698.00	0.00
01-1550	CEILING FANS (BLDG 1)	6000.00	0.00	0.00	0.00		6000.00	0.00
01-1570	KITCHEN EXHAUST HOODS (BLDG 1)	7500.00	0.00	0.00	0.00		7500.00	0.00
01-1580	INSTALL FLYFANS (BLDG 1)	1500.00	0.00	0.00	0.00		1500.00	0.00
01-1590	FINISH CONTROLS (BLDG 1)	15166.00	0.00	0.00	0.00		15166.00	0.00
01-1600	FINISH HVAC (BLDG 1)	2000.00	0.00	0.00	0.00		2000.00	0.00
01-1650	STARTUP/TEST HVAC EQPT (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
01-1660	ACCLIMATE BUILDING (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
01-1690	AIR BALANCE (BLDG 1)	15500.00	0.00	0.00	0.00		15500.00	0.00
01-1720	MECHANICAL ROOF CURBS (BLDG 1)	900.00	0.00	0.00	0.00		900.00	0.00
01-1800	SET ROOF-MT HVAC EQUIPMENT (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
03-1160	R.I. HVAC DUCTWORK (BLDG 3)	800.00	0.00	800.00	800.00	100.0	0.00	40.00
03-1220	SET IDU (BLDG 3)	1000.00	0.00	0.00	0.00		1000.00	0.00
03-1240	R.I. CONTROLS CONDUIT (BLDG 3)	2100.00	1050.00	420.00	1470.00	70.0	630.00	73.50
03-1260	REFRIGERANT PIPING (BLDG 3)	2700.00	0.00	0.00	0.00		2700.00	0.00
03-1280	PULL CONTROLS WIRE (BLDG 3)	1200.00	0.00	0.00	0.00		1200.00	0.00
03-1290	SET ODU (BLDG 3)	700.00	0.00	0.00	0.00		700.00	0.00
03-1410	LOUVERS (BLDG 3)	700.00	0.00	0.00	0.00		700.00	0.00
03-1440	FINISH CONTROLS (BLDG 3)	1500.00	0.00	0.00	0.00		1500.00	0.00
03-1470	INSTALL EXHAUST FANS (BLDG 3)	700.00	0.00	0.00	0.00		700.00	0.00
03-1540	STARTUP/TEST HVAC EQPT (BLDG 3)	300.00	0.00	0.00	0.00		300.00	0.00
04-1160	R.I. HVAC DUCTWORK (BLDG 4)	800.00	0.00	800.00	800.00	100.0	0.00	40.00
04-1210	SET IDU (BLDG 4)	1000.00	0.00	0.00	0.00		1000.00	0.00
04-1230	REFRIGERANT PIPING (BLDG 4)	2700.00	0.00	0.00	0.00		2700.00	0.00
04-1250	R.I. CONTROLS CONDUIT (BLDG 4)	2100.00	1050.00	420.00	1470.00	70.0	630.00	73.50
04-1260	SET ODU (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
04-1280	PULL CONTROLS WIRE (BLDG 4)	1200.00	0.00	0.00	0.00		1200.00	0.00
04-1410	LOUVERS (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
04-1440	FINISH CONTROLS (BLDG 4)	1500.00	0.00	0.00	0.00		1500.00	0.00
04-1470	INSTALL EXHAUST FANS (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
04-1540	STARTUP/TEST HVAC EQPT (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
05-1220	SET IDUs (BLDG 5)	500.00	0.00	0.00	0.00		500.00	0.00
05-1260	REFRIGERANT PIPING (BLDG 5)	3200.00	640.00	0.00	640.00	20.0	2560.00	32.00
05-1280	R.I. CONTROLS CONDUIT (BLDG 5)	2100.00	1050.00	420.00	1470.00	70.0	630.00	73.50
05-1290	PULL CONTROLS WIRE (BLDG 5)	1200.00	0.00	0.00	0.00		1200.00	0.00
05-1390	LOUVERS (BLDG 5)	300.00	0.00	0.00	0.00		300.00	0.00
05-1430	SET ODUs (BLDG 5)	300.00	0.00	0.00	0.00		300.00	0.00
05-1440	FINISH CONTROLS (BLDG 5)	1500.00	0.00	0.00	0.00		1500.00	0.00
05-1530	STARTUP/TEST HVAC EQPT (BLDG 5)	200.00	0.00	0.00	0.00		200.00	0.00
10-1210	MOUNT IDU (BSMT)	400.00	0.00	0.00	0.00		400.00	0.00
10-1240	R.I. CONTROLS CONDUIT (BSMT)	1400.00	0.00	0.00	0.00		1400.00	0.00
10-1280	REFRIGERANT PIPING (BSMT)	3700.00	0.00	0.00	0.00		3700.00	0.00
10-1290	PULL CONTROLS WIRE (BSMT)	800.00	0.00	0.00	0.00		800.00	0.00
10-1300	FINISH CONTROLS (BSMT)	900.00	0.00	0.00	0.00		900.00	0.00
10-1480	SET ODU (BSMT)	300.00	0.00	0.00	0.00		300.00	0.00
10-1520	STARTUP/TEST HVAC EQPT (BLDG 10)	300.00	0.00	0.00	0.00		300.00	0.00
12-1240	METAL WALL PANELS (BLDG 12)	14000.00	0.00	0.00	0.00		14000.00	0.00
12-1320	R.I. CONTROLS CONDUIT (BLDG 12)	1400.00	140.00	0.00	140.00	10.0	1260.00	7.00
12-1340	SET IDU (BLDG 12)	400.00	0.00	0.00	0.00		400.00	0.00
12-1350	PULL CONTROLS WIRE (BLDG 12)	800.00	0.00	0.00	0.00		800.00	0.00
12-1370	REFRIGERANT PIPING (BLDG 12)	3700.00	0.00	0.00	0.00		3700.00	0.00
12-1390	SET ODU (BLDG 12)	300.00	0.00	0.00	0.00		300.00	0.00
12-1470	FINISH CONTROLS (BLDG 12)	900.00	0.00	0.00	0.00		900.00	0.00
12-1540	STARTUP/TEST HVAC EQPT (BLDG 12)	300.00	0.00	0.00	0.00		300.00	0.00
30-1330	SET PAD-MT EQPT IN MECH RM (BLDG 30)	2700.00	0.00	2700.00	2700.00	100.0	0.00	135.00
30-1360	MOUNT IDU (BLDG 30)	400.00	0.00	0.00	0.00		400.00	0.00
30-1370	R.I. HVAC DUCTWORK (BLDG 30)	17000.00	0.00	17000.00	17000.00	100.0	0.00	850.00
30-1380	REFRIGERANT PIPING (BLDG 30)	2700.00	0.00	0.00	0.00		2700.00	0.00
30-1400	SET ODU (BLDG 30)	1500.00	0.00	0.00	0.00		1500.00	0.00
30-1420	R.I. CONTROLS CONDUIT (BLDG 30)	3968.00	1190.40	793.60	1984.00	50.0	1984.00	99.20
30-1460	PULL CONTROLS WIRE (BLDG 30)	2644.00	0.00	0.00	0.00		2644.00	0.00
30-1470	MOUNT O/H EXH FAN (BLDG 30)	800.00	0.00	0.00	0.00		800.00	0.00
30-1480	FINISH HVAC (BLDG 30)	600.00	0.00	0.00	0.00		600.00	0.00
30-1530	FINISH CONTROLS (BLDG 30)	2644.00	0.00	0.00	0.00		2644.00	0.00
30-1630	STARTUP/TEST HVAC EQPT (BLDG 30)	600.00	0.00	0.00	0.00		600.00	0.00
31-1350	MOUNT INT HVAC EQPT (BLDG 31)	10000.00	0.00	0.00	0.00		10000.00	0.00
31-1380	R.I. HVAC DUCTWORK (BLDG 31)	16500.00	0.00	0.00	0.00		16500.00	0.00
31-1390	MOUNT IDUs (BLDG 31)	1000.00	0.00	0.00	0.00		1000.00	0.00
31-1400	REFRIGERANT PIPING (BLDG 31)	5500.00	0.00	0.00	0.00		5500.00	0.00
31-1420	R.I. CONTROLS CONDUIT (BLDG 31)	10512.00	0.00	0.00	0.00		10512.00	0.00
31-1440	MOUNT O/H EXH FAN (BLDG 31)	300.00	0.00	0.00	0.00		300.00	0.00
31-1450	FINISH HVAC (BLDG 31)	500.00	0.00	0.00	0.00		500.00	0.00
31-1470	SET ODUs (BLDG 31)	600.00	0.00	0.00	0.00		600.00	0.00
31-1500	PULL CONTROLS WIRE (BLDG 31)	5250.00	0.00	0.00	0.00		5250.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 09/30/14)

PAGE NO. 53

STRATEG - STRATEGIC MECHANICAL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
31-1550	FINISH CONTROLS (BLDG 31)	4453.00	0.00	0.00	0.00		4453.00	0.00
31-1590	CEILING FANS (BLDG 31)	7000.00	0.00	0.00	0.00		7000.00	0.00
31-1710	STARTUP/TEST HVAC EQPT (BLDG 31)	600.00	0.00	0.00	0.00		600.00	0.00
32-1260	MOUNT IDUs (BLDG 32)	800.00	0.00	0.00	0.00		800.00	0.00
32-1270	MOUNT INT HVAC EQPT (BLDG 32)	4000.00	0.00	0.00	0.00		4000.00	0.00
32-1290	REFRIGERANT PIPING (BLDG 32)	5200.00	0.00	0.00	0.00		5200.00	0.00
32-1300	R.I. HVAC DUCTWORK (BLDG 32)	8000.00	0.00	0.00	0.00		8000.00	0.00
32-1320	R.I. CONTROLS CONDUIT (BLDG 32)	10700.00	0.00	0.00	0.00		10700.00	0.00
32-1330	SET ODUs (BLDG 32)	600.00	0.00	0.00	0.00		600.00	0.00
32-1350	MOUNT O/H EXH FAN (BLDG 32)	400.00	0.00	0.00	0.00		400.00	0.00
32-1360	FINISH HVAC (BLDG 32)	400.00	0.00	0.00	0.00		400.00	0.00
32-1410	PULL CONTROLS WIRE (BLDG 32)	3567.00	0.00	0.00	0.00		3567.00	0.00
32-1460	FINISH CONTROLS (BLDG 32)	1783.00	0.00	0.00	0.00		1783.00	0.00
32-1590	STARTUP/TEST HVAC EQPT (BLDG 32)	600.00	0.00	0.00	0.00		600.00	0.00
33-1180	U'SLAB HYDRONIC PIPING (BLDG 33)	12000.00	0.00	0.00	0.00		12000.00	0.00
33-1360	MOUNT INT HVAC EQPT (BLDG 33)	21500.00	0.00	0.00	0.00		21500.00	0.00
33-1420	REGLETS/FLASHING @ CMU (BLDG 33)	5000.00	0.00	0.00	0.00		5000.00	0.00
33-1430	R.I. HVAC DUCTWORK (BLDG 33)	27000.00	0.00	0.00	0.00		27000.00	0.00
33-1450	MOUNT IDUs (BLDG 33)	1200.00	0.00	0.00	0.00		1200.00	0.00
33-1470	REFRIGERANT PIPING (BLDG 33)	6200.00	0.00	0.00	0.00		6200.00	0.00
33-1480	R.T. CONTROLS CONDUIT (BLDG 33)	9020.00	0.00	0.00	0.00		9020.00	0.00
33-1510	FINISH HVAC (BLDG 33)	400.00	0.00	0.00	0.00		400.00	0.00
33-1530	METAL WALL PANELS (BLDG 33)	25000.00	0.00	0.00	0.00		25000.00	0.00
33-1570	PULL CONTROLS WIRE (BLDG 33)	2256.00	0.00	0.00	0.00		2256.00	0.00
33-1610	SET ODUs (BLDG 33)	600.00	0.00	0.00	0.00		600.00	0.00
33-1690	FINISH CONTROLS (BLDG 33)	11274.00	0.00	0.00	0.00		11274.00	0.00
33-1760	CEILING FANS (BLDG 33)	3900.00	0.00	0.00	0.00		3900.00	0.00
33-1900	STARTUP/TEST HVAC EQPT (BLDG 33)	600.00	0.00	0.00	0.00		600.00	0.00
34-1190	U'SLAB HYDRONIC PIPING (BLDG 34)	8000.00	8000.00	0.00	8000.00	100.0	0.00	400.00
34-1330	EXT INSULATION & METAL WALL PANELS (BLDG 34)	39000.00	0.00	0.00	0.00		39000.00	0.00
34-1340	R.T. CONTROLS CONDUIT (BLDG 34)	4198.00	1259.55	1259.25	2518.80	60.0	1679.20	125.94
34-1380	PULL CONTROLS WIRE (BLDG 34)	1049.00	0.00	0.00	0.00		1049.00	0.00
34-1400	SET MECH RM HVAC EQPT (BLDG 34)	14000.00	0.00	0.00	0.00		14000.00	0.00
34-1430	MOUNT IDUs (BLDG 34)	2500.00	0.00	0.00	0.00		2500.00	0.00
34-1440	R.I. HVAC DUCTWORK (BLDG 34)	18000.00	0.00	1800.00	1800.00	10.0	16200.00	90.00
34-1480	REFRIGERANT PIPING (BLDG 34)	5000.00	1000.00	0.00	1000.00	20.0	4000.00	50.00
34-1510	MOUNT O/H EXH FAN (BLDG 34)	600.00	0.00	0.00	0.00		600.00	0.00
34-1520	FINISH HVAC (BLDG 34)	900.00	0.00	0.00	0.00		900.00	0.00
34-1530	SET ODUs (BLDG 34)	600.00	0.00	0.00	0.00		600.00	0.00
34-1600	FINISH CONTROLS (BLDG 34)	5041.00	0.00	0.00	0.00		5041.00	0.00
34-1730	STARTUP/TEST HVAC EQPT (BLDG 34)	600.00	0.00	0.00	0.00		600.00	0.00
40-1220	R.I. CONTROLS CONDUIT (BLDG 40)	1400.00	700.00	280.00	980.00	70.0	420.00	49.00
40-1250	EXT INSULATION & METAL WALL PANELS (BLDG 40)	14000.00	0.00	0.00	0.00		14000.00	0.00
40-1260	PULL CONTROLS WIRE (BLDG 40)	800.00	0.00	0.00	0.00		800.00	0.00
40-1290	MOUNT IDU (BLDG 40)	400.00	0.00	0.00	0.00		400.00	0.00
40-1320	REFRIGERANT PIPING (BLDG 40)	3200.00	640.00	0.00	640.00	20.0	2560.00	32.00
40-1480	SET ODU (BLDG 40)	300.00	0.00	0.00	0.00		300.00	0.00
40-1510	FINISH CONTROLS (BLDG 40)	900.00	0.00	0.00	0.00		900.00	0.00
40-1530	STARTUP/TEST HVAC EQPT (BLDG 40)	600.00	0.00	0.00	0.00		600.00	0.00
41-1310	R.I. CONTROLS CONDUIT (BLDG 41)	1400.00	700.00	140.00	840.00	60.0	560.00	42.00
41-1330	PULL CONTROLS WIRE (BLDG 41)	800.00	0.00	0.00	0.00		800.00	0.00
41-1350	MOUNT IDU (BLDG 41)	600.00	0.00	0.00	0.00		600.00	0.00
41-1370	REFRIGERANT PIPING (BLDG 41)	3700.00	592.00	0.00	592.00	16.0	3108.00	29.60
41-1490	SET ODU (BLDG 41)	300.00	0.00	0.00	0.00		300.00	0.00
41-1520	FINISH CONTROLS (BLDG 41)	900.00	0.00	0.00	0.00		900.00	0.00
41-1540	STARTUP/TEST HVAC EQPT (BLDG 41)	600.00	0.00	0.00	0.00		600.00	0.00
50-1010	DEEP LS SYSTEM PIPING (BLDG 50)	38000.00	38000.00	0.00	38000.00	100.0	0.00	1900.00
50-1240	ROOF CURB (BLDG 50)	700.00	0.00	0.00	0.00		700.00	0.00
50-1305	R.I. CONTROLS CONDUIT (BLDG 50)	9020.00	0.00	0.00	0.00		9020.00	0.00
50-1310	LIFE SUPPORT SYSTEM EQPT & HOOKUP (BLDG 50)	25000.00	0.00	0.00	0.00		25000.00	0.00
50-1320	HVAC DUCTWORK (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
50-1350	SET ROOF-MT EXHAUST FAN (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
50-1395	PULL CONTROLS WIRE (BLDG 50)	2256.00	0.00	0.00	0.00		2256.00	0.00
50-1455	FINISH CONTROLS (BLDG 50)	11274.00	0.00	0.00	0.00		11274.00	0.00
50-1460	ACCESS HATCH COVER (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
50-1470	FRP SUMP GRATES (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
51-1150	SEWAGE SYSTEM EQPT & HOOKUP (BLDG 51)	46000.00	0.00	0.00	0.00		46000.00	0.00
51-1160	ACCESS HATCH COVERS (BLDG 51)	3000.00	0.00	0.00	0.00		3000.00	0.00
52-1290	ROOF CURBS (BLDG 52)	700.00	0.00	0.00	0.00		700.00	0.00
52-1350	LIFE SUPPORT SYSTEM EQPT & HOOKUP (BLDG 52)	106000.00	0.00	5300.00	5300.00	5.0	100700.00	265.00
52-1370	HVAC DUCTWORK (BLDG 52)	3400.00	0.00	0.00	0.00		3400.00	0.00
52-1390	SET ROOF-MT EXHAUST FANS (BLDG 52)	800.00	0.00	0.00	0.00		800.00	0.00
52-1400	R.I. CONTROLS CONDUIT (BLDG 52)	17596.00	0.00	0.00	0.00		17596.00	0.00
52-1430	MOUNT IDUs (BLDG 52)	400.00	0.00	0.00	0.00		400.00	0.00
52-1440	PULL CONTROLS WIRE (BLDG 52)	4398.00	0.00	0.00	0.00		4398.00	0.00
52-1460	REFRIGERANT PIPING (BLDG 52)	2300.00	0.00	0.00	0.00		2300.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 54

STRATEG - STRATEGIC MECHANICAL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	ECT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
52-1480	SET ODUs (BLDG 52)	300.00	0.00	0.00	0.00		300.00	0.00
52-1530	FINISH CONTROLS (BLDG 52)	21996.00	0.00	0.00	0.00		21996.00	0.00
52-1580	ACCESS HATCH COVERS (BLDG 52)	300.00	0.00	0.00	0.00		300.00	0.00
52-1590	FRP SUMP GRATING (BLDG 52)	300.00	0.00	0.00	0.00		300.00	0.00
52-1620	STARTUP/TEST HVAC EQPT (BLDG 52)	600.00	0.00	0.00	0.00		600.00	0.00
SF2-1000	INSTALL/BACKFILL LS SYSTEM PIPING(MAHALI POOL)	100000.00	100000.00	0.00	100000.00	100.0	0.00	5000.00
SF5-1000	INSTALL/BACKFILL LS SYSTEM PIPING(DBL MOAT POOL)	150000.00	75000.00	0.00	75000.00	50.0	75000.00	3750.00
SF6-1000	INSTALL/BACKFILL LS SYSTEM PIPING(ELEPHANT POOL)	115000.00	13800.00	9200.00	23000.00	20.0	92000.00	1150.00
SF8-1000	INSTALL/BACKFILL LS SYSTEM PIPING(ELEPHANT FALLS)	175000.00	0.00	26250.00	26250.00	15.0	148750.00	1312.50
074213-01A	SUBMIT METAL WALL PANELS	1200.00	1200.00	0.00	1200.00	100.0	0.00	60.00
074213-01C	FAB/DEL METAL WALL PANELS	107500.00	19350.00	10750.00	30100.00	28.0	77400.00	1505.00
225500-01A	SUBMIT ELEPHANT & HOOF STOCK LIFE SUPPORT SYS	15395.00	15395.00	0.00	15395.00	100.0	0.00	769.75
225500-01C	FAB/DEL ELEPHANT & HOOF STOCK LIFE SUPPORT SYS	1265600.00	784672.00	101248.00	885920.00	70.0	379680.00	44296.00
230001-01A	SUBMIT HVAC DUCTWORK	6600.00	6600.00	0.00	6600.00	100.0	0.00	330.00
230001-01C	FAB/DEL HVAC DUCTWORK	67500.00	55350.30	0.00	55350.30	82.0	12149.70	2767.52
230001-02C	FAB/DEL MECH PIPING/SUPPORTS	15000.00	11250.00	0.00	11250.00	75.0	3750.00	562.50
230001-03C	FAB/DEL MECH PIPING INSULATION	6500.00	0.00	0.00	0.00		6500.00	0.00
230001-04C	FAB/DEL AIR TERMINALS & DUCT FITTINGS	14700.00	0.00	0.00	0.00		14700.00	0.00
230001-05C	FAB/DEL DUCTWORK INSULATION	5500.00	0.00	0.00	0.00		5500.00	0.00
230001-06C	FAB/DEL A/C UNITS	46500.00	0.00	46500.00	46500.00	100.0	0.00	2325.00
230001-07C	FAB/DEL SPLIT SYSTEM A/C UNITS	73800.00	73800.00	0.00	73800.00	100.0	0.00	3690.00
230001-08C	FAB/DEL EXHAUST FANS	50000.00	50000.00	0.00	50000.00	100.0	0.00	2500.00
230001-09C	FAB/DEL ENERGY RECOVERY VENTILATORS	65600.00	65600.00	0.00	65600.00	100.0	0.00	3280.00
230001-10C	FAB/DEL BOILER	7800.00	0.00	0.00	0.00		7800.00	0.00
230001-11C	FAB/DEL FLY FANS	13000.00	13000.00	0.00	13000.00	100.0	0.00	650.00
230001-12C	FAB/DEL MAKE-UP AIR UNIT (MUA 1 LG)	42000.00	42000.00	0.00	42000.00	100.0	0.00	2100.00
230001-13C	FAB/DEL MAKE-UP AIR UNIT (MUA-1C & 1L)	59000.00	59000.00	0.00	59000.00	100.0	0.00	2950.00
230001-14C	FAB/DEL RADIANT HEATERS	91522.00	0.00	91522.00	91522.00	100.0	0.00	4576.10
230900-01A	SUBMIT FACILITIES MANAGEMENT SYSTEM	24680.00	24680.00	0.00	24680.00	100.0	0.00	1234.00
230900-01C	FAB/DEL FACILITIES MANAGEMENT SYSTEM	82065.00	8206.50	16413.50	24620.00	30.0	57445.00	1231.00
		3515450.00	1478541.00	334922.35	1813463.35	51.6	1701986.65	90673.17
CHANGE ORDERS								
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	4647.00	0.00	4647.00	4647.00	100.0	0.00	232.35
PCO-083	PCO 083- RIGID INSUL @ SHT A00-501 DTL C-8G	5152.00	0.00	0.00	0.00		5152.00	0.00
PCO-114.1	PCO 114.001- CHG POND VACUUM FITTINGS TO BRONZE	2704.00	0.00	2704.00	2704.00	100.0	0.00	135.20
		12503.00	0.00	7351.00	7351.00	58.8	5152.00	367.55
		3527953.00	1478541.00	342273.35	1820814.35	51.6	1707138.65	91040.72

REQUEST FOR PROGRESS PAYMENT

Subcontractor: STRATEGIC MECHANICAL, INC.
4661 E. COMMERCE AVE.
FRESNO, CA 93725
Telephone #: 559-291-1952
Harris Contract #: 125418
Vendor # 6483

DATE: 09/19/14
Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo - African Exhibit
Billing # 7
Billing Period Ending 09/30/14

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:

PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
15-0600	HVAC	1,597,450.00	49.32%	787,922.00
15-0300	Process Piping	1,918,000.00	53.47%	1,025,541.00
Total of Original Contract GMP		3,515,450.00		1,813,463.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
1	Cheetah Viewing move hydronic rock	4,647.00	100.00%	4,647.00
2	add 3/4 insulation & replace 2" rigid	5,152.00		-
3	Bronze Vacuum fittings	2,704.00	100.00%	2,704.00
				-
				-
				-
				-
				-
TOTAL OF CONTRACT CHANGES		12,503.00	58.8%	7,351.00

PROJECT TOTALS

Total contract amount to date	3,527,953.00	Total billing to date	1,820,814.00
LESS RETENTION (5 PERCENT)			91,040.71
		SUBTOTAL	1,729,773.29
		LESS PRIOR NET BILLINGS	1,404,613.94
		TOTAL DUE THIS BILLING	325,159.35

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Harris Use Only

ORIGINAL CONTRACT:

PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Drawings	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

Approved _____ Notes _____

Harris Field Approval

Project Manager / Superintendent

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

{BILLING PERIOD: 09/01/13 - 09/30/14}

PAGE NO. 55

TITLE - TILE (TO BE DETERMINED)

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
TBA-1270	TILE ***TO BE ALLOCATED*** VERIFY	25344.00	0.00	0.00	0.00		25344.00	0.00
01-1860	TILE BASE AT STUCCO (BLDG 1)	0.00	0.00	0.00	0.00		0.00	0.00
01-2020	CERAMIC TILE (BLDG 1)	0.00	0.00	0.00	0.00		0.00	0.00
02-1290	TILE BASE (BLDG 2)	0.00	0.00	0.00	0.00		0.00	0.00
03-1360	CERAMIC TILE (BLDG 3)	0.00	0.00	0.00	0.00		0.00	0.00
04-1360	CERAMIC TILE (BLDG 4)	0.00	0.00	0.00	0.00		0.00	0.00
33-1740	CERAMIC TILE (BLDG 33)	0.00	0.00	0.00	0.00		0.00	0.00
093000-01A	SUBMIT TILING	0.00	0.00	0.00	0.00		0.00	0.00
093000-01C	FAB/DEL TILING	0.00	0.00	0.00	0.00		0.00	0.00
		25344.00	0.00	0.00	0.00		25344.00	0.00
		25344.00	0.00	0.00	0.00		25344.00	0.00

No SEPT Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 56

TMR - TMR EXECUTIVE INTERIORS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1200	CASEWORK W/ CFRIS	1800.00	1000.00	0.00	1800.00	100.0	0.00	90.00
01-2120	ARCHITECTURAL CASEWORK (BLDG 1)	89078.00	0.00	0.00	0.00		89078.00	0.00
10-1710	CASEWORK/COUNTERTOPS (MAIN LVL)	9784.00	0.00	0.00	0.00		9784.00	0.00
10-1720	INSTALL GIRAFFE BUTTRESSES (MAIN LVL)	7040.00	0.00	0.00	0.00		7040.00	0.00
064100-01A	SUBMIT ARCHITECTURAL WOOD CASEWORK	17846.00	17846.00	0.00	17846.00	100.0	0.00	892.30
064100-01C	FAB/DEL ARCHITECTURAL WOOD CASEWORK	125772.00	0.00	0.00	0.00		125772.00	0.00
		251320.00	19646.00	0.00	19646.00	7.8	231674.00	982.30
		251320.00	19646.00	0.00	19646.00	7.8	231674.00	982.30

AK Sept. Billing

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 57

VALLEY - VALLEY EXCAVATION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1220	EXC PONDING BASIN/SITE STRIPPAGE/EARTHWORK & PADS	428500.00	428500.00	0.00	428500.00	100.0	0.00	21425.00
EW-1240	LODGE BLDG PAD EARTHWORK	16100.00	16100.00	0.00	16100.00	100.0	0.00	805.00
EW-1270	BLDG PADS- LION HOLDING, RETAIL, CHEETAH HOLDING	19800.00	19800.00	0.00	19800.00	100.0	0.00	990.00
PD-1020	GRADE FOR SIDEWALKS (PARK DRIVE W) *N/A*	3900.00	0.00	0.00	0.00		3900.00	0.00
PD-1070	PATCH A/C PAVING (PARK DRIVE W) *N/A*	11700.00	0.00	0.00	0.00		11700.00	0.00
01-2280	FINISH GRADING @ LODGE	11500.00	0.00	0.00	0.00		11500.00	0.00
12-1140	CRUSHED STONE FLOORING (BLDG 12)	0.00	0.00	0.00	0.00		0.00	0.00
32-1420	BACKFILL/COMPACT RETAINING WALLS (BLDG 32)	12900.00	0.00	0.00	0.00		12900.00	0.00
34B-1070	BACKFILL/COMPACT CONC WALLS (BLDG 34 BRIDGE)	6500.00	0.00	6500.00	6500.00	100.0	0.00	325.00
50-1130	BACKFILL/COMPACT SUMP WALLS (BLDG 50)	8700.00	8700.00	0.00	8700.00	100.0	0.00	435.00
51-1120	BACKFILL/COMPACT PIT WALLS (BLDG 51)	6900.00	6900.00	0.00	6900.00	100.0	0.00	345.00
SF1-1060	BACKFILL/COMPACT RETG WALL (ENTRY SIGN)	3300.00	3300.00	0.00	3300.00	100.0	0.00	165.00
SF1-1180	FINE GRADE FOR UNIT PAVING (BOA ENTRY)	13800.00	6900.00	0.00	6900.00	50.0	6900.00	345.00
SF1-1210	BASEROCK FOR UNIT PAVERS (BOA ENTRY)	43500.00	21750.00	0.00	21750.00	50.0	21750.00	1087.50
SF1-1230	BASEROCK & A/C PAVING (BOA ENTRY)	31500.00	15750.00	0.00	15750.00	50.0	15750.00	787.50
SF1-1330	CRUSHED STONE SURFACING (BOA ENTRY)	9200.00	0.00	0.00	0.00		9200.00	0.00
SF2-1060	BACKFILL/COMPACT LOWER WALLS (MAHALI POOL)	7800.00	7800.00	0.00	7800.00	100.0	0.00	390.00
SF2-1110	BACKFILL/COMPACT UPPER WALLS (MAHALI POOL)	12600.00	0.00	12600.00	12600.00	100.0	0.00	630.00
SF2-1310	FINE GRADE FOR CONC PAVING (LODGE/MAHALI)	20600.00	0.00	0.00	0.00		20600.00	0.00
SF2-1330	BASEROCK FOR CONC PAVING (LODGE/MAHALI)	25900.00	0.00	0.00	0.00		25900.00	0.00
SF3-1040	BASEROCK/PAVING @ LION HOLDING	37700.00	0.00	29883.00	29883.00	79.3	7817.00	1494.15
SF3-1090	BACKFILL/COMPACT CMU WALL (LION EXHIBIT)	14000.00	0.00	0.00	0.00		14000.00	0.00
SF3-1200	CRUSHED STONE SURFACING (LION/MEERKAT)	95900.00	0.00	0.00	0.00		95900.00	0.00
SF3-1330	BACKFILL RETG & SEAT WALLS (MEERKAT AREA)	10900.00	0.00	0.00	0.00		10900.00	0.00
SF3-1380	BASEROCK (MEERKAT AREA)	13700.00	0.00	0.00	0.00		13700.00	0.00
SF4-1130	CRUSHED STONE SURFACING (ZONE 4)	57600.00	0.00	0.00	0.00		57600.00	0.00
SF5-1060	BACKFILL/COMPACT LOWER WALLS (DBL MOAT POOL)	18700.00	17765.00	935.00	18700.00	100.0	0.00	935.00
SF5-1110	BACKFILL/COMPACT UPPER WALLS (DBL MOAT POOL)	21000.00	19950.00	0.00	19950.00	95.0	1050.00	997.50
SF5-1160	BACKFILL/COMPACT REIG WALLS (KOPJE TOP)	16800.00	12866.00	0.00	12866.00	76.6	3934.00	643.30
SF5-1270	CRUSHED STONE SURFACING @ KOPJE TOP (ZONE 5)	31000.00	0.00	0.00	0.00		31000.00	0.00
SF6-1070	BACKFILL/COMPACT WALLS (ELEPHANT POOL)	21400.00	0.00	16050.00	16050.00	75.0	5350.00	802.50
SF6-1090	BACKFILL/COMPACT SKIMMERS (ELEPHANT POOL)	25500.00	0.00	0.00	0.00		25500.00	0.00
SF6-1260	BACKFILL CURBS (SAVANNA #2 WALLOW)	14700.00	0.00	0.00	0.00		14700.00	0.00
SF6-1460	CRUSHED STONE SURFACING (ZONE 6)	64000.00	0.00	0.00	0.00		64000.00	0.00
SF8-1060	BACKFILL/COMPACT WALLS (N & S TUNNELS)	41000.00	0.00	0.00	0.00		41000.00	0.00
SF8-1180	BACKFILL CMU RETG WALL (ELEPHANT FALLS)	21000.00	0.00	0.00	0.00		21000.00	0.00
SF8-1280	CRUSHED STONE SURFACING (ZONE 8)	102000.00	0.00	0.00	0.00		102000.00	0.00
SF9-1000	CRUSHED STONE SURFACING @ BLDG 31 (SAVANNA #4)	21000.00	0.00	0.00	0.00		21000.00	0.00
SRV-1040	BACKFILL CMU WALLS (NORTH DUMPSTER)	5700.00	0.00	0.00	0.00		5700.00	0.00
SRV-1110	BACKFILL CMU WALLS (SOUTH DUMPSTER)	4700.00	0.00	0.00	0.00		4700.00	0.00
SRV-1140	SUBGRADE PREP (SERVICE RD)	29000.00	17400.00	0.00	17400.00	60.0	11600.00	870.00
SRV-1150	BASEROCK (SERVICE RD)	59200.00	43565.00	0.00	43565.00	73.6	15635.00	2178.25
SRV-1160	A/C PAVING (SERVICE RD)	98100.00	0.00	0.00	0.00		98100.00	0.00
SF10-1040	BACKFILL CURBS FOR WALLOW (SAVANNA #1)	9800.00	0.00	0.00	0.00		9800.00	0.00
SFM-1010	SUBGRADE PREP (PARKING LOT)	27300.00	0.00	7027.00	7027.00	25.7	20273.00	351.35
SFM-1020	BASEROCK (PARKING LOT)	49500.00	0.00	19800.00	19800.00	40.0	29700.00	990.00
SFM-1050	A/C PAVING (PARKING LOT)	67000.00	0.00	0.00	0.00		67000.00	0.00
SFM-1080	SEALCOAT (PARKING LOT)	6000.00	0.00	0.00	0.00		6000.00	0.00
SFM-1090	STRIPING (PARKING LOT)	1000.00	0.00	0.00	0.00		1000.00	0.00
SFM-1100	WHEELSTOPS (PARKING LOT)	1000.00	0.00	0.00	0.00		1000.00	0.00

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 58

VALLEY - VALLEY EXCAVATION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
SFM-1110	PATNT CROSSWALK (BELMONT AVE)	900.00	0.00	0.00	0.00		900.00	0.00
SFM-1160	SUBGRADE PREP (PARK ROAD)	11800.00	0.00	0.00	0.00		11800.00	0.00
SFM-1170	BASEROCK (PARK ROAD)	60000.00	0.00	0.00	0.00		60000.00	0.00
SFM-1180	A/C PAVING (PARK ROAD)	130000.00	0.00	0.00	0.00		130000.00	0.00
SFM-1190	SEAL COAT (PARK ROAD)	10000.00	0.00	0.00	0.00		10000.00	0.00
		1893600.00	647046.00	92795.00	739841.00	39.1	1153759.00	36992.05
CHANGE ORDERS								
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	2047.00	2047.00	0.00	2047.00	100.0	0.00	102.35
PCO-110	PCO 110- CHANGE GRADES @ BOA ENTRY	2143.00	2143.00	0.00	2143.00	100.0	0.00	107.15
PCO 136.1	PCO 136.001-ASI 9 PART 2-ELEPH WATNG HOLE/HOAT	6118.00	0.00	6118.00	6118.00	100.0	0.00	305.90
PCO-140	PCO 140- TBA- HAYDON EXCAVATE LSS's	-30581.00	-30581.00	0.00	30581.00	100.0	0.00	-1529.05
		-20273.00	-26391.00	6118.00	-20273.00	100.0	0.00	-1013.65
		1873327.00	620655.00	98913.00	719568.00	38.4	1153759.00	35978.40

REQUEST FOR PROGRESS PAYMENT

DATE 9/30/2014

Subcontractor: Valley Excavation Inc
2985 N. Burl Ave. #103
Fresno, CA. 93727
Telephone # 559-269-3001
Harris Contract # 125409
Vendor # : 6993

Harris Project Number # 1254
Project Name: Fresno Chaffee Zoo Africa
Billing # 9
Billing Period Ending 9/30/2014

NOTE SPECIAL PROVISIONS

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
02-0200S	Earthwork / Paving	1,893,600.00	39.1%	\$739,841.00
Total of Original Contract GMP		1,893,600.00	39.1%	\$739,841.00

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
SCO-01	PCO-062	2,047.00	100%	2,047.00
SCO-02	PCO-110	2,143.00	100%	2,143.00
SCO-03	PCO-140	-30,581.00	100%	-30,581.00
SCO-04	PCO-136.1	6,118.00	100%	6,118.00
TOTAL OF CONTRACT CHANGES		(\$20,273.00)	100%	(\$20,273.00)

PROJECT TOTALS

Total contract amount to date	1,873,327.00	(Total 33.2%) Total billing to date	\$719,568.00
Retention 5% PERCENT)			\$35,978.40
SUBTOTAL			\$683,589.60
LESS PRIOR NET BILLINGS			\$589,622.25
TOTAL DUE THIS BILLING			\$93,967.35

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved Notes

Harris Field Approval	
Project Manager / Superintendent	

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dvgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 60

WBSALEH - W B SALEH CO.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
PCO-240	PCO 240- IBA- CAULK PRECAST PNLS @ ELEPH HOLDING	9586.00	0.00	0.00	0.00		9586.00	0.00
		9586.00	0.00	0.00	0.00		9586.00	0.00
		9586.00	0.00	0.00	0.00		9586.00	0.00

NO SEPT. Billing

REPORT DATE 30SEP14
15:35MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 09/01/13 - 09/30/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 59

VFENCE - VALLEY FENCE COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REN'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
13-1140	VISITOR WOOD RAILING (BLDG 13)	57985.00	0.00	0.00	0.00		57985.00	0.00
30-1270	CHAINLINK FENCING ON CMU WALLS (BLDG 30)	128000.00	0.00	0.00	0.00		128000.00	0.00
SF1-1270	BRUSH MAT FENCING (BOA ENTRY)	44000.00	1522.00	0.00	1522.00	3.5	42478.00	76.10
SF1-1280	VISITOR RAILS (BOA ENTRY)	28000.00	0.00	0.00	0.00		28000.00	0.00
SF2-1360	VISITOR RAILS (LOOGE TERRACE)	55000.00	0.00	0.00	0.00		55000.00	0.00
SF2-1370	BRUSH MAT FENCING (LODGE/MAHALI)	44405.00	0.00	0.00	0.00		44405.00	0.00
SF3-1120	VISITOR RAILS (LION/MEERKAT)	125000.00	0.00	0.00	0.00		125000.00	0.00
SF3-1220	NATURAL TIMBER BOMA FENCE (MEERKAT)	23700.00	0.00	0.00	0.00		23700.00	0.00
SF3-1230	BRUSH MAT ON CHAINLINK FENCING (LION/MEERKAT)	178000.00	0.00	0.00	0.00		178000.00	0.00
SF4-1070	VISITOR RAILS (ZONE 4)	65000.00	0.00	0.00	0.00		65000.00	0.00
SF6-1200	NATURAL TIMBER BOMA FENCE (SO. RESTROOM)	22680.00	0.00	0.00	0.00		22680.00	0.00
SF6-1330	VISITOR RAILS (ZONE 6)	70000.00	0.00	0.00	0.00		70000.00	0.00
SF8-1190	SITE GATES (ZONE 8)	65000.00	0.00	0.00	0.00		65000.00	0.00
SF8-1210	VISITOR RAILS (ZONE 8)	15450.00	0.00	0.00	0.00		15450.00	0.00
SF8-1340	SERVICE CHAINLINK FENCING (OFF EXH ELEPHANT YD)	64000.00	0.00	0.00	0.00		64000.00	0.00
SF9-1010	RHINO BOMA BARRIERS (SAVANNA #4)	82000.00	82000.00	0.00	82000.00	100.0	0.00	4100.00
SF9-1020	GIRAFFE CHAIN LINK BARRIERS (SAVANNA #4)	17000.00	0.00	0.00	0.00		17000.00	0.00
SRV-1060	SERVICE CHAINLINK FENCING (NORTH DUMPSTER)	10000.00	0.00	0.00	0.00		10000.00	0.00
SRV-1130	SERVICE CHAINLINK FENCING (SOUTH DUMPSTER)	10000.00	0.00	0.00	0.00		10000.00	0.00
SFM-1070	CHAIN LINK FENCING & GATES (PARKING LOT)	16000.00	0.00	0.00	0.00		16000.00	0.00
SFM-1150	ZOO PERIMETER CHAINLINK FENCING & GATES	167000.00	0.00	0.00	0.00		167000.00	0.00
SFM-1200	SERVICE CHAINLINK FENCING (TTLE 16)	20000.00	20000.00	0.00	20000.00	100.0	0.00	1000.00
057316-01A	SUBMIT VISITOR BARRIERS	10000.00	10000.00	0.00	10000.00	100.0	0.00	500.00
057316-01C	FAB/DEL VISITOR BARRIERS	155000.00	0.00	0.00	0.00		155000.00	0.00
		1473220.00	113522.00	0.00	113522.00	7.7	1359698.00	5676.10
CHANGE ORDERS								
CO-02-062	C/O 02- PCO 062- CHEETAH VIEWING CHANGES	-20048.00	0.00	0.00	0.00		-20048.00	0.00
		-20048.00	0.00	0.00	0.00		-20048.00	0.00
		1453172.00	113522.00	0.00	113522.00	7.8	1339650.00	5676.10

NO SEPT. Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 61

WBUILD - WESTERN BUILDING MATERIALS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2050	CEILING GRID (BLDG 1)	42910.00	0.00	0.00	0.00		42910.00	0.00
01-2070	FRP PANELS (BLDG 1)	12000.00	0.00	0.00	0.00		12000.00	0.00
01-2130	LAY-IN CEILING TILES (BLDG 1)	18390.00	0.00	0.00	0.00		18390.00	0.00
		73300.00	0.00	0.00	0.00		73300.00	0.00
		73300.00	0.00	0.00	0.00		73300.00	0.00

NO SEPT. Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 9--

FRESNO CHAFFEE ZOO

REPORT DATE 30SEP14
15:35

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 09/01/13 - 09/30/14)

PAGE NO. 62

WIRELES - WIRELESS INFRASTRUCTURE SERVICES

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCI CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
PCO-026.1	PCO 026.001-RELOCATE MICROWAVE TWR & CAMERA POLE	29304.00	29304.00	0.00	29304.00	100.0	0.00	1465.20
		29304.00	29304.00	0.00	29304.00	100.0	0.00	1465.20
		29304.00	29304.00	0.00	29304.00	100.0	0.00	1465.20
=====								
		45107270.00	17184894.22	2972601.73	20157495.95	44.7	24949774.05	914058.55

AUG SEPT. Billing