



Fresno Chaffee Zoo • 894 West Belmont Avenue • Fresno, California 93728
 Phone (559) 498-5910 • Fax (559) 264-9226

Disbursement Claim for Measure Z Funds

Disbursement Claim #: 2012-12C

Claim Submission Date: 9/25/2012

Request Details

Invoice Date or Date Range (if multiple invoices)	Project	Budget line item	General Ledger Account No. and Description	Amount Requested
August 2012	New Sea Lion Exhibit	Construction in Progress	1-1602-00 Construction in Progress	\$315,889.15 ✓
			Wire Fee	\$ 10.00
				\$315,899.15
		Less Bank Fees		\$ (10.00)
			TOTAL AMOUNT REQUESTED 3/	313,646.15 ✓



INVOICE F0183

Fresno Chaffee Zoo Corporation
894 W. Belmont Avenue
Fresno, CA 93728

ATTN: Mr. Scott Barton, Director and CEO

JOB: 30303 Chaffee Zoo Sea Lion Cove

August 31, 2012

Contract Sum To Date	\$ 8,234,413.00
Total Completed & Stored to Date	8,168,818.96
Total Retainage	586,576.30
Total Earned Less Retainage	7,582,242.66
Less Previous Requests For Payment	7,266,353.51
Current Payment Due	\$ 315,889.15 (A)

Remittance Due: September 15, 2012

Matt Construction Corporation
9814 Norwalk Boulevard, #100
Santa Fe Springs, CA 90670

	0.	C
(A) 315,889.15	+	
(6/ 2,243.00	-	
002		
313,646.15		(2/

Thank You !

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA Document G702

PAGE 1 OF 5 PAGES

TO OWNER: Fresno Chaffee Zoo

894 W. Belmont Ave.
Fresno, CA
93728

PROJECT: Fresno Chaffee Zoo - Sea Lion Cove

894 W. Belmont Ave.
Fresno, CA
93728

APPLICATION NO.: 16

PERIOD TO: 31-AUG-12

PROJECT NOS.: 30303

INVOICE NO. F000183

CONTRACT DATE: 22-SEP-10

Distribution to:

☐ OWNER☐ ARCHITECT☐ CONTRACTOR

FROM CONTRACTOR: Matt Construction Corporation

7575 N. Palm Avenue
Suite 101
Fresno, CA

ARCHITECT:

CONTRACT FOR: Fresno Chaffee Zoo - Sea Lion Cove

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM	\$	8,130,380.00
2. Net change by change orders	\$	104,033.00
3. CONTRACT SUM TO DATE (Line1 +/- 2)	\$	8,234,413.00
4. TOTAL COMPLETED & STORED TO DATE	\$	8,168,818.96
(Column G on G703)		
5. RETAINAGE:		
Total retainage Column J of G703)	\$	586,576.30
6. TOTAL EARNED LESS RETAINAGE	\$	7,582,242.66
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT		
(Line 6 from prior Certificate)	\$	7,266,353.51
8. CURRENT PAYMENT DUE	\$	315,889.15
9. BALANCE TO FINISH, INCLUDING RETAINAGE .	\$	652,170.34
(Line 3 less Line 6)		

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner		283,683.96	-200,955.96
APPROVED THIS MONTH			
Number	Date Approved		
OCO000007	13-AUG-2012	8,903.00	
OCO000007	15-AUG-2012	12,402.00	
CURRENT TOTAL		21,305.00	0.00
Net Change by Change Orders			104,033.00

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT
THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVENUE NW WASHINGTON DC 20006

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Matt Construction Corporation

By:  Date: 9/04/12
State of California
County of: _____Subscribed and sworn to (or affirmed) before me on this
_____ day of _____, 20____, by
Date Month Year(1) _____
Name of Signerproved to me on the basis of satisfactory evidence to
be the person who appeared before me(.) (,)
(and(2) _____
Name of Signerproved to me on the basis of satisfactory evidence to
be the person who appeared before me.)Signature _____
Signature of Notary Public

My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 315,889.15

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:  Date: 9/4/2012

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: **Matt Construction Corporation**
Name of Customer: **Fresno Chaffee Zoo Corporation**
Job Location: **894 W. Belmont Avenue**
Fresno, CA
Owner: **Fresno Chaffee Zoo Corporation**
Through Date: **August 31, 2012**

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: **Fresno Chaffee Zoo Corporation**
Amount of Check: **\$315,889.15** 4/
Check Payable to: **Matt Construction Corporation**

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: **July 31, 2012**
Amount(s) of unpaid progress payment(s): **\$398,464.74**
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: *Amanda Kowey*
Claimant's Title: *Senior Accountant*
Claimant's Company: **MATT CONSTRUCTION CORPORATION**
Date of Signature: *8-28-12*

Initial	_____
MATT	_____
SUB	_____

Matt Construction Corporation

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 2

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 16
APPLICATION DATE : AUG 27, 2012
PERIOD TO : AUG 31, 2012
PROJECT NO : 30303

INVOICE NO.
F000183

A	B	C			D	E	F	G		H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE RELEASED THIS PERIOD	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	PREVIOUS PERIOD	THIS PERIOD						
		8,130,380.00										
10	Trades	6,966,074.00										
30303-014300-S	Final Cleaning	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-014300-T	Cleaning - Final	3,543.00	0.00	3,543.00	0.00	10/ 3,543.00	0.00	3,543.00	100.0	0.00	0.00	0.00
30303-020520-S	Site Demolition - Bowen Eng	75,640.00	3,850.00	79,490.00	73,340.00	13/ 6,150.00	0.00	79,490.00	100.0	0.00	0.00	7,949.00
30303-022100-O	Survey & Layout - Bedrock Eng	83,506.00	0.00	83,506.00	76,900.00	18/ 6,606.00	0.00	83,506.00	100.0	0.00	0.00	8,350.60
30303-022100-T	Survey & Layout - BLC Surveying	7,156.00	0.00	7,156.00	7,156.00	0.00	0.00	7,156.00	100.0	0.00	0.00	0.00
30303-032000-S	Reinforced Steel - Harris Rebar	139,776.00	3,825.00	143,601.00	140,122.82	22/ 3,478.18	0.00	143,601.00	100.0	0.00	0.00	14,360.10
30303-033000-S	Concrete Work - McClone Const	898,301.00	16,993.00	915,294.00	915,294.00	0.00	0.00	915,294.00	100.0	0.00	0.00	0.00
30303-033713-S	Shotcrete Rockscapes - COW	885,282.00	57,892.00	943,174.00	938,343.00	25/ 4,831.00	0.00	943,174.00	100.0	0.00	0.00	94,317.40
30303-042000-S	Masonry	-4,048.70	5,815.00	1,766.30	1,766.30	0.00	0.00	1,766.30	100.0	0.00	30/ 176.63	0.00
30303-042001-S	Masonry - Bratton Masonry	124,000.00	5,775.00	129,775.00	124,000.00	31/ 5,775.00	0.00	129,775.00	100.0	0.00	0.00	12,977.50
30303-055000-B	Misc Metals - Bond KASCO	1,354.00	0.00	1,354.00	1,354.00	0.00	0.00	1,354.00	100.0	0.00	0.00	0.00
30303-055000-S	Misc Metals - KASCO Fab	281,160.00	37,652.00	318,812.00	278,983.00	36/ 39,829.00	0.00	318,812.00	100.0	0.00	0.00	31,881.20
30303-055010-S	Metal Mesh Enclosures - A/Z Consult	35,735.00	10,067.00	45,802.00	45,802.00	0.00	0.00	45,802.00	100.0	0.00	0.00	0.00
30303-062000-S	Rough Carpentry - BKC, Inc.	325,483.00	4,237.00	329,720.00	323,123.00	41/ 6,597.00	0.00	329,720.00	100.0	0.00	0.00	32,972.00
30303-064000-S	Millwork - Inland Showcase	8,350.00	0.00	8,350.00	8,350.00	0.00	0.00	8,350.00	100.0	0.00	0.00	0.00
30303-075000-B	Roofing - Sub Bonds	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-075000-S	Roofing - Fresno Roofing	98,991.00	0.00	98,991.00	98,744.00	44/ 247.00	0.00	98,991.00	100.0	0.00	0.00	9,899.10
30303-079000-S	Exterior Caulking	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-079010-S	Interior Caulking	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-081100-S	Doors & Frames - MDS Doors Inc	66,500.00	2,200.00	68,700.00	68,700.00	0.00	0.00	68,700.00	100.0	0.00	0.00	0.00
30303-084120-S	Aluminum Windows	10,835.00	-720.00	10,115.00	10,115.00	0.00	0.00	10,115.00	100.0	0.00	0.00	0.00
30303-084121-S	Interior Storefront & Windows - Subcontract	4,640.00	0.00	4,640.00	0.00	48/ 4,640.00	0.00	4,640.00	100.0	0.00	0.00	0.00
30303-088000-S	Glass/Glazing - Steel City Glass	45,044.00	0.00	45,044.00	41,600.00	52/ 3,444.00	0.00	45,044.00	100.0	0.00	0.00	4,504.40
30303-092500-S	Gypsum Board Assemblies - Tarlton	118,476.70	0.00	118,476.70	117,677.00	57/ 800.00	0.00	118,477.00	100.0	-0.30	0.00	11,847.70
30303-093000-S	Tiling - Central Valley Stone	14,230.00	2,520.00	16,750.00	16,750.00	0.00	0.00	16,750.00	100.0	0.00	0.00	1,675.00
30303-096500-S	Resilient Base - Quality Carpets	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-099000-S	Painting - WB Saleh	86,161.00	7,312.00	93,473.00	86,679.00	61/ 6,794.00	0.00	93,473.00	100.0	0.00	679.40	0.00

Tied to previous claim



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 3

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 16

APPLICATION DATE : AUG 27, 2012

PERIOD TO : AUG 31, 2012

INVOICE NO.

F000183

A	B	C			D	E	F	G		H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE RELEASED THIS PERIOD	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD						
		8,130,380.00										
30303-10400-S	Signage & Directories (Int)	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-104010-S	Signs & Graphics (Ext)	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-105220-P	Fire Ext & Cabinets	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-108000-S	Toilet Accessories	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-11400-S	Stainless Steel Casework - Duray	18,943.00	1,441.00	20,384.00	20,384.00	0.00	0.00	20,384.00	100.0	0.00	0.00	2,038.40
30303-131600-M	Aquariums - Acrylic Tank Mfg - Material	2,307.00	0.00	2,307.00	2,307.00	0.00	0.00	2,307.00	100.0	0.00	0.00	0.00
30303-131600-S	Aquariums - Acrylic Tank Mfg	127,331.00	0.00	127,331.00	125,088.00	2,243.00	0.00	127,331.00	100.0	0.00	0.00	2,238.00
30303-220000-S	Plumbing - Lyles Mech	295,208.00	16,843.00	312,051.00	299,758.00	12,293.00	0.00	312,051.00	100.0	0.00	0.00	31,205.10
30303-220001-S	Life Support Sys - Lyles Mech	1,257,242.00	18,633.00	1,275,875.00	1,272,725.00	3,150.00	0.00	1,275,875.00	100.0	0.00	0.00	127,587.50
30303-230000-S	HVAC System - Lyles Mech	148,719.00	6,766.00	155,485.00	154,199.00	1,286.00	0.00	155,485.00	100.0	0.00	0.00	15,548.50
30303-260000-S	Electrical System - Howe Elec	706,982.00	28,518.00	735,500.00	731,728.00	3,772.00	0.00	735,500.00	100.0	0.00	0.00	73,550.00
30303-312316-S	Earthwork - Dave Christian Const	371,158.00	-10,603.00	360,555.00	314,512.00	46,043.00	0.00	360,555.00	100.0	0.00	0.00	36,055.50
30303-312500-O	Erosion Control - Alan Mok Eng	1,500.00	0.00	1,500.00	1,500.00	0.00	0.00	1,500.00	100.0	0.00	0.00	0.00
30303-312500-S	Erosion Control	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-314100-S	Shoring - Malcolm Eng	64,819.00	0.00	64,819.00	64,819.00	0.00	0.00	64,819.00	100.0	0.00	0.00	0.00
30303-321300-S	Concrete Sitework - RH Kiggins	166,518.00	7,174.00	173,692.00	138,173.50	35,518.50	0.00	173,692.00	100.0	0.00	0.00	17,369.20
30303-323100-S	Fencing - Nick Champi	147,530.00	-9,113.00	138,417.00	52,766.00	85,651.00	0.00	138,417.00	100.0	0.00	0.00	13,841.70
30303-329000-S	Landscaping & Irrigation	7,683.00	-7,683.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303-334000-S	Storm Drain Sys - Floyd Johnson	340,019.00	24,065.96	364,084.96	364,678.96	594.96	0.00	364,084.00	100.0	0.96	59.50	36,408.40
30303-334610-S	Site Drainage	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
	<i>Trades Total:</i>	6,966,074.00	233,459.96	7,199,533.96	6,917,437.58	282,095.72	0.00	7,199,533.30	100.0	0.66	915.53	586,576.30
20	General Conditions	431,881.00										
30303T-010180-L	Project Management	212,341.00	0.00	212,341.00	199,221.00	13,120.00	0.00	212,341.00	100.0	0.00	0.00	0.00
30303T-010220-L	General Superintendent	6,003.00	0.00	6,003.00	4,736.00	1,120.00	0.00	5,856.00	97.6	147.00	0.00	0.00
30303T-010300-L	Superintendent	169,960.00	0.00	169,960.00	156,680.00	13,280.00	0.00	169,960.00	100.0	0.00	0.00	0.00
30303T-010300-O	Superintendent - Other	800.00	0.00	800.00	800.00	0.00	0.00	800.00	100.0	0.00	0.00	0.00
30303T-010380-L	Project Accountant	13,224.00	0.00	13,224.00	10,427.25	2,853.00	0.00	13,280.25	100.4	-56.25	0.00	0.00
30303T-010420-L	Project Assistant	19,080.00	0.00	19,080.00	16,163.00	954.00	0.00	17,117.00	89.7	1,963.00	0.00	0.00

Tied to
previous
claim\$2243 moved to
next invoice.

65/

68/

75/

82/

89/

95/

100/

106/

110/

112/

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 4

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 16

APPLICATION DATE : AUG 27, 2012

PERIOD TO : AUG 31, 2012

INVOICE NO.
F000183

A	B	C			D	E	F	G		H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE RELEASED THIS PERIOD	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD						
		8,130,380.00										
30303T-010820-L	Scheduler	542.00	0.00	542.00	542.00	0.00	0.00	542.00	100.0	0.00	0.00	0.00
30303T-012700-L	Computer Support	3,863.00	0.00	3,863.00	3,241.50	112/ 437.50	0.00	3,679.00	95.2	184.00	0.00	0.00
30303T-013100-L	Safety Engineer	6,068.00	0.00	6,068.00	6,068.00	0.00	0.00	6,068.00	100.0	0.00	0.00	0.00
30303T-013300-L	Site Safety	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303T-014200-L	Job Daily Clean Up	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
GENERAL CONDITIONS	GC PREV BILLED LUMP SUM	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
	General Conditions Total:	431,881.00	0.00	431,881.00	397,878.75	31,764.50	0.00	429,643.25	99.5	2,237.75	0.00	0.00
21 GC MATERIAL	GEN COND MATERIAL	89,334.00										
30303-012750-M	Project Mgmt Software - CMiC	3,886.00	0.00	3,886.00	3,726.13	115/ 159.87	0.00	3,890.69	100.1	-4.69	0.00	0.00
30303-013200-M	Job Safety & Supplies	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00
30303T-012300-M	Trailer Rental	5,588.00	0.00	5,588.00	4,528.36	116/ 1,059.64	0.00	5,586.56	100.0	1.44	0.00	0.00
30303T-012500-M	Office Supplies & Equip	7,934.00	0.00	7,934.00	7,933.78	0.00	0.00	7,933.78	100.0	0.22	0.00	0.00
30303T-012700-M	Computer Support	3,203.00	0.00	3,203.00	3,202.57	0.00	0.00	3,202.57	100.0	0.43	0.00	0.00
30303T-013200-M	Job Safety & Supplies	6,862.00	0.00	6,862.00	5,421.17	119/ 1,440.83	0.00	6,861.56	100.0	0.44	0.00	0.00
30303T-013300-M	Site Fencing	21,936.00	0.00	21,936.00	21,935.53	0.00	0.00	21,935.53	100.0	0.47	0.00	0.00
30303T-014200-M	Job Site Trailer Clean Up	11,837.00	0.00	11,837.00	8,401.60	134/ 3,435.40	0.00	11,836.28	100.0	0.72	0.00	0.00
30303T-014500-M	Dumpster Service - Material	4,122.00	0.00	4,122.00	2,122.30	145/ 2,000.00	0.00	3,394.48	82.4	727.52	339.44	0.00
30303T-015040-M	Drinking Water	554.00	0.00	554.00	384.80	149/ 169.20	0.00	413.37	74.6	140.63	0.00	0.00
30303T-015080-M	Travel Expense	2,210.00	0.00	2,210.00	2,209.07	0.00	0.00	2,209.07	100.0	0.93	0.00	0.00
30303T-015240-M	Construction Signs	363.00	0.00	363.00	346.25	151/ 16.75	0.00	362.70	99.9	0.30	0.00	0.00
30303T-015320-M	Chemical Toilets	7,177.00	0.00	7,177.00	5,626.70	155/ 1,550.30	0.00	6,571.49	91.6	605.51	0.00	0.00
30303T-015400-M	Blueprinting	6,753.00	0.00	6,753.00	1,359.19	157/ 5,393.81	0.00	6,752.94	100.0	0.06	0.00	0.00
30303T-015680-M	Parking - Material	15.00	0.00	15.00	15.00	0.00	0.00	15.00	100.0	0.00	0.00	0.00
30303T-015760-M	Courier Service	1,127.00	0.00	1,127.00	1,026.98	181/ 100.02	0.00	1,120.53	99.4	6.47	0.00	0.00
30303T-016050-M	Temp Power & Water Serv	1,543.00	0.00	1,543.00	1,542.24	0.00	0.00	1,542.24	100.0	0.76	0.00	0.00
30303T-016200-M	Job Telephone	3,129.00	0.00	3,129.00	2,952.32	203/ 176.68	0.00	3,128.64	100.0	0.36	0.00	0.00
30303T-016300-M	Temp Pwr and Lighting Sys	807.00	0.00	807.00	806.74	0.00	0.00	806.74	100.0	0.26	0.00	0.00
30303T-018030-M	Small Tools	288.00	0.00	288.00	24.22	214/ 263.78	0.00	287.54	99.8	0.46	0.00	0.00

Tied to
previous
claim

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 5

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest cent.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 16

APPLICATION DATE : AUG 27, 2012

PERIOD TO : AUG 31, 2012

INVOICE NO.
F000183

A	B	C			D	E	F	G		H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE RELEASED THIS PERIOD	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD						
		8,130,380.00										
	GEN COND MATERIAL	89,334.00	0.00	89,334.00	73,564.95	14,286.76	0.00	87,851.71	98.3	1,482.29	339.44	0.00
	Total:											
30	Other	202,903.00										
30303-911000-O	Contractor Contingency	202,903.00	-141,084.96	61,818.04	0.00	0.00	0.00	0.00	.0	61,818.04	0.00	0.00
	Other Total:	202,903.00	-141,084.96	61,818.04	0.00	0.00	0.00	0.00	.0	61,818.04	0.00	0.00
35	SUBGUARD	65,624.00										
30303-923500-O	Subguard	65,624.00	2,544.00	68,168.00	67,164.00	1,004.00	0.00	68,168.00	100.0	0.00	0.00	0.00
	SUBGUARD Total:	65,624.00	2,544.00	68,168.00	67,164.00	1,004.00	0.00	68,168.00	100.0	0.00	0.00	0.00
40	City Tax & Insurance	67,976.00										
30303-921000-O	Liability Insurance .9%	67,976.00	2,103.00	70,079.00	67,104.43	2,962.37	0.00	70,066.80	100.0	12.20	0.00	0.00
	City Tax & Insurance Total:	67,976.00	2,103.00	70,079.00	67,104.43	2,962.37	0.00	70,066.80	100.0	12.20	0.00	0.00
		306,588.00										
30303-991000-O	Contractor's Fee @ 3%	226,588.00	7,011.00	233,599.00	223,681.38	9,874.52	0.00	233,555.90	100.0	43.10	0.00	0.00
PRECONSTRUCTION	PRECONSTRUCTION	80,000.00	0.00	80,000.00	80,000.00	0.00	0.00	80,000.00	100.0	0.00	0.00	0.00
	Total:	306,588.00	7,011.00	313,599.00	303,681.38	9,874.52	0.00	313,555.90	100.0	43.10	0.00	0.00
	Total:	8,130,380.00	104,033.00	8,234,413.00	7,826,831.09	341,987.87	0.00	8,168,818.96	99.2	65,594.04	1,254.97	586,576.30
	Total:	8,130,380.00	104,033.00	8,234,413.00	7,826,831.09	341,987.87	0.00	8,168,818.96	99.2	65,594.04	1,254.97	586,576.30
PROJECT TOTAL :		8,130,380.00	104,033.00	8,234,413.00	7,826,831.09	341,987.87	0.00	8,168,818.96	99.2	65,594.04	1,254.97	586,576.30

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
California Building Services 014300 T

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	CON12.2237	11/ 3,543.00 6/	-	3,543.00
Total		\$ 3,543.00	\$ -	3,543.00



CALIFORNIA BUILDING SERVICES

427 W. BEDFORD, SUITE 103 • FRESNO, CA 93711
OFFICE (559) 435-5712 • FAX (559) 435-5713

Invoice

DATE | INVOICE #

7/27/2012 CON12.2237

BILL TO:

Matt Construction Corp
9814 Norwalk Blvd, Suite 100
Santa Fe Springs, CA 90670

*Sub-to fill out + send CF
* 8/10 Stern to issue 50#1*

DESCRIPTION		
WEDNESDAY, JUNE 6, 12	3 STAFF X 5 HRS EACH = 15 HRS	2,782.40
TUESDAY, JULY 10, 2012	3 STAFF X 3 HRS EACH = 9 HRS	
TUESDAY, JULY 17, 2012	3 STAFF X 2 HRS EACH = 6 HRS	
TOTAL 30 HRS <i>40 HRS</i>		
ok MY 10/04/2013. See page 265		
FRESNO C OVE 894 W. BELMONT AVENUE FRESNO, CA 93728		
FINAL CONSTRUCTION CLEANUP OF PROJECT-014300.T SUBCONTRACT NUMBER - 30303003 AWARDED: JUNE 25, 2012		
<u>TIME AND MATERIALS</u> <i>40</i> 30 HRS X \$ 76.08 = \$ 2,282.40 <i>\$ 3,043.20</i> SUPPORT COST = \$ 500.00		
JOB NAME: <i>Chapelle 300</i>		
JOB NO.	ACCT:	
COST CODE	COST TYPE	<i>T</i>
PROJ. MGR.	SUPT	
ACCTING	POST DATE	<i>8/13</i>
PAID DATE	CHECK #	

Thank you for your business.

TOTAL *✓* \$2,782.40

✓ \$3,543 10/

*Final Adjusted Subcontract
Amount Steven Garza*



CONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT

Civil Code § 8136

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: California Building Services _____
Name of Customer: **Matt Construction Corporation**
Job Location: Fresno Chaffee Zoo-Sea Lion Cove
894 W. Belmont Ave., Fresno, CA 93728
Owner: Steven S. Mortensen

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation

Amount of Check: \$3,543.00 ✓

Check Payable to: California Building Services

Exceptions

This document does not affect any of the following:

Disputed claims for extras in the amount of: \$0.00 (Zero)

Signature

Claimant's Signature: Steven S. Mortensen

Claimant's Title: Steven S. Mortensen / Owner

Claimant's Company: California Building Services

Date of Signature: August 10, 2012

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Bowen Engineering & Enviromental 020520 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	12-078	14/ 6,150.00 6/	-	6,150.00
Total		\$ 6,150.00	\$ -	6,150.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF JULY 2012

SUBCONTRACTOR BOWEN ENGINEERING AND ENVIRONMENTAL PROJECT NO. 30303

ADDRESS 4664 S. CEDAR AVE REQ. NO. 4

FRESNO, CA 93725 INV. NO. 12-078
[Required]

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	<u>\$70,140.00</u>
2	Net Change by Approved Change Orders [Thru C.O. # <u>1,2,3</u>]	✓	\$	<u>\$9,350.00</u>
3	ADJUSTED CONTRACT SUM	✓	\$	<u>\$79,490.00</u>
4	Total Completed and Stored to Date	✓	\$	<u>✓ \$79,490.00</u>
5	Retention			
	A. <u> </u> % of Completed Work <u> </u>			
	B. <u> </u> % of Stored Material <u> </u>			
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	<u>\$7,334.00</u>
6	TOTAL EARNED LESS RETENTION	✓	\$	<u>\$72,156.00</u>
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	<u>66,006.00</u>
8	CURRENT PAYMENT DUE	✓	\$	<u>16/ \$6,150.00 13/</u>
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	<u>✓ \$7,334.00</u>

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chappel 300

JOB NO.	<u>30303</u>	ACCT:	<u>5</u>
COST CODE	<u>20520</u>	COST TYPE	<u>5</u>
PROJ. MGR	<u>Leah</u>	SUPT	<u>8/13</u>
ACCTING	<u>E</u>	POST DATE	<u>8/13</u>
PAID DATE	<u> </u>	CHECK #	<u> </u>

gross ✓ 6,150.00
(R): 0

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 4
APPLICATION DATE: 07/31/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: July 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
		\$79,490.00	\$73,340.00 ✓	\$6,150.00 H-H	\$0.00	\$79,490.00	100.00%	\$0.00	\$7,334.00
	GRAND TOTALS	\$79,490.00	\$73,340.00	\$6,150.00	\$0.00	\$79,490.00		\$0.00	\$7,334.00

BOWEN ENGINEERING AND ENVIRONMENTAL**INVOICE**

4664 S. CEDAR AVE
FRESNO, CA 93725
PH. (559) 233-7464 FAX (559) 233-7468
I.D. #77-0321185

DATE	INVOICE #
8/9/2012	12-078

BILL TO
MATT CONSTRUCTION LLC 9814 NORWALK BLVD, STE 100 SANTA FE SPRINGS, CA 90670

JOB LOCATION	
CHAFFEE ZOO	
DESCRIPTION	AMOUNT
PROJECT NO 30303	
ORIGINAL CONTRACT SUM 70,140.00	
NET CHANGES 9,350.00	
ADJUSTED CONTRACT SUM 79,490.00	
TOTAL COMPLETED AND STORED TO DATE 79,490.00	
RETENTION 7,334.00	
LESS PREVIOUS PAYMENTS 66,006.00	
TOTAL EARNED LESS RETENTION	6,150.00
Thank you for your business.	
Payments/Credits \$0.00	
Balance Due ↓ \$6,150.00 14/	



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: BOWEN ENGINEERING AND ENVIRONMENTAL
Name of Customer: Matt Construction Corporation
Job Location: 894 W. BELMONT
FRESNO, CA
Owner: CHAFFEE ZOO
Through Date: JULY 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: MATT CONSTRUCTION
Amount of Check: \$6,150.00 ✓
Check Payable to: BOWEN ENGINEERING AND ENVIRONMENTAL

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: Jane Tapp
Claimant's Title: Office Mgr
Claimant's Company: Bowen Engineering and Environmental
Date of Signature: 8/10/12

Initial	_____
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Bedrock Engineering 022100 O

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	10-1603-12	19/ 6,606.00 6/	660.60	5,945.40
Total		\$ 6,606.00	\$ 660.60	5,945.40

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF JULY / AUGUST 2012

SUBCONTRACTOR Bedrock Engineering, Inc. PROJECT NO. 10-1603
ADDRESS P.O. Box 25783 REQ. NO. _____
Fresno, CA 93729 INV. NO. 10-1603-12
[Required]

810 Reg 12 on new format

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	<u>\$74,500.00</u>
2	Net Change by Approved Change Orders [Thru C.O. # 003]	✓	\$	<u>\$9,006.00</u>
3	ADJUSTED CONTRACT SUM	✓	\$	<u>\$83,506.00</u>
4	Total Completed and Stored to Date	✓	\$	<u>✓ \$83,506.00</u>
5	Retention			
	A. <u>10 % of Completed Work</u>			<u>\$8,350.60</u>
	B. <u>% of Stored Material</u>			_____
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	<u>\$8,350.60</u>
6	TOTAL EARNED LESS RETENTION	✓	\$	<u>\$75,155.40</u>
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	<u>69,210.00</u>
8	CURRENT PAYMENT DUE	✓	\$	<u>IF \$5,945.40</u>
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	<u>\$8,350.60</u> \$0.00

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral

JOB NO.	<u>50303</u>	ACCT:	
COST CODE	<u>02210</u>	COST TYPE	<u>2</u>
PROJ. MGR	<u>ppa</u>	SUPT	
ACCTING	<u>TC</u>	POST DATE	<u>3/13</u>
PAID DATE		CHECK #	

gross: 6,606.40 20/ 18/
(R): 6606.40

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.


APPLICATION NO: 12

APPLICATION DATE: 07/01/12

PERIOD TO: 08/09/12

ARCHITECT'S PROJECT NO: 10-1603

A ITEM NO	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Life Support System	\$4,000.00	\$4,000.00	\$0.00		\$4,000.00	100.00%	\$0.00	\$400.00
	Keeper Building and Holding Tanks	\$7,500.00	\$7,500.00	\$0.00		\$7,500.00	100.00%	\$0.00	\$750.00
	LSS Building Structure	\$6,000.00	\$6,000.00	\$0.00		\$6,000.00	100.00%	\$0.00	\$600.00
	Exhibitory	\$15,000.00	\$12,750.00	\$0.00		\$15,000.00	100.00%	\$0.00	\$1,500.00
	Viewing Structures	\$20,000.00	\$20,000.00	\$0.00		\$20,000.00	100.00%	\$0.00	\$2,000.00
	Site Improvements	\$22,000.00	\$18,700.00	\$0.00		\$22,000.00	100.00%	\$0.00	\$2,200.00
	Constructed Wetlands [CO# 001]	\$1,400.00	\$1,400.00	\$0.00		\$1,400.00	100.00%	\$0.00	\$140.00
	Overtime and re-staking [CO# 002]	\$1,000.00	\$1,000.00	\$0.00		\$1,000.00	100.00%	\$0.00	\$100.00
	Pathway Re-design [CO# 003]	\$6,606.00	\$0.00	\$6,606.00		\$6,606.00	100.00%	\$0.00	\$660.60
	GRAND TOTALS	\$83,506.00	\$71,350.00	\$12,156.00	\$0.00	\$83,506.00		\$0.00	\$8,350.60



01 CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant:

Bedrock Engineering, Inc.
P.O. Box 25783
Fresno, CA 93729

Name of Customer:

Matt Construction Corporation

Job Location:

Chaffee Zoo - Sea Lion

Owner:

Chaffee Zoo

Through Date:

8/31/12

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check:

Matt Construction

Amount of Check:

\$ 5945.40

Check Payable to:

Bedrock Engineering, Inc.
P.O. Box 25783
Fresno, CA 93729

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: N/A
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature:

Dave Gandy

Claimant's Title:


CFO

Claimant's Company:

Bedrock Engineering, Inc.
P.O. Box 25783
Fresno, CA 93729

Date of Signature:

8/10/12



MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Harris Rebar Fresno, Inc. 032000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	PSI348106U	23/ 3,478.18 6/	347.83	3,130.35
Total		\$ 3,478.18	\$ 347.83	3,130.35



Harris Rebar Fresno Inc.

INVOICE

Billing Inquiries: 905-662-0811 or Toll Free 1800-363-3953

Invoice No.: PSI348106U
 Application No.: 10.05
 Invoice Date: 08/14/12
 Bill Thru Date: 08/14/12

Page: 1

Mail-To:	M10258 Matt Construction Corporation 9814 S. Norwalk Blvd., Suite 100 Santa Fe Springs, CA 90670 USA	Cust No:	M10258	Job No.:	18113114
		Terms:	Net 30 Days		Fresno Chaffee Zoo-Seal & Sea Lion Exhibit
		Cust PO No.:			Fresno, CA
		Cust. Job No.:	30303		USA

Summary Line Item	CONTRACT			TOTAL TO DATE		PREVIOUS TO DATE		THIS INVOICE	
	Quantity	UM	Rate	Amount	Quantity	Amount	Quantity	Amount	Quantity
Original Contract				137,013.00	137,013.00	135,509.82		1,503.18	
Change Orders				6,588.00	6,588.00	4,813.00		1,975.00	
Sub-Total				143,601.00	✓ 143,601.00	140,122.82		✓ 3,478.18	
Retainage					-14,380.13	-14,012.30		-347.83	
Sub-Total					129,240.87	128,110.52		3,130.35	
Less: Previously Invoiced					✓ 128,110.52	128,110.52			
AMOUNT DUE & PAYABLE					↑ \$ 3,130.35			\$ 3,130.35	

CONTRACT DETAILS			CONTRACT			TOTAL TO DATE		PREVIOUS TO DATE		THIS INVOICE		
Bid Item	Description	Cust. Ref. #	Quantity	UM	Rate	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount
1	Keeper Bld'g & Tanks		1.000	LS		31,950.00	100.00%	31,950.00	100.00%	31,950.00		
2	LLS Bld'g		1.000	LS		37,415.00	100.00%	37,415.00	98.01%	36,870.83	1.98%	744.17
3	Viewing Structures		1.000	LS		65,340.00	100.00%	65,340.00	100.00%	65,340.00		
4	Site Improvements		1.000	LS		2,308.00	100.00%	2,308.00	67.11%	1,548.99	32.89%	759.01
Total Original Contract						137,013.00		137,013.00		135,509.82		1,503.18

CHANGE ORDER DETAILS			CONTRACT			TOTAL TO DATE		PREVIOUS TO DATE		THIS INVOICE		
C/O #	Description	Cust. Ref. #	Quantity	UM	Rate	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount
CO-001	PCI No. 30303N0002, No RCO, No OCO	SCO NO. 001	1.000	LS		1,979.00	100.00%	1,979.00	100.00%	1,979.00		
CO-002 R1	Added cost for RFI #27	SCO NO. 002	1.000	LS		3,825.00	100.00%	3,825.00	48.37%	1,850.00	51.63%	1,975.00
CO-003	Change in rebar configuration & small ra	SCO NO. 003	1.000	LS		784.00	100.00%	784.00	100.00%	784.00		
Total Change Orders						6,588.00		6,588.00		4,813.00		1,975.00

JOB NAME: Chaffee Zoo

gross: 3,478.18
(R): 347.83

JOB NO. 30303 ACCT:

COST CODE 3321 COST TYPE

Remit To:

Harris Rebar Fresno Inc.

1384 North Jackson Avenue Fresno, CA 93703 USA

ACCTING

PAID DATE

CHECK #

NO STATEMENTS ISSUED - PLEASE PAY BY INVOICE
 A SERVICE CHARGE OF 18% PER ANNUM WILL BE CHARGED ON OVERDUE ACCOUNTS

Joo 18113114



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Harris Rebar Fresno Inc.
Name of Customer: Matt Construction Corporation - Chaffee Zoo # 30303
Job Location: 894 West Belmont Avenue, Fresno, CA

Owner: Fresno Chaffee Zoo Corporation
Through Date: August 31, 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: \$3,130.35
Check Payable to: Harris Rebar Fresno Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: July 31, 2012
Amount(s) of unpaid progress payment(s): \$0.00 (zero) 1,544.30
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: Andrea Dellow
Claimant's Title: Credit Administrator
Claimant's Company: Harris Rebar Fresno Inc.
Date of Signature: August 2012

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Cost of Wisconsin 033713 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	283370	26/ 4,831.00 6/	483.00	4,348.00
Total		\$ 4,831.00	\$ 483.00	4,348.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF 31-Aug 2012

SUBCONTRACTOR Cost of Wisconsin, Inc. PROJECT NO. 11-1829

ADDRESS 4201 Highway P REQ. NO. 12

Jackson, WI 53037 INV. NO. 1903570
[Required]

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$785,000.00
2	Net Change by Approved Change Orders [Thru C.O. # 7]	✓	\$158,174.00
3	ADJUSTED CONTRACT SUM	✓	\$943,174.00
4	Total Completed and Stored to Date	✓	\$943,174.00
5	Retention		
	A. <u>10 % of Completed Work</u>		<u>\$94,317.00</u>
	B. <u>10 % of Stored Material</u>		<u></u>
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$94,317.00
6	TOTAL EARNED LESS RETENTION	✓	\$848,857.00
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$844,509.00
8	CURRENT PAYMENT DUE	✓	<u>IT</u> \$4,348.00
9	BALANCE TO FINISH, PLUS RETENTION	✓	<u>IT</u> \$94,317.00

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapelle 300

JOB NO.	<u>30303</u>	ACCT:	
COST CODE	<u>03311</u>	POST TYPE	<u>5</u>
PROJ. MGR	<u>Peck</u>	SUPT	
ACCTING	<u>TC</u>	POST DATE	<u>8/13</u>
PAID DATE		CHECK #	

gross 27 4,031.00 25
(R): 403.00

REQUEST FOR PAYMENT

From: Cost of Wisconsin Inc.
4201 Highway P
Jackson, WI 53037-9760

To: Matt Construction
7575 North Palm
Suite 101
Fresno, CA 93711

Invoice: 283370
Draw: 12
Invoice date: 8/10/2012
Period ending date: 8/10/2012
Job No. 11-1829

PO Number:

Contract For:

Request for payment:

Original contract amount	\$785,000.00	
Approved changes	\$158,174.00	
Revised contract amount		\$943,174.00
Contract completed to date		\$943,174.00
Add-ons to date	\$0.00	
Taxes to date	\$0.00	
Less retainage	\$94,316.92	
Total completed less retainage		\$848,857.08
Less previous requests	\$844,509.18	
Current request for payment		\$4,347.90
Current billing		28/ \$4,831.00 26/
Current additional charges	\$0.00	
Current tax	\$0.00	
Less current retainage	\$483.10	
Current amount due		✓ \$4,347.90
Remaining contract to bill	\$94,316.92	

Project: 111829
Fresno Chaffe Zoo Sea Lion

Contract date:

Architect:

Scope:

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes approved in previous months by Owner	175,631.00	-22,288.00
Total approved this Month	4,831.00	
TOTALS	180,462.00	-22,288.00
NET CHANGES by Change Order	158,174.00	

I hereby certify that the work performed and the materials supplied to date, as shown on the above represent the actual value of the accomplishment under the terms of the Contract (and all authorized changes thereof) between the undersigned and the Matt Construction relating to the above referenced project. I also certify that the contractor has paid all amounts previously billed and paid by the owner.

CONTRACTOR: Cost of Wisconsin Inc.

State of Wisconsin

By: [Signature]
Date: 8/10/12

Subscribed and sworn to before me this 10 day of August, 2012
Notary Public [Signature]
My commission expires: 6/22/14



REQUEST FOR PAYMENT DETAIL

Project: 111829 / Fresno Chaffe Zoo Sea Lion

Invoice: 283370

Draw: 12

Period Ending Date: 8/10/2012 Detail Page 2 of 2 Pages

Item ID	Description	Total Contract Amount	Previously Completed Work	Work Completed This Period	Presently Stored Materials	Completed And Stored To Date	% Comp	Balance To Finish	Retainage Balance
10	Design/Engineering	23,550.00	23,550.00			23,550.00	100.00		2,355.00
20	General Conditions/Admin	70,650.00	70,650.00			70,650.00	100.00		7,065.00
30	Steel Shop Prefabrication	314,000.00	314,000.00			314,000.00	100.00		31,400.00
40	Set Steel on Site	196,250.00	196,250.00			196,250.00	100.00		19,625.00
50	Shotcrete Rockwork	133,450.00	133,450.00			133,450.00	100.00		13,345.00
60	Theme Painting/Finishes	47,100.00	47,100.00			47,100.00	100.00		4,709.50
70	Change Order 1	97,736.00	97,736.00			97,736.00	100.00		9,773.60
80	Change Order 2	5,349.00	5,349.00			5,349.00	100.00		534.91
90	Change Order 3	27,820.00	27,820.00			27,820.00	100.00		2,782.00
100	Change Order #4	25,625.00	25,625.00			25,625.00	100.00		2,562.51
110	Change Order 5	-5,733.00	-5,733.00			-5,733.00	100.00		-573.30
120	Change Order 6	2,546.00	2,546.00			2,546.00	100.00		254.60
130	Change Order 7	4,831.00		✓ 4,831.00		4,831.00	100.00		483.10

Totals	943,174.00	938,343.00	4,831.00		943,174.00	100.00		94,316.92
--------	------------	------------	----------	--	------------	--------	--	-----------



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Cost of Wisconsin, Inc.
Name of Customer: **Matt Construction Corporation**
Job Location: Fresno Chaffee Zoo
Fresno, CA
Owner: City of Fresno California
Through Date: August 31, 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: **Matt Construction Corporation**
Amount of Check: ☒ \$4,348.00
Check Payable to: Cost of Wisconsin, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 

Claimant's Title: President

Claimant's Company: COST of Wisconsin, Inc.

Date of Signature: 8/10/12

Initial
MATT _____
SUB _____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Advanced Masonry

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>	
August	Retention	-	(176.63)	176.63	6/
Total		\$ -	\$ (176.63)	176.63	

Release Retention held on Matt released previously to sub

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Bratton Masonry 042001 S

Month	Invoice	Gross	Retention	Net
August	8068	32/ 5,775.00 6/	577.50	5,197.50
Total		\$ 5,775.00	\$ 577.50	5,197.50

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Bratton Masonry, Inc. PROJECT NO. 30303

ADDRESS 2763 N Argyle REQ. NO. 3

Fresno, CA 93727 INV. NO. 8068

[Required]

Req. C.P. on new format

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM		✓	\$	✓	\$124,000.00
2	Net Change by Approved Change Orders [Thru C.O. # 2]		✓	\$	✓	\$5,775.00
3	ADJUSTED CONTRACT SUM		✓	\$	✓	\$129,775.00
4	Total Completed and Stored to Date	100%	✓	\$	✓	\$129,775.00
5	Retention					
	A.	<u>10 % of Completed Work</u>				<u>12,977.50</u>
	B.	<u>% of Stored Material</u>				
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]		✓	\$		\$12,977.50
6	TOTAL EARNED LESS RETENTION		✓	\$		\$116,797.50
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT		✓	\$		111,600.00
8	CURRENT PAYMENT DUE		✓	\$		\$5,197.50
9	BALANCE TO FINISH, PLUS RETENTION		✓	\$	✓	\$12,977.50

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chappee 300

JOB NO.	<u>30303</u>	ACCT:	
COST CODE	<u>1200</u>	COST TYPE	<u>5</u>
PROJ. MGR.	<u>Rea</u>	SUPT	
ACCTING	<u>IC</u>	POST DATE	<u>8/13</u>
PAID DATE		CHECK #	

gross: 5,775.00 31/

(R): 577.50

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3

APPLICATION DATE: 8/15/2012

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D CHANGE ORDERS	E ADJUSTED VALUE	F WORK COMPLETE		G MATERIALS PRESENTLY STORED (NOT IN D OR E)	H TOTAL COMPLETED AND STORED TO DATE (D+E+F)	I % COMPLETE (G ÷ C)	J BALANCE TO FINISH (excluding Retention) (C - G)	K RETAINAGE (IF VARIABLE RATE)
					FROM PREVIOUS APPLICATIONS	THIS PERIOD					
1	CMU Site	\$9,248		\$9,248	\$9,248	\$0		\$9,248	100.0%	\$0.00	925
2	CMU LSS	\$70,638		\$70,638	\$70,638	\$0		\$70,638	100.0%	\$0.00	7,064
3	CMU Keeper Building	\$44,114		\$44,114	\$44,114	\$0		\$44,114	100.0%	\$0.00	4,411
4											
5	C.O. #1	\$2,466		\$2,466	\$0	\$2,466		\$2,466	100.0%	\$0.00	247
6	C.O. #2	\$3,309		\$3,309	\$0	\$3,309		\$3,309	100.0%	\$0.00	331
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
GRAND TOTALS		\$129,775.00	\$0.00	\$129,775.00	\$124,000.00	\$5,775.00	32/	\$0.00	100%	\$0.00	\$12,978

AIA DOCUMENT G703 - CONTINUATION SHEET FOR G702 - 1992 EDITION - AIA - © 1992

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W. WASHINGTON, D.C. 20006-5292

G703-1992



INVOICE

DATE	8-13-12
NUMBER	N ^o 8068

CORPORATE OFFICE:
2763 N. ARGYLE • FRESNO, CA 93727 • PHONE (559) 291-9423 • FAX (559) 348-2330
CONTRACTOR'S LICENSE NO. 274525

MATT Construction Corporation
9814 Norwalk Blvd. Suite 100
Santa Fe Springs, CA 90670

BRATTON JOB NO.: 11-009

BILLING INFORMATION		AMOUNT
PROJECT:	Fresno Chaffee Zoo 894 W. Belmont Fresno, CA	
Revised Contract Price - \$129,775.00		
Completed to Date - 100%		\$129,775.00
Less Previous Billing		<u>124,000.00</u>
Current Amount Completed		\$ 5,775.00
Less Retention - 10%		<u>577.50</u>
Current Payment Due		\$ 5,197.50

Thank You

WHITE Customer YELLOW Job PINK Numerical GOLD Accounting



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Bratton Masonry, Inc.
Name of Customer: **Matt Construction Corporation**
Job Location: Seal and Sea Lion Exhibit
894 W Belmont, Fresno, CA
Owner: Fresno Chaffee Zoo
Through Date: 8/31/12

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction
Amount of Check: \$5,197.50 ✓
Check Payable to: Bratton Masonry, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of wavier and release: N/A
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: _____

Claimant's Title: Kevin McElroy, Sec/Treas _____

Claimant's Company: Bratton Masonry, Inc. _____

Date of Signature: _____ 8/13/12 _____

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
KASCO Fab 055000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	1691	37/ 9,829.00 6/	3,982.90	35,846.10
Total		\$ 39,829.00	\$ 3,982.90	35,846.10

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Kasco Fab, Inc. PROJECT NO. 30303
4529 S. Chestnut
ADDRESS Fresno, CA 93725 REQ. NO. 11
INV. NO. 1691
[Required]

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	<u>\$270,830.00</u>
2	Net Change by Approved Change Orders [#1, #2, #3, #4, #5, #7, bondCR)	✓	\$	<u>\$49,336.00</u>
3	ADJUSTED CONTRACT SUM	✓	\$	<u>\$320,166.00</u>
4	Total Completed and Stored to Date	✓	\$	<u>\$320,166.00</u>
5	Retention			
	A. <u>10</u> % of Completed Work			<u>\$31,881.20</u>
	B. <u> </u> % of Stored Material			<u> </u>
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	<u>\$31,881.20</u>
6	TOTAL EARNED LESS RETENTION	✓	\$	<u>\$288,284.80</u>
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	<u>252,438.70</u>
8	CURRENT PAYMENT DUE	✓	\$	<u>35,846.10</u>
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	<u>\$31,881.20</u>

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

JOB NO.	<u>30303</u>	ACCT:	
COST CODE	<u>5500</u>	COST TYPE	<u>5</u>
PROJ. MGR.	<u>Reed</u>	SUPT	
ACCTING	<u>K</u>	POST DATE	<u>8/13</u>
PAID DATE		CHECK #	

gross 39,829.00 36/
(R) 3,982.90



4529 S. CHESTNUT AVE.
FRESNO, CA 93725
(559) 442-1018 Fax (559) 264-4410
Contractors Lc. No: 433448

BILL TO:

Matt Construction Corporation
9814 Norwalk Blvd., Suite 100
Santa Fe Springs, CA 90670

CUSTOMER #: 1736

INVOICE #: 1691

INVOICE DATE: 08/09/12

DUE DATE: 09/08/12

YOUR JOB: 30303

JOB: 11507

Fresno Chaffee Zoo
Sea Lion Cove
894 W. Belmont Avenue
Fresno, CA 93728

CODE	DESCRIPTION	CURRENT CONTRACT	PREVIOUS BILLED	PREV %	% COMPL	CURRENT BILLING
900	Detailing/Engineer	25,400.00	25,400.00	100.0	100.0	
901	Keeper Building	50,650.00	50,650.00	100.0	100.0	
	Structural Steel/Misc Metals					
902	LSS Building	107,846.00	107,846.00	100.0	100.0	
	Structural Steel/Misc Metals					
903	Viewing Structures	20,700.00	20,700.00	100.0	100.0	
	Misc Metals					
904	Site Handrails	58,799.00	52,919.00	90.0	100.0	5,880.00
	Barriers-Misc Metals					
905	Insurance	5,820.00	5,820.00	100.0	100.0	
906	Bonds	1,615.00	1,615.00	100.0	100.0	
	Payment & Performance					
TOTALS:		270,830.00	264,950.00	97.8	100.0	5,880.00
C001	CO #001/ASI 006	27,921.00	2,792.00	10.0	100.0	25,129.00
C002	CO #003/Kasco CE #03	790.00	790.00	100.0	100.0	
C003	CO #002/PCI30303E23	2,275.00	2,275.00	100.0	100.0	
C004	Credit on Bond	-261.00	-261.00	100.0	100.0	
C005	CO #004/PCI3030E0032	940.00	940.00	100.0	100.0	
C006	CO #004/PCI3030E0038	1,559.00	1,559.00	100.0	100.0	
C007	CO#006/PCI30303E0051	635.00	635.00	100.0	100.0	
C008	CO#006/PCI30303E0053	933.00	933.00	100.0	100.0	
C009	CO #005/PCI3030N0022	1,124.00	1,124.00	100.0	100.0	
C010	CO #005/PCI3030N0022	1,440.00	1,440.00	100.0	100.0	
C011	CO#005/PCI30303N0022	1,117.00	1,117.00	100.0	100.0	
C012	CO#007/PCI30303N0025	1,340.00	1,340.00	100.0	100.0	
C013	CO#007/PCI30303N0025	703.00	703.00	100.0	100.0	
C014	CO#008/PCI30303N0037	-3,444.00			100.0	-3,444.00
C015	CO#009/PCI30303N0041	390.00			100.0	390.00
C016	CO#009/PCI30303N0041	680.00			100.0	680.00

1 ½% Interest may be charged per month on past due invoices.



4529 S. CHESTNUT AVE.
FRESNO, CA 93725
(559) 442-1018 Fax (559) 264-4410
Contractors Lc. No: 433448

BILL TO:

Matt Construction Corporation
9814 Norwalk Blvd., Suite 100
Santa Fe Springs, CA 90670

CUSTOMER #: 1736

INVOICE #: 1691

INVOICE DATE: 08/09/12

DUE DATE: 09/08/12

PAGE: 2

YOUR JOB: 30303

JOB: 11507

Fresno Chaffee Zoo

Sea Lion Cove

894 W. Belmont Avenue

Fresno, CA 93728

CODE	DESCRIPTION	CURRENT CONTRACT	PREVIOUS BILLED	PREV %	% COMPL	CURRENT BILLING
C017	CO#009/PCI30303N0041	3,960.00			100.0	3,960.00
C018	CO#009/PCI30303N0041	920.00			100.0	920.00
C019	CO#009/PCI30303N0041	3,715.00			100.0	3,715.00
C020	CO #010/	2,599.00			100.0	2,599.00
CHANGE ORDER TOTALS:		49,336.00	15,387.00	31.2	100.0	33,949.00
SUBTOTAL:						39,829.00
LESS RETENTION:						-3,982.90
NET DUE:						35,846.10 371

1 ½% Interest may be charged per month on past due invoices.



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Kasco Fab, Inc.
Name of Customer: **Matt Construction Corporation**
Job Location: Fresno Chaffee Zoo Sea Lion Cove
894 W. Belmont Avenue, Fresno, CA 93728
Owner: Fresno Chaffee Zoo
Through Date: 8-31-12

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corp.
Amount of Check: ☒ \$35,846.10
Check Payable to: Kasco Fab, Inc.


Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: 6-30-12 and 7-31-12
Amount(s) of unpaid progress payment(s): \$6,044.40 June and 39,689.10 July
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: *[Signature]*
Claimant's Title: PROG
Claimant's Company: KASCO FAB INC
Date of Signature: 8-13-12



MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
BKC Inc 062000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	BKC081312	42/ 6,597.00 6/	659.70	5,937.30
Total		\$ 6,597.00	\$ 659.70	5,937.30

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF July Revised 2012

SUBCONTRACTOR BKC Inc PROJECT NO. 30303

ADDRESS 4481 N. Palm REQ. NO. BKCO81312

Fresno CA. 93704 INV. NO. Revised

[Required]

~~8110 Reg. Ret. on new format~~

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$318,886.00
2	Net Change by Approved Change Orders [Thru C.O. #]	✓	\$10,834.00
3	ADJUSTED CONTRACT SUM	✓	\$329,720.00
4	Total Completed and Stored to Date	✓	\$ ✓ \$329,720.00
5	Retention		
	A. <u>10</u> % of Completed Work		<u>32,972.00</u>
	B. <u> </u> % of Stored Material		<u> </u>
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$ <u>32,972.00</u>
6	TOTAL EARNED LESS RETENTION	✓	\$ <u>296,748.00</u>
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$ <u>290,813.70</u>
8	CURRENT PAYMENT DUE	✓	\$ <u>5,937.30</u>
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$ <u>32,972.00</u>

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

JOB NO. 30303 **ACCT:**

COST CODE 2000 **COST TYPE** 5

PROJ. MGR. Blaylock **SUPT**

ACCTING K **POST DATE** 8/13

PAID DATE **CHECK #**

gross: 6,597.00 41/

(R): 6,597.70



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: BKC Inc
Name of Customer: Matt Construction Corporation
Job Location: Fresno Chaffee Zoo Seal & Sea Lion Exhibit
894 W. Belmont, Fresno CA 93728
Owner: Fresno Chaffee Zoo
Through Date: 8/31/2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction
Amount of Check: \$5937.30 ✓
Check Payable to: BKC Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of wavier and release: _____
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: _____

Claimant's Title: _____

Claimant's Company: BKC INC

Date of Signature: 8/31/2012

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Fresno Roofing Company 075000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	B086908	45/ 247.00 6/	25.00	222.00
Total		\$ 247.00	\$ 25.00	222.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Fresno Roofing Co., Inc. PROJECT NO. chaffee Zoo
5950 E. Olive Avenue
 ADDRESS Fresno, CA 93727 REQ. NO. _____
(559) 255-8377 INV. NO. B086908
(559) 255-8568 [Required] _____

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$ 97,492.00
2	Net Change by Approved Change Orders [Thru C.O. #]	✓	\$ 1,499.00
3	ADJUSTED CONTRACT SUM	✓	\$ 98,991.00
4	Total Completed and Stored to Date	✓	✓ 98,991.00
5	Retention		
	A. <u>100</u> % of Completed Work <u>9,899.00</u>		
	B. _____ % of Stored Material _____		
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$ 9,899.00
6	TOTAL EARNED LESS RETENTION	✓	\$ 89,092.00
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$ 88,870.00
8	CURRENT PAYMENT DUE	✓	\$ 17 222.00
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$ 9,899.00

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]


JOB NAME: Chaffee Zoo

JOB NO.	<u>30303</u>	DACCT:	
COST CODE	<u>07500</u>	COST TYPE	<u>5</u>
PROJ. MGR.	<u>seal</u>	SUPT	
ACCTING	<u>K</u>	POST DATE	<u>8/13</u>
PAID DATE		CHECK #	

gross 46/ 247.00 44/

(R): 25.00

IF YOU DON'T KNOW ROOFS, KNOW YOUR ROOFER



FRESNO ROOFING CO., INC.

5950 E. OLIVE - FRESNO, CA 93727
 P.O. BOX 7676 - FRESNO, CA 93747
 PHONE (559) 255-8377 FAX # (559) 255-8568
 EMAIL: FROROF@QNIS.NET
 WEBSITE: www.fresnorooftingco.com
 STATE CONTRACTOR'S LICENSE NO. 302777

TO: **MATT Construction Corp.**
 9814 Norwalk Blvd., Suite 100
 Santa Fe Springs, CA 90670

DATE: 8/10/12

INVOICE # B086908

PROJECT: **Chaffee Zoo**
 Seal & Sea Lion Exhibit

SCHEDULE of VALUES	AMOUNT	PROGRESS TO DATE	BILLED
<u>Roofing</u>	\$17,105.00	100% Complete	\$ 17,105.00
<u>Waterproofing</u>	\$23,900.00	100% Complete	\$ 23,900.00
<u>Sheetmetal</u>	\$47,600.00	100% Complete	\$ 47,600.00
<u>Skylights</u>	\$3,675.00	100% Complete	\$ 3,675.00
<u>Crawl Hatch</u>	\$1,600.00	100% Complete	\$ 1,600.00
<u>Extra Req. Insurance</u>	\$3,300.00	100% Complete	\$ 3,300.00
<u>Misc.</u>	\$312.00	100% Complete	\$ 312.00
	<u>\$97,492.00</u>		
<u>C.O. #1 Exhaust Hood</u>	\$180.00	100% Complete	\$ 180.00
<u>C.O. #2 Louver Replace.</u>	\$822.00	100% Complete	\$ 822.00
<u>C.O. #3</u>	\$250.00	100% Complete	\$ 250.00
<u>C.O. #4</u>	\$247.00	100% Complete	\$ 247.00
Job Completion To Date			\$ 98,991.00
Less 10% Retention			\$ 9,899.00
Less Previous Billings:			\$ 88,870.00
Total Amount Due:			\$ 222.00

45/

**CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT**

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Fresno Roofing Co., Inc.
Name of Customer: Matt Construction Corporation
Job Location: Fresno Chaffee Zoo
849 W. Belmont, Fresno, CA
Owner: Chaffee Zoo
Through Date: 8/31/12

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction
Amount of Check: \$222.00
Check Payable to: Fresno Roofing Co., Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: 7/26/12
Amount(s) of unpaid progress payment(s): ~~\$0.00 (\$0.00)~~ \$ 1,127.00
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: Martha Borba

Claimant's Title: Office Manager

Claimant's Company: Fresno Roofing Co., Inc.

Date of Signature: 8/10/12

Initial
MATT _____
SUB _____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

US Tint/Shadow Enterprises 084121 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	81012	49/ 4,640.00 6/	-	4,640.00
Total		\$ 4,640.00	\$ -	4,640.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR U.S. Tint/Shadow Enterprises PROJECT NO. 30303
ADDRESS _____ REQ. NO. 1
_____ INV. NO. 81012
_____ [Required]

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	\$4,640.00
2	Net Change by Approved Change Orders [Thru C.O. #]	✓	\$	\$0.00
3	ADJUSTED CONTRACT SUM	✓	\$	\$4,640.00
4	Total Completed and Stored to Date	✓	\$	✓ \$4,640.00
5	Retention			
	A. _____ % of Completed Work _____			
	B. _____ % of Stored Material _____			
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	\$0.00
6	TOTAL EARNED LESS RETENTION	✓	\$	\$4,640.00
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	-
8	CURRENT PAYMENT DUE	✓	\$	⌆ \$4,640.00 50/ 48/
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	\$0.00

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chappee 300-

JOB NO.	<u>30303</u>	ACCT:	
COST CODE	<u>08412</u>	COST TYPE	<u>5</u>
PROJ. MGR.	<u>12/19/11</u>	SUPT	
ACCTING	<u>EC</u>	POST DATE	<u>8/13</u>
PAID DATE		CHECK #	

gross: 4,640.00
(R): 0

U.S. TINT / SHADOW ENTERPRISES

724 CLOVIS AVE STE. 101

THANK YOU**1**
S**NOT FINAL**

Created On: 03/09/2012

CLOVIS **CA** **93612**
(559) 322-0444 **Fax: (559) 322-0412**
WWW.USTINT.COM

INVOICE	TYPE	DATE	TIME	PAGE#
S 62921	RETAIL	08/10/2012	3:17:08 PM	1

CUSTOMER INFORMATION	
Matt Construction 9814 Norwalk Blvd. Attn: Kathleen Rojas Santa Fe Springs CA 90670 PHONE: (559) 261-2144 Sent From Dealer	VIP# Fax (562)903-2290 WORK:

DEALER INFORMATION	
ID#	
STK:	PO: RO:
Ext:	

AUTOMOBILE DESCRIPTION	
Make:	Model:
Year:	Color:
VIN#:	
Odometer:	
Registration:	

APPOINTMENT INFORMATION	
Sales1: 1	Day: Thursday Bay#: 4
Sales2:	Date: 08/16/2012
Start Time: 08:30 AM	Stop Time: 04:00 PM
Commercial Dept.	

JOB DESCRIPTION	
Site: Fresno Chaffee Zoo - Sea Lion Cove 894 W. Belmont Ave. Fresno, Ca 93728 Apply Graffiti Film on Acrylic Panel Glass 464 sqft. 22 ft. x 8 ft. / 36 ft. x 8 ft.	

QTY.	MODEL	MAKE	DESCRIPTION	SERIAL NO.	PRICE	SUBTOTAL
1	WINDOW TINT	LABOR	Commercial window film	WINDOW TINT FLAT GLASS	\$4640.00	\$4640.00

TECHNICIAN

LABOR/SUBLET DESCRIPTION	
Film would have to be cut into 2 pcs w/seam either horizontal or vertical.	
SUBLET:	

Materials:	\$0.00
Labor:	\$4640.00
Sublet:	\$0.00
Other:	\$0.00
Misc:	\$0.00
Sales Tax:	\$0.00
Invoice	\$4640.00

49/

TERMS & CONDITIONS	
I understand that U.S. Tint / Shadow Enterprises is not responsible for lost, stolen or broken items left in vehicle. I further understand that U.S. Tint / Shadow Enterprises is not responsible for interior or exterior of vehicle unless an extensive walk-through is requested. I also understand window film is made to look through not at and a 90% particle free installation is acceptable to me. I am also aware that dot matrix may have a silvering affect on the outside of the glass.	
X	_____
Date	_____

HOW PAID	
Paid Cash :	
Paid Charge :	
Card Info :	
Auth. Code :	
Gift Card:	
Gift Cert:	
Paid Check : Chk#	
Paid House :	
A/R Open : Due:	
Deposit : Type:	\$0.00
Last Paid:	
Balance	\$4640.00



NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: U.S. Tint/Shadow Enterprises
Name of Customer: **Matt Construction Corporation**
Job Location: Fresno Chaffee Zoo
894 W. Belmont Ave. Fresno, Ca 93728
Owner: Fresno Chaffee Zoo

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: ☒ \$4,640.00
Check Payable to: U.S. Tint/Shadow Enterprises

Exceptions

This document does not affect any of the following:
Disputed claims for extras in the amount of: \$0.00 (Zero)

Signature

Claimant's Signature: Margaret Frank
Claimant's Title: Operations Manager
Claimant's Company: U.S. Tint/Shadow Enterprises
Date of Signature: 8-10-12

Initial
MATT _____
SUB _____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Steel City Glass Inc. 088000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	SCG-5	53/ 3,444.00 6/	344.40	3,099.60
Total		\$ 3,444.00	\$ 344.40	3,099.60

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF: **AUGUST 2012**

Fresno Chaffee Zoo

SUBCONTRACTOR: Steel City Glass, Inc.

PROJECT NO 30303

ADDRESS: 236 Fischer Avenue
Costa Mesa, CA 92626

REQ. NO. 5

INV. NO. ~~42871~~ SCG-5

PAYMENT REQUEST BREAKDOWN

1.	ORIGINAL CONTRACT SUM	✓	\$	41,600.00
2.	Net Change by Approved Change Orders (Thru C.O. # 001)	✓	\$	3,444.00
3.	ADJUSTED CONTRACT SUM	✓	\$	45,044.00
4.	Total Completed and Stored to Date	✓	\$	45,044.00
5.	Retention:			
	A. 10 % of Completed Work			
	B. % of Stored Material			
	LESS TOTAL RETENTION THIS BILLING (Lines 5A & 5B)	✓	\$	4,504.40
6.	TOTAL EARNED LESS RETENTION	✓	\$	40,539.60
7.	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	37,440.00
8.	CURRENT PAYMENT DUE	✓	\$	3,099.60
9.	BALANCE TO FINISH, PLUS RETENTION	✓	\$	4,504.40

(PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR)

Attached hereto is our Schedule of Values on the AIA Breakdown Sheet

JOB NAME: Chaffee Zoo

JOB NO. 30303	ACCT:
COST CODE 00000	COST TYPE 5
PROJ. MGR [Signature]	SUPT
ACCTING [Signature]	POST DATE 8/13
PAID DATE	CHECK #

gross: 3,444.00
(R): 3,444.40

Steel City Glass, Inc.
236 Fischer Avenue
Costa Mesa, CA 92626

MCC Project No 30303

PROGRESS BILLING

Owner:

Matt Construction Corporation
9814 Norwalk Blvd., Suite 100
Santa Fe Springs, CA 90670

Job Location:

Fresno Chaffee Zoo
Seal & Sea Lion Exhibit
894 W. Belmont Ave
Fresno, CA 93728

Application No. 05

Period : 8-31-12

Application For Payment on Contract

Original Contract	41,600.00
Net Change by Change Orders	3,444.00
Contract Sum to Date	45,044.00
Total Complete to Date	45,044.00
Total Retained	4,504.40
Total Earned Less Retained	40,539.60
Less Previous Billings	37,440.00
Current Payment Due	3,099.60 ✓
Balance on Contract	4,504.40

Contractor's Certification of Work

The undersigned Contractor certifies that, to the best of the Contractor's knowledge, the Work on the above named job has been completed in accordance with the plans and specifications to the level of completion indicated on the attached schedule of completion.

Contractor: Steel City Glass, Inc.

Date: August 10, 2012

Terms: Invoices are due and payable_____ from the date of invoice. All overdue amounts will be charged a service charge of 0.00% per month. Please make checks payable to: Steel City Glass, Inc. Thank you for your prompt payment.

Steel City Glass, Inc.

Job: **Fresno Chaffee Zoo
Seal & Sea Lion Exhibit
894 W. Belmont Ave
Fresno, CA 92738
Project No. 30303**

PROGRESS BILLING

SCHEDULE OF WORK COMPLETED

Application No. 05

Period: **AUGUST 2012**

Page 2 of 2

Description of Work	Scheduled	Changes	Contract	Previous	Current Comp.	Store Mat.	Total Comp.	%	Balance	Retained
<i>Engineering</i>										
Glass railing	2,100.00		2,100.00	2,100.00			2,100.00	100%	0.00	210.00
Nose to Nose Barrier	2,800.00		2,800.00	2,800.00			2,800.00	100%	0.00	280.00
<i>Materials</i>										
Glass Railing (metals)	4,200.00		4,200.00	4,200.00			4,200.00	100%	0.00	420.00
Glass Railing (glass)	2,100.00		2,100.00	2,100.00			2,100.00	100%	0.00	210.00
Nose to nose barrier (metals)	4,900.00		4,900.00	4,900.00			4,900.00	100%	0.00	490.00
Nose to nose barrier (glass)	3,900.00		3,900.00	3,900.00			3,900.00	100%	0.00	390.00
<i>Installation</i>										
Glass Railing (metals)	3,900.00		3,900.00	3,900.00			3,900.00	100%	0.00	390.00
Glass Railing (glass)	2,500.00		2,500.00	2,500.00			2,500.00	100%	0.00	250.00
Nose to nose barrier (metals)	7,800.00		7,800.00	7,800.00			7,800.00	100%	0.00	780.00
Nose to nose barrier (glass)	7,400.00		7,400.00	7,400.00			7,400.00	100%	0.00	740.00
Change Order 001		3,444.00	3,444.00	0.00	3,444.00		3,444.00	100%	0.00	344.40
Change Order			0.00				0.00		0.00	0.00
Change Order			0.00				0.00		0.00	0.00
Change Order			0.00				0.00		0.00	0.00
Change Order			0.00				0.00		0.00	0.00
TOTALS:	41,600.00	3,444.00	45,044.00	41,600.00	3,444.00	0.00	45,044.00	100%	0.00	4,504.40

53/



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Steel City Glass Inc
Name of Customer: **Matt Construction Corporation**
Job Location: Fresno Chaffee Zoo – Seal & Sea Lion Exhibit – Project No. 30303
894 W. Belmont Avenue, Fresno, CA
Owner: Chaffee Zoo
Through Date: 8-31-12

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: ☒ \$3,099.60
Check Payable to: Steel City Glass, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: 0
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: _____

Claimant's Title: John M. Colosimo, President

Claimant's Company: Steel City Glass, Inc.

Date of Signature: August 10, 2012

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Tarlton & Son Inc 092500 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>		<u>Retention</u>		<u>Net</u>
August	FRECHFZOO8	58/	800.00	6/	80.00	720.00
Total		\$	800.00	\$	80.00	720.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Tarlton & Son, Inc. PROJECT NO. 30303

ADDRESS 3562 S. Elm Ave REQ. NO. 7
Fresno, CA 93706

INV. NO. FRECHFZ008
 [Required]

2/13
Req. C/P on new form

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	<u>\$115,000.00</u>
2	Net Change by Approved Change Orders [Thru C.O. #]	✓	\$	<u>\$3,477.00</u>
3	ADJUSTED CONTRACT SUM	✓	\$	<u>\$118,477.00</u>
4	Total Completed and Stored to Date	✓	\$	<u><i>↓</i> \$118,477.00</u>
5	Retention			
	A. <u>10</u> % of Completed Work <u>11847.7</u>			
	B. <u> </u> % of Stored Material <u> </u>			
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	<u>\$11,847.70</u>
6	TOTAL EARNED LESS RETENTION	✓	\$	<u>\$106,629.30</u>
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	<u>105,909.30</u>
8	CURRENT PAYMENT DUE	✓	\$	<u><i>↓</i> \$720.00</u>
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	<u>\$11,847.70</u>

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

JOB NAME: Chappee 300

JOB NO. <u>30303</u>	ACCT: <u> </u>
COST CODE <u>0125</u>	COST TYPE <u>5</u>
PROJ. MGR. <u> </u>	SUPT <u> </u>
ACCTING <u>E</u>	POST DATE <u>2/13</u>
PAID DATE <u> </u>	CHECK # <u> </u>

gross: 800.00
(R): 80.00

TARLTON & SON, INC.

3562 S. ELM AVE

FRESNO, CA 93706

(559) 486-0584 Fax (559) 486-0511

CUSTOMER #: MAT

INVOICE #: FRESCHFZO8

INVOICE DATE: 08/13/12

DUE DATE: 09/12/12

BILL TO:

MATT CONSTRUCTION
9814 NORWALK BLVD, STE 100
7575 N PALM BLUFFS #101
SANTA FE SPRINGS, CA 90670

JOB: 1082

FRESNO CHAFFEE ZOO SEAL & LION
EXHIBIT
894 W. BELMONT AVE
FRESNO, CA 93728

CODE	DESCRIPTION	CURRENT CONTRACT	PREVIOUS BILLED	PREV %	% COMPL	CURRENT BILLING
9005	Submittals	2,000.00	2,000.00	100.0	100.0	
9010	Mobilization	3,000.00	3,000.00	100.0	100.0	
9015	Framing Labor	45,200.00	45,200.00	100.0	100.0	
9020	Framing Materials	35,400.00	35,400.00	100.0	100.0	
9025	Hang Labor	8,500.00	8,500.00	100.0	100.0	
9030	Hang Materials	5,100.00	5,100.00	100.0	100.0	
9035	Tape Labor	5,200.00	5,200.00	100.0	100.0	
9040	Tape Materials	600.00	600.00	100.0	100.0	
9045	Insulation Labor	4,200.00	4,200.00	100.0	100.0	
9050	Insulation Materials	2,800.00	2,800.00	100.0	100.0	
9055	Allowance	3,000.00	500.00	16.7	100.0	2,500.00
TOTALS:		115,000.00	112,500.00	97.8	100.0	2,500.00
C001	CHANGE ORDER #1	5,177.00	5,177.00	100.0	100.0	
C002	ALLOWANCE DEDUT	-1,700.00			100.0	-1,700.00
CHANGE ORDER TOTALS:		3,477.00	5,177.00	148.9	100.0	-1,700.00

SUBTOTAL: ⌵ 800.00 58/
LESS RETENTION: -80.00
NET DUE: 720.00

Thank you for your business!



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Tarlton and Son Inc.
Name of Customer: Matt Construction Corporation
Job Location: Fresno Chaffee Zoo – Seal & Sea Lion Exhibit
894 W. Belmont – Fresno, CA
Owner: Chaffee Zoo
Through Date: 08/31/12

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: ☒ \$720.00
Check Payable to: Tarlton and Son Inc.

Exceptions


This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:

Date(s) of waiver and release: 06/30/12
Amount(s) of unpaid progress payment(s): \$11,553.30

- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 

Claimant's Title: Accounting

Claimant's Company: Tarlton and Son Inc.

Date of Signature: 08/13/12

Initial
MATT _____
SUB _____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Wm B. Saleh Co. 099000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	81012	62/ 6,794.00 6/	-	6,794.00
Total		\$ 6,794.00	\$ -	6,794.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF AUGUST 2012

SUBCONTRACTOR Wm. B. Saleh Co. PROJECT NO. 30303024

ADDRESS 1364 N. Jackson REQ. NO. 4

Fresno, CA 93703 INV. NO. 81012

[Required]

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	\$73,857.00
2	Net Change by Approved Change Orders [Thru C.O. #04]	✓	\$	\$19,616.00
3	ADJUSTED CONTRACT SUM	✓	\$	\$93,473.00
4	Total Completed and Stored to Date	✓	\$	✓ \$93,473.00
5	Retention			
	A. <u>10</u> % of Completed Work			
	B. <u> </u> % of Stored Material			
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	
6	TOTAL EARNED LESS RETENTION	✓	\$	\$93,473.00
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	86,679.00
8	CURRENT PAYMENT DUE	✓	\$	↓ \$6,794.00
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

JOB NO. 30303 ACCT:

COST CODE 11000 COST TYPE 5

PROJ. MGR SPT

ACCTING POST DATE 8/13

PAID DATE CHECK #

gross 63/ 6,794 61/ 00

(R) = 0

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 4

APPLICATION DATE: 08/01/12

PERIOD TO: 8/31/2012

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
A	Painting Keeper Bldg/Epoxy Pool Ctg	\$40,727.00	\$40,727.00			\$40,727.00	100.00%		
B.	Painting LSS Bldg.	\$18,841.00	\$18,841.00			\$18,841.00	100.00%		
C.	Painting Viewing Structures	\$7,589.00	\$7,589.00			\$7,589.00	100.00%		
D.	Site Improvements	\$6,700.00	\$6,700.00			\$6,700.00	100.00%		
CO 01	CHANGE ORDER 01	\$1,386.00	\$1,386.00			\$1,386.00	100.00%		
CO 02	CHANGE ORDER 02	\$11,436.00	\$11,436.00			\$11,436.00	100.00%		
CO 03	CHANGE ORDER 03	\$868.00		\$868.00		\$868.00	100.00%		
CO 04	CHANGE ORDER 04	\$5,926.00		\$5,926.00		\$5,926.00	100.00%		
GRAND TOTALS		\$93,473.00	\$86,679.00	\$6,794.00	\$0.00	\$93,473.00			\$0.00



CONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT

Civil Code § 8136

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: WM. B. SALEH CO.
Name of Customer: Matt Construction Corporation
Job Location: FRESNO CHAFFEE ZOO SEAL & SEA LION EXHIBIT
FRESNO, CA
Owner: FRESNO CHAFFEE ZOO

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: MATT CONSTRUCTION
Amount of Check: ✓ \$6,794.00
Check Payable to: WM. B. SALEH CO.

Exceptions

This document does not affect any of the following:

Disputed claims for extras in the amount of: \$0.00 (Zero)

Signature

Claimant's Signature:

Claimant's Title: CORPORATE SECRETARY

Claimant's Company: WM. B. SALEH CO.

Date of Signature: August 10, 2012

Initial	_____
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Acrylic Tank Mfg of Nevada 131600 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	ATM4	66/ 2,243.00 7/	-	2,243.00
Total		\$ 2,243.00	\$ -	2,243.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF

August 2012

SUBCONTRACTOR

ATM

PROJECT NO.

30303

ADDRESS

REQ. NO.

4

INV. NO.

ATM4

(Required)

Held for next claim. Waiting on support.

MYoung
10/09/12

6/

PAYMENT

- 1 ORIG
- 2 Net C
- 3 ADJU
- 4 Total
- 5 Reten
- A.
- B.
- LESS
- 6 TOTAL
- 7 LESS
- 8 CURRE
- 9 BALAN

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

JOB NAME:

Chaparral 301

JOB NO.

10003

ACCT:

COST CODE

13160

COST TYPE

5

PROJ. MGR.

SG

SUPT

ACCTING

SG

POST DATE

PAID DATE

CHECK #

Gross: 2,243.00
(K): 0



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: **ATM of Nevada**
Name of Customer: **Matt Construction Corporation**
Job Location: **894 W Belmont**
Fresno, CA
Owner: **Fresno Chaffee Zoo Corporation**
Through Date: **August 31, 2012**

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: **Matt Construction Corporation**
Amount of Check: ☒ **\$2,243.00**
Check Payable to: **ATM of Nevada**

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of wavier and release: _____
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: _____

Claimant's Title: _____

Claimant's Company: _____

Date of Signature: _____

Initial
MATT _____
SUB _____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Lyles Mechanical 220000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	H-1071-14	69/ 12,293.00 7/	1,229.30	11,063.70
Total		\$ 12,293.00	\$ 1,229.30	11,063.70

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Lyles Mechanical Co. PROJECT NO. 30303009

ADDRESS P.O. Box 4287 REQ. NO. _____
Fresno, CA 93744

INV. NO. H-1071-14
 [Required]

need CP

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	\$ 1,580,519.00
2	Net Change by Approved Change Orders [Thru C.O. # 07]	✓	\$	\$162,892.00
3	ADJUSTED CONTRACT SUM	✓	\$	\$ 1,743,411.00
4	Total Completed and Stored to Date	✓	\$	✓ \$1,743,411.00
5	Retention			
	A. <u>10 % of Completed Work</u>			<u>\$174,341.10</u>
	B. <u>10 % of Stored Material</u>			<u>\$0.00</u>
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	\$174,341.10
6	TOTAL EARNED LESS RETENTION	✓	\$	\$1,569,069.90
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	\$1,554,013.80
8	CURRENT PAYMENT DUE	✓	\$	✓ \$15,056.10
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	\$174,341.10

gross: 11,729.00
(R): 1,172.90

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 302

JOB NO. 2302 **ACCT:** _____

COST CODE 301 **COST TYPE** 2

PROJ. MGR Scott **SUPT** _____

ACCTING IC **POST DATE** 8/13

PAID DATE _____ **CHECK #** _____

220000
gross: 12,293.00
(R): 1,122.30

220001
gross: 3,150.00
(R): 315.00

230000
gross: 12,296.00
(R): 1,122.30

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	PLUMBING (220000.S)								
	LABOR								
	1	Trench & Backfill	\$ 12,000.00	\$12,000.00		\$12,000.00	100.00%	\$ -	\$1,200.00
	2	Below Grade Waste	\$ 8,000.00	\$8,000.00		\$8,000.00	100.00%	\$ -	\$800.00
	3	Below Grade RWL	\$ 6,500.00	\$6,500.00		\$6,500.00	100.00%	\$ -	\$650.00
	4	Fill & Empty Pool	\$ 9,000.00	\$9,000.00		\$9,000.00	100.00%	\$ -	\$900.00
	5	Above Grade Waste	\$ 5,500.00	\$5,500.00		\$5,500.00	100.00%	\$ -	\$550.00
	6	Above Grade Water	\$ 13,000.00	\$13,000.00		\$13,000.00	100.00%	\$ -	\$1,300.00
	7	Above Grade Natural Gas	\$ 28,000.00	\$28,000.00		\$28,000.00	100.00%	\$ -	\$2,800.00
	8	Condensate Drains	\$ 4,500.00	\$4,500.00		\$4,500.00	100.00%	\$ -	\$450.00
	9	Equipment/ Fixtures	\$ 10,000.00	\$10,000.00		\$10,000.00	100.00%	\$ -	\$1,000.00
	10	BIM/ Shop Drawings	\$ 20,280.00	\$20,280.00		\$20,280.00	100.00%	\$ -	\$2,028.00
	MATERIAL								
	11	Trench & Backfill	\$ 5,000.00	\$5,000.00		\$5,000.00	100.00%	\$ -	\$500.00
	12	Below Grade Waste	\$ 5,200.00	\$5,200.00		\$5,200.00	100.00%	\$ -	\$520.00
	13	Below Grade RWL	\$ 4,000.00	\$4,000.00		\$4,000.00	100.00%	\$ -	\$400.00
	14	Fill & Empty Pool	\$ 2,500.00	\$2,500.00		\$2,500.00	100.00%	\$ -	\$250.00
	15	Above Grade Waste	\$ 2,500.00	\$2,500.00		\$2,500.00	100.00%	\$ -	\$250.00
	16	Above Grade Water	\$ 10,000.00	\$10,000.00		\$10,000.00	100.00%	\$ -	\$1,000.00
	17	Above Grade Natural Gas	\$ 3,000.00	\$3,000.00		\$3,000.00	100.00%	\$ -	\$300.00
	18	Condensate Drains	\$ 5,000.00	\$5,000.00		\$5,000.00	100.00%	\$ -	\$500.00
	19	Equipment/ Fixtures	\$ 18,000.00	\$18,000.00		\$18,000.00	100.00%	\$ -	\$1,800.00
	20	Testing	\$ 3,000.00	\$3,000.00		\$3,000.00	100.00%	\$ -	\$300.00
	SUBCONTRACTOR								
	21	Insulation	\$ 800.00	\$800.00		\$800.00	100.00%	\$ -	\$80.00
	CHANGE ORDER #01								
	22	Wetlands	\$ 109,400.00	\$109,400.00		\$109,400.00	100.00%	\$ -	\$10,940.00
	CHANGE ORDER #03								
	23	LSS 6" BFP	\$ 3,420.00	\$3,420.00		\$3,420.00	100.00%	\$ -	\$342.00
	CHANGE ORDER #04								

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
24	Site Drinking Fountain	\$ 4,980.00	\$4,980.00			\$4,980.00	100.00%	\$ -	\$498.00
25	Keeper's S-1 Faucet	\$ 1,790.00	\$1,790.00			\$1,790.00	100.00%	\$ -	\$179.00
26	Repair 6" & Tie-in 8" at LSS	\$ 1,060.00	\$1,060.00			\$1,060.00	100.00%	\$ -	\$106.00
	CHANGE ORDER #05								
27	BFP's at Keeper's	\$ 2,440.00	\$2,440.00			\$2,440.00	100.00%	\$ -	\$244.00
28	Site Drinking Fountain REV	\$ 2,110.00	\$2,110.00			\$2,110.00	100.00%	\$ -	\$211.00
	CHANGE ORDER #07								
29	Add IDU's at Keeper's	\$ 9,184.00	\$0.00	\$9,184.00		\$9,184.00	100.00%	\$ -	\$918.40
30	Trench Drain at Keeper's	\$ 3,109.00	\$0.00	\$3,109.00		\$3,109.00	100.00%	\$ -	\$310.90
LIFE SUPPORT SYSTEMS (220001.S)									
LABOR									
31	Mobilization	\$ 15,000.00	\$15,000.00			\$15,000.00	100.00%	\$ -	\$1,500.00
32	Trench & Backfill	\$ 30,000.00	\$30,000.00			\$30,000.00	100.00%	\$ -	\$3,000.00
33	Testing	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
34	BIM/ Shop Drawings	\$ 5,070.00	\$5,070.00			\$5,070.00	100.00%	\$ -	\$507.00
35	Equipment	\$ 70,000.00	\$70,000.00			\$70,000.00	100.00%	\$ -	\$7,000.00
36	Saltwater	\$ 58,000.00	\$58,000.00			\$58,000.00	100.00%	\$ -	\$5,800.00
37	Brine	\$ 6,000.00	\$6,000.00			\$6,000.00	100.00%	\$ -	\$600.00
38	Bubbler Line	\$ 3,500.00	\$3,500.00			\$3,500.00	100.00%	\$ -	\$350.00
39	Ozone	\$ 10,500.00	\$10,500.00			\$10,500.00	100.00%	\$ -	\$1,050.00
40	Vacuum	\$ 6,125.00	\$6,125.00			\$6,125.00	100.00%	\$ -	\$612.50
41	Pipe Supports	\$ 44,500.00	\$44,500.00			\$44,500.00	100.00%	\$ -	\$4,450.00
42	Site LSS Piping	\$ 185,000.00	\$185,000.00			\$185,000.00	100.00%	\$ -	\$18,500.00
MATERIAL									
43	Trench & Backfill	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
44	Equipment	\$ 325,000.00	\$325,000.00			\$325,000.00	100.00%	\$ -	\$32,500.00
45	Saltwater	\$ 188,000.00	\$188,000.00			\$188,000.00	100.00%	\$ -	\$18,800.00
46	Brine	\$ 14,000.00	\$14,000.00			\$14,000.00	100.00%	\$ -	\$1,400.00
47	Bubbler Line	\$ 1,500.00	\$1,500.00			\$1,500.00	100.00%	\$ -	\$150.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
48	Ozone	\$ 20,500.00	\$20,500.00			\$20,500.00	100.00%	\$ -	\$2,050.00
49	Vacuum	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
50	Pipe Supports	\$ 32,000.00	\$32,000.00			\$32,000.00	100.00%	\$ -	\$3,200.00
51	Site Piping	\$ 72,000.00	\$72,000.00			\$72,000.00	100.00%	\$ -	\$7,200.00
	SUBCONTRACTOR								
52	Controls	\$ 127,845.00	\$127,845.00			\$127,845.00	100.00%	\$ -	\$12,784.50
53	Insulation	\$ 18,480.00	\$18,480.00			\$18,480.00	100.00%	\$ -	\$1,848.00
	CHANGE ORDER #02								
54	LSS Sump Pump	\$ 6,884.00	\$6,884.00			\$6,884.00	100.00%	\$ -	\$688.40
55	Trick & Skimmer Support	\$ 5,263.00	\$5,263.00			\$5,263.00	100.00%	\$ -	\$526.30
	CHANGE ORDER #06								
56	Wave Chamber Deduct	\$ (5,480.00)	(\$5,480.00)			(\$5,480.00)	100.00%	\$ -	(\$548.00)
57	Check Valve Deduct	\$ (2,015.00)	(\$2,015.00)			(\$2,015.00)	100.00%	\$ -	(\$201.50)
58	16" Skimmer Gate Valve	\$ 6,182.00	\$6,182.00			\$6,182.00	100.00%	\$ -	\$618.20
59	Flow Meter Addition	\$ 4,649.00	\$4,649.00			\$4,649.00	100.00%	\$ -	\$464.90
	CHANGE ORDER #07								
60	T. Filter Investigation	\$ 1,200.00	\$0.00	\$1,200.00		\$1,200.00	100.00%	\$ -	\$120.00
61	Skimmer Grate Modification	\$ 875.00	\$0.00	\$875.00		\$875.00	100.00%	\$ -	\$87.50
62	Provide FRP Grating	\$ 1,075.00	\$0.00	\$1,075.00		\$1,075.00	100.00%	\$ -	\$107.50
HVAC (230000.S)									
	LABOR								
63	Chilled Water	\$ 1,825.00	\$1,825.00			\$1,825.00	100.00%	\$ -	\$182.50
64	Refrigeration	\$ 6,000.00	\$6,000.00			\$6,000.00	100.00%	\$ -	\$600.00
65	Equipment	\$ 16,500.00	\$16,500.00			\$16,500.00	100.00%	\$ -	\$1,650.00
66	Ductwork	\$ 14,000.00	\$14,000.00			\$14,000.00	100.00%	\$ -	\$1,400.00
67	Registers	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
68	HVAC Start-Up	\$ 9,000.00	\$9,000.00			\$9,000.00	100.00%	\$ -	\$900.00
69	Arch Louvers	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
70	Labels & Valve Tags	\$ 3,500.00	\$3,500.00			\$3,500.00	100.00%	\$ -	\$350.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	E WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			D FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
71	Fire Caulking	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
72	Testing	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
	MATERIAL								
73	Chilled Water	\$ 1,500.00	\$1,500.00			\$1,500.00	100.00%	\$ -	\$150.00
74	Refrigeration	\$ 3,600.00	\$3,600.00			\$3,600.00	100.00%	\$ -	\$360.00
75	Equipment	\$ 42,000.00	\$42,000.00			\$42,000.00	100.00%	\$ -	\$4,200.00
76	Ductwork	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
77	Registers	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
78	HVAC Start-Up	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
79	Arch Louvers	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
80	Labels & Valve Tags	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
81	Fire Caulking	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
	SUBCONTRACTOR								
82	Controls	\$ 19,532.00	\$19,532.00			\$19,532.00	100.00%	\$ -	\$1,953.20
83	System Balance	\$ 2,950.00	\$2,950.00			\$2,950.00	100.00%	\$ -	\$295.00
84	Insulation	\$ 3,312.00	\$3,312.00			\$3,312.00	100.00%	\$ -	\$331.20
	CHANGE ORDER #02								
85	Wave Machine Grate	\$ 5,480.00	\$5,480.00			\$5,480.00	100.00%	\$ -	\$548.00
	CHANGE ORDER #07								
86	Ozone Duct	\$ 1,286.00	\$0.00	\$1,286.00		\$1,286.00	100.00%	\$ -	\$128.60
	GRAND TOTALS	\$ 1,743,411.00	\$1,726,682.00	✓ \$16,729.00 17	\$0.00	\$1,743,411.00	100.00%	\$0.00	\$174,341.10

**CONDITIONAL WAIVER AND RELEASE
ON PROGRESS PAYMENT**

CALIFORNIA CIVIL CODE 8132 (July 1, 2012)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Lyles Mechanical Co.
Name of Customer: Matt Construction Corporation
Job Location: Fresno Chaffee Zoo - Sea Lion Cove (Project #30303) 894 W. Belmont Avenue Fresno, CA
Owner: Chaffee Zoo
Through Date: August 31, 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: ☒ 15,056.10
Check Payable to: Lyles Mechanical Co.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payment(s) for which the claimant has previously given a conditional waiver and release but has not received payment:
Date of waiver and release: 06/30/2012 Amount of unpaid progress payment(s): \$ 100,723.18
Date of waiver and release: 07/31/2012 Amount of unpaid progress payment(s): \$ 13,433.40
- (4) Contract rights, including
 - (A) a right based on rescission, abandonment, or breach of contract, and
 - (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 
Claimant's Title: Kim Grant, Senior Construction Accountant
Date of Signature: August 15, 2012

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Lyles Mechanical 220001 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	H-1071-14	76/ 3,150.00 7/	315.00	2,835.00
Total		\$ 3,150.00	\$ 315.00	2,835.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Lyles Mechanical Co. PROJECT NO. 30303009

ADDRESS P.O. Box 4287 REQ. NO. _____
Fresno, CA 93744

INV. NO. H-1071-14
 [Required]

need CP

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓ \$	\$ 1,580,519.00
2	Net Change by Approved Change Orders [Thru C.O. # 07]	✓ \$	\$162,892.00
3	ADJUSTED CONTRACT SUM	✓ \$	\$ 1,743,411.00
4	Total Completed and Stored to Date	✓ \$	\$1,743,411.00
5	Retention		
	A. <u>10 % of Completed Work</u>		<u>\$174,341.10</u>
	B. <u>10 % of Stored Material</u>		<u>\$0.00</u>
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓ \$	\$174,341.10
6	TOTAL EARNED LESS RETENTION	✓ \$	\$1,569,069.90
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓ \$	\$1,554,013.80
8	CURRENT PAYMENT DUE	✓ \$	\$15,056.10
9	BALANCE TO FINISH, PLUS RETENTION	✓ \$	\$174,341.10

gross: 1,672,900
(R): 1,672.90

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 302

JOB NO.	<u>220002</u>	ACCT:	
COST CODE	<u>301</u>	COST TYPE	<u>2</u>
PROJ. MGR	<u>301</u>	SUPT	
ACCTING	<u>12</u>	POST DATE	<u>8/13</u>
PAID DATE		CHECK #	

220000
gross: 12,293.00
(R): 1,229.30

220001
gross: 3,150.00
(R): 315.00

230000
gross: 12,296.00
(R): 1,229.30

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

APPLICATION NO: 14

APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED	E	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	PLUMBING (220000.S)								
	LABOR								
1	Trench & Backfill	\$ 12,000.00	\$12,000.00			\$12,000.00	100.00%	\$ -	\$1,200.00
2	Below Grade Waste	\$ 8,000.00	\$8,000.00			\$8,000.00	100.00%	\$ -	\$800.00
3	Below Grade RWL	\$ 6,500.00	\$6,500.00			\$6,500.00	100.00%	\$ -	\$650.00
4	Fill & Empty Pool	\$ 9,000.00	\$9,000.00			\$9,000.00	100.00%	\$ -	\$900.00
5	Above Grade Waste	\$ 5,500.00	\$5,500.00			\$5,500.00	100.00%	\$ -	\$550.00
6	Above Grade Water	\$ 13,000.00	\$13,000.00			\$13,000.00	100.00%	\$ -	\$1,300.00
7	Above Grade Natural Gas	\$ 28,000.00	\$28,000.00			\$28,000.00	100.00%	\$ -	\$2,800.00
8	Condensate Drains	\$ 4,500.00	\$4,500.00			\$4,500.00	100.00%	\$ -	\$450.00
9	Equipment/ Fixtures	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
10	BIM/ Shop Drawings	\$ 20,280.00	\$20,280.00			\$20,280.00	100.00%	\$ -	\$2,028.00
	MATERIAL								
11	Trench & Backfill	\$ 5,000.00	\$5,000.00			\$5,000.00	100.00%	\$ -	\$500.00
12	Below Grade Waste	\$ 5,200.00	\$5,200.00			\$5,200.00	100.00%	\$ -	\$520.00
13	Below Grade RWL	\$ 4,000.00	\$4,000.00			\$4,000.00	100.00%	\$ -	\$400.00
14	Fill & Empty Pool	\$ 2,500.00	\$2,500.00			\$2,500.00	100.00%	\$ -	\$250.00
15	Above Grade Waste	\$ 2,500.00	\$2,500.00			\$2,500.00	100.00%	\$ -	\$250.00
16	Above Grade Water	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
17	Above Grade Natural Gas	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
18	Condensate Drains	\$ 5,000.00	\$5,000.00			\$5,000.00	100.00%	\$ -	\$500.00
19	Equipment/ Fixtures	\$ 18,000.00	\$18,000.00			\$18,000.00	100.00%	\$ -	\$1,800.00
20	Testing	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
	SUBCONTRACTOR								
21	Insulation	\$ 800.00	\$800.00			\$800.00	100.00%	\$ -	\$80.00
	CHANGE ORDER #01								
22	Wetlands	\$ 109,400.00	\$109,400.00			\$109,400.00	100.00%	\$ -	\$10,940.00
	CHANGE ORDER #03								
23	LSS 6" BFP	\$ 3,420.00	\$3,420.00			\$3,420.00	100.00%	\$ -	\$342.00
	CHANGE ORDER #04								

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
24	Site Drinking Fountain	\$ 4,980.00	\$4,980.00			\$4,980.00	100.00%	\$ -	\$498.00
25	Keeper's S-1 Faucet	\$ 1,790.00	\$1,790.00			\$1,790.00	100.00%	\$ -	\$179.00
26	Repair 6" & Tie-in 8" at LSS	\$ 1,060.00	\$1,060.00			\$1,060.00	100.00%	\$ -	\$106.00
	CHANGE ORDER #05								
27	BFP's at Keeper's	\$ 2,440.00	\$2,440.00			\$2,440.00	100.00%	\$ -	\$244.00
28	Site Drinking Fountain REV	\$ 2,110.00	\$2,110.00			\$2,110.00	100.00%	\$ -	\$211.00
	CHANGE ORDER #07								
29	Add IDU's at Keeper's	\$ 9,184.00	\$0.00	\$9,184.00		\$9,184.00	100.00%	\$ -	\$918.40
30	Trench Drain at Keeper's	\$ 3,109.00	\$0.00	\$3,109.00		\$3,109.00	100.00%	\$ -	\$310.90
LIFE SUPPORT SYSTEMS (220001.S)									
LABOR									
31	Mobilization	\$ 15,000.00	\$15,000.00			\$15,000.00	100.00%	\$ -	\$1,500.00
32	Trench & Backfill	\$ 30,000.00	\$30,000.00			\$30,000.00	100.00%	\$ -	\$3,000.00
33	Testing	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
34	BIM/ Shop Drawings	\$ 5,070.00	\$5,070.00			\$5,070.00	100.00%	\$ -	\$507.00
35	Equipment	\$ 70,000.00	\$70,000.00			\$70,000.00	100.00%	\$ -	\$7,000.00
36	Saltwater	\$ 58,000.00	\$58,000.00			\$58,000.00	100.00%	\$ -	\$5,800.00
37	Brine	\$ 6,000.00	\$6,000.00			\$6,000.00	100.00%	\$ -	\$600.00
38	Bubbler Line	\$ 3,500.00	\$3,500.00			\$3,500.00	100.00%	\$ -	\$350.00
39	Ozone	\$ 10,500.00	\$10,500.00			\$10,500.00	100.00%	\$ -	\$1,050.00
40	Vacuum	\$ 6,125.00	\$6,125.00			\$6,125.00	100.00%	\$ -	\$612.50
41	Pipe Supports	\$ 44,500.00	\$44,500.00			\$44,500.00	100.00%	\$ -	\$4,450.00
42	Site LSS Piping	\$ 185,000.00	\$185,000.00			\$185,000.00	100.00%	\$ -	\$18,500.00
MATERIAL									
43	Trench & Backfill	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
44	Equipment	\$ 325,000.00	\$325,000.00			\$325,000.00	100.00%	\$ -	\$32,500.00
45	Saltwater	\$ 188,000.00	\$188,000.00			\$188,000.00	100.00%	\$ -	\$18,800.00
46	Brine	\$ 14,000.00	\$14,000.00			\$14,000.00	100.00%	\$ -	\$1,400.00
47	Bubbler Line	\$ 1,500.00	\$1,500.00			\$1,500.00	100.00%	\$ -	\$150.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
48	Ozone	\$ 20,500.00	\$20,500.00			\$20,500.00	100.00%	\$ -	\$2,050.00
49	Vacuum	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
50	Pipe Supports	\$ 32,000.00	\$32,000.00			\$32,000.00	100.00%	\$ -	\$3,200.00
51	Site Piping	\$ 72,000.00	\$72,000.00			\$72,000.00	100.00%	\$ -	\$7,200.00
SUBCONTRACTOR									
52	Controls	\$ 127,845.00	\$127,845.00			\$127,845.00	100.00%	\$ -	\$12,784.50
53	Insulation	\$ 18,480.00	\$18,480.00			\$18,480.00	100.00%	\$ -	\$1,848.00
CHANGE ORDER #02									
54	LSS Sump Pump	\$ 6,884.00	\$6,884.00			\$6,884.00	100.00%	\$ -	\$688.40
55	Trick & Skimmer Support	\$ 5,263.00	\$5,263.00			\$5,263.00	100.00%	\$ -	\$526.30
CHANGE ORDER #06									
56	Wave Chamber Deduct	\$ (5,480.00)	(\$5,480.00)			(\$5,480.00)	100.00%	\$ -	(\$548.00)
57	Check Valve Deduct	\$ (2,015.00)	(\$2,015.00)			(\$2,015.00)	100.00%	\$ -	(\$201.50)
58	16" Skimmer Gate Valve	\$ 6,182.00	\$6,182.00			\$6,182.00	100.00%	\$ -	\$618.20
59	Flow Meter Addition	\$ 4,649.00	\$4,649.00			\$4,649.00	100.00%	\$ -	\$464.90
CHANGE ORDER #07									
60	T. Filter Investigation	\$ 1,200.00	\$0.00	\$1,200.00		\$1,200.00	100.00%	\$ -	\$120.00
61	Skimmer Grate Modification	\$ 875.00	\$0.00	\$875.00		\$875.00	100.00%	\$ -	\$87.50
62	Provide FRP Grating	\$ 1,075.00	\$0.00	\$1,075.00		\$1,075.00	100.00%	\$ -	\$107.50
HVAC (230000.S)									
LABOR									
63	Chilled Water	\$ 1,825.00	\$1,825.00			\$1,825.00	100.00%	\$ -	\$182.50
64	Refrigeration	\$ 6,000.00	\$6,000.00			\$6,000.00	100.00%	\$ -	\$600.00
65	Equipment	\$ 16,500.00	\$16,500.00			\$16,500.00	100.00%	\$ -	\$1,650.00
66	Ductwork	\$ 14,000.00	\$14,000.00			\$14,000.00	100.00%	\$ -	\$1,400.00
67	Registers	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
68	HVAC Start-Up	\$ 9,000.00	\$9,000.00			\$9,000.00	100.00%	\$ -	\$900.00
69	Arch Louvers	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
70	Labels & Valve Tags	\$ 3,500.00	\$3,500.00			\$3,500.00	100.00%	\$ -	\$350.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

APPLICATION NO: 14

APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
71	Fire Caulking	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
72	Testing	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
	MATERIAL								
73	Chilled Water	\$ 1,500.00	\$1,500.00			\$1,500.00	100.00%	\$ -	\$150.00
74	Refrigeration	\$ 3,600.00	\$3,600.00			\$3,600.00	100.00%	\$ -	\$360.00
75	Equipment	\$ 42,000.00	\$42,000.00			\$42,000.00	100.00%	\$ -	\$4,200.00
76	Ductwork	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
77	Registers	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
78	HVAC Start-Up	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
79	Arch Louvers	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
80	Labels & Valve Tags	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
81	Fire Caulking	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
	SUBCONTRACTOR								
82	Controls	\$ 19,532.00	\$19,532.00			\$19,532.00	100.00%	\$ -	\$1,953.20
83	System Balance	\$ 2,950.00	\$2,950.00			\$2,950.00	100.00%	\$ -	\$295.00
84	Insulation	\$ 3,312.00	\$3,312.00			\$3,312.00	100.00%	\$ -	\$331.20
	CHANGE ORDER #02								
85	Wave Machine Grate	\$ 5,480.00	\$5,480.00			\$5,480.00	100.00%	\$ -	\$548.00
	CHANGE ORDER #07								
86	Ozone Duct	\$ 1,286.00	\$0.00	\$1,286.00		\$1,286.00	100.00%	\$ -	\$128.60
	GRAND TOTALS	\$ 1,743,411.00	\$1,726,682.00	✓ \$16,729.00	\$0.00	\$1,743,411.00	100.00%	\$0.00	\$174,341.10

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

CALIFORNIA CIVIL CODE 8132 (July 1, 2012)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Lyles Mechanical Co.
Name of Customer: Matt Construction Corporation
Job Location: Fresno Chaffee Zoo - Sea Lion Cove (Project #30303) 894 W. Belmont Avenue Fresno, CA
Owner: Chaffee Zoo
Through Date: August 31, 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: ☒ 15,056.10
Check Payable to: Lyles Mechanical Co.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payment(s) for which the claimant has previously given a conditional waiver and release but has not received payment:
Date of waiver and release: 06/30/2012 Amount of unpaid progress payment(s): \$ 100,723.18
Date of waiver and release: 07/31/2012 Amount of unpaid progress payment(s): \$ 13,433.40
- (4) Contract rights, including
 - (A) a right based on rescission, abandonment, or breach of contract, and
 - (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 
Claimant's Title: Kim Grant, Senior Construction Accountant
Date of Signature: August 15, 2012

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Lyles Mechanical 230000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	H-1071-14	83/ 1,286.00 7/	128.60	1,157.40
Total		\$ 1,286.00	\$ 128.60	1,157.40

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Lyles Mechanical Co. PROJECT NO. 30303009

ADDRESS P.O. Box 4287 REQ. NO. _____
Fresno, CA 93744

INV. NO. H-1071-14
 [Required]

need CP

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$	\$ 1,580,519.00
2	Net Change by Approved Change Orders [Thru C.O. # 07]	✓	\$	\$162,892.00
3	ADJUSTED CONTRACT SUM	✓	\$	\$ 1,743,411.00
4	Total Completed and Stored to Date	✓	\$	\$1,743,411.00
5	Retention			
	A. <u>10 % of Completed Work</u>			<u>\$174,341.10</u>
	B. <u>10 % of Stored Material</u>			<u>\$0.00</u>
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	\$174,341.10
6	TOTAL EARNED LESS RETENTION	✓	\$	\$1,569,069.90
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	\$1,554,013.80
8	CURRENT PAYMENT DUE	✓	\$	\$15,056.10
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$	\$174,341.10

gross: 16,729.00
(R): 1,672.90

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 302

JOB NO. <u>30303</u>	ACCT: _____
COST CODE <u>30303</u>	COST TYPE <u>5</u>
PROJ. MGR <u>30303</u>	SUPT _____
ACCTING <u>LC</u>	POST DATE <u>8/13</u>
PAID DATE _____	CHECK # _____

220000
gross: 12,293.00
(R): 1,229.30

220001
gross: 3,150.00
(R): 315.00

230000
gross: 1,292.00
(R): 1,292.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A	B	C	D	E	F	G		H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)	
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
	PLUMBING (220000.S)									
	LABOR									
	1	Trench & Backfill	\$ 12,000.00	\$12,000.00			\$12,000.00	100.00%	\$ -	\$1,200.00
	2	Below Grade Waste	\$ 8,000.00	\$8,000.00			\$8,000.00	100.00%	\$ -	\$800.00
	3	Below Grade RWL	\$ 6,500.00	\$6,500.00			\$6,500.00	100.00%	\$ -	\$650.00
	4	Fill & Empty Pool	\$ 9,000.00	\$9,000.00			\$9,000.00	100.00%	\$ -	\$900.00
	5	Above Grade Waste	\$ 5,500.00	\$5,500.00			\$5,500.00	100.00%	\$ -	\$550.00
	6	Above Grade Water	\$ 13,000.00	\$13,000.00			\$13,000.00	100.00%	\$ -	\$1,300.00
	7	Above Grade Natural Gas	\$ 28,000.00	\$28,000.00			\$28,000.00	100.00%	\$ -	\$2,800.00
	8	Condensate Drains	\$ 4,500.00	\$4,500.00			\$4,500.00	100.00%	\$ -	\$450.00
	9	Equipment/ Fixtures	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
	10	BIM/ Shop Drawings	\$ 20,280.00	\$20,280.00			\$20,280.00	100.00%	\$ -	\$2,028.00
	MATERIAL									
	11	Trench & Backfill	\$ 5,000.00	\$5,000.00			\$5,000.00	100.00%	\$ -	\$500.00
	12	Below Grade Waste	\$ 5,200.00	\$5,200.00			\$5,200.00	100.00%	\$ -	\$520.00
	13	Below Grade RWL	\$ 4,000.00	\$4,000.00			\$4,000.00	100.00%	\$ -	\$400.00
	14	Fill & Empty Pool	\$ 2,500.00	\$2,500.00			\$2,500.00	100.00%	\$ -	\$250.00
	15	Above Grade Waste	\$ 2,500.00	\$2,500.00			\$2,500.00	100.00%	\$ -	\$250.00
	16	Above Grade Water	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
	17	Above Grade Natural Gas	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
	18	Condensate Drains	\$ 5,000.00	\$5,000.00			\$5,000.00	100.00%	\$ -	\$500.00
	19	Equipment/ Fixtures	\$ 18,000.00	\$18,000.00			\$18,000.00	100.00%	\$ -	\$1,800.00
	20	Testing	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
	SUBCONTRACTOR									
	21	Insulation	\$ 800.00	\$800.00			\$800.00	100.00%	\$ -	\$80.00
	CHANGE ORDER #01									
	22	Wetlands	\$ 109,400.00	\$109,400.00			\$109,400.00	100.00%	\$ -	\$10,940.00
	CHANGE ORDER #03									
	23	LSS 6" BFP	\$ 3,420.00	\$3,420.00			\$3,420.00	100.00%	\$ -	\$342.00
	CHANGE ORDER #04									

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed certification is attached.

APPLICATION NO: 14

APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
24	Site Drinking Fountain	\$ 4,980.00	\$4,980.00			\$4,980.00	100.00%	\$ -	\$498.00
25	Keeper's S-1 Faucet	\$ 1,790.00	\$1,790.00			\$1,790.00	100.00%	\$ -	\$179.00
26	Repair 6" & Tie-in 8" at LSS	\$ 1,060.00	\$1,060.00			\$1,060.00	100.00%	\$ -	\$106.00
	CHANGE ORDER #05								
27	BFP's at Keeper's	\$ 2,440.00	\$2,440.00			\$2,440.00	100.00%	\$ -	\$244.00
28	Site Drinking Fountain REV	\$ 2,110.00	\$2,110.00			\$2,110.00	100.00%	\$ -	\$211.00
	CHANGE ORDER #07								
29	Add IDU's at Keeper's	\$ 9,184.00	\$0.00	\$9,184.00		\$9,184.00	100.00%	\$ -	\$918.40
30	Trench Drain at Keeper's	\$ 3,109.00	\$0.00	\$3,109.00		\$3,109.00	100.00%	\$ -	\$310.90
LIFE SUPPORT SYSTEMS (220001.S)									
	LABOR								
31	Mobilization	\$ 15,000.00	\$15,000.00			\$15,000.00	100.00%	\$ -	\$1,500.00
32	Trench & Backfill	\$ 30,000.00	\$30,000.00			\$30,000.00	100.00%	\$ -	\$3,000.00
33	Testing	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
34	BIM/ Shop Drawings	\$ 5,070.00	\$5,070.00			\$5,070.00	100.00%	\$ -	\$507.00
35	Equipment	\$ 70,000.00	\$70,000.00			\$70,000.00	100.00%	\$ -	\$7,000.00
36	Saltwater	\$ 58,000.00	\$58,000.00			\$58,000.00	100.00%	\$ -	\$5,800.00
37	Brine	\$ 6,000.00	\$6,000.00			\$6,000.00	100.00%	\$ -	\$600.00
38	Bubbler Line	\$ 3,500.00	\$3,500.00			\$3,500.00	100.00%	\$ -	\$350.00
39	Ozone	\$ 10,500.00	\$10,500.00			\$10,500.00	100.00%	\$ -	\$1,050.00
40	Vacuum	\$ 6,125.00	\$6,125.00			\$6,125.00	100.00%	\$ -	\$612.50
41	Pipe Supports	\$ 44,500.00	\$44,500.00			\$44,500.00	100.00%	\$ -	\$4,450.00
42	Site LSS Piping	\$ 185,000.00	\$185,000.00			\$185,000.00	100.00%	\$ -	\$18,500.00
	MATERIAL								
43	Trench & Backfill	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
44	Equipment	\$ 325,000.00	\$325,000.00			\$325,000.00	100.00%	\$ -	\$32,500.00
45	Saltwater	\$ 188,000.00	\$188,000.00			\$188,000.00	100.00%	\$ -	\$18,800.00
46	Brine	\$ 14,000.00	\$14,000.00			\$14,000.00	100.00%	\$ -	\$1,400.00
47	Bubbler Line	\$ 1,500.00	\$1,500.00			\$1,500.00	100.00%	\$ -	\$150.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
48	Ozone	\$ 20,500.00	\$20,500.00			\$20,500.00	100.00%	\$ -	\$2,050.00
49	Vacuum	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
50	Pipe Supports	\$ 32,000.00	\$32,000.00			\$32,000.00	100.00%	\$ -	\$3,200.00
51	Site Piping	\$ 72,000.00	\$72,000.00			\$72,000.00	100.00%	\$ -	\$7,200.00
	SUBCONTRACTOR								
52	Controls	\$ 127,845.00	\$127,845.00			\$127,845.00	100.00%	\$ -	\$12,784.50
53	Insulation	\$ 18,480.00	\$18,480.00			\$18,480.00	100.00%	\$ -	\$1,848.00
	CHANGE ORDER #02								
54	LSS Sump Pump	\$ 6,884.00	\$6,884.00			\$6,884.00	100.00%	\$ -	\$688.40
55	Trick & Skimmer Support	\$ 5,263.00	\$5,263.00			\$5,263.00	100.00%	\$ -	\$526.30
	CHANGE ORDER #06								
56	Wave Chamber Deduct	\$ (5,480.00)	(\$5,480.00)			(\$5,480.00)	100.00%	\$ -	(\$548.00)
57	Check Valve Deduct	\$ (2,015.00)	(\$2,015.00)			(\$2,015.00)	100.00%	\$ -	(\$201.50)
58	16" Skimmer Gate Valve	\$ 6,182.00	\$6,182.00			\$6,182.00	100.00%	\$ -	\$618.20
59	Flow Meter Addition	\$ 4,649.00	\$4,649.00			\$4,649.00	100.00%	\$ -	\$464.90
	CHANGE ORDER #07								
60	T. Filter Investigation	\$ 1,200.00	\$0.00	\$1,200.00		\$1,200.00	100.00%	\$ -	\$120.00
61	Skimmer Grate Modification	\$ 875.00	\$0.00	\$875.00		\$875.00	100.00%	\$ -	\$87.50
62	Provide FRP Grating	\$ 1,075.00	\$0.00	\$1,075.00		\$1,075.00	100.00%	\$ -	\$107.50
HVAC (230000.S)									
	LABOR								
63	Chilled Water	\$ 1,825.00	\$1,825.00			\$1,825.00	100.00%	\$ -	\$182.50
64	Refrigeration	\$ 6,000.00	\$6,000.00			\$6,000.00	100.00%	\$ -	\$600.00
65	Equipment	\$ 16,500.00	\$16,500.00			\$16,500.00	100.00%	\$ -	\$1,650.00
66	Ductwork	\$ 14,000.00	\$14,000.00			\$14,000.00	100.00%	\$ -	\$1,400.00
67	Registers	\$ 3,000.00	\$3,000.00			\$3,000.00	100.00%	\$ -	\$300.00
68	HVAC Start-Up	\$ 9,000.00	\$9,000.00			\$9,000.00	100.00%	\$ -	\$900.00
69	Arch Louvers	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
70	Labels & Valve Tags	\$ 3,500.00	\$3,500.00			\$3,500.00	100.00%	\$ -	\$350.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 14
APPLICATION DATE: 08/11/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: August 31, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
71	Fire Caulking	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
72	Testing	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
	MATERIAL								
73	Chilled Water	\$ 1,500.00	\$1,500.00			\$1,500.00	100.00%	\$ -	\$150.00
74	Refrigeration	\$ 3,600.00	\$3,600.00			\$3,600.00	100.00%	\$ -	\$360.00
75	Equipment	\$ 42,000.00	\$42,000.00			\$42,000.00	100.00%	\$ -	\$4,200.00
76	Ductwork	\$ 10,000.00	\$10,000.00			\$10,000.00	100.00%	\$ -	\$1,000.00
77	Registers	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
78	HVAC Start-Up	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
79	Arch Louvers	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
80	Labels & Valve Tags	\$ 1,000.00	\$1,000.00			\$1,000.00	100.00%	\$ -	\$100.00
81	Fire Caulking	\$ 2,000.00	\$2,000.00			\$2,000.00	100.00%	\$ -	\$200.00
	SUBCONTRACTOR								
82	Controls	\$ 19,532.00	\$19,532.00			\$19,532.00	100.00%	\$ -	\$1,953.20
83	System Balance	\$ 2,950.00	\$2,950.00			\$2,950.00	100.00%	\$ -	\$295.00
84	Insulation	\$ 3,312.00	\$3,312.00			\$3,312.00	100.00%	\$ -	\$331.20
	CHANGE ORDER #02								
85	Wave Machine Grate	\$ 5,480.00	\$5,480.00			\$5,480.00	100.00%	\$ -	\$548.00
	CHANGE ORDER #07								
86	Ozone Duct	\$ 1,286.00	\$0.00	\$1,286.00		\$1,286.00	100.00%	\$ -	\$128.60
	GRAND TOTALS	\$ 1,743,411.00	\$1,726,682.00	✓ \$16,729.00	\$0.00	\$1,743,411.00	100.00%	\$0.00	\$174,341.10

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

CALIFORNIA CIVIL CODE 8132 (July 1, 2012)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Lyles Mechanical Co.

Name of Customer: Matt Construction Corporation

Job Location: Fresno Chaffee Zoo - Sea Lion Cove (Project #30303) 894 W. Belmont Avenue Fresno, CA

Owner: Chaffee Zoo

Through Date: August 31, 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation

Amount of Check: ☒ 15,056.10

Check Payable to: Lyles Mechanical Co.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payment(s) for which the claimant has previously given a conditional waiver and release but has not received payment:

Date of waiver and release: <u>06/30/2012</u>	Amount of unpaid progress payment(s): \$ <u>100,723.18</u>
Date of waiver and release: <u>07/31/2012</u>	Amount of unpaid progress payment(s): \$ <u>13,433.40</u>
- (4) Contract rights, including
 - (A) a right based on rescission, abandonment, or breach of contract, and
 - (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 

Claimant's Title: Kim Grant, Senior Construction Accountant

Date of Signature: August 15, 2012

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Howe Electric Construction, Inc. 260000 S

<u>Month</u>	<u>Invoice</u>		<u>Gross</u>		<u>Retention</u>	<u>Net</u>
August	11009-14	90/	3,772.00	7/	377.20	3,394.80
Total			\$ 3,772.00		\$ 377.20	3,394.80

Application and Certificate For Payment

Page 1

Customer: MATT CONSTRUCTION CORPORATION 9814 NORWALK BLVD STE 100 SANTA FE SPRINGS, CA 90670	Project: FRESNO CHAFFEE ZOO SEA LION COVE 894 WEST BELMONT AVENUE FRESNO, CA 93728	Application No: 14 Period To: End of Month Customer's Project No: 30303 Contract Date: 02/09/11
Contractor: HOWE ELECTRIC CONSTRUCTION INC 4682 EAST OLIVE AVENUE FRESNO, CA 93702	Contractor's Job No: 11009-14	
Phone: 559 255-8992		

Contractor's Application For Payment

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner	36,568.00	-7,705.00
Change orders approved this month	3,772.00	
Totals	3,772.00	
Net change by change orders	32,635.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor:

By: *Marjorie Montes*

State of: _____ County of: _____

Subscribed and sworn to before me this _____ day of _____,

_____(year). Notary public: _____

My commission expires _____.

Original contract sum	✓ 702,865.00
Net change by change orders	✓ 32,635.00
Contract sum to date	✓ 735,500.00
Total completed and stored to date	✓ 735,500.00
Retainage	
10.0% of completed work	73,550.00
0.0% of stored material	0.00
Total retainage	73,550.00
Total earned less retainage	✓ 661,950.00
Less previous certificates of payment	✓ 658,555.20
0.000% of taxable amount	0.00
Current sales tax	0.00
Current payment due	✓ 3,394.80
Balance to finish, including retainage	✓ 73,550.00

JOB NAME: *Chaffee Zoo*

JOB NO. <i>30303</i>	ACCT: <i>400000</i>	
COST CODE <i>400000</i>	COST TYPE <i>5</i>	
PROJ. MGR. <i>JPAC</i>	SUPP <i>8/13</i>	
ACCTING <i>8</i>	POST DATE <i>8/13</i>	
PAID DATE	CHECK #	

Architect:

By: _____ Date: _____

This Certification is not negotiable. The Amount Certified is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

gross 3772.00
(R) 377.20

Application and Certificate For Payment -- page 2

Customer: MATT CONSTRUCTION CORPORATION
 Contractor: HOWE ELECTRIC CONSTRUCTION INC
 Project: FRESNO CHAFFEE ZOO

Application No: 14 Date: 08/13/12
 Contractor's Job No: 11009
 Customer's Project No: 30303

Period To: End of Month

Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%	Balance to Finish	Retention	Memo
			Previous Application	This Period						
100	GENERAL REQUIREMENTS	13,800.00	13,800.00	0.00	0.00	13,800.00	100.00	0.00	1,380.00	
	Subtotal	13,800.00	13,800.00	0.00	0.00	13,800.00	100.00	0.00	1,380.00	
200	TEMPORARY POWER	11,446.00	11,446.00	0.00	0.00	11,446.00	100.00	0.00	1,144.60	
	Subtotal	11,446.00	11,446.00	0.00	0.00	11,446.00	100.00	0.00	1,144.60	
300	SITE IMPROVEMENTS-DEMO	9,545.00	9,545.00	0.00	0.00	9,545.00	100.00	0.00	954.50	
310	SITE IMPROVEMENTS-POWER EQUIP	8,085.00	8,085.00	0.00	0.00	8,085.00	100.00	0.00	808.50	
320	SITE IMPROVEMENTS-SUBFEEDS	293,064.00	293,064.00	0.00	0.00	293,064.00	100.00	0.00	29,306.40	
330	SITE IMPROVEMENTS-LIGHT FIXT	81,931.00	81,931.00	0.00	0.00	81,931.00	100.00	0.00	8,193.10	
340	SITE IMPROVEMENTS-ROUGH/FINISH	55,491.00	55,491.00	0.00	0.00	55,491.00	100.00	0.00	5,549.10	
350	SITE IMPROVEMENTS-CCTV ROUGH	10,094.00	10,094.00	0.00	0.00	10,094.00	100.00	0.00	1,009.40	
360	SITE IMPROVEMENTS-AV ROUGH	3,129.00	3,129.00	0.00	0.00	3,129.00	100.00	0.00	312.90	
	Subtotal	461,339.00	461,339.00	0.00	0.00	461,339.00	100.00	0.00	46,133.90	
400	BLDG/HOLD TANK-POWER EQUIP	5,585.00	5,585.00	0.00	0.00	5,585.00	100.00	0.00	558.50	
410	BLDG/HOLD TANK-SUBFEEDS	2,951.00	2,951.00	0.00	0.00	2,951.00	100.00	0.00	295.10	
420	BLDG/HOLD TANK-FIXTURES	18,095.00	18,095.00	0.00	0.00	18,095.00	100.00	0.00	1,809.50	
430	BLDG/HOLD TANK-R&F LIGHTING	17,286.00	17,286.00	0.00	0.00	17,286.00	100.00	0.00	1,728.60	
440	BLDG/HOLD TANK-R&F POWER	9,090.00	9,090.00	0.00	0.00	9,090.00	100.00	0.00	909.00	
450	BLDG/HOLD TANK-TELE DATA RF	3,333.00	3,333.00	0.00	0.00	3,333.00	100.00	0.00	333.30	
460	BLDG/HOLD TANK-MECH EQUIP CONN	8,628.00	8,628.00	0.00	0.00	8,628.00	100.00	0.00	862.80	
470	BLDG/HOLD TANK-CCTV ROUGH IN	1,890.00	1,890.00	0.00	0.00	1,890.00	100.00	0.00	189.00	
	Subtotal	66,858.00	66,858.00	0.00	0.00	66,858.00	100.00	0.00	6,685.80	
500	LSS BLDG STRCT-POWER EQUIP	22,568.00	22,568.00	0.00	0.00	22,568.00	100.00	0.00	2,256.80	
510	LSS BLDG STRCT-SUBFEEDS	3,821.00	3,821.00	0.00	0.00	3,821.00	100.00	0.00	382.10	
520	LSS BLDG STRCT-FIXTURES	7,086.00	7,086.00	0.00	0.00	7,086.00	100.00	0.00	708.60	
530	LSS BLDG STRCT-R&F LIGHTING	6,667.00	6,667.00	0.00	0.00	6,667.00	100.00	0.00	666.70	

Application and Certificate For Payment -- page 3

Customer: MATT CONSTRUCTION CORPORATION
 Contractor: HOWE ELECTRIC CONSTRUCTION INC
 Project: FRESNO CHAFFEE ZOO

Application No: 14 Date: 08/13/12 Period To: End of Month
 Contractor's Job No: 11009
 Customer's Project No: 30303

Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%	Balance to Finish	Retention	Memo
			Previous Application	This Period						
540	LSS BLDG STRCT-R&F POWER	5,959.00	5,959.00	0.00	0.00	5,959.00	100.00	0.00	595.90	
550	LSS BLDG STRCT-TELE DATA RF	1,623.00	1,623.00	0.00	0.00	1,623.00	100.00	0.00	162.30	
560	LSS BLDG STRCT-MECH EQUIP CONN	18,713.00	18,713.00	0.00	0.00	18,713.00	100.00	0.00	1,871.30	
570	LSS BLDG STRCT-CCTV ROUGH IN	1,236.00	1,236.00	0.00	0.00	1,236.00	100.00	0.00	123.60	
Subtotal		67,673.00	67,673.00	0.00	0.00	67,673.00	100.00	0.00	6,767.30	
600	VIEW STRCT-POWER	1,923.00	1,923.00	0.00	0.00	1,923.00	100.00	0.00	192.30	
610	VIEW STRCT-SUBFEEDS	1,765.00	1,765.00	0.00	0.00	1,765.00	100.00	0.00	176.50	
620	VIEW STRCT-FIXTURES	51,198.00	51,198.00	0.00	0.00	51,198.00	100.00	0.00	5,119.80	
630	VIEW STRCT-R&F LIGHTING	9,262.00	9,262.00	0.00	0.00	9,262.00	100.00	0.00	926.20	
640	VIEW STRCT-R&F POWER	3,141.00	3,141.00	0.00	0.00	3,141.00	100.00	0.00	314.10	
650	VIEW STRCT-CCTV ROUGH IN	5,894.00	5,894.00	0.00	0.00	5,894.00	100.00	0.00	589.40	
660	VIEW STRCT-NOSE TO NOSE	8,566.00	8,566.00	0.00	0.00	8,566.00	100.00	0.00	856.60	
Subtotal		81,749.00	81,749.00	0.00	0.00	81,749.00	100.00	0.00	8,174.90	
PCO 01	WAVE MACHINE WIRING	8,217.00	8,217.00	0.00	0.00	8,217.00	100.00	0.00	821.70	
PCO 02	POOL GROUNDING	7,420.00	7,420.00	0.00	0.00	7,420.00	100.00	0.00	742.00	
PCO 03	GENERATOR FOR CHANGEOVER	2,669.00	2,669.00	0.00	0.00	2,669.00	100.00	0.00	266.90	
PCO 05	25 PAIR TELEPHONE CABLE	1,596.00	1,596.00	0.00	0.00	1,596.00	100.00	0.00	159.60	
PCO 07	POWER FOR WETLANDS EQUIPMENT	4,117.00	4,117.00	0.00	0.00	4,117.00	100.00	0.00	411.70	
PCO 09	AUDIO VISUAL CONDUIT CHASES	10,904.00	10,904.00	0.00	0.00	10,904.00	100.00	0.00	1,090.40	
PCO 10	4" PVC FOR LV RUNS	4,049.00	4,049.00	0.00	0.00	4,049.00	100.00	0.00	404.90	
PCO 11	BUCK BOOST OZ GEN	1,522.00	1,522.00	0.00	0.00	1,522.00	100.00	0.00	152.20	
PCO 13	RENTAL GENERATOR-OUTAGE	1,798.00	1,798.00	0.00	0.00	1,798.00	100.00	0.00	179.80	
PCO 14	POWER TO DRINKING FOUNTAIN	608.00	608.00	0.00	0.00	608.00	100.00	0.00	60.80	
PCO 15	MOVE LCP NOSE-NOSE ROCK HEAT	861.00	861.00	0.00	0.00	861.00	100.00	0.00	86.10	
PCO 16	LIGHT FIXTURE VALUE ENGINEERING	-6,332.00	-6,332.00	0.00	0.00	-6,332.00	100.00	0.00	-633.20	
PCO 17	CHANGE HVAC UNITS	540.00	0.00	540.00	0.00	540.00	100.00	0.00	54.00	

Application and Certificate For Payment -- page 4

Customer: MATT CONSTRUCTION CORPORATION
 Contractor: HOWE ELECTRIC CONSTRUCTION INC
 Project: FRESNO CHAFFEE ZOO

Application No: 14 Date: 08/13/12 Period To: End of Month
 Contractor's Job No: 11009
 Customer's Project No: 30303

Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%	Balance to Finish	Retention	Memo
			Previous Application	This Period						
PCO 18	REROUTE EXISTING TELEPHONE	3,232.00	0.00	3,232.00	0.00	3,232.00	100.00	0.00	323.20	
PCO 19	DELETE HEATED MATS	-8,566.00	-8,566.00	0.00	0.00	-8,566.00	100.00	0.00	-856.60	
Subtotal		32,635.00	28,863.00	3,772.00	0.00	32,635.00	100.00	0.00	3,263.50	
Application Total		735,500.00	731,728.00	LF 3,772.00	0.00	735,500.00	100.00	0.00	73,550.00	90/

**CONDITIONAL WAIVER AND RELEASE
UPON PROGRESS PAYMENT**

[California Civil Code 8132]

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information:

Name of Claimant: Howe Electric Construction, Inc. Howe Job No. 11009
Name of Customer: Matt Construction Corporation
Job Location: Fresno Chaffee Zoo Sea Lion Cove, 894 West Belmont, Fresno
Owner: Fresno Chaffee Zoo
Through Date: August 31, 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction Corporation
Amount of Check: ☒ \$3,394.80
Check Payable to: Howe Electric Construction, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
 Date(s) of waiver and release:
 Amount(s) of unpaid progress payments(s):
- (4) Contract rights, including (A) a right based on rescission, abandonment or breach of contract and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 
Claimant's Title: Marjorie Montes, Accounting Manager
Date of Signature: August 13, 2012

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Dave Christian Construction Co., Inc. 312316 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	446484	96/46,043.007/	4,605.00	41,438.00
Total		\$ 46,043.00	\$ 4,605.00	41,438.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Dave Christian Const. Co., Inc. PROJECT NO. 30303
2233 S. Minnewawa Ave.
ADDRESS Fresno, CA 93727-6317 REQ. NO. _____
559-255-1222 INV. NO. 446484
559-255-1292 Fax [Required] _____

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	✓	\$ 380,080.00
2	Net Change by Approved Change Orders [Thru C.O. # 5]	✓	\$ (19,525.00)
3	ADJUSTED CONTRACT SUM	✓	\$ 360,555.00
4	Total Completed and Stored to Date	✓	✓ 360,555.00
5	Retention		
	A. <u>10</u> % of Completed Work		
	B. _____ % of Stored Material		
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$ 36,056.00
6	TOTAL EARNED LESS RETENTION	✓	\$ 324,499.00
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$ 283,061.00
8	CURRENT PAYMENT DUE	✓	↓ 41,438.00
9	BALANCE TO FINISH, PLUS RETENTION	✓	\$ 36,056.00

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral

JOB NO. <u>30303</u>	ACCT: _____
COST CODE <u>312314</u>	COST TYPE _____
PROJ. MGR <u>peach</u>	SUPT _____
ACCTING <u>K</u>	POST DATE <u>8/13</u>
PAID DATE _____	CHECK # _____

gross: 41,043.00 95/
(12) 4,605.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 12
APPLICATION DATE: 08/09/12
PERIOD TO: 08/31/12
ARCHITECT'S PROJECT NO: 30303

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
A	Street Cleaning (for other trades)	\$4,000.00	\$4,000.00			\$4,000.00	100.00%		
B	Temp Roads	\$8,000.00	\$8,000.00			\$8,000.00	100.00%		
C	Water Pumping (for other trades)	\$1,500.00	\$1,500.00			\$1,500.00	100.00%		
D	Rough Grade (see breakdown below)								
E	Exhibit Pool (inc. allow for 2 dumpsters)	\$77,700.00	\$77,700.00			\$77,700.00	100.00%		
F	Site	\$189,180.00	\$189,180.00			\$189,180.00	100.00%		
G	LSS Building	\$12,000.00	\$12,000.00			\$12,000.00	100.00%		
H	Holding Building	\$15,000.00	\$15,000.00			\$15,000.00	100.00%		
I	Storm Basin (inc. allow of \$5,125.00 for 4,100 sf of AB	\$7,500.00	\$7,500.00			\$7,500.00	100.00%		
J	Porous Paving, Sand (inc. allow of \$5,000 for repairs	\$35,000.00		\$35,000.00		\$35,000.00	100.00%		
K	Asphalt Paving (inc. allow of \$12,000 for 4,000 sf of additional paving	\$18,000.00		\$18,000.00		\$18,000.00	100.00%		
L	Subdrainage includes French drainage	\$4,700.00	\$4,700.00			\$4,700.00	100.00%		
M	Rockery wall gravel backfill allowance	\$7,500.00	\$7,500.00			\$7,500.00	100.00%		
N	CO #1 Eliminate pathway, add wetlands & fuel cost	(\$12,568.00)	(\$12,568.00)			(\$12,568.00)	100.00%		
O	CO #2 LSS Erosion Control	\$3,646.00		\$3,646.00		\$3,646.00	100.00%		
P	CO #3 Sand & Pea Gravel w/conveyor	\$4,887.00		\$4,887.00		\$4,887.00	100.00%		
Q	CO #4 Remove dirt & re-grade sloping planter	\$2,510.00		\$2,510.00		\$2,510.00	100.00%		
R	CO #5 Deduct for Asphalt Paving	(\$18,000.00)		(\$18,000.00)		(\$18,000.00)	100.00%		
GRAND TOTALS		\$360,555.00	\$314,512.98/	\$46,043.00 15	96/	\$360,555.00			\$0.00

DAVE CHRISTIAN CONST. CO., INC.

2233 S. Minnewawa Ave.

Fresno, CA 93727-6317

(559)255-1222 Fax: (559) 255-1292

License #: 377698

CUSTOMER #: 2599

INVOICE #: 446484

INVOICE DATE: 08/09/12

DUE DATE: 09/08/12

BILL TO:

MATT CONST. CORP. CHAFFEE

9814 NORWALK BLVD. STE. 100

SANTE FE SPRINGS, CA 90670

JOB: 11003

CHAFFEE ZOO SEAL,SEA LION

894 W. BELMONT AVE.

FRESNO, CA 93728

CODE	DESCRIPTION	CURRENT CONTRACT	PREVIOUS BILLED	PREV %	% COMPL	CURRENT BILLING
00	Contract	380,080.00	327,080.00	86.1	100.0	53,000.00
	TOTALS:	380,080.00	327,080.00	86.1	100.0	53,000.00
C001	path -,wetlands,fuel	-12,568.00	-12,568.00	100.0	100.0	
C002	LSS erosion control	3,646.00			100.0	3,646.00
C003	Sand & pg w/conveyor	4,887.00			100.0	4,887.00
C004	Re-grade slope plntr	2,510.00			100.0	2,510.00
C005	Deduct AC paving	-18,000.00			100.0	-18,000.00
	CHANGE ORDER TOTALS:	-19,525.00	-12,568.00	64.4	100.0	-6,957.00
					SUBTOTAL:	46,043.00
					LESS RETENTION:	-4,605.00
					NET DUE:	41,438.00

Thank you for your business!



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Dave Christian Const. Co., Inc.
Name of Customer: **Matt Construction Corporation**
Job Location: 894 W. Belmont Ave.
Fresno, CA 93728
Owner: Chaffee Zoo
Through Date: 8/31/2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:


Maker of Check: Matt Const., Corp.
Amount of Check: ✓ \$41,438.00
Check Payable to: Dave Christian Const. Co., Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of wavier and release: 7/31/2012
Amount(s) of unpaid progress payment(s): \$9,863.00
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 

Claimant's Title: Project Administrator

Claimant's Company: Dave Christian Const. Co., Inc.

Date of Signature: 8-10-12

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

R H Kiggins Construction, Inc. 321300 S

<u>Month</u>	<u>Invoice</u>		<u>Gross</u>		<u>Retention</u>	<u>Net</u>
August	11609	101/	35,518.50	7/	3,551.85	31,966.65
Total			\$ 35,518.50		\$ 3,551.85	31,966.65

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF <u>August</u> 2012	
SUBCONTRACTOR <u>R H Kiggins Construction, Inc.</u>	PROJECT NO. <u>30303</u>
ADDRESS <u>4735 E. Floradora Ave.</u>	REQ. NO. <u>4</u>
<u>Fresno, CA 93703</u>	INV. NO. <u>11609</u> 11605
	[Required]

PAYMENT REQUEST BREAKDOWN

1 ORIGINAL CONTRACT SUM	✓	\$	\$148,061.00
2 Net Change by Approved Change Orders [Thru C.O. # 1]	✓	\$	\$25,631.00
3 ADJUSTED CONTRACT SUM	✓	\$	\$173,692.00
4 Total Completed and Stored to Date	✓	\$	✓ \$173,692.00
5 Retention			
A. <u>10</u> % of Completed Work			
B. <u> </u> % of Stored Material			
LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	✓	\$	\$17,369.20
6 TOTAL EARNED LESS RETENTION	✓	\$	\$156,322.80
7 LESS PREVIOUS CERTIFICATES FOR PAYMENT	✓	\$	\$124,356.15
8 CURRENT PAYMENT DUE	✓	\$	↓ \$31,966.65
9 BALANCE TO FINISH, PLUS RETENTION	✓	\$	\$17,369.20

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

JOB NO. <u>30303</u>	ACCT: <u> </u>		
COST CODE <u>32130</u>	COST TYPE <u> </u>		
PROJ. MGR <u> </u>	SUPT <u> </u>		
ACCTING <u> </u>	POST DATE <u>9/14</u>		
PAID DATE <u> </u>	CHECK # <u> </u>		

gross 102 35,519.50 100
 (R) 3,551.85

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 4
APPLICATION DATE: 08/13/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 08/31/12

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	Contract	\$148,061.00	\$124,725.25	\$23,335.75	\$0.00	\$148,061.00	100.00%	\$0.00	\$2,333.58
2	CO#1	\$16,726.00	\$14,049.85	\$2,676.15	\$0.00	\$16,726.00	100.00%	\$0.00	\$267.62
3	Contract	(\$940.00)	(\$601.60)	(\$338.40)	\$0.00	(\$940.00)	100.00%	\$0.00	(\$33.84)
4	KIG5	\$633.00	\$0.00	\$633.00	\$0.00	\$633.00	100.00%	\$0.00	\$63.30
5	KIG10	\$4,045.00	\$0.00	\$4,045.00	\$0.00	\$4,045.00	100.00%	\$0.00	\$404.50
6	KIG12	\$473.00	\$0.00	\$473.00	\$0.00	\$473.00	100.00%	\$0.00	\$47.30
7	KIG14	\$649.00	\$0.00	\$649.00	\$0.00	\$649.00	100.00%	\$0.00	\$64.90
8	KIG15	\$2,564.00	\$0.00	\$2,564.00	\$0.00	\$2,564.00	100.00%	\$0.00	\$256.40
9	KIG16	\$1,481.00	\$0.00	\$1,481.00	\$0.00	\$1,481.00	100.00%	\$0.00	\$148.10
GRAND TOTALS		\$173,692.00	\$138,173.5	\$35,518.50	\$0.00	\$173,692.00		\$0.00	\$3,551.85

Application No.: 4

Application Date: 8/13/2012

Period To: 8/31/2012

Architect's Project No:

Breakdown

102/

R.H. KIGGINS CONSTRUCTION INC.4735 E Floradora
Fresno, CA 93703**Invoice**

Date	Invoice #
8/13/2012	11609

Bill ToMatt Construction Corp.
9814 Norwalk Boulevard, Ste 100
Santa Fe Springs, CA 90670**Project**

Chaffee Zoo - Seal & Sea Lion Exhibit

Description	Contract	Prior Amt	% Prior	% To Date	Curr Amt
CONTRACT	148,061.00	124,725.25	84.24%	100.00%	23,335.75
CO#1	16,726.00	14,049.85	84.00%	100.00%	2,676.15
CO#2	-940.00	-601.60	64.00%	100.00%	-338.40
KIG5, included in CO#3	633.00			100.00%	633.00
KIG10	4,045.00			100.00%	4,045.00
KIG12, included in CO#3	473.00			100.00%	473.00
KIG14, included in CO#3	649.00			100.00%	649.00
KIG15, included in CO#3	2,564.00			100.00%	2,564.00
KIG16	1,481.00			100.00%	1,481.00
Subtotal	173,692.00			20.45%	35,518.50
Less 10% Retainage					-3,551.85
Total					\$31,966.65 ✓



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: **R.H. Kiggins Construction, Inc.**
Name of Customer: **Matt Construction Corporation**
Job Location: **894 W. Belmont Ave.**
Fresno, CA
Owner: **Fresno Chaffee Zoo Corporation**
Through Date: **08/31/12**

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: **Matt Construction Corporation**
Amount of Check: **\$31,966.65** ✓
Check Payable to: **R.H. Kiggins Construction, Inc.**

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of wavier and release: _____
Amount(s) of unpaid progress payment(s): **\$0.00 (zero)**
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.


Signature

Claimant's Signature: Gaoger Mouanoutoua

Claimant's Title: Office Manager

Claimant's Company: R.H. Kiggins Construction, Inc.

Date of Signature: 08/13/12



MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Nick Champi Enterprises 323100 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	CHAMPI3 107/	85,651.00 7/	8,730.00	76,921.00
Total		\$ 85,651.00	\$ 8,730.00	76,921.00

SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF August 2012

SUBCONTRACTOR Nick Champi Enterprises, Inc. PROJECT NO. 323100.S

ADDRESS 615 N. 10th Ave REQ. NO. _____

Hanford, CA 93230 INV. NO. Champi³
[Required]

PAYMENT REQUEST BREAKDOWN

1	ORIGINAL CONTRACT SUM	\$165,151.00
2	Net Change by Approved Change Orders [Thru C.O. # 5]	\$(26,734.00)
3	ADJUSTED CONTRACT SUM	\$138,417.00
4	Total Completed and Stored to Date	✓ \$138,417.00
5	Retention	
A.	<u>10 % of Completed Work</u> <u>13842</u>	
B.	<u>% of Stored Material</u>	
	LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]	\$13,842.00
6	TOTAL EARNED LESS RETENTION	\$124,575.00
7	LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$47,654.00
8	CURRENT PAYMENT DUE	↑ \$76,921.00
9	BALANCE TO FINISH, PLUS RETENTION	\$-

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

JOB NO. <u>30303</u>	ACCT: <u>5</u>
COST CODE <u>23100</u>	COST TYPE <u>5</u>
PROJ. MGR. <u>Champi</u>	SUBT <u>12</u>
ACCTING <u>12</u>	POST DATE <u>8/12</u>
PAID DATE	CHECK #

Gross: 35,651 106/
(R): 2730.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 3

APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 06/30/2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 323100.S

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
1	Site Perimeter Fencing	\$51,750.00		\$51,750.00		\$51,750.00	100.00%		\$5,175.00
2	Stake /Poly Hemp Rope Barrier	\$25,200.00		\$25,200.00		\$25,200.00	100.00%		\$2,520.00
3	Storm basin fencing	\$3,600.00		\$3,600.00		\$3,600.00	100.00%		\$360.00
4	Keeper Building	\$49,500.00	\$49,500.00			\$49,500.00	100.00%		\$4,950.00
5	LSS Building	\$11,200.00	\$11,200.00			\$11,200.00	100.00%		\$1,120.00
6	Temporary Fencing	\$21,862.00	\$0.00	\$21,862.00		\$21,862.00	100.00%		\$2,186.20
7	Bond	\$2,039.00	\$1,652.00	\$387.00		\$2,039.00	100.00%		\$203.90
8	Change Order 1 – 2	\$6,346.00	\$6,346.00			\$6,346.00	100.00%		\$634.60
9	Change Order 3	(\$15,932.00)	(\$15,932.00)			(\$15,932.00)	100.00%		(\$1,593.20)
10	Change Order 4	\$4,714.00		\$4,714.00		\$4,714.00	100.00%		\$471.40
11	Change Order 5	(\$21,862.00)		(\$21,862.00)		(\$21,862.00)	100.00%		(\$2,186.20)
GRAND TOTALS		\$138,417.00	\$52,766.00	\$85,651.00	107/ \$0.00	\$138,417.00	100.00%	\$0.00	\$13,841.70



CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

Civil Code § 8132

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Nick Champi Enterprises, Inc.
Name of Customer: **Matt Construction Corporation**
Job Location: Fresno Chaffee Zoo
Fresno, CA
Owner: Chaffee Zoo
Through Date: August 2012

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Matt Construction
Amount of Check: ☒ \$76,921.00
Check Payable to: Nick Champi Enterprises, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of wavier and release: August 31, 2012
Amount(s) of unpaid progress payment(s): \$0.00 (zero)
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: Jim Kiesel

Claimant's Title: Business Manager

Claimant's Company: Nick Champi Enterprises, Inc.

Date of Signature: August 14, 2012

	Initial
MATT	_____
SUB	_____

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Floyd Johnston Construction Co Inc 334000 S

<u>Month</u>	<u>Invoice</u>	<u>Gross</u>	<u>Retention</u>	<u>Net</u>
August	8869	111/ (594.96) 7/	-	(594.96)
Total		\$ (594.96)	\$ -	(594.96)

Floyd Johnston Construction Co., Inc.

2301 Herndon Avenue

Clovis, CA 93611-8516

Contractors License No 280281A

Phone: (559) 299-7373 Fax (559) 323-9446

Invoice

INVOICE NO. 8869

INVOICE DATE 31-Jul-12

BILL TO: Matt Construction Corp
9814 Norwalk Blvd #100
Santa Fe Springs, CA 90670

JOB: 1119NC
Fresno Chaffee Zoo
894 W. Belmont
Job #30303
Fresno, CA 93728

JOB#	DESCRIPTION	%	BALANCE	AMOUNT DUE
	Credit			✓ -594.96

110/

JOB NAME: Chaffee Zoo

JOB NO. 2050 ACCT: 3360

COST CODE 3360 COST TYPE 5

PROJ. MGR. EL SUPT 5/13

ACCTING EL POST DATE 5/13

PAID DATE 5/13 CHECK # 5

-594.96

MATT CONSTRUCTION CORPORATION
Chaffee Zoo Sea Lion Cove - MCC Job - 30303
General Conditions Employee Summary
 Manhours Report shows actual time charged to job
Period covered: Week Ending 7/29/12-8/19/12

	<u>Rate</u>	<u>Hours</u>	
<u>Project Management</u>			
Stevan Garcia	✓ \$82.00	160.00	13,120.00

Total for 1-018 L	160.00	\$ 13,120.00
-------------------	--------	--------------

Project General Supervision

Neil Matt	\$140.00	8.00	1,120.00
-----------	----------	------	----------

Total for 1-022 L	8.00	\$ 1,120.00
-------------------	------	-------------

Project Supervision

Ed Smith	✓ \$83.00	160.00	13,280.00
----------	-----------	--------	-----------

Total for 1-030 L	160.00	\$ 13,280.00
-------------------	--------	--------------

Project Accountant

Kathleen Cutrone	✓ \$53.00	39.75	2,106.75
Kathleen Cutrone - OT	✓ \$73.00	2.25	164.25
Ron DeFazio	✓ \$97.00	6.00	582.00

Total for 1-038 L	48.00	\$ 2,853.00
-------------------	-------	-------------

Project Administrator

Edwynna Rennie	✓ \$53.00	18.00	954.00
----------------	-----------	-------	--------

Total for 1-042 L	18.00	\$ 954.00
-------------------	-------	-----------

MIS Manager

Carlos Beltran	✓ \$65.00	2.50	162.50
Jim Klenha	\$110.00	2.50	275.00

Total for 1-270 L	5.00	\$ 437.50
-------------------	------	-----------

Page Totals	399.00	114/ 31,764.50
--------------------	--------	----------------



8/

MATT PAYROLL W/E 7/29/12-8/19/12

Comp Code:01 Name:MATT Construction Corporation

Phase	Employee Name	Period End Date	Job Name	Job	REG Rate	REG Hours	OT Rate	OT Hours	Total
010180	Stevan Lee Garcia	07/29/12	Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
		08/05/12	Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
		08/12/12	Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
		08/19/12	Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
			Fresno Chaffee Zoo - GCs	30303T	\$82.00	8.00	\$0.00	0.00	\$656.00
Total: Stevan Lee Garcia						✓ 160.00		0.00	\$13,120.00
Total: 010180						160.00		0.00	\$13,120.00
010220	Neil W. Matt	08/19/12	Fresno Chaffee Zoo - GCs	30303T	\$140.00	8.00	\$0.00	0.00	\$1,120.00
	Total: Neil W. Matt			✓ 8.00		0.00	\$1,120.00		
Total: 010220						8.00		0.00	\$1,120.00
010300	Edwin L. Smith	07/29/12	Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
		08/05/12	Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
		08/12/12	Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
		08/19/12	Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
			Fresno Chaffee Zoo - GCs	30303T	\$83.00	8.00	\$0.00	0.00	\$664.00
Total: Edwin L. Smith						✓ 160.00		0.00	\$13,280.00
Total: 010300						160.00		0.00	\$13,280.00

Phase	Employee Name	Period End Date	Job Name	Job	REG Rate	REG Hours	OT Rate	OT Hours	Total			
010380	Kathleen Noel Cutrone	07/29/12	Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$73.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.25	\$73.00	0.00	\$66.25			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	2.00	\$73.00	0.00	\$106.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$73.00	0.00	\$26.50			
		08/05/12	Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$73.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.00	\$73.00	0.00	\$53.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$73.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$73.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.75	\$73.00	0.00	\$39.75			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.50	\$73.00	0.00	\$79.50			
			08/12/12	Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.50	\$73.00	0.00	\$79.50		
				Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$73.00	0.00	\$26.50		
		Fresno Chaffee Zoo - GCs		30303T	\$53.00	2.00	\$73.00	0.00	\$106.00			
		Fresno Chaffee Zoo - GCs		30303T	\$53.00	0.00	\$73.00	0.75	\$54.75			
		08/19/12	Fresno Chaffee Zoo - GCs	30303T	\$53.00	2.25	\$73.00	0.00	\$119.25			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	5.00	\$73.00	0.00	\$265.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.00	\$73.00	0.50	\$36.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	2.00	\$73.00	0.00	\$106.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.00	\$73.00	1.00	\$73.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	3.00	\$73.00	0.00	\$159.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	6.50	\$73.00	0.00	\$344.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	8.00	\$73.00	0.00	\$424.00			
			Total: Kathleen Noel Cutrone					✓	39.75	✓	2.25	\$2,271.00
			Ron De Fazio	07/29/12	Fresno Chaffee Zoo - GCs	30303T	\$97.00	1.00	\$0.00	0.00	\$97.00	
				08/05/12	Fresno Chaffee Zoo - GCs	30303T	\$97.00	1.00	\$0.00	0.00	\$97.00	
				08/12/12	Fresno Chaffee Zoo - GCs	30303T	\$97.00	0.50	\$0.00	0.00	\$48.50	
		08/19/12		Fresno Chaffee Zoo - GCs	30303T	\$97.00	0.50	\$0.00	0.00	\$48.50		
				Fresno Chaffee Zoo - GCs	30303T	\$97.00	1.00	\$0.00	0.00	\$97.00		
	Fresno Chaffee Zoo - GCs			30303T	\$97.00	1.00	\$0.00	0.00	\$97.00			
	Fresno Chaffee Zoo - GCs			30303T	\$97.00	1.00	\$0.00	0.00	\$97.00			
	Total: Ron De Fazio					✓	6.00	0.00	\$582.00			
	Total: 010380						45.75	2.25	\$2,853.00			
	010420	Edwynna Ruth Rennie	07/29/12	Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$72.00	0.00	\$26.50		
Fresno Chaffee Zoo - GCs				30303T	\$53.00	1.00	\$72.00	0.00	\$53.00			
Fresno Chaffee Zoo - GCs				30303T	\$53.00	2.00	\$72.00	0.00	\$106.00			
Fresno Chaffee Zoo - GCs				30303T	\$53.00	1.00	\$72.00	0.00	\$53.00			
08/05/12			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$72.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.00	\$72.00	0.00	\$53.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$72.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.00	\$72.00	0.00	\$53.00			
08/12/12			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$72.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	0.50	\$72.00	0.00	\$26.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.00	\$72.00	0.00	\$53.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.00	\$72.00	0.00	\$53.00			
08/19/12			Fresno Chaffee Zoo - GCs	30303T	\$53.00	3.00	\$72.00	0.00	\$159.00			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	1.50	\$72.00	0.00	\$79.50			
			Fresno Chaffee Zoo - GCs	30303T	\$53.00	3.00	\$72.00	0.00	\$159.00			
			Total: Edwynna Ruth Rennie					✓	18.00	0.00	\$954.00	
Total: 010420						18.00	0.00	\$954.00				
012700	Carlos Beltran	07/29/12	Fresno Chaffee Zoo - GCs	30303T	\$65.00	0.50	\$85.00	0.00	\$32.50			
		08/05/12	Fresno Chaffee Zoo - GCs	30303T	\$65.00	0.50	\$85.00	0.00	\$32.50			
		08/12/12	Fresno Chaffee Zoo - GCs	30303T	\$65.00	0.50	\$85.00	0.00	\$32.50			
			Fresno Chaffee Zoo - GCs	30303T	\$65.00	0.50	\$85.00	0.00	\$32.50			
			Fresno Chaffee Zoo - GCs	30303T	\$65.00	0.50	\$85.00	0.00	\$32.50			
	Total: Carlos Beltran					✓	2.50	0.00	\$162.50			
	James W. Klenha	08/19/12	Fresno Chaffee Zoo - GCs	30303T	\$110.00	2.00	\$0.00	0.00	\$220.00			
Fresno Chaffee Zoo - GCs		30303T	\$110.00	0.50	\$0.00	0.00	\$55.00					
Total: James W. Klenha					✓	2.50	0.00	\$275.00				
Total: 012700						5.00	0.00	\$437.50				
Total: 92							396.75	2.25	\$31,764.50			

MATT CONSTRUCTION CORPORATION
Job Name: Chaffee Zoo Sea Lion Cove
Job #: 30303

August-12

Project Management Software Support and application (CM 1-275

Vendor	Inv #	Amount
--------	-------	--------

Matt Construction	083112	164.56
-------------------	--------	--------

\$	164.56
----	--------

8/

Subcontract Work:	\$	282,095.72
GC Labor:	\$	31,764.50
GC Material:	\$	14,286.76
Subguard:	\$	1,004.00
Less CMiC This Period	\$	(164.56)

Subtotal:	\$	328,986.42
-----------	----	------------

CMiC = Subtotal X .05% \$ 164.49

Adjustment for Rounding \$ 0.07

Current CMiC Total \$ 164.56

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Job Site Trailer - 012300 M

Vendor	Invoice #	Amount
Mod Space	106229640	117/ 326.13
Mod Space	106251802	118/ 732.07
Total		1,058.20 8/



INVOICE

1200 Swedesford Road
Berwyn, PA 19312

Address Service Requested

8/8

Remittance Section

Customer Number:

209524-789428

Invoice Number:

106229640

Invoice Due Date:

08/24/2012

Total Due:

\$326.13

Amount Remitted:

\$

RECEIVED

Use enclosed envelope and make payable to:

9295004565 PRESORT 4565 1 MB 0.404 P1C26 <B3>



MATT CONSTRUCTION CORP.
ACCOUNTS PAYABLE
STE 100
9814 NORWALK BLVD STE 100
SANTA FE SPRINGS CA 90670-2997

JUL 30 2012

MATT CONSTRUCTION

Modular Space Corporation
12603 Collections Center Drive
Chicago, IL 60693-0126



0000032613002095241411062296402

Keep lower portion for your records - Please return upper portion with your payment



INVOICE

Customer Name:

Matt Construction Corp.

Invoice Number:

106229640

Customer Number:

Total Due:

\$326.13

Invoice Date:

07/25/2012

Tax ID:

54-1375284

Invoice Due Date:

08/24/2012

Important Messages



Go Green with Online Payments

Get Started today- Log into www.modspace.com and click on "Account Services". There will be a link to "Pay Online"

- View & Pay your invoices online by check or credit card.....anytime!!!
- Access your account information quickly and easily
- Accurate & Secure with auto pay options available

See reverse side for "New Online Payment Option" information

DESCRIPTION	BILLING PERIOD	AMOUNT	TOTAL
Lease Number: 132194 PO Number: 30303	07/08/2012-08/07/2012	\$290.00	
Job: Contact: Ron DeFazio Location: Chaffee Zoo 890 w. belmont ave FRESNO, CA 93701			
Unit(s): 638178 11.1X 56 WSI126015189			
Pre-Tax Sub Total		\$290.00	
Personal Property Expense		\$12.04	
FRESNO - District Tax .725%		\$2.19	
FRESNO- County Tax 1%		\$3.02	
CA- State Tax 6.25%		\$18.88	
Lease Total			\$326.13
Invoice Total			\$326.13

JOB NAME:

Chaffee Zoo

JOB NO.

30303

ACCT:

COST CODE

1231

COST TYPE

M

PROJ. MGR.

1231

SUPT

8/6

ACCTING

1231

POST DATE

8/6

PAID DATE

1231

CHECK #

1231

PLEASE PAY THIS AMOUNT

\$326.13 116/



1200 Swedesford Rd. Berwyn, PA 19312

Invoice No.
 106251802
Account No.
 209524 - 789428
Invoice Date
 08/15/2012
Due Date
 09/14/2012
Tax ID No.
 54-1375284

Accounts Payable
 Matt Construction Corp.
 9814 Norwalk Blvd, Ste 100
 Ste 100
 Santa Fe Springs CA 90670-2936

Modular Space Corporation
 12603 Collection Center Drive
 Chicago, IL 60693

Your PO/Reference Information	Description	Billing Period	Amount
PO NO.: 30303	LEASE No. 132194 T	-	0.00
CONTACT: Ron DeFazio	Unit(s)		
LOCATION: Chaffee Zoo	638178 11.11 X 56 WSI126015189		
890 w. belmont ave	BUILDING RETURN		335.00
FRESNO, CA 93701	RETURN FUEL SURCHARGE		18.00
	UNBLOCK std tear down where grade +/- 6" w/in bldg envelope		125.00
	REMOVE ANCHORS/TIEDOWNS		200.00
	Sub Total		678.00
	FRESNO - District Tax 0.73 %		4.92
	FRESNO- County Tax 1.00 %		6.78
	CA- State Tax 6.25 %		42.37
	Total		732.07

TOTAL DUE THIS INVOICE: **\$732.07 US**

116/

JOB NAME: Chaffee Zoo

JOB NO.	50303	ACCT:	
COST CODE	12300	COST TYPE	M
PROJ. MGR.		SUPT	
ACCTING	4C	POST DATE	8/16
PAID DATE		CHECK #	

Invoice No.	Invoice Date	Amount Due	Amount Paid
106251802	08/15/2012	\$732.07 US	

Account No.: 209524 - 789428

Bill To: Matt Construction Corp.
 9814 Norwalk Blvd, Ste 100
 Ste 100
 Santa Fe Springs CA 90670-2936

Modular Space Corporation
 12603 Collection Center Drive
 Chicago, IL 60693

☐ Check here if address or phone number has changed.
 Please note changes or correspondence on reverse side.

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Safety Supplies 013200 M

<u>Vendor</u>	<u>Invoice #</u>	<u>Amount</u>
B of A Visa -Stevan Garcia	60712	120/ 36.88
B of A Visa -Stevan Garcia	70712	122/ 194.36
Home Depot	62812	124/ 221.09
Home Depot	072812CZ	128/ 288.06
Total		\$ 1,440.39 8/

Bank of America

MATT CONSTRUCTION CORP

June 07, 2012 - July 06, 2012

Page 6 of 10

Transactions

Posting Date	Transaction Date	Description	Reference Number	Amount
-----------------	---------------------	-------------	------------------	--------

07/06	07/05	COMMERCIAL POOL SYSTEMS, 925-935-7665 CA	24508012187960047412798	736.80
TOTAL PURCHASES AND OTHER CHARGES FOR THIS PERIOD				3798.79

PERLA, SACHIA
 → see receipt Lab # 30503
 code 013200-M site safety

121/

#736.80

119/

013200 M

Commercial Pool Systems, Inc.252 Appalachian Drive
Martinez, CA 94553Voice: 925-938-7665 Fax: 925-938-7665
Email: Admin@CommercialPoolSystems.com
Contractor's License # 794637**Invoice**

Date	Invoice #
6/29/2012	1206056

Bill To
Stevan Garcia Matt Construction 894 W. Belmont Avenue Fresno, CA 93728

Ship To

P.O. Number	Terms	Due Date	Ship	Via		Client #
Fresno Zoo	Net 30 days	7/29/2012	6/4/2012	UPS Ground		M008
Item Code	Description		Quantity	U/M	Price Each	Amount
	Project: Fresno Zoo					
0414-101	Life Vest, XXL size, black and red color		2	ea	100.00	200.00T
0407-003	Life Hook Pole, 16', two sections, aluminum		2	ea	108.00	216.00T
0407-001	Life Hook, aluminum		2	ea	17.75	35.50T
0407-001-001	Life hook hardware kit		2	ea	2.25	4.50T
0405-002	Life Ring, Coast Guard approved, 24" OD		2	ea	74.75	149.50T
0405-014	Rope, 1/4"		100	ft	0.16	16.00T
2101-104	Freight / Shipping Out (Non-Taxable)		1	ea	65.82	65.82
Thank you for your business.				Subtotal \$687.32		

120/

Bank of America

MATT CONSTRUCTION CORP

July 07, 2012 - August 06, 2012

Page 6 of 12

Transactions

Decline Transaction

GARCIA, STEVEN
Account Number:

07/18 07/17

Purchases and Other Charges

SIERRA LOCK & GLASS 558-2669421 CA

24275392199900010700038

123/

194.36

119/

\$194.36

BOXES

KEYS RECD

FOR FINAL


FIRE INSPECTION

GRUVER, WALTER
Account Number:

TOTAL PURCHASES AND OTHER CHARGES FOR THIS PERIOD

\$194.36 013200M

Sierra Lock & Glass



Lic. # 406536

PH. 286-9421
1560 N. PALM AVENUE
FRESNO, CALIF. 93728

8-15-12

SIERRA LOCK & GLASS
1560 N PALM AVE
FRESNO, CA 93728
559-866-9421
5916845566770728

Merchant ID: 2800

Ref ID: 0083

Sale

XXXXXXXXXX0425

VISA

Entry Method: Swiped

Amount: \$ 180.00

Tax: \$ 14.36

Total: \$ 194.36

122/

07/17/12

14:57:10

Inv #: 000003

Appr Code: 01376G

Apprvd: Online

Batch#: 000207

GARCIA-STEVEN

Merchant Copy

THANK YOU

HOME DEPOT

INV062812

PM							
C.MALLER							
T.JOHNSTO							
D.CONDRÉ							
S.GARCIA	09-30303	013200	M	\$	125/ 87.86		
	09-30303	013200	M	\$	127/ 83.23	\$ 221.09	119/
	09-30303	014200	M	\$	70.23		
	09-30303	014200	M	\$	64.45	\$	134.68
	09-30303	018030	M	\$	106.83	\$	106.83

JOB NAME	G & A				
JOB NO.				ACCT#	
COST CODE				COST TYPE	
PROJ. MGR	TA			SUPT	
ACCTING				POST DATE	

cc 0/3200m

Remit Payment To:
HOME DEPOT CREDIT SERVICES
PO BOX 183176
COLUMBUS, OH 43218-3176

ACCOUNT: [REDACTED]
MATT CONSTRUCTION CO
9814 NORWALK BLVD STE 100
ATTN: A/P
SANTA FE SPRINGS CA 90670-2997

Page 34 of 35

12189

Payment Due Date: 07/18/2012
Please make checks payable to: HOME DEPOT CREDIT SERVICES



Acct #: [REDACTED] MATT CONSTRUCTION CO		Acct #: [REDACTED] MATT CONSTRUCTION CO				
Purchased by: OH RIC	Invoice:	Purchased by: HOF	Invoice:			
Ship To:		Ship To:				
Customer:		Customer:				
Store #:		Store #:				
SKU #		SKU #	TOTAL PRICE			
00002517		00004	1.44			
00002517		00001	1.88			
		00001	1.97			
		00004	1.44			
		00001	1.97			
		00001	1.78			
		00001	1.97			
		00001	1.97			
		-cont'd				
26016						
Acct #: [REDACTED] MATT C		Acct #: [REDACTED] MATT CONSTRUCTION CO				
Purchase: HOFFM		Purchased by: SMITH ED	Invoice: 1785626			
Ship To:		Ship To:	Purchase Order/ Job Name: 30303CHAFFEEZOO			
			Amount Due: 183.23			
Customer:		Customer Agreement #:	Transaction Date: 06/27/2012			
Store #:		Store #, Location:	8529, SELMA			
SKU #		SKU #	PRODUCT	QTY	UNIT PRICE	TOTAL PRICE
00006442		0000921854	GE ULT SIL	1.0000	EA 7.97	7.97
00006231		0000921854	GE ULT SIL	1.0000	EA 7.97	7.97
		0000921854	GE ULT SIL	1.0000	EA 7.97	7.97
		0000921854	GE ULT SIL	1.0000	EA 7.97	7.97
		0000921854	GE ULT SIL	1.0000	EA 7.97	7.97
		0000921854	GE ULT SIL	1.0000	EA 7.97	7.97
		0000100510	2GAL BUCKET	1.0000	EA 3.58	3.58
		0000115592	EDGE LOCK 1"	1.0000	EA 5.87	5.87
		0000442770	SCRIP COMBKIT	1.0000	EA 6.97	6.97
		0000184559	60A RVL 8P	1.0000	EA 8.37	8.37
		0000301679	SCRAPW/10B	1.0000	EA 2.97	2.97
		0000824339	36PK TWLS	1.0000	EA 14.97	14.97
		0000772480	6" HMMRKNF	1.0000	EA 8.97	8.97
		-continued				
26		09-30303		7		



NNNN-NNNN-NNNN-NNNN
F94471820003720034

Remit Payment To:
HOME DEPOT CREDIT SERVICES
PO BOX 183176
COLUMBUS, OH 43218-3176

ACCOUNT: [REDACTED]
MATT CONSTRUCTION CO
9814 NORWALK BLVD STE 100
ATTN: A/P
SANTA FE SPRINGS CA 90670-2997

Page 35 of 35

12190

Payment Due Date: 07/18/2012

Please make checks payable to: HOME DEPOT CREDIT SERVICES



Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purchased by:
SMITH ED

Invoice:
1785626

Ship To:

Purchase Order/
Job Name:
30303CHAFFEEZOO

Amount Due: 183.23

Customer Agreement #: Transaction Date: 06/27/2012

Store #, Location: 8529, SELMA

SKU #	PRODUCT	QTY	UNIT PRICE	TOTAL PRICE
0000222193	20 FAST SET	1.0000 EA	8.20	8.20
0000222197	40 FAST SET	1.0000 EA	8.20	8.20
0000490070	EXT MNT TAPE	1.0000 EA	4.97	4.97
0000490070	EXT MNT TAPE	1.0000 EA	4.97	4.97
0000490070	EXT MNT TAPE	1.0000 EA	4.97	4.97
0000490070	EXT MNT TAPE	1.0000 EA	4.97	4.97
0000490070	EXT MNT TAPE	1.0000 EA	4.97	4.97
0000490070	EXT MNT TAPE	1.0000 EA	4.97	4.97
0000649813	GOOFOFF4.5OZ	1.0000 EA	3.57	3.57
0000752277	SB LRG SNDSP	1.0000 EA	4.28	4.28

-continued

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purchased by:
SMITH ED

Invoice:
1785626

Ship To:

Purchase Order/
Job Name:
30303CHAFFEEZOO

Amount Due: 183.23

Customer Agreement #: Transaction Date: 06/27/2012

Store #, Location: 8529, SELMA

SKU #	PRODUCT	QTY	UNIT PRICE	TOTAL PRICE
0000586773	JOINT TAPE	1.0000 EA	1.35	1.35
0000656157	HD/CLK/STD	1.0000 EA	13.97	13.97
SUBTOTAL				168.91
TAX				14.32
SHIPPING				0.00
TOTAL				183.23

124/

09 - 30303

09 - 30303

CC 013200M



NNNN-NNNN-NNNN-NNNN

F94471820003720035

INV72712CZ 7/27/2012

\$ 288.06

PM	JOB/ACCT#	EXTRA	Cost Code	C	Amount
S.GARCIA	09-30303T		013200	M	\$ 129/ 165.09
	09-30303T		013200	M	\$ 130/ 14.58
	09-30303T		013200	M	\$ 131/ 42.48
	09-30303T		013200	M	\$ 132/ 16.35
	09-30303T		013200	M	\$ 133/ 49.56
					\$ 288.06 119/

G&A ADM 01-01.7180

\$ 288.06 \$ 288.06

JOB NAME	G & A			
JOB NO.			ACCT#	
COST CODE			COST TYPE	
PROJ. MGR			SUPT	
ACCTING			POST DATE	



Commercial Account



Remit payment and make checks payable to:
HOME DEPOT CREDIT SERVICES
DEPT. 32 - 2501142347
PO BOX 183176
COLUMBUS, OH 43218-3176

INVOICE DETAIL

BI
M

BILL TO:

MATT CONSTRUCTION CO

09-30303 T
013200 M

Amount Due:

\$165.09

Trans Date:

07/16/12

DUE DATE:

08/18/12

Invoice #:

2781951

PO: 30303

Store: 8529, SELMA

PRODUCT	SKU #	QUANTITY	UNIT PRICE	TOTAL PRICE
GRASS RUG	00007759570000300008	1.0000 EA	\$18.87	\$18.87
GRASS RUG	00007759570000300008	1.0000 EA	\$18.87	\$18.87
C 4 PACK BAT	00002824420000500010	1.0000 PK	\$6.98	\$6.98
AA 8-PACK	00001033280000500010	1.0000 PK	\$6.38	\$6.38
DRYDEX PT	00001062820003500006	1.0000 EA	\$5.48	\$5.48
STUCCO 2X80	00002090930000500006	1.0000 EA	\$7.97	\$7.97
GRASS RUG	00007759570000300008	1.0000 EA	\$18.87	\$18.87
MINI CLAMP	00007638370000200004	1.0000 EA	\$19.97	\$19.97
6D NAILS	00007503360000300002	40.0000 EA	\$0.10	\$4.00
QK SET EPOXY	00002338380000400004	1.0000 EA	\$5.47	\$5.47
QK SET EPOXY	00002338380000400004	1.0000 EA	\$5.47	\$5.47
3X VF 220	00007474650003800005	1.0000 EA	\$3.97	\$3.97
3X SF 320	00007460790003800005	1.0000 EA	\$3.97	\$3.97
PTN158S1	00001330250000300023	1.0000 BX	\$8.47	\$8.47
3"FMXGRPSCHP	00007208110003700002	1.0000 EA	\$8.97	\$8.97
TEMP HD8D	00008327770000400003	1.0000 EA	\$8.48	\$8.48

Purchased by: SMITH ED

SUBTOTAL

\$152.19

TAX

\$12.90

SHIPPING

\$0.00

TOTAL

\$165.09

128/

G3B512060037600017
NNNN-NNNN-NNNN-NNNN



Commercial Account



Remit payment and make checks payable to:
HOME DEPOT CREDIT SERVICES
DEPT. 32 - 2501142347
PO BOX 183178
COLUMBUS, OH 43218-3178

INVOICE DETAIL

BILL TO:

MATT CONSTRUCTION CO

09.3030BT
CC 013200M

Amount Due:	Trans Date:	DUE DATE:	Invoice #:
-------------	-------------	-----------	------------

\$14.58	07/17/12	08/18/12	1023963
---------	----------	----------	---------

PO: CHAFFEEZOO30303 Store: 8529, SELMA

PRODUCT	SKU #	QUANTITY	UNIT PRICE	TOTAL PRICE
BOSCH BIT	00001562570000700008	1.0000 EA	\$8.97	\$8.97
3D HG FINISH	00004547370000300014	1.0000 EA	\$4.47	\$4.47

Purchased by: SMITH ED

SUBTOTAL	\$13.44
TAX	\$1.14
SHIPPING	\$0.00
TOTAL	\$14.58

128/

G38512060037500018
NNNN-NNNY-NNNN-NNNN



Commercial Account



Remit payment and make checks payable to:
HOME DEPOT CREDIT SERVICES
DEPT. 32 - 2501142347
PO BOX 183178
COLUMBUS, OH 43218-3178

INVOICE DETAIL



138512090037900023
NNNN-NNNY-NNNN-NNNN

B
M

B
M

B
M

BILL TO:
MATT CONSTRUCTION CO

09-30303 T
CC 013200 M

Amount Due:	Trans Date:	DUE DATE:	Invoice #:
\$42.48	128/ 07/21/12	08/18/12	7016777
PO: CHAFFEE30303		Store: 8529, SELMA	

PRODUCT	SKU #	QUANTITY	UNIT PRICE	TOTAL PRICE
BOSCH BIT	00001562570000700008	1.0000 EA	\$8.97	\$8.97
BOSCHBIT	00001562540000700008	1.0000 EA	\$8.97	\$8.97
DOORSTOP	00001617410000400004	1.0000 EA	\$4.47	\$4.47
5/16 SQ CUTT	00001507540000700012	1.0000 EA	\$6.20	\$6.20
1/4OVHISPCUT	00001507700000700012	1.0000 EA	\$6.34	\$6.34

continued →



Commercial Account



Remit payment and make checks payable to:
HOME DEPOT CREDIT SERVICES
DEPT. 32 - 2501142847
PO BOX 183176
COLUMBUS, OH 43218-3176

INVOICE DETAIL

09-30303T 013200m

Invoice #:
7016777
continued

PRODUCT	SKU #	QUANTITY	UNIT PRICE	TOTAL PRICE
DOORSTOP	00001619990000400004	1.0000 EA	\$4.21	\$4.21

Purchased by: SMITH ED

SUBTOTAL	\$39.16
TAX	\$3.32
SHIPPING	\$0.00
TOTAL	\$42.48

BILL TO:

MATT CONSTRUCTION CO

09-30303T
CC 013200m

Amount Due:	Trans Date:	DUE DATE:	Invoice #:
\$16.35	07/21/12	08/18/12	7017532

PO: CHAFFEEZOO30303 Store: 1014, FRESNO

PRODUCT	SKU #	QUANTITY	UNIT PRICE	TOTAL PRICE
5/16 SQ CUTT	00001507540000700012	1.0000 EA	\$6.20	\$6.20
DOORSTOP	00001617410000400004	1.0000 EA	\$4.47	\$4.47
DOORSTOP	00001617410000400004	1.0000 EA	\$4.47	\$4.47

Purchased by: SMITH ED

SUBTOTAL	\$15.14
TAX	\$1.21
SHIPPING	\$0.00
TOTAL	\$16.35

128/

B
A
N



Remit payment and make checks payable to:
HOME DEPOT CREDIT SERVICES
DEPT. 32 - 2501142347
PO BOX 183176
COLUMBUS, OH 43218-3176

INVOICE DETAIL



BILL TO:
Acct: 6035 3225 0114 2347
MATT CONSTRUCTION CO

09-303031
CC 013200m

Amount Due:	Trans Date:	DUE DATE:	Invoice #:
\$49.56	07/26/12	08/18/12	2017710
PO: CHAFFEEZOO30303		Store: 8529, SELMA	

PRODUCT	SKU #	QUANTITY	UNIT PRICE	TOTAL PRICE
36PK TWLS	00008243390000400020	1.0000 EA	\$14.97	\$14.97
2X OREGANO	00006139440000300002	1.0000 EA	\$3.87	\$3.87
2X OREGANO	00006139440000300002	1.0000 EA	\$3.87	\$3.87
HUSKY 50CT	00002670000000400003	1.0000 EA	\$22.97	\$22.97

Purchased by: SMITH ED

SUBTOTAL	\$45.68
TAX	\$3.88
SHIPPING	\$0.00
TOTAL	\$49.56

128/

G38512090037900028

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Job Daily Clean Up 014200 M

Vendor	Invoice #	Amount
Home Depot	62812	135/ 134.68
R.H.Kiggins	KIG13	138/ 320.00
R.H.Kiggins	11608	141/ ,980.00
Total		\$ 3,434.68 8/

↓↑

INV062812

6/28/2012

PM	JOB/ACCT#	EXTRA	Cost Code	C	Amount
[REDACTED]	32004T		012500	M	\$ [REDACTED]
	32004T		012500	M	\$ [REDACTED]
	32004T		012500	M	\$ [REDACTED]
	32004T		012500	M	\$ [REDACTED]
[REDACTED]	C29011		018030	M	\$ [REDACTED]
	C29011		018030	M	\$ [REDACTED]
	C29011		018030	M	\$ [REDACTED]
	C29011		018030	M	\$ [REDACTED]
[REDACTED]	C31011		018030	M	\$ [REDACTED]
	C31011		018030	M	\$ [REDACTED]
	C31011		018030	M	\$ [REDACTED]
[REDACTED]	09-30303T		013200	M	\$ [REDACTED]
	09-30303T		013200	M	\$ [REDACTED]
	09-30303T		014200	M	\$ 136/ 70.23
	09-30303T		014200	M	\$ 137/ 64.45
	09-30303		018030	M	\$ 106.83
					\$ 134.68 134/
					\$ 106.83

JOB NAME	G & A			
JOB NO.			ACCT#	
COST CODE			COST TYPE	
PROJ. MGR	TA		SUPT	
ACCTING			POST DATE	

Remit Payment To:
HOME DEPOT CREDIT SERVICES
PO BOX 183176
COLUMBUS, OH 43218-3176

ACCOUNT: [REDACTED]
MATT CONSTRUCTION CO
9814 NORWALK BLVD STE 100
ATTN: A/P
SANTA FE SPRINGS CA 90670-2997

Page 18 of 35

12173

Payment Due Date: 07/18/2012
Please make checks payable to: HOME DEPOT CREDIT SERVICES



Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purcha:
MOLNAF

Ship To

Custom

Store #,

SKU #

000023711
000038481
000061201

31

CC

Acct #: [REDACTED]
MATT C

Purcha
IBARRA

Ship To

Custom

Store #,

SKU #

000042225
000062471
000013476

34

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purchased by:
SMITH ED

Ship To:

Invoice:
1018677

Purchase Order/
Job Name:
30303CHAFFEEZOO

Amount Due: 70.23

Customer Agreement #: Transaction Date: 06/07/2012

Store #, Location: 8529, SELMA

SKU #	PRODUCT	QTY	UNIT PRICE	TOTAL PRICE
0000335620	ENERG E2 AAA	1.0000 PK	9.97	9.97
0000262442	C 4 PACK BAT	1.0000 PK	6.98	6.98
0000510204	GRT STF BIG	3.0000 EA	4.96	14.88
0000380814	20PK TWLS	2.0000 EA	9.97	19.94
0000609982	LITH 9V-2	1.0000 EA	12.97	12.97
SUBTOTAL				64.74
TAX				5.49
SHIPPING				0.00
TOTAL				70.23

09-30303

CC 014200M

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purchased by:
THIRKILL DEAN

Ship To:

Invoice:
1120556

Customer Agreement #:

Store #, Location: 6662, T

SKU #	PRODUCT	TOTAL PRICE
0000421037	FLASHING	127.98
		127.98
		9.28
		0.00

31015

CC



NNNN-NNNN-NNNY-NNNN
F94471820003720018

Remit Payment To:
HOME DEPOT CREDIT SERVICES
PO BOX 183176
COLUMBUS, OH 43218-3176

ACCOUNT: [REDACTED]
MATT CONSTRUCTION CO
9814 NORWALK BLVD STE 100
ATTN: A/P
SANTA FE SPRINGS CA 90670-2997

Page 25 of 35

12180

Payment Due Date: 07/18/2012
Please make checks payable to: HOME DEPOT CREDIT SERVICES



Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purch
RAKO

Ship 1

Custo

Store

SKU #

000057
000057
000057
000057
000057
000000
000057
-continu

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purch
RAKO

Ship 1

Custo

Store

SKU #

000044
000067

Acct #:
MATT

Purch
IBARR

Ship 1

Custo

Store

SKU #

000068
000068
000090
000082
000057

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purchased by:
SMITH ED

Ship To:

Invoice:
9026416

Purchase Order/
Job Name:
30303CHAFFEEZOO

Amount Due: 64.45

Customer Agreement #: Transaction Date: 06/19/2012

Store #, Location: 8529, SELMA

SKU #	PRODUCT	QTY	UNIT PRICE	TOTAL PRICE
0000581827	48 PK TERRY	1.0000 EA	14.48	14.48
0000755249	SOFT BRUSH	1.0000 EA	9.98	9.98
0000690989	TRASH BAGS	1.0000 EA	15.98	15.98
0000469848	TEL-POLE	1.0000 EA	18.97	18.97
SUBTOTAL				59.41
TAX				5.04
SHIPPING				0.00
TOTAL				64.45

09-30303
CC 014200m



NNNN-NNNN-NNNN-NNNN
F94471820003720025

135/

8/15

R.H. KIGGINS CONSTRUCTION INC.

4735 E. Floradora, Fresno, CA 93703-4506 ph 559.251.8661 fax 559.251.8627 jkiggins@sbcglobal.net

Change Order Request

To: Stevan Garcia
Matt Construction

From: John Kiggins
COR No: KIG13
Date: 08/06/12

Re: Zoo, Sea Lion Exhibit
General labor 7-27-12

ref	detail	unit	unit cost	total
	Labor 7-27-12	16 hrs	\$ 75.00 / hrs	\$ 1,200
	Subtotal			\$ 1,200
	Profit 10%			\$ 120
	Total KIG13 General labor 7-27-12			\$ 1,320 134/

All job conditions and exclusions of original bid proposal apply.

Thank you,

John Kiggins

JOB NAME: Chapple Zoo

JOB NO. <u>50303</u>	ACCT:	
COST CODE <u>0420</u>	COST TYPE	<u>M</u>
PROJ. MGR <u>Chapple</u>	SUPT	
ACCTING <u>KE</u>	POST DATE	<u>8/6</u>
PAID DATE	CHECK #	

LEGGINS CONSTRUCTION INC.

La firma y iniciales confirma
recesos, lunche, y no accidente en el trabajo.

Job/Trabajo: 200	Truck #
Foreman: marcos Gzmez	Concrete Yards poured:
Day: M T W TH F S S	Date/Fecha: 7-27-12

FOREMAN: In case of work injury: Employee's name & type of injury:
Si hay un accidente: Apunte el nombre del empleado y tipo de accidente

BELOW IS FOR OFFICE USE ONLY: FOREMAN PLEASE ALLOCATE HOURS FOR EACH EMPLOYEE
ANY CORRECTIONS MADE BY THE OFFICE BELOW WILL NOT AFFECT YOUR ACTUAL HOURS WORKED AS RECORDED ABOVE.
Mayor Damos favor. Acomodar las horas de cada trabajador que trabajo hoy. Para informacion de la oficina so lamente.
Cualquiera correccion hecha por la oficina no afecta sus horas actuales ni sus records.

Cualquiera correccion hecha por la oficina no afecta sus horas actuales ni sus records.									
1 Labor (Includes Loading/Unloading)	8	8							
2 Setup/Install									
3 Finish Concrete									
4 Rebar									
5 Driver (Only Start & End)									
TOTAL:	8	8							

Description of extra work/Descripción del trabajo:	

Hours/Horas:
Overtime hours/Horas extras:
Travel hours/Horas de recorrido:
Materials-concrete, lumber, etc./Materiales-concreto, madera de construction, etc.:
Tools-tractor, rotohammer, etc./Herramientas-tractor, rotohammer, etc.:
SIGNATURE AUTHORIZING EXTRA WORK:
FIRMA QUE AUTORIZA EL TRABAJO ADICIONAL:

Kathleen Rojas

From: Stevan Garcia
Sent: Monday, August 06, 2012 10:55 AM
To: Kathleen Rojas
Subject: FW: KIG 13 Matt labor
Attachments: KIG13 Seal Lion Labor for Matt.pdf

Good morning Kat,

See attached Site Labor invoice from RH Kiggins

Cost Code 142000-M

Stevan

From: DKiggins [<mailto:DKiggins@sbcglobal.net>]
Sent: Monday, August 06, 2012 10:15 AM
To: Stevan Garcia
Subject: KIG 13 Matt labor

Stevan,

Let me know if you have any questions.

R.H. KIGGINS CONSTRUCTION INC.4735 E Floradora
Fresno, CA 93703

8/22

Invoice

Date	Invoice #
8/13/2012	11608

Bill ToMatt Construction Corp.
9814 Norwalk Boulevard, Ste 100
Santa Fe Springs, CA 90670**Project****Chaffee Zoo Labor**

Description	Contract	Prior Amt	% Prior	% To Date	Curr Amt
CONTRACT	3,960.00	3,960.00	100.00%	100.00%	0.00
KIG9	1,320.00	1,320.00	100.00%	100.00%	0.00
KIG11	1,320.00	1,320.00	100.00%	100.00%	0.00
KIG13	1,320.00			100.00% 142/	1,320.00
KIG16	660.00			100.00%	660.00
SUBTOTAL	8,580.00			23.08%	1,980.00
JOB NAME: Chaffee Zoo					
JOB NO. 20505	ACCT:				
COST CODE 14200	COST TYPE	M			
PROJ. MGR. E	SUPT				
ACCTING E	POST DATE	8/13			
PAID DATE	CHECK #				
Total					\$1,980.00 134/

R.H. KIGGINS CONSTRUCTION INC.

4735 E. Floradora, Fresno, CA 93703-4506 ph 559.251.6661 fax 559.251.8627 jkiggins@sbcglobal.net

Change Order Request

To: Stevan Garcia
Matt Construction

From: John Kiggins
COR No: KIG13
Date: 08/06/12

Re: Zoo, Sea Lion Exhibit
General labor 7-27-12

ref	detail	unit	unit cost	total
	Labor 7-27-12	16 hrs	\$ 75.00 / hrs	\$ 1,200
	Subtotal			\$ 1,200
	Profit 10%			\$ 120
	Total KIG13 General labor 7-27-12			\$ 1,320

141/

All job conditions and exclusions of original bid/proposal apply.

Thank you,

John Kiggins

LEGGINS

CONSTRUCTION INC.

La firma y iniciales confirma
recesos, luncho, y no accidente en el trabajo.

Job/Trabajo: 200	Truck #
Foreman: Marcos Guzman	Concrete Yards poured:
Day: M T W TH (F) S S	Date/Fecha: 7-27-12

[illegible]

- | | | |
|---|---|-----|
| 1 | If total hours worked is 10 - 12 and you want to take your 2nd lunch break. | OUT |
| | <i>Si el total horas trabajas es 10 - 12 y puedes tomar 2nd lunch?</i> | IN |
| | If total hours worked is 10 - 12 hours and you want to waive your 2nd lunch. Write WAIVE | |
| | <i>Si trabajas de 10 - 12 horas y quieres rechazar el lunch escribe Rechazo o Waive</i> | |

Meal period waiver is in effect if you choose to waive your 2nd lunch. El período del 2do almuerzo es en efecto si usted o rechaza o waive.

- | | | |
|---|--|-----|
| 2 | If total hours worked is 12:01 - 14:59, a 2nd lunch break is required. | OUT |
| | Si el total horas trabajas es 12:01 - 14:59, 2nd lunche es requerido. | IN |
| 3 | If total hours worked is 15:00 - 19:59, a 3rd lunch break is required. | OUT |
| | Si el total horas trabajas es 15:00 - 19:59, 3rd lunche es requerido. | IN |

- 4 If no lunch: Explain Why?
No lunche: Explique pour que?

"On-Duty" meal waiver is in effect if no lunch is taken due to concrete pour. "Trabajando" es rechazar el lunch por estar tirando cemento es en efecto.

- [illegible]

- | | |
|---|--|
| 6 | Check if you received a work injury today
<i>Marcar si recibiste una lesión en el trabajo hoy</i> |
|---|--|

FOREMAN: In case of work injury: Employee's name & type of injury:
Si hay un accidente: Apunte el nombre del empleado y tipo de accidente

BELOW IS FOR OFFICE USE ONLY: FOREMAN PLEASE ALLOCATE HOURS FOR EACH EMPLOYEE
 ANY CORRECTIONS MADE BY THE OFFICE BELOW WILL NOT AFFECT YOUR ACTUAL HOURS WORKED AS RECORDED ABOVE.
 Mayor Damos favor. Acomodar las horas de cada trabajador que trabajo hoy. Para informacion de la oficina so lamente.
 Cualquiera correccion hecha por la oficina no afecta sus horas actuales ni sus records.

Cualquiera correccion hecha por la oficina no afecta sus horas actuales ni sus records.									
1	Labor (Includes Loading/Unloading)	8	8						
2	Setup/Install								
3	Finish Concrete								
4	Rebar								
5	Driver (Only Start & End)								
	TOTAL:	4	3						

Description of extra work/Descripción del trabajo:

Hours/Horas:

Overtime hours/Horas extras:

Travel hours/Horas de recorrido:

Materials-concrete, lumber, etc./Materiales-concreto, madera de construction, etc.:

Tools-tractor, rotohammer, etc./Herramientas-tractor, rotohammer, etc.:

SIGNATURE AUTHORIZING EXTRA WORK:

FIRMA QUE AUTORIZA EL TRABAJO ADICIONAL:

DAILY REPORT/INFORME DIARIO

RH KIGGINS
CONSTRUCTION INC.

Job/Trabajo: Chaffee Zoo

Truck # 25

Foreman: Sal Martinez

Concrete Yards poured: 3

Day: M T W TH (F) S S

Date/Fecha: 8-10-12

Employee's signature and initial confirms:
Hours, Corrections, Breaks, Lunch, and No
Work Injury (authorized and permitted) as
marked below.

La firma y iniciales confirma
recesos, lunche, y no accidente en el trabajo.

START TIME 3:45 4:00

LUNCH - OUT — —

LUNCH - IN — —

END TIME 9:00 8:30

INITIAL SM/GD

1 If total hours worked is 10 - 12 and you
want to take your 2nd lunch break. OUT
Si el total horas trabajas es 10 - 12 y puedes
tomar 2nd lunche? IN

If total hours worked is 10 - 12 hours and you
want to waive your 2nd lunch. Write WAIVE
Si trabajas de 10 - 12 horas y quieres
rechazar el lunche escribe Rechazo o Waive

Meal period waiver is in effect if you choose to waive your 2nd lunch. El periodo del 2nd lunche es en efecto si usted o rechaza o waive.

2 If total hours worked is 12:01 - 14:59, a 2nd
lunch break is required. OUT
Si el total horas trabajas es 12:01 - 14:59,
2nd lunche es requerido. IN

3 If total hours worked is 15:00 - 19:59, a 3rd
lunch break is required. OUT
Si el total horas trabajas es 15:00 - 19:59,
3rd lunche es requerido. IN

4 If no lunch: Explain Why?
No lunche: Explique pour que?

"On-Duty" meal waiver is in effect if no lunch is taken due to concrete pour. "Trabajando" es rechazar el lunche por estar tirando cemento es en efecto.

5 Did you receive a 10 minute break for
every 3.5 - 4 hours worked? Circle Yes or No
Usted recibio un descanso de 10 minutos
por cada 3.5 - 4 horas trabajadas? Si or No

Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si	Yes/Si
No	No	No	No	No	No	No	No	No	No	No

6 Check if you received a work injury today
Marcar si recibiste una lesion en el trabajo hoy

FOREMAN: In case of work injury: Employee's name & type of injury:
Si hay un accidente: Apunte el nombre del empleado y tipo de accidente

BELOW IS FOR OFFICE USE ONLY: FOREMAN PLEASE ALLOCATE HOURS FOR EACH EMPLOYEE
ANY CORRECTIONS MADE BY THE OFFICE BELOW WILL NOT AFFECT YOUR ACTUAL HOURS WORKED AS RECORDED ABOVE.
Mayor Damos favor. Acomodar las horas de cada trabajador que trabajo hoy. Para informacion de la oficina so lamente.
Cualquiera correccion hecha por la oficina no afecta sus horas actuales ni sus records.

1 Labor (includes Loading/Unloading)

2 Setup/Install

3 Finish Concrete

4 Rebar

5 Driver (Only Start & End)

TOTAL: 5 1/2 4 1/2

EXTRA WORK AUTHORIZATION/AUTORIZACION ADICIONAL DEL TRABAJO

Description of extra work/Descrepcion del trabajo: Chaffee Zoo

Hours/Horas: 10 1/2

Overtime hours/Horas extras:

Travel hours/Horas de recorrido:

Materials-concrete, lumber, etc./Materiales-concreto, madera de construction, etc.: Rotol hammer

Tools-tractor, rotohammer, etc./Herramientas-tractor, rotohammer, etc.:

SIGNATURE AUTHORIZING EXTRA WORK:

FIRMA QUE AUTORIZA EL TRABAJO ADICIONAL: Sal Martinez

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Dumpster Service 014500 M

Vendor	Invoice #	Amount
Kroeker	1126129	\$ 146/ 369.49
Kroeker	1126146	147/ 276.97
Kroeker	1126245	148/ 625.72
Total		\$ 1,272.18 8/



8/15
KROEKER, INC.
DEMOLITION AND RECYCLING
4627 S. CHESTNUT AVENUE
FRESNO, CALIFORNIA 93725
559.237.3764 FAX 559.268.3366
CA LIC. #621866 AZ LIC. #131453
NV LIC. #50909

CUSTOMER #: 5586

INVOICE #: 1126129

INVOICE DATE: 07/25/12

DUE DATE: 08/24/12

YOUR REF#: EXCHANGE

BILL TO:

MATT CONSTRUCTION
9814 NORWALK BLVD #100
SANTA FE SPRINGS, CA 90670

JUL 27 2012
JOB: R11478

MATT / FRESNO CHAFFEE ZOO
894 W. BELMONT
\$\$130/\$45per ton/10% CITY FEE
FRESNO CITY, CA

RECEIVED
JUL 27 2012
MATT CONSTRUCTION
MATT CONSTRUCTION

DESCRIPTION	QUANTITY	PRICE	AMOUNT
07/23/12			
HAULING RATE FOR BOX#187	1.00 BOX	130.000 / BOX	130.00
36020 GROSS			
27580 TARE			
8440 NET	4.22 TON	45.000 / TON	189.90
5% FUEL SURCHARGE			16.00
10% FRESNO CITY FRANCHISE FEE			33.59
NET DUE:			369.49 145/

INVOICE DUE UPON RECEIPT

JOB NAME: Chaffee Zoo

JOB NO. 30303

COST CODE 0450

PROJ. MGR. J. Adams

ACCTING K

PAID DATE

ACCT:

COST TYPE M

SUPT

POST DATE 8/6

CHECK #

Thank you for your business!
We gladly accept VISA, MASTERCARD & DISCOVER

Past due accounts will be charged 1.5% per month



8/15
KROEKER, INC.
DEMOLITION AND RECYCLING
4627 S. CHESTNUT AVENUE
FRESNO, CALIFORNIA 93725
559.237.3764 FAX 559.268.3366
CA LIC. #621866 AZ LIC. #131453
NV LIC. #50909

CUSTOMER #: 5566

INVOICE #: 1126146

INVOICE DATE: 07/25/12

DUE DATE: 08/24/12

YOUR REF#: EXCHANGE

BILL TO:

MATT CONSTRUCTION
9814 NORWALK BLVD #100
SANTA FE SPRINGS, CA 90670

JUL 30 2012

JOB: R12049

FRESNO CHAFFEE ZOO
894 W. BELMONT
\$225/CC 150/50 10% CITY FEE
FRESNO, CA

DESCRIPTION	QUANTITY	PRICE	AMOUNT
07/24/12			
HAULING RATE FOR BOX#238	1.00 BOX	130.000 / BOX	130.00
ORIGINALLY CHAFFEE ZOO'S CONTAINER- USED BY MATT CONSTRUCTION			
30540 GROSS			
25660 TARE			
4880 NET	2.44 TON	45.000 / TON	109.80
5% FUEL SURCHARGE			11.99
10% FRESNO CITY FRANCHISE FEE			25.18
NET DUE:			276.97

INVOICE DUE UPON RECEIPT

JOB NAME: Chaffee Zoo

JOB NO. 30303

COST CODE 1500

PROJ. MGR. [Signature]

ACCTING [Signature]

PAID DATE

ACCT:

COST TYPE 14

SUPT

POST DATE 8/6

CHECK #

Thank you for your business!

We gladly accept VISA, MASTERCARD & DISCOVER

Past due accounts will be charged 1.5% per month



8/15

KROEKER, INC.
DEMOLITION AND RECYCLING
4627 S. CHESTNUT AVENUE
FRESNO, CALIFORNIA 93725
559.237.3764 FAX 559.268.3366
CA LIC. #621866 AZ LIC. #131453
NV LIC. #50909

CUSTOMER #: 5566

INVOICE #: 1126245

INVOICE DATE: 07/31/12

DUE DATE: 08/30/12

YOUR REF#: EXCHANGE

BILL TO:

MATT CONSTRUCTION
9814 NORWALK BLVD #100
SANTA FE SPRINGS, CA 90670

AUG 06 2012

JOB: R11478

MATT / FRESNO CHAFFEE ZOO
894 W. BELMONT
\$\$130/\$45per ton/10% CITY FEE
FRESNO CITY, CA

DESCRIPTION

QUANTITY

PRICE

AMOUNT

07/30/12

HAULING RATE FOR BOX#30	1.00 BOX	130.000 / BOX	130.00
35840 GROSS			
27540 TARE			
8300 NET	4.15 TON	45.000 / TON	186.75
HAULING RATE FOR BOX#286-CONCRETE	1.00 BOX	225.000 / BOX	225.00
5% FUEL SURCHARGE			27.09
10% FRESNO CITY FRANCHISE FEE			56.88

NET DUE: 625.72

145/

INVOICE DUE UPON RECEIPT

JOB NAME: Chaffee Zoo

JOB NO.	30303	ACCT:	
COST CODE	K50	COST TYPE	M
PROJ. MGR	W. C. H.	SUPT	
ACCTING	E	POST DATE	8/6
PAID DATE		CHECK #	

Thank you for your business!

We gladly accept VISA, MASTERCARD & DISCOVER

Past due accounts will be charged 1.5% per month

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Drinking Water 015040 M

<u>Vendor</u>	<u>Invoice #</u>	<u>Amount</u>
Culligan	80112	150/ 28.57
Total		\$ ↓↑ 28.57 8/



2479 S ORANGE AVE
FRESNO, CA 93725
(559)233-3055 Fax: (559)233-3230
www.culligan.com

8/15

RECEIVED

AUG 06 2012

IF PAYING BY CREDIT CARD, PLEASE CHECK CORRECT CARD AND FILL OUT BELOW		
☐ VISA	☐ MasterCard	☐ PLEASE CHECK BOX TO ENROLL IN AUTOMATIC BILL PAYMENT
CARD NUMBER	V. CODE	
SIGNATURE	EXP. DATE	
DATE	PAY THIS AMOUNT	ACCOUNT NUMBER
08/01/2012	\$28.57	246090
PAY BY DATE: AUG 20		AMOUNT PAID \$

ADDRESSEE:

MATT CONSTRUCTION
9814 NORWALK BLVD STE 100
SANTA FE SPRINGS, CA 90670-2997

REMIT PAYMENT TO:

CENTRAL VALLEY CULLIGAN
2479 S ORANGE AVE
FRESNO, CA 93725-1332



BALANCE FORWARD

RETURN THIS TOP PORTION WITH YOUR PAYMENT

BRANCH ID: 01-02

CUSTOMER: MATT CONSTRUCTION

DATE	QUANTITY	DESCRIPTION	REF	PREVIOUS BALANCE:	AMOUNT	BALANCE
07/16/2012	-1.00	PAYMENT - CHECK	144904		-136.85	0.00
07/16/2012	1.00	BW-PURIFIED 5-GAL	800322825		7.95	7.95
07/30/2012	1.00	BW-PURIFIED 5-GAL	800324441		7.95	15.90
08/01/2012	1.00	HOT/COLD DISPENSER			11.00	26.90
08/01/2012	1.00	MONTHLY SERVICE FEE			1.67	28.57

JOB NAME: <u>Chaparral Zoo</u>	
JOB NO. <u>3002</u>	ACCT: <u>3002</u>
COST CODE <u>0040</u>	COST TYPE <u>M</u>
PROJ. MGR <u>off</u>	SUPT <u>off</u>
ACCTING <u>off</u>	POST DATE <u>8/7</u>
PAID DATE <u>8/15</u>	CHECK # <u>149</u>

Service 08/01-08/31

For more information and to obtain additional consumer information relating to water quality, including a bottled water report, contact Culligan Water at (559) 233-3055 or www.culliganfresno.com.

ACCOUNTS ARE SUBJECT TO A LATE PAYMENT FINANCE CHARGE			
FINANCE CHARGE SCHEDULE			
OVER \$	PERIODIC RATE	ANNUAL RATE	PLEASE PAY NEW BALANCE BEFORE
0	1.50%	18.00%	AUG 20
TO	1.50%	18.00%	MIN CHARGE 0.00
0-30	31-60	61-90	over 90
28.57	0.00	0.00	0.00

CENTRAL VALLEY CULLIGAN
2479 S ORANGE AVE
FRESNO, CA 93725
(559) 233-3055 Fax: (559) 233-3230

SERVICE ADDRESS:
MATT CONSTRUCTION
10 STEVEN GARCIA
804 N BELMONT
FRESNO, CA 93728

Next Deliveries: 08/13/12 08/27/12 09/11/12 09/25/12

MAKE BILL PAYING EASY WITH AUTO PAY-
CONTACT OUR OFFICE TO ENROLL TODAY!
AUTOMATED BILL PAYMENT FROM YOUR
CREDIT CARD, CHECKING ACCOUNT, or EMAIL STATEMENTS

STATEMENT DATE	ACCOUNT NUMBER	NAME
08/01/2012		MATT CONSTRUCTION

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Construction Signs 015240 M

<u>Vendor</u>	<u>Invoice #</u>	<u>Amount</u>
B of A Visa - Stevan Garcia	60612	\$ 152/ 197.00)
B of A Visa - Stevan Garcia	60612	213.45
Total		\$ 16.45 8/

\$197.00 previously billed, credited, re-bill w/sales & use tax

**Bank of America**

MATT CONSTRUCTION CORP

May 07, 2012 - June 06, 2012

Page 8 of 14

See attached
Sales/use tax accrual

→ Safety Vests

Transactions					
Posting Date	Transaction Date	Description	Reference Number	Amount	
05/18	05/18	REI 112 FRESNO FRESNO CA JOL # 30303	24717052138691383359714	300.47	
05/21	05/19	COMPLIANCE SIGNS.COM 800-578-1245 IL JOL # 30303	24733092140200892100469	197.00	154/
05/23	05/21	THE HOME DEPOT 884 CLOVIS CA see receipts	24810432143010175797079	16.46	151/
TOTAL PURCHASES AND OTHER CHARGES FOR THIS PERIOD				513.93	
GRUBER, WALTER					
Account Number: [REDACTED]					

code signage

05-30303
014200 mLAMAR, ROBERT
Account Number: [REDACTED]

Payments and Other Credits



1-800-578-1245

ComplianceSigns.com

PACKING LIST

Order Number: 152500



Order Date: Fri May 18 12:04:29 2012

Bill To:

Stevan Garcia
Matt Construction
9814 Norwalk Boulevard, Suite 100
Santa Fe Springs, CA 90670

Phone: 559-333-2341

Email: sgarcia@mattconstruction.com

Ship To:

Stevan Garcia
Matt Construction
894 West Belmont
Fresno, CA 93728

Phone: 559-333-2341

Order #152500, Date: Fri May 18 12:04:29 2012

Qty.	Image	Name	SKU	Each	Total
1		RRE-110_DCTS_Set_White_on_Taupe - RESTROOM (with Braille = restroom)	RRE-110_DCTS_Set_White_on_Taupe	\$86.00	\$86.00
		ADA_Acrylic DESIGNER 12 in. diameter + 9x6 in.		\$86.00	
1		RRE-680-CUSTOM_White_on_Taupe - CUSTOM WORDING WITH BRAILLE (with Braille = custom wording)	RRE-680-CUSTOM_White_on_Taupe	\$16.00	\$16.00
		ADA_Acrylic DESIGNER 6x6 in. \$16.00 WORDING-BRAILLE = Men's Changing Room			
1		RRE-680-CUSTOM_White_on_Taupe - CUSTOM WORDING WITH BRAILLE (with Braille = custom wording)	RRE-680-CUSTOM_White_on_Taupe	\$16.00	\$16.00
		ADA_Acrylic DESIGNER 6x6 in. \$16.00 WORDING-BRAILLE = Women's Changing Room			
2		RRE-655_White_on_Taupe - EXIT (with Braille = exit)	RRE-655_White_on_Taupe	\$14.00	\$28.00
		ADA_Acrylic DESIGNER 6x4 in. \$14.00			
1		RRE-680-CUSTOM_White_on_Taupe - CUSTOM WORDING WITH BRAILLE (with Braille = custom wording)	RRE-680-CUSTOM_White_on_Taupe	\$16.00	\$16.00



custom wording)

2

ADA_Acrylic DESIGNER 6x6 In. \$16.00
WORDING-BRAILLE = Ozone Generator

CustomSignGen3

CustomSG3

\$13.00

\$26.00

AlumInum 10x7 In. \$13.00

https://www.compliancesigns.com/cgi-compliancesigns/sign.pl?id=108758&_Line1=CAUTION&_Line2=Oxidizer In Use&_Line3=

Subtotal: \$188.00

Shipping: STANDARD Shipping --- [Ground] \$9.00

Tax Total: No Tax (0.00) \$0.00

Total: \$197.00

152/

Comments:

[PAID by CC: Visa *****888607]

8.75 sales/use tax

16.45

(on \$188)

Please email proof of signs prior to fabrication for approval; sgarcia@mattconstruction.com

213.45

ORDER RECEIPT

www.ComplianceSigns.com | sales@compliancesigns.com
56 South Main Street Chadwick, IL 61014 - Made in USA
1-800-578-1245

30303 015240 M 213.45

01.00.2245

<16.45>

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Chemical Toilet 015320 M

Vendor	Invoice #	Amount
Crown Services Co	69684	156/ 944.79
Total		\$ 11 944.79 8/

INVOICE/STATEMENT



PO Box 11921 - Fresno, CA 93775
Phone: 559-442-0845 Fax: 559-233-4614
www.crownservicesco.com

8/8

Bill To:

MATT CONSTRUCTION
9814 NORWALK BLVD ST# 100
SANTE FE SPRINGS, CA 90670

RECEIVED

JUL 23 2012

MATT CONSTRUCTION

Account Summary

Account Number
Invoice Date 7/19/12
Invoice Number 69684
Previous Balance \$964.80
Payments/Adjustments \$-964.80
Charges/Credits \$944.79
Current Invoice Activity \$944.79
Blanket PO:

Pay This Amount

\$ 944.79

Amount Enclosed

\$

-----PLEASE DETACH HERE AND RETURN ABOVE PORTION WITH YOUR PAYMENT.-----

Date	Description	Reference	Job PO	QTY:	UNIT \$:	SUBTOTAL:												
JUN 22 - JUL 19 2012 BILLING																		
Site/Service Location: 56623100 / MATT CONSTRUCTION / 0 FRESNO ZOO-#30303 BL / FRESNO, CA 90670																		
7/18/12	PAYMENT - THANK YOU	144903		1.00	\$-964.80	\$-964.80												
7/19/12	SINK 2XWK			1.00	\$130.00	\$130.00												
7/19/12	SINK RENT			1.00	\$10.00	\$10.00												
7/19/12	TANK 2XWK			1.00	\$310.00	\$310.00												
7/19/12	TANK RENT			1.00	\$20.00	\$20.00												
7/19/12	TOILET 2XWK			3.00	\$140.00	\$420.00												
7/19/12	TOILET RENT			3.00	\$10.00	\$30.00												
7/19/12	ENV FEE	SINK 2XWK TAX		1.00	\$4.00	\$4.00												
7/19/12	CST	SINK RENT TAX		1.00	\$0.80	\$0.80												
7/19/12	ENV FEE	TANK 2XWK TAX		1.00	\$4.00	\$4.00												
7/19/12	CST	TANK RENT TAX		1.00	\$1.60	\$1.60												
7/19/12	ENV FEE	TLT 2XWK TAX		1.00	\$12.00	\$12.00												
7/19/12	CST	TLT RENT TAX		1.00	\$2.39	\$2.39												
JOB NAME: Chappel Zoo JOB NO. 50505 ACCT: 50505 COST CODE 00520 COST TYPE M PROJ. MGR. R. A. SUPT. ACCTING K POST DATE 8/6 PAID DATE CHECK #																		
 <table><tr><th>As Of</th><th>Current</th><th>30 Days</th><th>60 Days</th><th>90 Days</th><th>Total</th></tr><tr><td>7/19/12</td><td>\$944.79</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td><td>\$944.79</td></tr></table>							As Of	Current	30 Days	60 Days	90 Days	Total	7/19/12	\$944.79	\$0.00	\$0.00	\$0.00	\$944.79
As Of	Current	30 Days	60 Days	90 Days	Total													
7/19/12	\$944.79	\$0.00	\$0.00	\$0.00	\$944.79													

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Blueprints 015400 M

Vendor	Invoice #	Amount
Digital Attic, LLC	18078	\$ 3,855.00
Fresno Reprographics	31978	46.00
Fresno Reprographics	32050	17.82
Fresno Reprographics	33158	6.10
Fresno Reprographics	33089	10.80
Fresno Reprographics	33186	52.52
Fresno Reprographics	34012	21.06
Fresno Reprographics	34116	27.86
Fresno Reprographics	35034	10.80
Fresno Reprographics	35151	10.80
Fresno Reprographics	35189	38.55
Fresno Reprographics	35706	36.50
Fresno Reprographics	36294	10.80
Fresno Reprographics	37587	11.66
Fresno Reprographics	39635	15.71
Fresno Reprographics	40456	38.37
Fresno Reprographics	43925	10.80
Fresno Reprographics	44113	10.80
Fresno Reprographics	44957	14.79
Fresno Reprographics	41676	110.13
Fresno Reprographics	40492	20.62
Fresno Reprographics	45793	993.15
Fresno Reprographics	45943	23.11
Total		5,393.75

traced to support



8/

DIGITAL ATTIC, LLC.
P.O. Box 26626 Fresno, CA 93729-6626

0122

INVOICE

Bill To

Matt Construction
Accounts Payable
7575 N. Palm Ave., Suite #101
Fresno, California 93711

Date

7/19/12

Invoice #

18078

Web Address

Payment Due Date

7/19/12

P.O. No.

Terms

Project

Balance On Completion

Training Video

Item	Qty/Hrs	Time/Units	Description	Rate	Amount
Field Shooting	20	hours	Shooting training video for Chaffee Zoo at Sea	150.00	3,000.00
Editing	9	hours	Lion/Seal Exhibit		
			Editing	95.00	855.00
			Sales Tax	7.975%	0.00

JOB NAME: Chaffee Zoo Video - Owner Training

JOB NO. 50303 **ACCT:** 30303

COST CODE: 0122 **COST TYPE:** Job # 30303

PROJ. MGR. E **SUPT:** 1st code # 154000-M

ACCTING: E **POST DATE:** 7/19/12

PAID DATE: **CHECK #:** *Sterner*

Thank you for your business! -Elizabeth

Payments/Credits \$0.00

We accept all major credit cards-VISA, MasterCard,
AmericanExpress & Discover

Balance Due **\$3,855.00**

1571

Please Note: There will be a 1.5% interest charge added to all invoices that are 30 days past due.

Phone #

(559) 324-9341

Fax #

(559) 324-9361

E-mail

ar@digitalattic.com

Web Site

www.DigitalAttic.com

VIDEO

CD

WEB

DVD

3D

fresno Reprographics

218

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
12/15/2011	31978

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms	
30303		Chaffee Zoo		12/15/2011		Net 30	
Originals	Sets	Total	Item Code	Description	Price Each	Amount	
5	2	10	20# Bond Redline	LF Color - 24x36	3.00	30.00T	
5	1	5	Digital Bond - White	LF B&W Digital - 24x36	0.60	3.00T	
2	2	4	28# 8.5x11	SF Color Copy	0.90	3.60T	
1	1	1	Deliver	Deliver to Zoo Jobsite	6.00	6.00T	
				Attn: Stevan Garcia			
JOB NAME: <u>Chaffee Zoo</u>							
JOB NO. <u>33025</u> ACCT: <u></u>							
COST CODE <u>0240</u> COST TYPE <u>M</u>							
PROJ. MGR. <u>jea</u> SUPT <u></u>							
ACCTING <u>K</u> POST DATE <u>12/16</u>							
PAID DATE <u></u> CHECK # <u></u>							
					Subtotal	\$42.60	
					Tax (7.975%)	\$3.40	
					Total	\$46.00	

fresno Reprographics

812

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
12/16/2011	32050

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303	FCZ	12/16/2011		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
1	2	2	20# Bond Redline	LF Color - 30x42	4.50	9.00T
1	2	2	28# 8.5x11	SF Color Copy	0.75	1.50T
1	1	1	Deliver	deliver to Zoo Jobsite	6.00	6.00T

attn: Stevan Garcia

JOB NAME: Chapple Zoo

JOB NO.	30303	ACCT:	
COST CODE	01340	COST TYPE	M
PROJ. MGR	1	SUPT	
ACCTING	K	POST DATE	8/16
PAID DATE		CHECK #	

Subtotal \$16.50

Tax (7.975%) \$1.32

Total ↑ \$17.82 ✓

fresno Reprographics

218

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
1/10/2012	33158

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms	
31028 <i>STRUCTURAL SUBMITAL</i>		Dole Atwater		1/10/2012		Net 30	
Originals	Sets	Total	Item Code	Description	Price Each	Amount	
9	1	9	Digital Bond - White	LF B&W Digital - 24x36	0.60	5.40T	
1	1	1	Staple	LF Bindery	0.25	0.25T	
				attn: Chris Thiesen			
JOB NAME: <i>Chappel 300</i> JOB NO. <i>30303</i> ACCT: <i>3400</i> COST CODE <i>3400</i> COST TYPE <i>M</i> PROJ. MGR. <i>R</i> SUPT <i>8/6</i> ACCTING <i>R</i> POST DATE <i>8/6</i> PAID DATE <i></i> CHECK # <i></i>							
					Subtotal	\$5.65	
					Tax (7.975%)	\$0.45	
					Total	\$6.10 ✓	



8/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711

Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
1/10/2012	33089

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms		
30303		1/10/2012		Net 30		
Originals	Sets	Total	Item Code	Description	Price Each	Amount
1	1	1	Minimum Order for Delivery	Attn: Stevan Garcia	10.00	10.00T
JOB NAME <u>Chappel 300</u>						
JOB NO. <u>30303</u>				ACCT: <u></u>		
COST CODE <u>0540</u>				COST TYPE <u>M</u>		
PROJ. MGR. <u>K</u>				SUPT <u></u>		
ACCTING <u></u>				POST DATE <u>8/6</u>		
PAID DATE <u></u>				CHECK # <u></u>		
Subtotal						\$10.00
Tax (7.975%)						\$0.80
Total						✓ \$10.80

Fresno Reprographics

018

Invoice


7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
1/11/2012	33186

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303		1/11/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount	
43	2	86	28# 8.5x11	SF Color Copy	0.49	42.14T	
2	1	2	Staple	SF Bindery	0.25	0.50T	
1	1	1	Deliver	Deliver to Zoo Jobsite	6.00	6.00T	
Attn: Stevan Garcia							
JOB NAME: <u>Chappee Zoo</u> JOB NO. <u>30303</u> ACCT: <u>12400</u> COST CODE <u>12400</u> COST TYPE <u>M</u> PROJ. MGR. <u>RE</u> SUPT ACCTING <u>RE</u> POST DATE <u>2/6</u> PAID DATE <u> </u> CHECK # <u> </u>							
							
						Subtotal	\$48.64
						Tax (7.975%)	\$3.88
Total						✓ \$52.52	

fresno Reprographics

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

8/6

Invoice

Date	Invoice #
1/25/2012	34012

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303				1/25/2012		Net 30
Originals	Sets	Total	Item Code	Description	Price Each	Amount
3 1	1 1	3 1	Cadd Color Deliver	24x36 Deliver to Zoo Job Site Stevan Garcia	4.50 6.00	13.50T 6.00T
JOB NAME <i>Chapple Zoo</i> JOB NO. <i>30303</i> COST CODE <i>012400</i> PROJ. MGR. <i>K</i> ACCTING <i>K</i> PAID DATE <i>8/6</i>				ACCT: COST TYPE <i>M</i> SUPT POST DATE <i>8/6</i> CHECK #		
					Subtotal	\$19.50
					Tax (7.975%)	\$1.56
					Total	\$21.06

fresno Reprographics

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Invoice

Date	Invoice #
1/26/2012	34116

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303				1/26/2012		Net 30
Originals	Sets	Total	Item Code	Description	Price Each	Amount
10	2	20	Digital Bond - White	LF B&W Digital - 24x36	0.60	12.00T
1	2	2	20# Bond Redline	LF Color	3.00	6.00T
2	1	2	Digital Bond - White	LF B&W Digital - 30x42	0.90	1.80T
1	1	1	Deliver	Deliver to Zoo Jobsite	6.00	6.00T
				Attn: Stevan Garcia		
JOB NAME: <u>Chapple Zoo</u> JOB NO. <u>30303</u> ACCT: <u>1210</u> COST CODE <u>1210</u> COST TYPE <u>M</u> PROJ. MGR. <u>E</u> SUPT ACCTING <u>E</u> POST DATE <u>8/6</u> PAID DATE <u></u> CHECK # <u></u>						
					Subtotal	\$25.80
					Tax (7.975%)	\$2.06
					Total	✓ \$27.86

fresno Reprographics

8/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
2/9/2012	35034

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303		2/9/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
1	1	1	Minimum Order for Delivery	Deliver to Zoo Job Site attn: Stevan Garcia	10.00	10.00T
JOB NAME: <u>Chaparral 300</u> JOB NO. <u>30303</u> ACCT: <u>13400</u> COST CODE <u>13400</u> COST TYPE <u>M</u> PROJ. MGR. <u>E</u> SUPT <u>8/7</u> ACCTING <u>E</u> POST DATE <u>8/7</u> PAID DATE <u></u> CHECK # <u></u>						
					Subtotal	\$10.00
					Tax (7.975%)	\$0.80

Total ✓ \$10.80
IT

fresno Reprographics

8/6

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
2/13/2012	35151

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms	
30303				2/13/2012		Net 30	
Originals	Sets	Total	Item Code	Description	Price Each	Amount	
1	1	1	Minimum Order for Delivery	Zoo Jobsite attn: Stevan	10.00	10.00T	
JOB NAME: <u>Chaparral Zoo</u> JOB NO. <u>30303</u> ACCT: <u>1111</u> COST CODE <u>01240</u> COST TYPE <u>M</u> PROJ. MGR. <u>Healy</u> SUPT ACCTING <u>E</u> POST DATE <u>8/6</u> PAID DATE <u></u> CHECK # <u></u>							
					Subtotal	\$10.00	
					Tax (7.975%)	\$0.80	
					Total	\$10.80	

fresno Reprographics

8/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711

Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
2/13/2012	35189

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303		2/13/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
11	2	22	Hard Copy Bond - White	LF B&W Copy - 24x36	0.60	13.20T
11	1	11	LF B&W	Scan to File - .pdf or .tif	1.50	16.50T
1	1	1	Deliver	Zoo Jobsite	6.00	6.00T

attn: Stevan

JOB NAME: *Chapman*

JOB NO. *30303*

COST CODE *013400*

PROJ MGR. *E*

ACTING *E*

PAID DATE *E*

ACCT: *013400*

COST TYPE *M*

SUPT

POST DATE *8/6*

CHECK #

Subtotal \$35.70

Tax (7.975%) \$2.85

Total ✓ \$38.55

IT



210

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
2/21/2012	35706

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303		2/21/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
21	1	21	28# 11x17	SF Color Copy	1.00	21.00T
21	1	21	11x17	SF B&W Copy	0.30	6.30T
2	1	2	Staple	SF Bindery	0.25	0.50T
1	1	1	Deliver	Zoo Jobsite	6.00	6.00T
Attn: Stevan Garcia						
JOB NAME: Chappie Zoo JOB NO. 30303 ACCT: COST CODE 013100 COST TYPE M PROJ. MGR. SUPT ACCTING POST DATE 2/16 PAID DATE CHECK # 						
Subtotal						\$33.80
Tax (7.975%)						\$2.70

Total ✓ \$36.50					
------------------------	--	--	--	--	--

fresno Reprographics

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

8/16


Invoice

Date	Invoice #
3/1/2012	36294

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303		3/1/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
1	1	1	Minimum Order for Delivery	deliver to Zoo Jobsite Attn: Stevan Garcia	10.00	10.00T
 JOB NAME: <u>Chapple Zoo</u> JOB NO. <u>202025</u> ACCT: <u>11</u> COST CODE <u>1240</u> COST TYPE <u>11</u> PROJ. MGR. <u>EC</u> SUPT ACCTING <u>EC</u> POST DATE <u>8/16</u> PAID DATE <u> </u> CHECK # <u> </u>						

Subtotal \$10.00

Tax (7.975%) \$0.80

Total ✓ \$10.80

11



2/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
3/22/2012	37587

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
Submittal 065 (Re-Submitt)		3/22/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
8	1	8	Digital Bond - White	LF B&W Digital - 24x36	0.60	4.80T
1	1	1	Deliver	Zoo Jobsite	6.00	6.00T
				attn: Stevan Garcia		
JOB NAME: <u>Chaparral 500</u> JOB NO. <u>30203</u> ACCT: <u>1340</u> COST CODE <u>1340</u> COST TYPE <u>M</u> PROJ. MGR <u>Real</u> SUPT ACCTING <u>E</u> POST DATE <u>2/6</u> PAID DATE <u></u> CHECK # <u></u>						
Subtotal						\$10.80
Tax (7.975%)						\$0.86

Total						✓ \$11.66
--------------	--	--	--	--	--	-----------



7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
4/24/2012	39635

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303				4/24/2012		Net 30
Originals	Sets	Total	Item Code	Description	Price Each	Amount
11	1	11	28# 8.5x11	SF Color Copy	0.75	8.25T
1	1	1	11x17	SF B&W Copy	0.30	0.30T
1	1	1	Deliver	deliver to Zoo Jobsite	6.00	6.00T
				attn: Stevan Garcia		
JOB NAME: <u>Chappee Zoo</u> JOB NO. <u>30303</u> COST CODE <u>15400</u> PROJ. MGR. <u>E</u> ACCTING <u>E</u> PAID DATE <u></u>				ACCT: COST TYPE <u>M</u> SUPT POST DATE <u>8/6</u> CHECK # <u></u>	Subtotal Tax (7.975%)	\$14.55 \$1.16
					Total	\$15.71

8/6



Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
5/7/2012	40456

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number			Job Name		Ship	Via	Terms
30303			ZOO RAIL		5/7/2012		Net 30
Originals	Sets	Total	Item Code	Description	Price Each	Amount	
22	2	44	Digital Bond - White	LF B&W Digital - 24x36	0.66	29.04T	
2	1	2	Staple	LF Bindery	0.25	0.50T	
1	1	1	Deliver	Zoo Jobsite	6.00	6.00T	
				attn: Stevan Garcia			
JOB NAME: <u>Chappel 301</u> JOB NO.: <u>30303</u> COST CODE: <u>53400</u> PROJ. MGR: <u>E</u> ACCTING: <u>E</u> AID DATE:				ACCT: COST TYPE: <u>M</u> SUPT: POST DATE: <u>8/6</u> CHECK #:			
						Subtotal	\$35.54
						Tax (7.975%)	\$2.83
						Total	✓ \$38.37 <u>LF</u>



8/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
7/3/2012	43925

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number	Job Name	Ship	Via	Terms
30303	ASI 24 - Concrete Gutter at N	7/3/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
1	1	1	Minimum Order for Delivery	deliver to Zoo Jobsite	10.00	10.00T
				ASI 24 - Concrete Gutter at North Fencellne		
				attn: Stevan Garcia		
JOB NAME: <u>Chapple Zoo</u> JOB NO: <u>30303</u> ACCT: <u></u> COST CODE: <u>1340</u> COST TYPE: <u>M</u> PROJ. MGR. <u>E</u> SUPT ACCTING <u>E</u> POST DATE: <u>8/7</u> PAID DATE <u></u> CHECK # <u></u>					Subtotal	\$10.00
APPROVED By Stevan Garcia at 11:14 am, Aug 07, 2012					Tax (7.975%)	\$0.80
					Total	✓ \$10.80

fresno Reprographics

218

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
7/6/2012	44113

Invoice To: Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To: Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303		Zoo		7/6/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
1	1	1	Minimum Order for Delivery	Zoo Job Site attn: Stevan Garcia	10.00	10.00T
JOB NAME: <u>Chapple Zoo</u> JOB NO.: <u>30303</u> ACCT: <u>15400</u> COST CODE: <u>15400</u> COST TYPE: <u>M</u> PROJ. MGR.: <u>E</u> SUPT: <u></u> ACCTING: <u>E</u> POST DATE: <u>8/7</u> PAID DATE: <u></u> CHECK #: <u></u>					Subtotal	\$10.00
					Tax (7.975%)	\$0.80
					Total ✓	\$10.80
					APPROVED By Stevan Garcia at 11:14 am, Aug 07, 2012	

fresno Reprographics

8/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
7/20/2012	44957

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303				7/20/2012		Net 30
Originals	Sets	Total	Item Code	Description	Price Each	Amount
6	2	12	Digital Bond - White	LF B&W Digital - 24x36	0.60	7.20T
2	1	2	Staple	LF Bindery	0.25	0.50T
1	1	1	Deliver	zoo jobsite	6.00	6.00T
				attn: Stevan Garcia		
JOB NAME: <u>Chaparral Zoo</u> JOB NO. <u>50303</u> ACCT: <u>M</u> COST CODE: <u>0740</u> COST TYPE: <u>M</u> PROJ. MGR. <u>E</u> SUPT ACCTING <u>E</u> POST DATE: <u>8/8</u> PAID DATE <u></u> CHECK # <u></u>				Subtotal \$13.70 Tax (7.975%) \$1.09 Total ✓ \$14.79		
APPROVED By Stevan Garcia at 11:14 am, Aug 07, 2012						



8/8

Invoice

Date	Invoice #
5/25/2012	41676

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711

Phone: 559-261-2347 • Fax: 559-261-2483

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303				5/25/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
4	1	4	LF Color - Epson	LF Color - Matte - 24x36	12.00	48.00T
2	1	2	Matte Laminate	Finishing - 24x36	24.00	48.00T
1	1	1	Deliver		6.00	6.00T
				Attn: Stevan Garcia		
JOB NAME: Chaffee 300						
JOB NO. 50205		ACCT:				
COST CODE 2540		COST TYPE M				
PROJ. MGR. J. J.		SUPT				
ACCTING		POST DATE 8/7				
PAID DATE		CHECK #				
					Subtotal	\$102.00
					Tax (7.975%)	\$8.13
					Total	✓ \$110.13



216


Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
5/7/2012	40492

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms	
30303				5/7/2012		Net 30	
Originals	Sets	Total	Item Code	Description		Price Each	Amount
7	2	14	Digital Bond - White	LF B&W Digital - 30x42		0.90	12.60T
2	1	2	Staple	LF Bindery		0.25	0.50T
1	1	1	Deliver	Zoo Jobsite		6.00	6.00T
Attn: Stevan Garcia							
							
JOB NAME: <u>Chaffee 300</u>							
JOB NO. <u>50303</u>		ACCT: <u>13400</u>		COST TYPE <u>M</u>			
COST CODE <u>13400</u>		SUPT		POST DATE <u>8/8</u>			
PROJ. MGR. <u>E</u>		POST DATE		CHECK #			
ACCTING							
PAID DATE							
Subtotal						\$19.10	
Tax (7.975%)						\$1.52	
Total						✓ \$20.62	

fresno Reprographics

8/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
8/2/2012	45793

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Ship	Via	Terms
30303		Chaffee Zoo		8/2/2012		Net 30

Originals	Sets	Total	Item Code	Description	Price Each	Amount
191	1	191	LF.Color	Scan to File	3.00	573.00T
191	2	382	Hard Copy Bond - White	LF B&W Copy - 30x42	0.90	343.80T
3	2	6	Edgebind	LF Bindery	0.50	3.00T
				Attn: Stevan Garcia		
JOB NAME: Chaffee Zoo JOB NO. 50503 COST CODE 01240 PROJ. MGR. E ACCTING E PAID DATE ACCT: COST TYPE M SUPT POST DATE 8/8 CHECK # APPROVED By Stevan Garcia at 11:14 am, Aug 07, 2012						Subtotal \$919.80 Tax (7.975%) \$73.35 Total ✓ \$993.15 

fresno Reprographics

2/8

Invoice

7591 N. Ingram Ave. Suite 103 Fresno, CA 93711
Phone: 559-261-2347 • Fax: 559-261-2483

Date	Invoice #
8/6/2012	45943

Invoice To:
Matt Construction 9814 Norwalk Blvd. Suite 100 Sante Fe Springs, CA 90670

Deliver To:
Matt Construction 7575 N. Palm Avenue, Suite 101 Fresno, CA 93711

P.O. Number		Job Name		Shlp	Via	Terms	
30303		Fresno Chaffee Zoo Sea Lion C		8/6/2012		Net 30	
Originals	Sets	Total	Item Code	Description	Price Each	Amount	
12	2	24	Digital Bond - White	LF B&W Digital - 24x36	0.60	14.40T	
2	1	2	Edgebind	LF Bindery	0.50	1.00T	
1	1	1	Deliver	Zoo Jobsite	6.00	6.00T	
				attn: Stevan Garcia			
				Fresno Chaffee Zoo Sea Lion Cove - Closeout Warranties/O&M/As-Builts			
JOB NAME: Chaffee Zoo JOB NO.: 30303 COST CODE: 2400 PROJ MGR.: IE ACCTING: PAID DATE:				ACCT: COST TYPE: M SUPT: POST DATE: 8/7 CHECK #:			
					Subtotal	\$21.40	
					Tax (7.975%)	\$1.71	
					Total	✓	\$23.11

APPROVED

By Stevan Garcia at 11:14 am, Aug 07, 2012

11

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Postage & Courier Service - 015760 M

<u>Vendor</u>	<u>Invoice #</u>		<u>Amount</u>
On-Trac	7438663	Traced to support	\$ 7.89
On-Trac	7442414		7.87
On-Trac	7449513		7.84
On-Trac	7446762		23.52
On-Trac	7453256		7.79
On-Trac	7474243		7.70
On-Trac	7485759		7.72
On-Trac	7460479		15.48
On-Trac	7462112		7.74
Total			\$ 93.55

8/

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7438663	Date	6/9/12	Amount	
-----------	---------	------	--------	--------	--

09-30303T 015760 M 7.89 ✓ 7.89

EMP REC.
EMP REC.
G&A OPER
G&A OPER
G&A OPER
G&A OPER
WESTLAKE
WESTLAKE
WESTLAKE

01-00.1140			
01-00.1140			
01-04.7280			
01-04.7280			
01-04.7280			
01-04.7280			
01-08.7280			
01-08.7280			
01-08.7280			

JOB NAME		SPLIT	
JOB NO.		ACCT#	
COST CODE		COST TYPE	
PROJ. MGR		SUPT	
ACCTG		POST DATE	
PAID DATE		CHECK#	

REMITTANCE ADVICE

PLEASE FORWARD
YOUR PAYMENT TO **OnTrac**
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER
[REDACTED]

CURRENT INVOICE DETAIL		
DATE	INVOICE NO.	AMOUNT
6/9/2012	7438663	656.92

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

ACCOUNT NO.	PAGE
[REDACTED]	2 of 6

DATE	INVOICE NO.
6/9/2012	7438663

TAX ID #98-0066674
(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES
6/5/2012 S	U.S. TINT/SHADOW ENTERPF	93612-1804	09:07 AM	30303 T	1	1	\$7.89
C11227000004526	724 CLOVIS AVE	CLOVIS			0	N	
FUEL CHARGE: \$1.19							

**CALIFORNIA
OVERNIGHT**

Invoice #	7442414		Date	6/16/12	Amount	
ACCOUNT	COST	C	AMOUNT			
JOB#	CODE					

09-30303T	015760	M	7.87		7.87
-----------	--------	---	------	--	------

REMITTANCE ADVICEPLEASE FORWARD
YOUR PAYMENT TO**OnTrac**
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER

19000000000000000000

CURRENT INVOICE DETAIL
INVOICE NO.

DATE

6/16/2012

7442414

AMOUNT

416.25

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT

MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

RECEIVED

JUN 25 2012

MATT CONSTRUCTION

ACCOUNT NO.

PAGE

1 of 5

DATE

6/16/2012

INVOICE NO.

7442414

TAX ID #98-0066674

(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

Effective immediately, OnTrac announces new remittance address for payments
For more info, please refer to the new address listed on this invoice.

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES

6/12/2012	S	MATT - FRESNO CHAFFEE ZC	93728-2891	lisa	09-30303T	1	1	\$7.87
C11227000005152	894	W BELMONT AVE	FRESNO	10:04 AM		0	N	
FUEL CHARGE: \$1.17								

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7449513		Date	6/23/12	Amount	\$66.79
-----------	---------	--	------	---------	--------	---------

09-30303T	015760	M	7.84	✓	7.84
-----------	--------	---	------	---	------

66.79 66.79

JOB NAME		SPLIT	
JOB NO.		ACCT#	
COST CODE		COST TYPE	
PROJ. MGR	MT	SUPT	
ACCTG	my	POST DATE	
PAID DATE		CHECK#	

REMITTANCE ADVICE

ACCOUNT NUMBER

[REDACTED]

CURRENT INVOICE DETAIL		
DATE	INVOICE NO.	AMOUNT
6/23/2012	7449513	116.79

PLEASE FORWARD
YOUR PAYMENT TO

OnTrac

P.O. BOX 841664

Los Angeles, CA 90084-1664

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT

Trac

On Time Delivery For Less

MATT CONSTRUCTION MAIN OFFICE
9814 NORWALK BLVD SUITE 100
SANTA FE SPRINGS CA 90670

ACCOUNT NO. PAGE

[REDACTED] 201 3

DATE INVOICE NO.

6/23/2012 7449513

TAX ID #98-0066674
(877) 227-5139

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

FOR BILLING
INQUIRIES
PLEASE CALL

Date / SVC	PU NAME	DEL NAME	REFERENCE #	PKG	LBS	TOTAL
Tracking #	PU ADDRESS/CITY	DEL ADDRESS/CITY/DEL TIME	POD INFO	LTR	SAT	CHARGES
SubTotal						\$15.68
For Reference #	CHAFFEE ZOO #30303 ✓					
6/19/2012 S	MATT CONSTRUCTION	MATT CONSTRUCTION	CHAFFEE ZOO #3C	0	0	\$7.84
D10010482955578	7575 N. PALM AVE./FRESNO	9814 NORWALK BLVD/SANTA FE SPR	lori g	1	N	
FUEL CHARGE: \$1.14						
SubTotal						✓ \$7.84

Total Charges

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGs, C=CALTRAC

INVOICE AND STATEMENT

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7446762		Date	6/23/12	Amount	✓	\$599.95
ACCOUNT	COST	C	AMOUNT				
JOB#	CODE						

09-30303T	015760	M	7.84	
09-30303T	015760	M	7.84	
09-30303T	015760	M	7.84	✓ 23.52

REMITTANCE ADVICE

PLEASE FORWARD YOUR PAYMENT TO **OnTrac**
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER

[REDACTED]

CURRENT INVOICE DETAIL		
DATE	INVOICE NO.	AMOUNT
6/23/2012	7446762	589.96
PAST DUE		PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

RECEIVED

JUL 02 2012

MATT CONSTRUCTION

ACCOUNT NO.	PAGE
[REDACTED]	1 of 6
DATE	INVOICE NO.
6/23/2012	7446762

TAX ID #98-0066674
(877) 227-5139

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

FOR BILLING INQUIRIES PLEASE CALL

OnTrac will have special holiday hours surrounding Independence Day.
 For specific info, please visit ontrac.com. Have a safe and happy holiday.

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES

FUEL CHARGE: \$1.14

6/18/2012 S MATT - FRESNO CHAFFEE ZC 93728-2891 liz
 C11227000005764 894 W BELMONT AVE FRESNO 10:07 AM

FUEL CHARGE: \$1.14

09-30303T

1 1 \$7.84
 0 N

BROAD

1 1
 0 N

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE STATEMENT

REMITTANCE ADVICE

PLEASE FORWARD
YOUR PAYMENT TO

OnTrac
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER

[REDACTED]

DATE

6/23/2012

CURRENT INVOICE DETAIL
INVOICE NO.

7446762

AMOUNT

[REDACTED]

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT

ACCOUNT NO.

[REDACTED]

PAGE

3 of 6

DATE

6/23/2012

INVOICE NO.

7446762

TAX ID #98-0066674

(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES
FUEL CHARGE: \$1.14							
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	31009 T WILSHIRE	1	1	\$7.84
FUEL CHARGE: \$1.14							
6/20/2012 S	U.S. TINT / SHAWDOW ENTER	93612-1804	michelle	09-30303 T	1	1	✓ \$7.84
C11227000005946	724 CLOVIS AVE	CLOVIS	08:38 AM		0	N	
FUEL CHARGE: \$1.14							

OnTrac
On Time Delivery For Less

MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

REMITTANCE ADVICE

ACCOUNT NUMBER

[REDACTED]

CURRENT INVOICE DETAIL

DATE

6/23/2012

INVOICE NO.

7446762

AMOUNT

599.95

PLEASE FORWARD
YOUR PAYMENT TO**OnTrac**

P.O. BOX 841664

Los Angeles, CA 90084-1664

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

ACCOUNT NO.

[REDACTED]

PAGE

4 of 6

DATE

6/23/2012

INVOICE NO.

7446762

TAX ID #98-0066674

(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES

6/21/2012 S MATT - FRESNO CHAFFEE ZC 93728-2891 lisa 09:29 AM
C11227000006150 894 W BELMONT AVE FRESNO

FUEL CHARGE: \$1.14

09-30303

1 1
0 N

\$7.84

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7453256		Date	6/30/12	Amount	
ACCOUNT		COST	C	AMOUNT		
JOB#		CODE				

09-30303T

015760 M

7.79

7.79

REMITTANCE ADVICE

PLEASE FORWARD
YOUR PAYMENT TO

OnTrac
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER

[REDACTED]

CURRENT INVOICE DETAIL		
DATE	INVOICE NO.	AMOUNT
6/30/2012	7453256	456.39

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION - MAIN OFFICE #2 JUL 09 2012
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

ACCOUNT NO.	PAGE
[REDACTED]	1 of 5

DATE	INVOICE NO.
6/30/2012	7453256

TAX ID #98-0066674
(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

Effective immediately, OnTrac announces new remittance address for payments
For more info, please refer to the new address listed on this invoice.

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES

6/25/2012	S	CALIFORNIA BUILDING SERV	93711-6855	Osborn	09	30303	1	1	\$7.79
C11227000006358		427 W BEDFORD AVE	FRESNO	09:50 AM			0	N	
FUEL CHARGE: \$1.09									

6/25/2012	S	ANNING CONSTRUCTION	93711-6855	Osborn	09	30303	1	1	\$7.79
-----------	---	---------------------	------------	--------	----	-------	---	---	--------

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE STATEMENT

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7474243		Date	7/28/12	Amount	\$7.70
ACCOUNT	COST	C	AMOUNT			
JOB#	CODE					

09-30303T 015760 M 7.70 7.70



7.70 7.70

JOB NAME		SPLIT
JOB NO.	ACCT#	
COST CODE	COST TYPE	
PROJ. MGR	SUPT	
ACCTG	POST DATE	
PAID DATE	CHECK#	

REMITTANCE ADVICE

PLEASE FORWARD
YOUR PAYMENT TO

OnTrac
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER

[REDACTED]

CURRENT INVOICE DETAIL

DATE	INVOICE NO.	AMOUNT
7/28/2012	7474243	[REDACTED]

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

RECEIVED

AUG 06 2012

MATT CONSTRUCTION

ACCOUNT NO.	PAGE
[REDACTED]	1 of 5

DATE	INVOICE NO.
7/28/2012	7474243

TAX ID #98-0066674

(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

OnTrac can increase your productivity by offering faster transit times.
For information on our transit maps, visit ontrac.com.

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG	LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR	SAT	CHARGES

7/24/2012	S	MATT - FRESNO CHAFFEE ZC	93728-2891	samantha	09 - 30303T	1	1	\$7.70
C11227000000586	894	W BELMONT AVE	FRESNO	09:51 AM		0	N	

FUEL CHARGE: \$1.00

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE STATEMENT

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7485759		Date	8/4/12	Amount	\$7.72
ACCOUNT	COST	C	AMOUNT			
JOB#	CODE					

09-30303T 015760 M 7.72 ✓ 7.72

7.72 7.72

JOB NAME	SPLIT	
JOB NO.	ACCT#	
COST CODE	COST TYPE	
PROJ. MGR	SUPT	
ACCTG	POST DATE	
PAID DATE	CHECK#	

FORWARD
PAYMENT TO

DATE _____

7484759

AMOUNT

**PAST
DUE**

PLEASE INDICATE PAYMENT AMOUNT



PAGE

2 of 3

DATE _____

8/4/2012

INVOICE NO.

7484759

TAX ID #98-0066674

(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

Date / SVC	PU NAME	DEL NAME	REFERENCE #	PKG	LBS	TOTAL
Tracking #	PU ADDRESS/CITY	DEL ADDRESS/CITY/DEL TIME	POD INFO	LTR	SAT	CHARGES
For Reference #	CHAFFEE ZOO #30303					
8/1/2012 S	MATT CONSTRUCTION	MATT CONSTRUCTION	CHAFFEE ZOO #30303	0	0	\$7.72
D10010497653935	7575 N. PALM AVE./FRESNO	9814 NORWALK BLVD/SANTA FE SPR	k rojas	1	N	
FUEL CHARGE: \$1.02						
SubTotal						\$7.72

Vendor # CALIFOVER

CALIFORNIA
OVERNIGHT

Invoice #	7460479		Date	7/7/12	Amount	
ACCOUNT	COST	C	AMOUNT			
JOB#	CODE					

09-30303T	015760	M	7.74		
09-30303T	015760	M	7.74	✓	15.48

REMITTANCE ADVICE

PLEASE FORWARD
YOUR PAYMENT TO

OnTrac

P.O. BOX 841664

Los Angeles, CA 90084-1664

ACCOUNT NUMBER
[REDACTED]

CURRENT INVOICE DETAIL		AMOUNT
DATE	INVOICE NO.	
7/7/2012	7460479	464.95
PAST DUE		PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION - MAIN OFFICE #2
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670

RECEIVED

JUL 16 2012

MATT CONSTRUCTION

ACCOUNT NO.	PAGE
[REDACTED]	1 of 5

DATE	INVOICE NO.
7/7/2012	7460479

TAX ID #98-0066674

(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

OnTrac can increase your productivity by offering faster transit times.
For information on our transit maps, visit ontrac.com.

Date / SVC	DELIVERY COMPANY	ZIP	POD INFO	REFERENCE #	PKG LBS	TOTAL
Tracking #	DELIVERY ADDRESS	CITY	DEL TIME		LTR SAT	CHARGES

7/2/2012 S MATT - FRESNO CHAFFEE ZC 93728-2891 escalar ZOO 1 1 ✓ \$7.74
C11227000007009 894 W BELMONT AVE FRESNO 10:29 AM 09-303031 0 N
FUEL CHARGE: \$1.04

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE STATEMENT

PAYMENT DUE ON RECEIPT

REMITTANCE ADVICEPLEASE FORWARD
YOUR PAYMENT TO**OnTrac****P.O. BOX 841664****Los Angeles, CA 90084-1664****MATT CONSTRUCTION - MAIN OFFICE #2**
9814 NORWALK BLVD #100
SANTA FE SPRINGS CA 90670**DETACH HERE****TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE****ACCOUNT NUMBER**

[REDACTED]

CURRENT INVOICE DETAIL		
DATE	INVOICE NO.	AMOUNT
7/7/2012	7460479	464.95

**PAST
DUE**

PLEASE INDICATE PAYMENT AMOUNT

ACCOUNT NO.**PAGE**

4 of 5

DATE**INVOICE NO.**

7/7/2012

7460479

TAX ID #98-0066674FOR BILLING
INQUIRIES
PLEASE CALL**(877) 227-5139**

7/5/2012

S

CALIFORNIA BUILDING SERV

93711-8855

sig on file leave of 09-30303 T

1

1

\$7.74

C11227000007356 427 W BEDFORD AVE

FRESNO

09:52 AM

0

N

FUEL CHARGE: \$1.04

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGs, C=CALTRAC

CALIFORNIA
OVERNIGHT

Invoice #	7462112		Date	7/7/12	Amount	
ACCOUNT	COST	C	AMOUNT			
JOB#	CODE					

09-30303T 015760 M 7.74 7.74

JOB NAME		SPLIT	
JOB NO.		ACCT#	
COST CODE		COST TYPE	
PROJ. MGR		SUPT	
ACCTG		POST DATE	
PAID DATE		CHECK#	

REMITTANCE ADVICE

PLEASE FORWARD
YOUR PAYMENT TO

OnTrac
P.O. BOX 841664
Los Angeles, CA 90084-1664

ACCOUNT NUMBER
[REDACTED]

CURRENT INVOICE DETAIL		
DATE	INVOICE NO.	AMOUNT
7/7/2012	7462112	[REDACTED]

PAST
DUE

PLEASE INDICATE PAYMENT AMOUNT



MATT CONSTRUCTION MAIN OFFICE
9814 NORWALK BLVD SUITE 100
SANTA FE SPRINGS CA 90670

RECEIVED

JUL 16 2012

MATT CONSTRUCTION

ACCOUNT NO.	PAGE
[REDACTED]	1 of 2

DATE	INVOICE NO.
7/7/2012	7462112

TAX ID #98-0066674
(877) 227-5139

FOR BILLING
INQUIRIES
PLEASE CALL

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

OnTrac can increase your productivity by offering faster transit times.
For information on our transit maps, visit ontrac.com.

Date / SVC	PU NAME	DEL NAME	REFERENCE #	PKG LBS	TOTAL
Tracking #	PU ADDRESS/CITY	DEL ADDRESS/CITY/DEL TIME	POD INFO	LTR SAT	CHARGES

For Reference # CHAFFEE ZOO #30303

7/5/2012 S MATT CONSTRUCTION

D10010490351776 7575 N. PALM AVE./FRESNO

FUEL CHARGE: \$1.04

MATT CONSTRUCTION

9814 NORWALK BLVD/SANTA FE SP

CHAFFEE ZOO #3C

0 0

1 N

\$7.74

lori g

SubTotal

\$7.74

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE STATEMENT

PAYMENT DUE ON REC

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Job Site Telephone 016200 M

Vendor	Invoice #	Amount
AT&T	CZ072612	\$ 204/ 4.61
AT&T	CZ072812	208/ 112.63
Verizon	1102402486	211/ 59.08
Total		\$ 176.32 8/



Invoice BAN: 858638226
Statement Date: 07/26/2012

Page: 2

[illegible]



Message Regarding Terms & Conditions:

To view your Terms & Conditions for AT&T Long Distance, access www.att.com/servicepublications or call AT&T at the toll free number on your bill.

California Consumer Message:

If you have a complaint you cannot resolve with us, write the California Public Utilities Commission at Consumer Affairs Branch, 505 Van Ness Ave., San Francisco, CA 94102, or at www.cpuc.ca.gov, or call 1-800-649-7570 or TDD 1-800-229-6846. If your complaint concerns interstate or international calling, write the FCC at Consumer Complaints, 445 12th Street SW, Washington D.C. 20554, or at fccinfo@fcc.gov, or call 1-888-225-5322, or TTY 1-888-835-5322. Note: The CPUC handles complaints of both interstate and intra-state unauthorized carrier changes ("slamming"). The California consumer protection rules are available online, at www.cpuc.ca.gov.

California Consumer Message:

Subscribers may send a billing inquiry or complaint in writing to AT&T Long Distance, P.O. Box 5020, Des Plaines, IL 60017-5020.

Call Charges

Calls for 659-497-5226
Switched Outbound Voice

Domestic

	Date	Time	Place and Number Called	Type	Rate	Min:Sec	Amount
1.	JUN 29	1:43pm	WHITTIER CA 562-903-2277	Direct	Peak	11:00	1.32
2.	JUN 29	2:38pm	WHITTIER CA 562-903-2277	Direct	Peak	03:48	0.46
3.	JUL 19	3:30pm	HANFORD CA 559-584-0272	Direct	Peak	00:30	0.06
Subtotal Domestic Calls for 559-497-5226							1.84
Total Domestic Calls for 559-497-5226							1.84
Total Switched Calls for 559-497-5226							1.84



Invoice BAN: 858638226
Statement Date: 07/26/2012

Page: 4

Calls for 559-497-5256
Switched Outbound Voice

Domestic

	Date	Time	Place and Number Called	Type	Rate	Min:Sec	Amount
4.	JUN 21	4:25pm	LATON CA 559-921-4483	Direct	Peak	04:48	0.58
5.	JUN 21	4:30pm	LATON CA 559-921-4483	Direct	Peak	04:06	0.49
6.	JUN 21	4:34pm	LATON CA 559-921-4483	Direct	Peak	04:06	0.49
7.	JUN 29	7:45am	LATON CA 559-921-4483	Direct	Off/Peak	04:54	0.59
8.	JUL 02	10:20am	LEMOORE CA 559-816-1447	Direct	Peak	01:30	0.18
9.	JUL 03	4:22pm	LATON CA 559-921-4483	Direct	Peak	01:30	0.18
Subtotal Domestic Calls for 559-497-5256							2.51
Total Domestic Calls for 559-497-5256							2.51
Total Switched Calls for 559-497-5256							2.51
Grand Total Call Charges							4.35

Government Fees and Taxes

Description	Amount
10. CA Local Utility Users Tax	0.16
11. CA High Cost Fund B and CA Advanced Svc Fund	0.02
12. CA Relay Service & Comm. Devices Fund	0.01
13. CA State Emergency Telephone Users (911) Tax	0.02
14. CA Teleconnect Fund (0.08%)	0.00
15. CA Universal Lifeline Tel. Service Fund	0.05
Total Government Fees and Taxes	0.26



MATT CONSTRUCTION CORP
9814 NORWALK BLVD STE 100
SANTA FE SPGS CA 90670 - 2997

Page 1 of 3
Account Number [REDACTED]
Billing Date Jul 28, 2012

Web Site att.com



at&t

8/15

RECEIVED

AUG 06 2012

30303T

C2072812

Monthly Statement

MATT CONSTRUCTION

Bill-At-A-Glance

Previous Bill	115.88
Payment Received 7-14 Thank you!	115.88CR
Adjustments	.00
Balance	.00
Current Charges	112.63

Total Amount Due \$112.63 203/

Amount Due in Full by Aug 20, 2012

Plans and Services

Monthly Service - Jul 28 thru Aug 27

Service is billed in advance from the 28th of each month.

1. Monthly Charges 87.90

Additional and Changes to Service

This section of your bill reflects charges and credits resulting from account activity.

Total Credits are \$.15CR

Total Debits are \$.48

Charges for [REDACTED]
Order No. 66666666

Item No.	Description	Quantity	Monthly Rate	Amount Billed
Rates Changed (Monthly Charges are Prorated from Jul 3, 2012 to your Billing Date, Jul 28, 2012)				
2.	Rate Change	1	.19	.16
	Federal Subscriber Line Charge			
3.	Rate Change	1	.06	.05CR
	Federal Universal Service Fee			
Total				.11

Charges for [REDACTED]
Order No. 66666666

Item No.	Description	Quantity	Monthly Rate	Amount Billed
Rates Changed (Monthly Charges are Prorated from Jul 3, 2012 to your Billing Date, Jul 28, 2012)				
4.	Rate Change	1	.19	.16
	Federal Subscriber Line Charge			
5.	Rate Change	1	.06	.05CR
	Federal Universal Service Fee			
Total				.11

Charges for [REDACTED]
Order No. 66666666

Item No.	Description	Quantity	Monthly Rate	Amount Billed
Rates Changed (Monthly Charges are Prorated from Jul 3, 2012 to your Billing Date, Jul 28, 2012)				
6.	Rate Change	1	.19	.16
	Federal Subscriber Line Charge			
7.	Rate Change	1	.06	.05CR
	Federal Universal Service Fee			
Total				.11
Total 559 497-5256				.33

Total Additions and Changes to Service

Billing Summary

Billing Questions? Visit att.com/billing Page

Plans and Services 1 112.63

1 877 438-0041

Payment Arrangements:

1 877 711-4722

Change to Service:

1 877 438-0041

Monthly Service 87.90

Additions and Changes to Service .33

Local Usage 3.23

Surcharges and Other Fees 15.48

Government Fees and Taxes 5.69

Total Current Charges 112.63

JOB NAME: Chappie Zor

JOB NO. 30303T

COST CODE 11620

PROJ. MGR. K

ACCTING K

ACCT:

COST TYPE M

SUPT

POST DATE 8/7

News You Can Use Summary

- PREVENT DISCONNECT
- SURCHARGE INCREASE
- AUTOMATIC PAYMENTS
- CARRIER INFORMATION
- RATE INCREASE
- PAPERLESS BILLING

See "News You Can Use" for additional information

Local Services provided by AT&T California or AT&T Nevada based upon the service address location.

GO GREEN - Enroll in paperless billing.

Return bottom portion with your check in the enclosed envelope.

att.com

DUE BY: Aug 20, 2012

\$112.63

Amount After Aug 30, 2012

\$122.63



at&t

Billing Date Jul 28, 2012

Account Number 559 497-5256
Please include your account number on your check

MATT CONSTRUCTION CORP
9814 NORWALK BLVD STE 100
SANTA FE SPGS CA 90670 - 2997

Make check payable to:
AT&T
PO BOX 5025
CAROL STREAM IL 60197-5025



1000 [REDACTED] 7001000012233 15912000000000000000000011263



MATT CONSTRUCTION CORP
9814 NORWALK BLVD STE 100
SANTA FE SPRING CA 90670 - 2997

Page 2 of 3
Account Number 108615489727
Billing Date Jul 28, 2012

Plans and Services

Local Usage

Local Calls

If you subscribe to a voicemail service and/or the Call Forwarding feature, local usage charges apply when retrieving mailbox messages and/or each time the Call Forwarding feature is activated.

Item	Calls/Initial Minutes	Additional Minutes
------	-----------------------	--------------------

No.	Description	Minutes	Minutes
-----	-------------	---------	---------

Charges for [REDACTED]
Rates Reflect Calls Made Prior to Jul 1, 2012

Charges for [REDACTED]
Rates Reflect Calls Made Prior to Jul 1, 2012

1.	Day Calls	2	2	.24
2.	Evening Calls	0	0	.00
3.	Night Calls	4	4	.49
Total Charges for [REDACTED]				.73

4.	Day Calls	1	6	.43
5.	Evening Calls	0	0	.00
6.	Night Calls	0	0	.00
Total Charges for [REDACTED]				.43

Charges for [REDACTED]
Rates Reflect Calls Made on or After Jul 1, 2012

Charges for [REDACTED]
Rates Reflect Calls Made on or After Jul 1, 2012

7.	Day Calls	4	10	.85
8.	Evening Calls	0	0	.00
9.	Night Calls	0	0	.00
Total Charges for [REDACTED]				.85

10.	Day Calls	6	8	.85
11.	Evening Calls	0	0	.00
12.	Night Calls	2	4	.37
Total Charges for [REDACTED]				1.22
Total Local Calls				3.23

Total Local Usage 3.23

Surcharges and Other Fees

13.	Federal Subscriber Line Charge	13.77
14.	Rate Surcharge	1.18CR
15.	State Regulatory Fee	.18
16.	Federal Universal Service Fee	2.73
Total Surcharges and Other Fees		15.48

Government Fees and Taxes

17.	CA High Cost Fund Surcharge - A:	.35
18.	CA High Cost Fund-B and CA Advanced Svc Fund	.40
19.	California Teleconnect Fund Surcharge	.07

Government Fees and Taxes - Continued

20.	Universal Lifeline Telephone Service Surcharge	1.03
21.	CA Relay Service and Communications Devices Fund	.18
22.	9-1-1 Emergency System	.47
23.	Federal	3.19
Total Government Fees and Taxes		5.69

Total Plans and Services 112.63

News You Can Use

PREVENT DISCONNECT

All charges must be paid each month to keep your account current. However, "basic service" and its applicable taxes and surcharges MUST be paid to avoid disconnection. Currently, for this account that amount is \$95.71. Failure to pay non-basic charges may result in other collection activities, including restriction of toll calls.

CARRIER INFORMATION

Our records indicate that you have selected AT&T Long Distance or a company that resells their services as your primary local toll carrier and AT&T Long Distance or a company that resells their services as your primary long distance carrier. Please contact us if this does not agree with your records.

SURCHARGE INCREASE

The CA High Cost Fund-A surcharge will increase from 0.00% to 0.40% on 7/1/2012. This surcharge is set by the California Public Utilities Commission and provides a source of supplemental support to mid-size and small ILECs (Incumbent Local Exchange Carriers) in the furtherance of state-wide universal telephone service goals. If you have any questions, please call us at the number listed on the front of your bill.

RATE INCREASE

Effective 7/3/2012, the Federal Subscriber Line Charge, regulated by the Federal Communications Commission, will increase. Your current bill reflects the change. LifeLine customers will continue to receive a credit for the Federal Subscriber Line Charge. For more information, please contact an AT&T Service Representative at the phone number listed on the front of your bill.

AUTOMATIC PAYMENTS

If you're still paying bills the old fashioned way of writing checks, stuffing envelopes, licking stamps and mailing, you're not only losing precious time, you are spending money that you could use to buy something you really want and need. Sign up for AT&T Account Management Auto Pay, where you will have the ultimate ease, convenience and security of knowing your bill is paid on time and without any late fees. You can also set up payment thresholds and payment dates that work best for your business. To register or log in, go to att.com/mybusiness, to establish Auto Payments.

© 2008 AT&T Intellectual Property. All rights reserved.



8564.020.244664.01.02.00000000 NNNNNNNY 108615.489727

8564.020.244664 1 AT 0.374 gr
MATT CONSTRUCTION CORP
9814 NORWALK BLVD STE 100
SANTA FE SPRING CA 90670-2997



News You Can Use

PAPERLESS BILLING

Some of the benefits of Paperless billing are Convenience, Control, and reduction of office Clutter. Convenience - you can view your bill from any location with internet access; Control - you can schedule payments or pay your bill online; Clutter - the days of having stacks of bills on your desk are history. And there's no filing of paper required - we save 36 months of bill history online with 16 months in interactive bills online for you. You have the ability to view, save or download your bill to a CD anytime you need it from anywhere you are. For more information, go to att.com/billsonline and read about paperless billing on the AT&T Account Management. Go to att.com/mybusiness, to convert to Paperless Billing.

Terms and Conditions

THREE PAYMENT OPTIONS: Electronically: through Automatic Payment Service or Online: AT&T eBillSM. At an Authorized Payment Location. Or mail to AT&T PO BOX 5025, Carol Stream, IL 60197-5025.

BILLING QUESTIONS: Call number in Billing Summary (see page 1), write: Residence Service, POB 9039, South San Francisco, CA 94083; or Business Service, 14575 Presidio Square, Room CR, Houston, TX 77063, or visit att.com. We will investigate and notify you. If you have a complaint you cannot resolve with us write the California Public Utilities Commission at Consumer Affairs Branch, 505 Van Ness Ave., San Francisco, CA 94102, or at www.cpuc.ca.gov, or call 1-800-649-7570 or TDD 1-800-229-6846. If your complaint concerns interstate or international calling, write the FCC at Consumer Complaints, 445 12th Street SW, Washington, D.C. 20554, or at fccinfo@fcc.gov, or call 1-888-225-5322, or TTY 1-888-935-5322. Note: The CPUC handles complaints of both interstate and intrastate unauthorized carrier charges ("slamming"). The California consumer protection rules are available online at www.calphoneinfo.com.

FEDERAL SURCHARGES: The Federal Universal Service Fee and the Federal Subscriber Line Charge are charges imposed by action of the Federal Communications Commission.

TARIFF INFORMATION: Call 1-888-319-8800 or visit our web site www.att.com/servicepublications.

LATE PAYMENT CHARGES: If the unpaid balance on your bill is \$30.00 or more, a late payment charge of 1.5% (calculated monthly), or \$10.00, whichever is greater, will be assessed if your payment is not received by the "LATE" date shown on the Payment Stub. For Access Services, a charge of 1.5% per month, calculated daily, will be assessed on the total unpaid balance.

SERVICE INFORMATION

Your local services are provided by AT&T California (Pacific Bell Telephone Company). Your AT&T long distance services, if any, are provided by one or more of the following AT&T Inc. subsidiaries: AT&T Long Distance (SBC Long Distance, LLC), AT&T Communications of California, Inc., and/or AT&T Corp. You can find the name of your long distance service provider in the long distance section of your bill. To view your provider's service publications, including Guidebooks, Service Guides and/or Tariffs, go to att.com/servicepublications.



PO BOX 4005
ACWORTH, GA 30101-9006

Manage Your Account & View Your Usage Details

Account Number

Date Due

At vzw.com/mybusinessaccount

08/11/12

Invoice Number

1102402486

RECEIVED

JUL 26 2012

50000153 BX

MATT CONSTRUCTION

MATT CONSTRUCTION
ATTN: ACCOUNTS PAYABLE
9814 NORWALK BLVD STE 100
SANTA FE SPRINGS, CA 90670-2997

Quick Bill Summary

Jun 17 - Jul 16

Previous Balance (see back for details)

\$25,414.70

Payment - Thank You

\$25,414.70

Balance Forward

\$0.00

Monthly Access Charges

Usage Charges

Voice

\$161.20

Messaging

\$50.20

Data

\$37.95

Roaming

\$353.17

Verizon Wireless' Surcharges

and Other Charges & Credits

\$470.25

Taxes, Governmental Surcharges & Fees

\$612.06

Total Current Charges

\$14,887.19

Verizon Wireless News

Change To Your Service

Thank you for your wireless business.
You recently made a change to your
service. Your new bill will reflect usage
from your last bill and service
adjustments resulting from the
plan/feature change.

JOB NO.

JOB NO.

COST CODE

PROJ. MGR

ACCTING

PAID DATE

ACCT #

COST TYPE

DEPT

POST DATE

CHECK #

Total Charges Due by August 11, 2012

\$14,887.19

30303 T - 1620 M = 59.08

203/

30012 T - 1620 M = 39.08

30010 T - 1620 M = 72.48

Cell 01.00.4929 14,716.55

Pay from Wireless

Pay on the Web

Questions:

#PMT (#768)

At vzw.com/mybusinessaccount

1.800.922.0204 or *611 from your wireless

VW



Bill Date
Account Number
Invoice Number

July 16, 2012

500030311-0000

1102402486

MATT CONSTRUCTION
ATTN: ACCOUNTS PAYABLE
9814 NORWALK BLVD STE 100
SANTA FE SPRINGS, CA 90670-2997

Total Amount Due by August 11, 2012

Make check payable to Verizon Wireless.
Please return this remit slip with payment.

\$14,887.19

\$, .

PO BOX 660108
DALLAS, TX 75266-0108



Check here and fill out the back of this slip if your billing address
has changed or you are adding or changing your email address.

1102402486010560030811000010014887190014887193

Verizon Wireless Monthly Billing Corporate

Jul-12

Chaffee Zoo	30303T	1620M	\$	59.08
Far Afield	30012T	1620M	\$	39.08
Our Savior	30010T	1620M	\$	72.48
Job Charges	as listed		\$	170.64
Ipads	01.00.1640		\$	-
Equipment upgrades & Equip			\$	-
Cellular Charges	01.00.9999		\$	14,716.55
Total Cellular Billing			\$	14,716.55
Total Invoice			\$	14,887.19

PA



Invoice Number Account Number Date Due Page

1102402486 08/11/12 125 of 585

Summary for Chaffee Zoo Rental Fresno: 562-320-9959

30303T
1620M

Your Plan

4G Mobile Broadband 5GB
\$50.00 monthly access charge
\$.25 per minute

5GB/ \$10/GB
5 monthly gigabyte allowance
\$10.00 per GB after allowance

Beginning on 04/06/10:
22% Access Discount

Have more questions about your charges?
Get details for all your Usage Charges at
vzw.com/mybusinessaccount.

Charges

Monthly Access Charges

4G Mobile Broadband 5GB 07/17 – 08/16	50.00
22% Access Discount 07/17 – 08/16	-11.00
	\$39.00

Usage Charges

Data	Allowance	Used	Billable	Cost
Unbilled Usage from Previous Months				
Gigabyte Usage <i>gigabytes</i>		1	1	--
Current Data Usage				
Gigabyte Usage <i>gigabytes</i>	5	7	2	20.00
Total Data				\$20.00
Total Usage Charges				\$20.00

Verizon Wireless' Surcharges

Regulatory Charge	.02
Administrative Charge	.06
	\$.08

Total Current Charges for 562-320-9959

✓ 59.08

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012
Invoice Detail:
Small Tools 018030 M

Vendor	Invoice #	Amount
Home Depot	62812	\$ 215/ 06.83
Mid Valley Distributors	677823-00	217/ 156.49
Total		\$ 217 263.32 8/

Account#:6035-3225-0114-2347

HOME DEPOT

INV062812

6/28/2012

PM	JOB/ACCT#	EXTRA	Cost Code	C	Amount
					\$ [REDACTED]
					\$ [REDACTED]
					\$ [REDACTED]
					\$ [REDACTED]
					\$ [REDACTED]
	09-30303		018030	M	\$ 106.83
					\$ 106.83

214/

JOB NAME	G & A			
JOB NO.			ACCT#	
COST CODE			COST TYPE	
PROJ. MGR	TA		SUPT	
ACCTING			POST DATE	

Remit Payment To:
HOME DEPOT CREDIT SERVICES
PO BOX 183176
COLUMBUS, OH 43218-3176

ACCOUNT: [REDACTED]
MATT CONSTRUCTION CO
9814 NORWALK BLVD STE 100
ATTN: A/P
SANTA FE SPRINGS CA 90670-2997

Page 27 of 35

12182

Payment Due Date: 07/18/2012
Please make checks payable to: HOME DEPOT CREDIT SERVICES



Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purch
RICHE

Ship 1

Custo

Store

SKU #

0000531
0000221
0000221
0000221
0000531
0000531
0000221
0000221
0000531
0000531
0000221
0000221
0000221
-contin

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purch
RICHE

Ship T

Custo

Store

SKU #

0000533
0000918

Acct #: [REDACTED]
MATT

Purch
LARA

Ship 1

Custo

Store

SKU #

00003351
00003351
00002614
00005751
00002614
00002614

Acct #: [REDACTED]
MATT CONSTRUCTION CO

Purchased by:
SMITH ED

Ship To:

Invoice:
7011951

Purchase Order/
Job Name:
30303CHAFFEEZOO

Amount Due: 106.83

Customer Agreement #: Transaction Date: 06/21/2012

Store #, Location: 8529, SELMA

SKU #	PRODUCT	QTY	UNIT PRICE	TOTAL PRICE
0000345856	PINE TRIM	3.0000 EA	9.56	28.68
0000604364	2X8-10 GDF	1.0000 EA	6.39	6.39
0000174121	1X4X10 DF/HF	2.0000 EA	4.48	8.96
0000285482	1LB. SCREW	1.0000 EA	5.37	5.37
0000458056	WM444PFJ	20.0000 LF	1.71	34.20
0000830818	50PCDDSET	1.0000 EA	14.88	14.88

SUBTOTAL 98.48
TAX 8.35
SHIPPING 0.00

TOTAL 106.83

09-30303
CC 018030M



NNNN-NNNN-NNNY-NNNN
F94471820003720027

MID-VALLEY DISTRIBUTORS, INC.

SINCE 1946 THE VALLEY'S LARGEST FASTENER DISTRIBUTOR

PHONE (559) 485-2660

FAX (559) 485-1611

3886 East Jensen

Fresno, CA 93725

INVOICE

DATE	INVOICE NO.
07/17/12	677823-00

RECEIVED

INVOICE TO:

JUL 23 2012

SHIP TO:

01

8/8

MATT CONSTRUCTION

MATT CONSTRUCTION CORP.
9814 NORWALK BLVD, SUITE 100
SANTA FE SPRING CA 90670

MATT CONSTRUCTION CORP.
2017 E. ILLINOIS, TRAILER D
FRESNO CA 93701

ALL CLAIMS FOR LOSS OR SHORTAGES MUST BE MADE
WITHIN 10 DAYS FROM DATE OF SHIPMENT.
PAST DUE ACCOUNTS SUBJECT TO FINANCE CHARGE OF
1 1/2% PER MONTH WHICH IS AN ANNUAL RATE OF 18%.

PO# 30303 JOB: CAFFEE ZOO

PURCHASE ORDER NO.	DATE OF ORDER	SLS	F.O.B.	SHIP VIA	FREIGHT TERMS	OPR.
SEE ABOVE	07/16/12	07	FOB FRESNO	WILL CALL	NO CHARGE	HRZ
ITEM NUMBER / DESCRIPTION	ORDER QTY	BACKORDER	QTY. SHPD.	UNIT PRICE	UM	AMOUNT
37N375AWGS 3/8 X 3 3/4 WEDGE ANCHOR STAINLESS	001* 50	0	50	145.68C		72.84
14N200THWS #14 X 2 HWH SMS STAINLESS	002* 100	0	100	26.17C		26.17
25N150WFES 1/4 X 1 1/2 FENDER WASHER STAINLESS	003* 100	0	100	16.84C		16.84
25N200WFES 1/4 X 2 FENDER WASHER STAINLESS	004* 25	0	25	20.30C		5.08
748-32-4401 29 PC SHOCKWAVE DRIVER BIT SET	005* 1	0	1	24.00EA		24.00

JOB NAME:

Chaffee Zoo

JOB NO.

30303

COST CODE

1800

PP MGR

1800

ACTING

1800

POST DATE

8/8

ACCT:

POST TYPE

SUPT

POST DATE

CHECK #

*Please

Cost Code*

INVOICE TERMS	CONTACT	TOTAL AMOUNT	DEPOSIT	MISC. CHG.	FREIGHT / HNDL'G	TAXES	AMOUNT DUE
NET 30	ED	144.93				11.56	156.49

ORIGINAL

214/

MATT CONSTRUCTION CORPORATION
Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303

August 2012

Invoice Detail:

Subguard 923500 O

Vendor	Invoice #	Amount
Matt Construction	31512	219/ 38.00
Matt Construction	41912	98.00
Matt Construction	51812	323.00
Matt Construction	62012	243/ 48.00
Matt Construction	71912	250/ 108.00
Matt Construction	81512	257/ 389.00
Total		\$ 1 1,004.00 9/

MATT Construction - Subguard

Policy SGD 9140700-00, 12/1/06 - 12/1/07

Policy SGD 9140700-01, 12/1/07 - 12/1/08

Policy SGD 9140700-02, 12/1/08 - 12/1/09

Policy SGD 9140700-03, 12/1/09 - 12/1/10

Policy SGD 9140700-04, 12/1/10 - 12/1/11

Policy SGD 9140700-05, 12/1/11 - 12/1/12

			Current	Previous			Premium
	Job #	Job Name	5/31/12	2/29/12	Change	Rate	Due
Policy year 12/1/09-12/1/10							
Fresno	30303	Fresno Chaffee Zoo	941,530	915,905	25,625	11.00	✓ 282
SFS	30012	Far Afield Estate	16,363,294	15,562,469	800,825	11.00	8,809
SFS	30004	Campbell Hall	16,905,959	16,379,847	526,112	11.00	5,787
SFS	29011	Skirball North Building	20,553,801	20,180,897	372,904	11.00	4,102
		Sub-total 12/1/09-12/1/10	54,764,584	53,039,118	1,725,466	11.00	18,980
Policy year 12/1/10-12/1/11							
SFS	30303	Fresno Chaffee Zoo	5,082,031	5,065,947	16,084	11.00	✓ 177
SFS	31023	Regen Project Gallery	879,614	765,592	114,022	11.00	1,254
SFS	31022	McMaster-Carr Office Renovation	180,783	174,659	6,124	11.00	67
SFS	31021	Southwestern Graduate Housing	849,982	443,740	406,242	11.00	4,469
SFS	31020	Hammer Museum Phase III	999,307	981,382	17,925	11.00	197
SFS	31019	Wallis Annenberg Center for the Performing	28,960,426	28,882,297	78,129	11.00	859
SFS	31018	HMC - Teaching and Learning Center	21,633,895	21,389,597	244,298	11.00	2,687
SFS	31017	The Bel Air Bar & Grill	4,759,871	4,619,539	140,332	11.00	1,544
SFS	31013	The Loop	4,517,483	4,523,672	(6,189)	11.00	(68)
SFS	31011	Levitated Mass by Michael Heizer	1,985,026	1,752,095	232,931	11.00	2,562
SFS	31009	Wilshire Blvd. Temple	13,998,300	13,224,911	773,389	11.00	8,507
SFS	31007	Broad Parking Facility	18,889,520	17,263,151	1,626,369	11.00	17,890
SFS	31005	Calvary Christian School Expansion	2,494,559	2,444,972	49,587	11.00	545
SFS	31001	Park Place Rehab Phase II	11,135,919	10,903,747	232,172	11.00	2,554
SFS	30013	Conrad N. Hilton Foundation	17,057,683	17,566,446	(508,763)	11.00	(5,596)
SFS	30012	Far Afield Estate	5,034,351	4,918,358	115,993	11.00	1,276
SFS	30011	Westmont College Building Renovations	1,489,587	1,488,832	755	11.00	8
SFS	30010	Our Savior Church	11,298,050	11,116,700	181,350	11.00	1,995
SFS	30004	Campbell Hall	3,067,190	2,974,795	92,395	11.00	1,016
SFS	29011	Skirball North Building	435,075	435,075	0	11.00	0
		Sub-total 12/1/10-12/1/11	154,748,652	150,935,507	3,813,145	11.00	41,945
Policy year 12/1/11-12/1/12							
SFS	30303	Fresno Chaffee Zoo	124,000	124,000	0	11.00	✓ 0
SFS	32003	Hollywood Bowl Improvements	1,546,851	427,918	1,118,933	11.00	12,308
SFS	32001	Broad Museum	21,590,019	0	21,590,019	11.00	237,490
SFS	31028	Dole Packaged Foods Plant	444,751	303,398	141,353	11.00	1,555
SFS	31025	PAC-12 Studio	879,181	0	879,181	11.00	9,671
SFS	31023	Regen Project Gallery	2,169,921	422,395	1,747,526	11.00	19,223
SFS	31022	McMaster-Carr Office Renovation	721,465	573,062	148,403	11.00	1,632
SFS	31021	Southwestern Graduate Housing	7,841,012	0	7,841,012	11.00	86,251
SFS	31020	Hammer Museum Phase III	306,677	287,615	19,062	11.00	210
SFS	31019A	Wallis Annenberg Center FF&E	133,450	0	133,450	11.00	1,468
SFS	31019	Wallis Annenberg Center for the Performing	741,210	212,932	528,278	11.00	5,811
SFS	31018	HMC - Teaching and Learning Center	2,773,305	2,420,145	353,160	11.00	3,885
SFS	31017	The Bel Air Bar & Grill	2,992,708	1,271,962	1,720,746	11.00	18,928
SFS	31013	The Loop	1,194,335	148,400	1,045,935	11.00	11,505
SFS	31009	Wilshire Blvd. Temple	5,150,569	4,453,591	696,978	11.00	7,667
SFS	31007	Broad Parking Facility	3,766,850	3,223,993	542,857	11.00	5,971
SFS	31001	Park Place Rehab Phase II	239,828	180,864	58,964	11.00	649
SFS	30013	Conrad N. Hilton Foundation	807,488	0	807,488	11.00	8,882
SFS	30012	Far Afield Estate	199,940	0	199,940	11.00	2,199
SFS	30002	Fernald Point	205,500	205,500	0	11.00	0
SFS	29011	Skirball North Building	134,146	134,146	0	11.00	0
		Sub-total 12/1/10-12/1/11	53,963,206	14,389,921	39,573,285	11.00	435,306
		Total	263,476,442	218,364,546	45,111,896		496,231
		Estimated Amount Due					496,231
		Rounding adjustment					433
		Amount Due					496,664
		Lockton Invoice 292400A					297
		Lockton Invoice 292401A					18,986
		Lockton Invoice 292402A					41,956
		Lockton Invoice 292412A					435,425
		Paid to Lockton					496,664

218/



MATT Construction Corporation
9814 S. Norwalk Blvd Ste 100
Santa Fe Springs, CA 90670 US

Merrill Lynch
2049 Century Park East, Ste 1100
Century City, CA 90067

145605

87-178
843

Date

AUG 01, 2012

PAY

FOUR HUNDRED NINETY-SIX THOUSAND SIX HUNDRED SIXTY-THREE DOLLARS
81/100

\$ ****496,663.81

TO THE Lockton Insurance Brokers, Inc
ORDER 725 S. Figueroa Street
OF Los Angeles, CA 90017

⑈145605⑈ ⑆084301767⑆ ⑈041123200918⑈

MATT Construction Corporation

9814 S. Norwalk Blvd Ste 100
Santa Fe Springs, CA 90670 US

Vendor LOC-0006 Lockton Insurance Brokers, Inc

Check No. 145605

Date

AUG 01, 2012

No.	Invoice	Inv Date	Description	Invoice Amount	Deduction	Pay
1	292400A	JUL 27, 2012	SGD 9140700 02 [12/1/8-12/1/9]	297.16	0.00	297.16
2	292401A	JUL 27, 2012	SGD9140700 03 [12/1/9-12/1/10]	18,985.63	0.00	18,985.63
3	292402A	JUL 27, 2012	SGD 9140700 04 [12/1/10-12/1/11]	41,955.86	0.00	41,955.86
4	292412A	JUL 27, 2012	sgd 9140700 05[12/1/11-12/1/12]	435,425.16	0.00	435,425.16
TOTAL :						496,663.81

**Lockton Insurance Brokers, LLC**

725 S. Figueroa Blvd, 35th Fl
Los Angeles, CA 90017
Phone : 213-689-0065 213-689-0550

INVOICE # 292400 A

Page 1

ACCOUNT NO.	OP	DATE
MATCO02	6D	07/27/12
BALANCE DUE ON		
08/11/12		
AMOUNT PAID		AMOUNT DUE
		\$ 297.16

Matt Construction Corporation

Mr. Tom Andrews
9814 Norwalk Blvd, Suite 100
Santa Fe Springs, CA 90670

*** PLEASE RETURN TOP PORTION WITH REMITTANCE ***

Item #	Eff Date	Trn	Description	Amount
INVOICE #	292400			
682656	12/01/08	MEM	SUBGUARD POLICY	\$ 297.16
SUBGUARD POLICY: SDG 9140700 02				
ENDORSEMENT #21 FOR 05/31/12 QUARTERLY REPORT				
TERM: 12/01/08 - 12/01/09				

Invoice Balance: \$ 297.16

JOB NAME:

JOB NO.

COST CODE

PROJ. MGR.

ACCTING

PAID DATE

ACCT # 01.00.2345

COST TYPE

SUPT

POST DATE

CHECK #

Please remit payment to Lockton Insurance Brokers, LLC,
PO BOX 92643 LOS ANGELES CA 90009-2643

**Lockton Insurance Brokers, LLC**

725 S. Figueroa Blvd, 35th Fl
Los Angeles, CA 90017
Phone : 213-689-0065 213-689-0550

INVOICE # 292401 A

Page 1

ACCOUNT NO.	OP	DATE
MATCO02	6D	07/27/12
BALANCE DUE ON		
08/11/12		
AMOUNT PAID		AMOUNT DUE
		\$ 18,985.63

Matt Construction Corporation

Mr. Tom Andrews
9814 Norwalk Blvd, Suite 100
Santa Fe Springs, CA 90670

*** PLEASE RETURN TOP PORTION WITH REMITTANCE ***

Item #	Eff Date	Trn	Description	Amount
INVOICE #	292401			
682657	12/01/09	MEM	SUBGUARD POLICY	\$ 18,985.63
SUBGUARD POLICY: SDG 9140700 03				
ENDORSEMENT #21 FOR 05/31/12 QUARTERLY REPORT				
TERM: 12/01/09 - 12/01/10				

Invoice Balance: \$ 18,985.63**JOB NAME:**

JOB NO.

COST CODE

PROJ. MGR.

ACCTING

PAID DATE

ACCT# 01

COST TYPE

SUPT

POST DATE

CHECK #

00.2345

Please remit payment to Lockton Insurance Brokers, LLC,
PO BOX 92643 LOS ANGELES CA 90009-2643



Lockton Insurance Brokers, LLC

725 S. Figueroa Blvd, 35th Fl
Los Angeles, CA 90017
Phone : 213-689-0065 213-689-0550

INVOICE # 292402A

Page 1

ACCOUNT NO.	DN	DATE
MATCO02	6D	07/27/12
BALANCE DUE ON		
08/11/12		
AMOUNT PAID		AMOUNT DUE
		\$ 41,955.86

Matt Construction Corporation

Mr. Tom Andrews
9814 Norwalk Blvd, Suite 100
Santa Fe Springs, CA 90670

*** PLEASE RETURN TOP PORTION WITH REMITTANCE ***

Item #	Eff Date	Trn	Description	Amount
INVOICE #	292402			
682658	12/01/10	MEM	SUBGUARD POLICY	\$ 41,955.86
SUBGUARD POLICY: SGD 9140700 04				
ENDORSEMENT #15 FOR 05/31/12 QUARTERLY REPORT				
TERM: 12/01/10 - 12/01/11				

Invoice Balance: \$ 41,955.86

JOB NAME:

JOB NO.

COST CODE

PROJ. MGR.

ACCTING

PAID DATE

TA
myl

ACCT # 01.00.2345
COST TYPE
SUPT
POST DATE
CHECK #

Please remit payment to Lockton Insurance Brokers, LLC,
PO BOX 92643 LOS ANGELES CA 90009-2643



Lockton Insurance Brokers, LLC

725 S. Figueroa Blvd, 35th Fl
Los Angeles, CA 90017
Phone : 213-689-0065 213-689-0550

INVOICE # 292412

Page 1

ACCOUNT NO.	OF	DATE
MATCO02	6D	07/27/12
BALANCE DUE ON		
08/11/12		
AMOUNT PAID		AMOUNT DUE
		\$ 435,425.16

Matt Construction Corporation

Mr. Tom Andrews
9814 Norwalk Blvd, Suite 100
Santa Fe Springs, CA 90670

*** PLEASE RETURN TOP PORTION WITH REMITTANCE ***

Itm #	Eff Date	Trn	Description	Amount
INVOICE #	292412			
682668	12/01/11	MEM	SUBGUARD POLICY	\$ 435,425.16
SUBGUARD POLICY: SGD 9140700 05				
ENDORSEMENT #11 FOR 05/31/12 QUARTERLY REPORT				
TERM: 12/01/11 - 12/01/12				

Invoice Balance: \$ 435,425.16

JOB NAME:

JOB NO.

COST CODE

PROJ. MGR.

ACCTING

W/CD DATE

TA
mf

ACCT #

COST TYPE

SUPT

POST DATE

CHECK #

01.00.2345

INV. 292412	435,425.16
292402	41,955.86
292401	18,985.63
292400	297.16
	<u>496,663.81</u>

Please remit payment to Lockton Insurance Brokers, LLC,
PO BOX 92643 LOS ANGELES CA 90009-2643

Matt Construction Corporation

Job # 30303

Job Name: Chaffee Zoo - Seal & Sea Lion Exhibit

Invoice Detail

Subguard 923500 O

Billing Period: 3/15/12

Subguard policy number: SGD9140700-01

Issuing Company: Zurich Insurance Company

Executed Subcontract amounts to date:	\$ 6,109,272
Subguard rate:	1.10%
Subtotal to date:	<u>\$ 67,202 (2)</u>
Total Amount to date:	\$ 67,202 (1)+(2)
Amount previously billed:	<u>\$ 67,164</u>
Current period amount:	\$ ✓ 38

F:\Item\Subguard\30303_Subs\30303_031512									
Matt Construction Corporation									
30303 Fresno Chaffee Zoo - Seal & Sea Lion Exhibit									
Subguard									
3/15/12									
Subcontract or									
PO number	Subcontractor (Vendor) Name	Contract Date	Original Subcontract or PO Amount	Total Value of Change Orders	Current Subcontract or PO Amount	Pending	Total		
			0.00	0.00	0.00	0.00	0.00		
Covered under new rate:									
30303-131600-S	Acrylic Tank Manufacturers of Nevada	01/11/11	129,638.00	0.00	129,638.00		129,638.00		
30303-042000-S	Advanced Masonry, Inc.	03/15/11	112,448.00	0.00	112,448.00	5,815.00	118,263.00		
30303-062000-S	BKC, Inc.	03/01/11	318,886.00	16,921.00	335,807.00		335,807.00		
30303-042001-S	Bratton Masonry, Inc.	12/19/11	124,000.00		124,000.00		124,000.00		
30303-033713-S	Cost of Wisconsin	11/03/10	785,000.00	130,905.00	915,905.00		915,905.00		
30303-312316-S	Dave Christian Construction Co., Inc.	02/15/11	380,080.00	(12,568.00)	367,512.00		367,512.00		
30303-334000-S	Floyd Johnston Construction Co.	08/03/11	329,378.00	30,119.00	359,497.00		359,497.00		
30303-032000-S	Harris Rebar Fresno, Inc.	02/28/11	137,013.00	5,804.00	142,817.00		142,817.00		
30303-260000-S	Howe Electric Construction, Inc.	02/09/11	702,865.00	36,445.00	739,310.00		739,310.00		
30303-220000-S	Lyles Mechanical Co.	02/25/11	1,580,519.00	112,820.00	1,693,339.00	17,627.00	1,710,966.00		
30303-033000-S	McClone Construction Co.	03/15/11	850,944.00	58,268.00	909,212.00		909,212.00		
30303-321300-S	RH Kiggins Construction, Inc.	02/28/11	148,061.00	16,726.00	164,787.00		164,787.00		
30303-092500-S	Tarleton & Sons, Inc.	02/21/11	115,000.00	0.00	115,000.00		115,000.00		
			5,713,832.00	395,440.00	6,109,272.00	23,442.00	6,132,714.00		
Original estimate					0.00		0.00		
Remaining					6,109,272.00				
Not covered by Subguard:									
30303-312500-O	Alan Mok Engineering	10/21/11	3,600.00		3,600.00		3,600.00		
30303-022100-O	Bedrock Engineering	02/10/11	74,500.00	2,400.00	76,900.00		76,900.00		
30303-022100-T	BLC Surveying, Inc.	08/16/11	7,156.00	0.00	7,156.00		7,156.00		
30303-075000-S	Fresno Roofing Company - (bonded)	10/28/11	97,492.00	0.00	97,492.00		97,492.00		
30303-055000-S	Kasco Fab., Inc. - (bonded)	03/16/11	270,830.00	30,196.00	301,026.00		301,026.00		
30303-323100-S	Nick Champi Enterprises - (bonded)	03/15/11	165,151.00	2,105.00	167,256.00	4,241.00	171,497.00		
Not covered by Subguard under new rate agreement (under \$100k. Once over \$100k from SCO's move up & charge):									
30303-055010-S	A Thru Z Consulting & Distributing, Inc.	08/05/11	36,210.00		36,210.00		36,210.00		
30303-020520-S	Bowen Engineering & Environmental	02/17/11	70,140.00		70,140.00	3,200.00	73,340.00		
30303-093000-S	Central Valley Stone Restoration	09/26/11	13,750.00		13,750.00		13,750.00		
30303-084120-S	Cloviss Glass Co., Inc.	11/11/11	8,660.00		8,660.00		8,660.00		
30303-114000-S	Durray J.F. Duncan Industries	09/22/11	18,943.00		18,943.00		18,943.00		
30303-064000-S	Inland Showcase & Fixture Co.	03/15/11	8,350.00		8,350.00		8,350.00		
30303-314100-S	Malcolm Drilling Co., Inc.	02/24/11	64,819.00		64,819.00		64,819.00		
30303-081100-S	M.D.S. Doors, Inc.	10/18/11	66,500.00		66,500.00		66,500.00		
30303-088000-S	Steel City Glass, Inc.	07/28/11	41,600.00		41,600.00		41,600.00		
30303-099000-S	W.M. B. Saleh	09/15/11	73,857.00		73,857.00		73,857.00		
							7,196,414.00		

Subcontract Report by Job

Page: 1

Run Date: 15-MAR-12

Run Time: 11.31.27 AM

Select Company(s) : '01, 09, 50' , Select Job Code(s) : '30303, 30303P, 30303T'

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
1	30303022	A Thru Z Consulting & Distributing, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055010.S	Mesh Barrier - 055010.S	000	\$36,210.00	Approved	08/05/11
2				Total: 30303.055010.S			\$36,210.00		
3		Aprvd/Pnd Total: A Thru Z Consulting & Distributing, Inc.					\$36,210.00		
4	30303001	Acrylic Tank Manufacturers of Nevada	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.131600.S	Acrylic Glazing - 131600.S	000	\$129,638.00	Approved	01/11/11
5				Total: 30303.131600.S			\$129,638.00		
6		Aprvd/Pnd Total: Acrylic Tank Manufacturers of Nevada					\$129,638.00		
7	30303017	Advanced Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042000.S	Masonry - 042000.S	000	\$112,448.00	Approved	03/15/11
8					Masonry - 042000.S	001	\$5,815.00	Pending	12/12/11
9				Total: 30303.042000.S			\$118,263.00		
10		Aprvd/Pnd Total: Advanced Masonry, Inc.					\$118,263.00		
11	30303028	Alan Mok Engineering	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312500.O	Qualified SWPPP Practitioner - 312500.O	000	\$3,600.00	Approved	10/21/11
12				Total: 30303.312500.O			\$3,600.00		
13		Aprvd/Pnd Total: Alan Mok Engineering					\$3,600.00		
14	30303012	BKC, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.062000.S	Rough Carpentry - 062000.S	000	\$318,886.00	Approved	03/01/11
15					Rough Carpentry - 062000.S	001	\$16,921.00	Approved	12/12/11
16				Total: 30303.062000.S			\$335,807.00		
17		Aprvd/Pnd Total: BKC, Inc.					\$335,807.00		
18	30303023	BLC Surveying, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.T	Surveying - 022100.T	000	\$7,156.00	Approved	08/16/11
19				Total: 30303.022100.T			\$7,156.00		
20		Aprvd/Pnd Total: BLC Surveying, Inc.					\$7,156.00		
21	30303004	Bedrock Engineering, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.O	Surveying - 022100.O	000	\$74,500.00	Approved	02/10/11
22					Surveying - 022100.O	001	\$1,400.00	Approved	09/16/11
23					Surveying - 022100.O	002	\$1,000.00	Approved	01/06/12
24				Total: 30303.022100.O			\$76,900.00		
25		Aprvd/Pnd Total: Bedrock Engineering, Inc.					\$76,900.00		
26	30303006	Bowen Engineering & Environmental	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.020520.S	Demolition - 020520.S	000	\$70,140.00	Approved	02/17/11
27					Demolition - 020520.S	001	\$3,200.00	Pending	09/16/11
28				Total: 30303.020520.S			\$73,340.00		
29		Aprvd/Pnd Total: Bowen Engineering & Environmental					\$73,340.00		
30	30303031	Bratton Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042001.S	Masonry - 042001.S	000	\$124,000.00	Approved	12/19/11
31				Total: 30303.042001.S			\$124,000.00		
32		Aprvd/Pnd Total: Bratton Masonry, Inc.					\$124,000.00		
33	30303026	Central Valley Stone Restoration, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.093000.S	Ceramic Tile - 093000.S	000	\$13,750.00	Approved	09/26/11
34				Total: 30303.093000.S			\$13,750.00		
35		Aprvd/Pnd Total: Central Valley Stone Restoration, Inc.					\$13,750.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
36	30303030	Clovis Glass Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084120.S	Aluminum Windows - 084120.S	000	\$8,660.00	Approved	11/11/11
37				Total: 30303.084120.S			\$8,660.00		
38		<i>Aprvd/Pnd Total: Clovis Glass Co., Inc.</i>					\$8,660.00		
39	30303002	Cost of Wisconsin	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033713.S	Shotcrete Rockscapes - 033713.S	000	\$785,000.00	Approved	11/03/10
40					Shotcrete Rockscapes - 033713.S	001	\$97,736.00	Approved	09/16/11
41					Shotcrete Rockscapes - 033713.S	002	\$5,349.00	Approved	10/28/11
42					Shotcrete Rockscapes - 033713.S	003	\$27,820.00	Approved	12/12/11
43				Total: 30303.033713.S			\$915,905.00		
44		<i>Aprvd/Pnd Total: Cost of Wisconsin</i>					\$915,905.00		
45	30303005	Dave Christian Construction Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312316.S	Earthwork - 312316.S	000	\$380,080.00	Approved	02/15/11
46					Earthwork - 312316.S	001	-\$12,568.00	Approved	09/16/11
47				Total: 30303.312316.S			\$367,512.00		
48		<i>Aprvd/Pnd Total: Dave Christian Construction Co., Inc.</i>					\$367,512.00		
49	30303025	Duray J.F. Duncan Industries, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.114000.S	Stainless Steel Casework & Food Service Equipment - 114000.S	000	\$18,943.00	Approved	09/22/11
50				Total: 30303.114000.S			\$18,943.00		
51		<i>Aprvd/Pnd Total: Duray J.F. Duncan Industries, Inc.</i>					\$18,943.00		
52	30303021	Floyd Johnston Construction Co	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.334000.S	Site Utilities - 334000.S	000	\$329,378.00	Approved	08/03/11
53					Site Utilities - 334000.S	001	\$8,054.00	Approved	09/16/11
54					Site Utilities - 334000.S	002	\$16,548.00	Approved	12/12/11
55					Site Utilities - 334000.S	003	\$5,517.00	Approved	02/01/12
56				Total: 30303.334000.S			\$359,497.00		
57		<i>Aprvd/Pnd Total: Floyd Johnston Construction Co</i>					\$359,497.00		
58	30303029	Fresno Roofing Company, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.B	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$1,912.00	Approved	10/28/11
59				Total: 30303.075000.B			\$1,912.00		
60			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.S	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$95,580.00	Approved	10/28/11
61				Total: 30303.075000.S			\$95,580.00		
62		<i>Aprvd/Pnd Total: Fresno Roofing Company, Inc.</i>					\$97,492.00		
63	30303011	Harris Rebar Fresno, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.032000.S	Reinforcing Steel - 032000.S	000	\$137,013.00	Approved	02/28/11
64					Reinforcing Steel - 032000.S	001	\$1,979.00	Approved	09/16/11
65					Reinforcing Steel - 032000.S	002	\$3,825.00	Approved	12/12/11
66				Total: 30303.032000.S			\$142,817.00		
67		<i>Aprvd/Pnd Total: Harris Rebar Fresno, Inc.</i>					\$142,817.00		
68	30303003	Howe Electric Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.260000.S	Electrical - 260000.S	000	\$702,865.00	Approved	02/09/11
69					Electrical - 260000.S	001	\$6,786.00	Approved	09/16/11
70					Electrical - 260000.S	002	\$19,920.00	Approved	12/12/11
71					Electrical - 260000.S	003	\$9,739.00	Approved	02/01/12
72				Total: 30303.260000.S			\$739,310.00		
73		<i>Aprvd/Pnd Total: Howe Electric Construction, Inc.</i>					\$739,310.00		
74	30303014	Inland Showcase & Fixture Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.064000.S	Architectural Woodwork - 064000.S	000	\$8,350.00	Approved	03/15/11
75				Total: 30303.064000.S			\$8,350.00		

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
76	<i>Aprvd/Pnd Total: Inland Showcase & Fixture Co., Inc.</i>					\$8,350.00		
77	30303018	Kasco Fab, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.B	Structural Steel - 055000.S	000	\$1,615.00	Approved 03/16/11
78			Total: 30303.055000.B			\$1,615.00		
79		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.S	Structural Steel - 055000.S	000	\$269,215.00	Approved	03/16/11
80				Structural Steel - 055000.S	001	\$27,921.00	Approved	12/12/11
81				Structural Steel - 055000.S	002	\$2,275.00	Approved	02/01/12
82			Total: 30303.055000.S			\$299,411.00		
83	<i>Aprvd/Pnd Total: Kasco Fab, Inc.</i>					\$301,026.00		
84	30303009	Lyles Mechanical Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$148,866.00	Approved 02/25/11
85				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	001	\$109,400.00	Approved	09/16/11
86				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	003	\$3,420.00	Approved	02/16/12
87			Total: 30303.220000.S			\$261,686.00		
88		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220001.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$1,272,216.00	Approved	02/25/11
89				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$12,147.00	Pending	02/01/12
90			Total: 30303.220001.S			\$1,284,363.00		
91		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.230000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$159,437.00	Approved	02/25/11
92				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$5,480.00	Pending	02/01/12
93			Total: 30303.230000.S			\$164,917.00		
94	<i>Aprvd/Pnd Total: Lyles Mechanical Co.</i>					\$1,710,966.00		
95	30303027	M.D.S. Doors, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.081100.S	Doors, Frames, and Hardware - 081100.S	000	\$66,500.00	Approved 10/18/11
96			Total: 30303.081100.S			\$66,500.00		
97	<i>Aprvd/Pnd Total: M.D.S. Doors, Inc.</i>					\$66,500.00		
98	30303008	Malcolm Drilling Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.314100.S	Shoring - 314100.S	000	\$64,819.00	Approved 02/24/11
99			Total: 30303.314100.S			\$64,819.00		
100	<i>Aprvd/Pnd Total: Malcolm Drilling Co., Inc.</i>					\$64,819.00		
101	30303016	McClone Construction Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033000.S	Cast-in-Place Concrete - 033000.S	000	\$850,944.00	Approved 03/15/11
102				Cast-in-Place Concrete - 033000.S	001	\$52,000.00	Approved	09/16/11
103				Cast-in-Place Concrete - 033000.S	002	\$6,268.00	Approved	12/12/11
104			Total: 30303.033000.S			\$909,212.00		
105	<i>Aprvd/Pnd Total: McClone Construction Co.</i>					\$909,212.00		
106	30303015	Nick Champi Enterprises, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.B	Chain Link Fencing & Gates - 323100.S	000	\$2,039.00	Approved 03/15/11
107			Total: 30303.323100.B			\$2,039.00		
108		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.S	Chain Link Fencing & Gates - 323100.S	000	\$163,112.00	Approved	03/15/11
109				Chain Link Fencing & Gates - 323100.S	001	\$2,105.00	Approved	12/12/11
110				Chain Link Fencing & Gates - 323100.S	002	\$4,241.00	Pending	02/16/12

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
111				Total: 30303.323100.S			\$169,458.00		
112		<i>Aprvd/Pnd Total: Nick Champi Enterprises, Inc.</i>					\$171,497.00		
113	30303010	RH Kiggins Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.321300.S	Site Concrete - 321300.S	000	\$148,061.00	Approved	02/28/11
114					Site Concrete - 321300.S	001	\$16,726.00	Approved	12/12/11
115				Total: 30303.321300.S			\$164,787.00		
116		<i>Aprvd/Pnd Total: RH Kiggins Construction, Inc.</i>					\$164,787.00		
117	30303020	Steel City Glass, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.088000.S	Exhibit Glazing and Glass Barrier Railing - 088000.S	000	\$41,600.00	Approved	07/28/11
118				Total: 30303.088000.S			\$41,600.00		
119		<i>Aprvd/Pnd Total: Steel City Glass, Inc.</i>					\$41,600.00		
120	30303007	Tarlton & Son, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.092500.S	Gypsum Board and Insulation - 092500.S	000	\$115,000.00	Approved	02/21/11
121				Total: 30303.092500.S			\$115,000.00		
122		<i>Aprvd/Pnd Total: Tarlton & Son, Inc.</i>					\$115,000.00		
123	30303024	WM B. Saleh	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.099000.S	Painting - 099000.S	000	\$73,857.00	Approved	09/15/11
124				Total: 30303.099000.S			\$73,857.00		
125		<i>Aprvd/Pnd Total: WM B. Saleh</i>					\$73,857.00		
126		Grand Total:					\$7,196,414.00		

Matt Construction Corporation

Job # 30303

Job Name: Chaffee Zoo - Seal & Sea Lion Exhibit

Invoice Detail

Subguard 923500 O

Billing Period: 4/19/12

Subguard policy number: SGD9140700-01

Issuing Company: Zurich Insurance Company

Executed Subcontract amounts to date:	\$ 6,118,203		
Subguard rate:	1.10%		
Subtotal to date:	<u>\$ 67,300 (2)</u>		
Total Amount to date:	\$ 67,300 (1)+(2)		
Amount previously billed:	<u>\$ 67,202</u>		
Current period amount:	<table border="1"><tr><td>\$</td><td>✓ 98</td></tr></table>	\$	✓ 98
\$	✓ 98		

F:\11\onSubguard\30303_Sub.xsl\30303_041912									
Matt Construction Corporation									
30303 Fresno Chaffee Zoo - Seal & Sea Lion Exhibit									
Subguard									
4/19/12									

Subcontract Report by Job

Page: 1

Run Date: 19-APR-12

Run Time: 01.37.25 PM

Select Company(s) : '09' , Select Job Code(s) : '30303, 30303P, 30303T'

	Cont#	Job	Contract	Name	Description	CO#	Amount	Status	Date
1	30303001	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.131600.S	Acrylic Tank Manufacturers of Nevada	Acrylic Glazing - 131600.S	000	\$129,638.00	Approved	01/11/11
2			Total: 30303.131600.S				\$129,638.00		
3	Aprvd/Pnd Total: 30303001						\$129,638.00		
4	30303002	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033713.S	Cost of Wisconsin	Shotcrete Rockscapes - 033713.S	000	\$785,000.00	Approved	11/03/10
5				Cost of Wisconsin	Shotcrete Rockscapes - 033713.S	001	\$97,736.00	Approved	09/16/11
6				Cost of Wisconsin	Shotcrete Rockscapes - 033713.S	002	\$5,349.00	Approved	10/28/11
7				Cost of Wisconsin	Shotcrete Rockscapes - 033713.S	003	\$27,820.00	Approved	12/12/11
8				Cost of Wisconsin	Shotcrete Rockscapes - 033713.S	004	\$25,625.00	Pending	04/11/12
9			Total: 30303.033713.S				\$941,530.00		
10	Aprvd/Pnd Total: 30303002						\$941,530.00		
11	30303003	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.260000.S	Howe Electric Construction, Inc.	Electrical - 260000.S	000	\$702,865.00	Approved	02/09/11
12				Howe Electric Construction, Inc.	Electrical - 260000.S	001	\$6,786.00	Approved	09/16/11
13				Howe Electric Construction, Inc.	Electrical - 260000.S	002	\$19,920.00	Approved	12/12/11
14				Howe Electric Construction, Inc.	Electrical - 260000.S	003	\$9,739.00	Approved	02/01/12
15				Howe Electric Construction, Inc.	Electrical - 260000.S	004	\$123.00	Pending	04/11/12
16			Total: 30303.260000.S				\$739,433.00		
17	Aprvd/Pnd Total: 30303003						\$739,433.00		
18	30303004	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.O	Bedrock Engineering, Inc.	Surveying - 022100.O	000	\$74,500.00	Approved	02/10/11
19				Bedrock Engineering, Inc.	Surveying - 022100.O	001	\$1,400.00	Approved	09/16/11
20				Bedrock Engineering, Inc.	Surveying - 022100.O	002	\$1,000.00	Approved	01/06/12
21			Total: 30303.022100.O				\$76,900.00		
22	Aprvd/Pnd Total: 30303004						\$76,900.00		
23	30303005	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312316.S	Dave Christian Construction Co., Inc.	Earthwork - 312316.S	000	\$380,080.00	Approved	02/15/11
24				Dave Christian Construction Co., Inc.	Earthwork - 312316.S	001	-\$12,568.00	Approved	09/16/11
25			Total: 30303.312316.S				\$367,512.00		
26	Aprvd/Pnd Total: 30303005						\$367,512.00		
27	30303006	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.020520.S	Bowen Engineering & Environmental	Demolition - 020520.S	000	\$70,140.00	Approved	02/17/11
28				Bowen Engineering & Environmental	Demolition - 020520.S	001	\$3,200.00	Pending	09/16/11
29			Total: 30303.020520.S				\$73,340.00		
30	Aprvd/Pnd Total: 30303006						\$73,340.00		
31	30303007	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.092500.S	Tariton & Son, Inc.	Gypsum Board and Insulation - 092500.S	000	\$115,000.00	Approved	02/21/11
32				Tariton & Son, Inc.	Gypsum Board and Insulation - 092500.S	001	\$5,177.00	Approved	03/21/12

	Cont#	Job	Contract	Name	Description	CO#	Amount	Status	Date
33			Total: 30303.092500.S				\$120,177.00		
34	Aprvd/Pnd Total: 30303007						\$120,177.00		
35	30303008	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.314100.S	Malcolm Drilling Co., Inc.	Shoring - 314100.S	000	\$64,819.00	Approved	02/24/11
36			Total: 30303.314100.S				\$64,819.00		
37	Aprvd/Pnd Total: 30303008						\$64,819.00		
38	30303009	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220000.S	Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$148,866.00	Approved	02/25/11
39				Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	001	\$109,400.00	Approved	09/16/11
40				Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	003	\$3,420.00	Approved	02/16/12
41				Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	004	\$7,830.00	Pending	03/19/12
42				Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	005	\$4,550.00	Pending	04/11/12
43			Total: 30303.220000.S				\$274,066.00		
44		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220001.S	Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$1,272,216.00	Approved	02/25/11
45				Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$12,147.00	Pending	02/01/12
46			Total: 30303.220001.S				\$1,284,363.00		
47		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.230000.S	Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$159,437.00	Approved	02/25/11
48				Lyles Mechanical Co.	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$5,480.00	Pending	02/01/12
49			Total: 30303.230000.S				\$164,917.00		
50	Aprvd/Pnd Total: 30303009						\$1,723,346.00		
51	30303010	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.321300.S	RH Kiggins Construction, Inc.	Site Concrete - 321300.S	000	\$148,061.00	Approved	02/28/11
52				RH Kiggins Construction, Inc.	Site Concrete - 321300.S	001	\$16,726.00	Approved	12/12/11
53				RH Kiggins Construction, Inc.	Site Concrete - 321300.S	002	-\$940.00	Pending	04/11/12
54			Total: 30303.321300.S				\$163,847.00		
55	Aprvd/Pnd Total: 30303010						\$163,847.00		
56	30303011	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.032000.S	Harris Rebar Fresno, Inc.	Reinforcing Steel - 032000.S	000	\$137,013.00	Approved	02/28/11
57				Harris Rebar Fresno, Inc.	Reinforcing Steel - 032000.S	001	\$1,979.00	Approved	09/16/11
58				Harris Rebar Fresno, Inc.	Reinforcing Steel - 032000.S	002	\$3,825.00	Approved	12/12/11
59			Total: 30303.032000.S				\$142,817.00		
60	Aprvd/Pnd Total: 30303011						\$142,817.00		
61	30303012	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.062000.S	BKC, Inc.	Rough Carpentry - 062000.S	000	\$318,886.00	Approved	03/01/11
62				BKC, Inc.	Rough Carpentry - 062000.S	001	\$16,921.00	Approved	12/12/11
63				BKC, Inc.	Rough Carpentry - 062000.S	002	\$3,754.00	Approved	03/19/12
64			Total: 30303.062000.S				\$339,561.00		
65	Aprvd/Pnd Total: 30303012						\$339,561.00		
66	30303014	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.064000.S	Inland Showcase & Fixture Co., Inc.	Architectural Woodwork - 064000.S	000	\$8,350.00	Approved	03/15/11
67			Total: 30303.064000.S				\$8,350.00		

Cont#	Job	Contract	Name	Description	CO#	Amount	Status	Date
68	Aprvd/Pnd Total: 30303014					\$8,350.00		
69	30303015	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.B	Nick Champi Enterprises, Inc.	Chain Link Fencing & Gates - 000 323100.S	\$2,039.00	Approved	03/15/11
70			Total: 30303.323100.B			\$2,039.00		
71		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.S	Nick Champi Enterprises, Inc.	Chain Link Fencing & Gates - 000 323100.S	\$163,112.00	Approved	03/15/11
72				Nick Champi Enterprises, Inc.	Chain Link Fencing & Gates - 001 323100.S	\$2,105.00	Approved	12/12/11
73				Nick Champi Enterprises, Inc.	Chain Link Fencing & Gates - 002 323100.S	\$4,241.00	Pending	02/16/12
74			Total: 30303.323100.S			\$169,458.00		
75	Aprvd/Pnd Total: 30303015					\$171,497.00		
76	30303016	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033000.S	McClone Construction Co.	Cast-in-Place Concrete - 000 033000.S	\$850,944.00	Approved	03/15/11
77				McClone Construction Co.	Cast-in-Place Concrete - 001 033000.S	\$52,000.00	Approved	09/16/11
78				McClone Construction Co.	Cast-in-Place Concrete - 002 033000.S	\$6,268.00	Approved	12/12/11
79			Total: 30303.033000.S			\$909,212.00		
80	Aprvd/Pnd Total: 30303016					\$909,212.00		
81	30303017	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042000.S	Advanced Masonry, Inc.	Masonry - 000 042000.S	\$112,448.00	Approved	03/15/11
82				Advanced Masonry, Inc.	Masonry - 001 042000.S	\$5,815.00	Pending	12/12/11
83			Total: 30303.042000.S			\$118,263.00		
84	Aprvd/Pnd Total: 30303017					\$118,263.00		
85	30303018	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.B	Kasco Fab, Inc.	Structural Steel - 000 055000.S	\$1,615.00	Approved	03/16/11
86			Total: 30303.055000.B			\$1,615.00		
87		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.S	Kasco Fab, Inc.	Structural Steel - 000 055000.S	\$269,215.00	Approved	03/16/11
88				Kasco Fab, Inc.	Structural Steel - 001 055000.S	\$27,921.00	Approved	12/12/11
89				Kasco Fab, Inc.	Structural Steel - 002 055000.S	\$2,275.00	Approved	02/01/12
90				Kasco Fab, Inc.	Structural Steel - 003 055000.S	\$790.00	Pending	03/19/12
91				Kasco Fab, Inc.	Structural Steel - 004 055000.S	\$2,499.00	Pending	04/11/12
92			Total: 30303.055000.S			\$302,700.00		
93	Aprvd/Pnd Total: 30303018					\$304,315.00		
94	30303020	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.088000.S	Steel City Glass, Inc.	Exhibit Glazing and Glass Barrier Railing - 000 088000.S	\$41,600.00	Approved	07/28/11
95			Total: 30303.088000.S			\$41,600.00		
96	Aprvd/Pnd Total: 30303020					\$41,600.00		
97	30303021	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.334000.S	Floyd Johnston Construction Co	Site Utilities - 000 334000.S	\$329,378.00	Approved	08/03/11
98				Floyd Johnston Construction Co	Site Utilities - 001 334000.S	\$8,054.00	Approved	09/16/11
99				Floyd Johnston Construction Co	Site Utilities - 002 334000.S	\$16,548.00	Approved	12/12/11
100				Floyd Johnston Construction Co	Site Utilities - 003 334000.S	\$5,517.00	Approved	02/01/12
101			Total: 30303.334000.S			\$359,497.00		
102	Aprvd/Pnd Total: 30303021					\$359,497.00		
103	30303022	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055010.S	A Thru Z Consulting & Distributing, Inc.	Mesh Barrier - 000 055010.S	\$36,210.00	Approved	08/05/11
104				A Thru Z Consulting & Distributing, Inc.	Mesh Barrier - 001 055010.S	\$4,077.00	Pending	04/11/12
105			Total: 30303.055010.S			\$40,287.00		
106	Aprvd/Pnd Total: 30303022					\$40,287.00		

	Cont#	Job	Contract	Name	Description	CO#	Amount	Status	Date
107	30303023	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.T	BLC Surveying, Inc.	Surveying - 022100.T	000	\$7,156.00	Approved	08/16/11
108			Total: 30303.022100.T				\$7,156.00		
109	Aprvd/Pnd Total: 30303023						\$7,156.00		
110	30303024	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.099000.S	WM B. Saleh	Painting - 099000.S	000	\$73,857.00	Approved	09/15/11
111			Total: 30303.099000.S				\$73,857.00		
112	Aprvd/Pnd Total: 30303024						\$73,857.00		
113	30303025	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.114000.S	Duray J.F. Duncan Industries, Inc.	Stainless Steel Casework & Food Service Equipment - 114000.S	000	\$18,943.00	Approved	09/22/11
114				Duray J.F. Duncan Industries, Inc.	Stainless Steel Casework & Food Service Equipment - 114000.S	001	\$1,441.00	Pending	04/11/12
115			Total: 30303.114000.S				\$20,384.00		
116	Aprvd/Pnd Total: 30303025						\$20,384.00		
117	30303026	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.093000.S	Central Valley Stone Restoration, Inc.	Ceramic Tile - 093000.S	000	\$13,750.00	Approved	09/26/11
118			Total: 30303.093000.S				\$13,750.00		
119	Aprvd/Pnd Total: 30303026						\$13,750.00		
120	30303027	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.081100.S	M.D.S. Doors, Inc.	Doors, Frames, and Hardware - 081100.S	000	\$66,500.00	Approved	10/18/11
121			Total: 30303.081100.S				\$66,500.00		
122	Aprvd/Pnd Total: 30303027						\$66,500.00		
123	30303028	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312500.O	Alan Mok Engineering	Qualified SWPPP Practitioner - 312500.O	000	\$3,600.00	Approved	10/21/11
124			Total: 30303.312500.O				\$3,600.00		
125	Aprvd/Pnd Total: 30303028						\$3,600.00		
126	30303029	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.B	Fresno Roofing Company, Inc.	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$1,912.00	Approved	10/28/11
127			Total: 30303.075000.B				\$1,912.00		
128		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.S	Fresno Roofing Company, Inc.	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$95,580.00	Approved	10/28/11
129				Fresno Roofing Company, Inc.	Roofing, Sheet Metal, Waterproofing - 075000.S	001	\$180.00	Approved	03/19/12
130			Total: 30303.075000.S				\$95,760.00		
131	Aprvd/Pnd Total: 30303029						\$97,672.00		
132	30303030	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084120.S	Clovis Glass Co., Inc.	Aluminum Windows - 084120.S	000	\$8,660.00	Approved	11/11/11
133			Total: 30303.084120.S				\$8,660.00		
134	Aprvd/Pnd Total: 30303030						\$8,660.00		
135	30303031	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042001.S	Bratton Masonry, Inc.	Masonry - 042001.S	000	\$124,000.00	Approved	12/19/11
136			Total: 30303.042001.S				\$124,000.00		
137	Aprvd/Pnd Total: 30303031						\$124,000.00		
138		Grand Total:					\$7,251,520.00		

Matt Construction Corporation

Job # 30303

Job Name: Chaffee Zoo - Seal & Sea Lion Exhibit

Invoice Detail

Subguard 923500 O

Billing Period: 5/18/12

Subguard policy number: SGD9140700-01

Issuing Company: Zurich Insurance Company

Executed Subcontract amounts to date:	\$ 6,147,561			
Subguard rate:	1.10%			
Subtotal to date:	<u>\$ 67,623 (2)</u>			
Total Amount to date:	\$ 67,623 (1)+(2)			
Amount previously billed:	<u>\$ 67,300</u>			
Current period amount:	<table border="1"><tr><td>\$</td><td>✓</td><td>323</td></tr></table>	\$	✓	323
\$	✓	323		

Subcontract Report by Job

Page: 1

Run Date: 18-MAY-12

Run Time: 04.43.56 PM

Select Company(s) : '09' , Select Job Code(s) : '30303, 30303P, 30303T'

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
1	30303022	A Thru Z Consulting & Distributing, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055010.S	Mesh Barrier - 055010.S	000	\$36,210.00	Approved	08/05/11
2					Mesh Barrier - 055010.S	001	\$4,077.00	Approved	04/11/12
3				Total: 30303.055010.S			\$40,287.00		
4		Aprvd/Pnd Total: A Thru Z Consulting & Distributing, Inc.					\$40,287.00		
5	30303001	Acrylic Tank Manufacturers of Nevada	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.131600.S	Acrylic Glazing - 131600.S	000	\$129,638.00	Approved	01/11/11
6				Total: 30303.131600.S			\$129,638.00		
7		Aprvd/Pnd Total: Acrylic Tank Manufacturers of Nevada					\$129,638.00		
8	30303017	Advanced Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042000.S	Masonry - 042000.S	000	\$112,448.00	Approved	03/15/11
9					Masonry - 042000.S	001	\$5,815.00	Pending	12/12/11
10				Total: 30303.042000.S			\$118,263.00		
11		Aprvd/Pnd Total: Advanced Masonry, Inc.					\$118,263.00		
12	30303028	Alan Mok Engineering	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312500.O	Qualified SWPPP Practitioner - 312500.O	000	\$3,600.00	Approved	10/21/11
13				Total: 30303.312500.O			\$3,600.00		
14		Aprvd/Pnd Total: Alan Mok Engineering					\$3,600.00		
15	30303012	BKC, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.062000.S	Rough Carpentry - 062000.S	000	\$318,886.00	Approved	03/01/11
16					Rough Carpentry - 062000.S	001	\$16,921.00	Approved	12/12/11
17					Rough Carpentry - 062000.S	002	\$3,754.00	Approved	03/19/12
18				Total: 30303.062000.S			\$339,561.00		
19		Aprvd/Pnd Total: BKC, Inc.					\$339,561.00		
20	30303023	BLC Surveying, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.T	Surveying - 022100.T	000	\$7,156.00	Approved	08/16/11
21				Total: 30303.022100.T			\$7,156.00		
22		Aprvd/Pnd Total: BLC Surveying, Inc.					\$7,156.00		
23	30303004	Bedrock Engineering, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.O	Surveying - 022100.O	000	\$74,500.00	Approved	02/10/11
24					Surveying - 022100.O	001	\$1,400.00	Approved	09/16/11
25					Surveying - 022100.O	002	\$1,000.00	Approved	01/06/12
26				Total: 30303.022100.O			\$76,900.00		
27		Aprvd/Pnd Total: Bedrock Engineering, Inc.					\$76,900.00		
28	30303006	Bowen Engineering & Environmental	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.020520.S	Demolition - 020520.S	000	\$70,140.00	Approved	02/17/11
29					Demolition - 020520.S	001	\$3,200.00	Pending	09/16/11
30					Demolition - 020520.S	002	\$5,500.00	Pending	05/15/12
31				Total: 30303.020520.S			\$78,840.00		
32		Aprvd/Pnd Total: Bowen Engineering & Environmental					\$78,840.00		
33	30303031	Bratton Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042001.S	Masonry - 042001.S	000	\$124,000.00	Approved	12/19/11
34				Total: 30303.042001.S			\$124,000.00		
35		Aprvd/Pnd Total: Bratton Masonry, Inc.					\$124,000.00		
36	30303026	Central Valley Stone Restoration, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.093000.S	Ceramic Tile - 093000.S	000	\$13,750.00	Approved	09/26/11

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
37					Ceramic Tile - 093000.S	001	\$350.00	Pending	05/15/12
38				Total: 30303.093000.S			\$14,100.00		
39		Aprvd/Pnd Total: Central Valley Stone Restoration, Inc.					\$14,100.00		
40	30303030	Clovis Glass Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084120.S	Aluminum Windows - 084120.S	000	\$8,660.00	Approved	11/11/11
41					Aluminum Windows - 084120.S	001	\$625.00	Pending	05/15/12
42				Total: 30303.084120.S			\$9,285.00		
43		Aprvd/Pnd Total: Clovis Glass Co., Inc.					\$9,285.00		
44	30303002	Cost of Wisconsin	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033713.S	Shotcrete Rockscapes - 033713.S	000	\$785,000.00	Approved	11/03/10
45					Shotcrete Rockscapes - 033713.S	001	\$97,736.00	Approved	09/16/11
46					Shotcrete Rockscapes - 033713.S	002	\$5,349.00	Approved	10/28/11
47					Shotcrete Rockscapes - 033713.S	003	\$27,820.00	Approved	12/12/11
48					Shotcrete Rockscapes - 033713.S	004	\$25,625.00	Approved	04/11/12
49				Total: 30303.033713.S			\$941,530.00		
50		Aprvd/Pnd Total: Cost of Wisconsin					\$941,530.00		
51	30303005	Dave Christian Construction Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312316.S	Earthwork - 312316.S	000	\$380,080.00	Approved	02/15/11
52					Earthwork - 312316.S	001	-\$12,568.00	Approved	09/16/11
53				Total: 30303.312316.S			\$367,512.00		
54		Aprvd/Pnd Total: Dave Christian Construction Co., Inc.					\$367,512.00		
55	30303025	Duray J.F. Duncan Industries, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.114000.S	Stainless Steel Casework & Food Service Equipment - 114000.S	000	\$18,943.00	Approved	09/22/11
56					Stainless Steel Casework & Food Service Equipment - 114000.S	001	\$1,441.00	Approved	04/11/12
57				Total: 30303.114000.S			\$20,384.00		
58		Aprvd/Pnd Total: Duray J.F. Duncan Industries, Inc.					\$20,384.00		
59	30303021	Floyd Johnston Construction Co	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.334000.S	Site Utilities - 334000.S	000	\$329,378.00	Approved	08/03/11
60					Site Utilities - 334000.S	001	\$8,054.00	Approved	09/16/11
61					Site Utilities - 334000.S	002	\$16,548.00	Approved	12/12/11
62					Site Utilities - 334000.S	003	\$5,517.00	Approved	02/01/12
63				Total: 30303.334000.S			\$359,497.00		
64		Aprvd/Pnd Total: Floyd Johnston Construction Co					\$359,497.00		
65	30303029	Fresno Roofing Company, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.B	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$1,912.00	Approved	10/28/11
66				Total: 30303.075000.B			\$1,912.00		
67			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.S	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$95,580.00	Approved	10/28/11
68					Roofing, Sheet Metal, Waterproofing - 075000.S	001	\$180.00	Approved	03/19/12
69				Total: 30303.075000.S			\$95,760.00		
70		Aprvd/Pnd Total: Fresno Roofing Company, Inc.					\$97,672.00		
71	30303011	Harris Rebar Fresno, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.032000.S	Reinforcing Steel - 032000.S	000	\$137,013.00	Approved	02/28/11
72					Reinforcing Steel - 032000.S	001	\$1,979.00	Approved	09/16/11
73					Reinforcing Steel - 032000.S	002	\$3,825.00	Approved	12/12/11
74				Total: 30303.032000.S			\$142,817.00		

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
75	<i>Aprvd/Pnd Total: Harris Rebar Fresno, Inc.</i>					\$142,817.00		
76	30303003	Howe Electric Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.260000.S	Electrical - 260000.S	000	\$702,865.00	Approved 02/09/11
77					Electrical - 260000.S	001	\$6,786.00	Approved 09/16/11
78					Electrical - 260000.S	002	\$19,920.00	Approved 12/12/11
79					Electrical - 260000.S	003	\$9,739.00	Approved 02/01/12
80					Electrical - 260000.S	004	\$123.00	Approved 04/11/12
81			Total: 30303.260000.S			\$739,433.00		
82	<i>Aprvd/Pnd Total: Howe Electric Construction, Inc.</i>					\$739,433.00		
83	30303014	Inland Showcase & Fixture Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.064000.S	Architectural Woodwork - 064000.S	000	\$8,350.00	Approved 03/15/11
84			Total: 30303.064000.S			\$8,350.00		
85	<i>Aprvd/Pnd Total: Inland Showcase & Fixture Co., Inc.</i>					\$8,350.00		
86	30303018	Kasco Fab, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.B	Structural Steel - 055000.S	000	\$1,615.00	Approved 03/16/11
87			Total: 30303.055000.B			\$1,615.00		
88			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.S	Structural Steel - 055000.S	000	\$269,215.00	Approved 03/16/11
89					Structural Steel - 055000.S	001	\$27,921.00	Approved 12/12/11
90					Structural Steel - 055000.S	002	\$2,275.00	Approved 02/01/12
91					Structural Steel - 055000.S	003	\$790.00	Approved 03/19/12
92					Structural Steel - 055000.S	004	\$2,499.00	Pending 04/11/12
93					Structural Steel - 055000.S	005	\$3,681.00	Pending 05/15/12
94			Total: 30303.055000.S			\$306,381.00		
95	<i>Aprvd/Pnd Total: Kasco Fab, Inc.</i>					\$307,996.00		
96	30303009	Lyles Mechanical Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$148,866.00	Approved 02/25/11
97					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	001	\$109,400.00	Approved 09/16/11
98					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	003	\$3,420.00	Approved 02/16/12
99					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	004	\$7,830.00	Pending 03/19/12
100					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	005	\$4,550.00	Approved 04/11/12
101			Total: 30303.220000.S			\$274,066.00		
102			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220001.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$1,272,216.00	Approved 02/25/11
103					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$12,147.00	Pending 02/01/12
104			Total: 30303.220001.S			\$1,284,363.00		
105			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.230000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$159,437.00	Approved 02/25/11
106					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$5,480.00	Pending 02/01/12
107			Total: 30303.230000.S			\$164,917.00		
108	<i>Aprvd/Pnd Total: Lyles Mechanical Co.</i>					\$1,723,346.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
109	30303027	M.D.S. Doors, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.081100.S	Doors, Frames, and Hardware - 081100.S	000	\$66,500.00	Approved	10/18/11
110				Total: 30303.081100.S			\$66,500.00		
111		<i>Aprvd/Pnd Total: M.D.S. Doors, Inc.</i>					\$66,500.00		
112	30303008	Malcolm Drilling Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.314100.S	Shoring - 314100.S	000	\$64,819.00	Approved	02/24/11
113				Total: 30303.314100.S			\$64,819.00		
114		<i>Aprvd/Pnd Total: Malcolm Drilling Co., Inc.</i>					\$64,819.00		
115	30303016	McClone Construction Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033000.S	Cast-in-Place Concrete - 033000.S	000	\$850,944.00	Approved	03/15/11
116					Cast-in-Place Concrete - 033000.S	001	\$52,000.00	Approved	09/16/11
117					Cast-in-Place Concrete - 033000.S	002	\$6,268.00	Approved	12/12/11
118				Total: 30303.033000.S			\$909,212.00		
119		<i>Aprvd/Pnd Total: McClone Construction Co.</i>					\$909,212.00		
120	30303015	Nick Champi Enterprises, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.B	Chain Link Fencing & Gates - 323100.S	000	\$2,039.00	Approved	03/15/11
121				Total: 30303.323100.B			\$2,039.00		
122			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.S	Chain Link Fencing & Gates - 323100.S	000	\$163,112.00	Approved	03/15/11
123					Chain Link Fencing & Gates - 323100.S	001	\$2,105.00	Approved	12/12/11
124					Chain Link Fencing & Gates - 323100.S	002	\$4,241.00	Pending	02/16/12
125				Total: 30303.323100.S			\$169,458.00		
126		<i>Aprvd/Pnd Total: Nick Champi Enterprises, Inc.</i>					\$171,497.00		
127	30303010	RH Kiggins Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.321300.S	Site Concrete - 321300.S	000	\$148,061.00	Approved	02/28/11
128					Site Concrete - 321300.S	001	\$16,726.00	Approved	12/12/11
129					Site Concrete - 321300.S	002	-\$940.00	Approved	04/11/12
130				Total: 30303.321300.S			\$163,847.00		
131		<i>Aprvd/Pnd Total: RH Kiggins Construction, Inc.</i>					\$163,847.00		
132	30303020	Steel City Glass, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.088000.S	Exhibit Glazing and Glass Barrier Railing - 088000.S	000	\$41,600.00	Approved	07/28/11
133				Total: 30303.088000.S			\$41,600.00		
134		<i>Aprvd/Pnd Total: Steel City Glass, Inc.</i>					\$41,600.00		
135	30303007	Tarlton & Son, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.092500.S	Gypsum Board and Insulation - 092500.S	000	\$115,000.00	Approved	02/21/11
136					Gypsum Board and Insulation - 092500.S	001	\$5,177.00	Approved	03/21/12
137				Total: 30303.092500.S			\$120,177.00		
138		<i>Aprvd/Pnd Total: Tarlton & Son, Inc.</i>					\$120,177.00		
139	30303024	WM B. Saleh	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.099000.S	Painting - 099000.S	000	\$73,857.00	Approved	09/15/11
140				Total: 30303.099000.S			\$73,857.00		
141		<i>Aprvd/Pnd Total: WM B. Saleh</i>					\$73,857.00		
142			Grand Total:				\$7,261,676.00		

Matt Construction Corporation

Job # 30303

Job Name: Chaffee Zoo - Seal & Sea Lion Exhibit

Invoice Detail

Subguard 923500 O

Billing Period: 6/20/12

Subguard policy number: SGD9140700-01

Issuing Company: Zurich Insurance Company

Executed Subcontract amounts to date:	\$ 6,151,883			
Subguard rate:	1.10%			
Subtotal to date:	<u>\$ 67,671 (2)</u>			
Total Amount to date:	\$ 67,671 (1)+(2)			
Amount previously billed:	<u>\$ 67,623</u>			
Current period amount:	<table border="1"><tr><td>\$</td><td>✓ 48</td><td>218/</td></tr></table>	\$	✓ 48	218/
\$	✓ 48	218/		

F:\Tom\Subguard\30303_Sub.xls\30303_062012							
Matt Construction Corporation							
30303 Fresno Chaffee Zoo - Seal & Sea Lion Exhibit							
Subguard							
6/20/12							
			Original	Total Value	Current		
Subcontract or		Contract	Subcontract or	of Change	Subcontract or		
PO number	Subcontractor (Vendor) Name	Date	PO Amount	Orders	PO Amount	Pending	Total
			0.00	0.00	0.00	0.00	0.00
Covered under new rate:							
30303-131600-S	Acrylic Tank Manufacturers of Nevada	01/11/11	129,638.00	0.00	129,638.00	(2,307.00)	127,331.00
30303-042000-S	Advanced Masonry, Inc.	03/15/11	112,448.00	0.00	112,448.00	5,815.00	118,263.00
30303-062000-S	BKC, Inc.	03/01/11	318,886.00	20,675.00	339,561.00	(6,438.00)	333,123.00
30303-042001-S	Bratton Masonry, Inc.	12/19/11	124,000.00		124,000.00		124,000.00
30303-033713-S	Cost of Wisconsin	11/03/10	785,000.00	156,530.00	941,530.00	(5,733.00)	935,797.00
30303-312316-S	Dave Christian Construction Co., Inc.	02/15/11	380,080.00	(12,568.00)	367,512.00		367,512.00
30303-334000-S	Floyd Johnston Construction Co.	08/03/11	329,378.00	30,119.00	359,497.00		359,497.00
30303-032000-S	Harris Rebar Fresno, Inc.	02/28/11	137,013.00	5,804.00	142,817.00		142,817.00
30303-260000-S	Howe Electric Construction, Inc.	02/09/11	702,865.00	28,863.00	731,728.00		731,728.00
30303-220000-S	Lyles Mechanical Co.	02/25/11	1,580,519.00	117,370.00	1,697,889.00	28,793.00	1,726,682.00
30303-033000-S	McClone Construction Co.	03/15/11	850,944.00	70,295.00	921,239.00		921,239.00
30303-321300-S	RH Kiggins Construction, Inc.	02/28/11	148,061.00	15,786.00	163,847.00		163,847.00
30303-092500-S	Tarleton & Sons, Inc.	02/21/11	115,000.00	5,177.00	120,177.00		120,177.00
			5,713,832.00	438,051.00	6,151,883.00	20,130.00	6,172,013.00
							0.00
Original estimate					0.00		
Remaining					6,151,883.00		
Not covered by Subguard:							
30303-312500-O	Alan Mok Engineering	10/21/11	3,600.00		3,600.00		3,600.00
30303-022100-O	Bedrock Engineering	02/10/11	74,500.00	2,400.00	76,900.00		76,900.00
30303-022100-T	BLC Surveying, Inc.	08/16/11	7,156.00	0.00	7,156.00		7,156.00
30303-075000-S	Fresno Roofing Company - (bonded)	10/28/11	97,492.00	1,002.00	98,494.00		98,494.00
30303-055000-S	Kasco Fab., Inc. - (bonded)	03/16/11	270,830.00	30,986.00	301,816.00	9,791.00	311,607.00
30303-323100-S	Nick Champi Enterprises - (bonded)	03/15/11	165,151.00	2,105.00	167,256.00	(11,691.00)	155,565.00
Not covered by Subguard under new rate agreement (under \$100k. Once over \$100k from SCO's move up & charge):							
30303-055010-S	A Thru Z Consulting & Distributing, Inc.	08/05/11	36,210.00	4,077.00	40,287.00	5,990.00	46,277.00
30303-020520-S	Bowen Engineering & Environmental	02/17/11	70,140.00	3,850.00	73,990.00	5,500.00	79,490.00
30303-093000-S	Central Valley Stone Restoration	09/26/11	13,750.00	2,550.00	16,300.00		16,300.00
30303-084120-S	Clovis Glass Co., Inc.	11/11/11	8,660.00	1,455.00	10,115.00		10,115.00
30303-114000-S	Durray J.F. Duncan Industries	09/22/11	18,943.00	1,441.00	20,384.00		20,384.00
30303-064000-S	Inland Showcase & Fixture Co.	03/15/11	8,350.00		8,350.00		8,350.00
30303-314100-S	Malcolm Drilling Co., Inc.	02/24/11	64,819.00		64,819.00		64,819.00
30303-081100-S	M.D.S. Doors, Inc.	10/18/11	66,500.00	2,200.00	68,700.00		68,700.00
30303-088000-S	Steel City Glass, Inc.	07/28/11	41,600.00		41,600.00		41,600.00
30303-084121-S	U.S. Tint/Shadow Enterprises	06/04/12	0.00		0.00	4,640.00	4,640.00
30303-099000-S	WM B. Saleh	09/15/11	73,857.00	1,386.00	75,243.00	11,436.00	86,679.00
							7,272,689.00

Subcontract Report by Job

Page: 1

Run Date: 20-JUN-12

Run Time: 09.05.18 AM

Select Company(s) : '09', Select Job Code(s) : '30303, 30303P, 30303T'

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
1	30303022	A Thru Z Consulting & Distributing, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055010.S	Mesh Barrier - 055010.S	000	\$36,210.00	Approved	08/05/11
2					Mesh Barrier - 055010.S	001	\$4,077.00	Approved	04/11/12
3					Mesh Barrier - 055010.S	002	\$5,990.00	Pending	06/04/12
4				Total: 30303.055010.S			\$46,277.00		
5		Aprvd/Pnd Total: A Thru Z Consulting & Distributing, Inc.					\$46,277.00		
6	30303001	Acrylic Tank Manufacturers of Nevada	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.131600.S	Acrylic Glazing - 131600.S	000	\$129,638.00	Approved	01/11/11
7					Acrylic Glazing - 131600.S	001	-\$2,307.00	Pending	06/08/12
8				Total: 30303.131600.S			\$127,331.00		
9		Aprvd/Pnd Total: Acrylic Tank Manufacturers of Nevada					\$127,331.00		
10	30303017	Advanced Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042000.S	Masonry - 042000.S	000	\$112,448.00	Approved	03/15/11
11					Masonry - 042000.S	001	\$5,815.00	Pending	12/12/11
12				Total: 30303.042000.S			\$118,263.00		
13		Aprvd/Pnd Total: Advanced Masonry, Inc.					\$118,263.00		
14	30303028	Alan Mok Engineering	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312500.O	Qualified SWPPP Practitioner - 312500.O	000	\$3,600.00	Approved	10/21/11
15				Total: 30303.312500.O			\$3,600.00		
16		Aprvd/Pnd Total: Alan Mok Engineering					\$3,600.00		
17	30303012	BKC, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.062000.S	Rough Carpentry - 062000.S	000	\$318,886.00	Approved	03/01/11
18					Rough Carpentry - 062000.S	001	\$16,921.00	Approved	12/12/11
19					Rough Carpentry - 062000.S	002	\$3,754.00	Approved	03/19/12
20					Rough Carpentry - 062000.S	003	-\$6,438.00	Pending	06/04/12
21				Total: 30303.062000.S			\$333,123.00		
22		Aprvd/Pnd Total: BKC, Inc.					\$333,123.00		
23	30303023	BLC Surveying, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.T	Surveying - 022100.T	000	\$7,156.00	Approved	08/16/11
24				Total: 30303.022100.T			\$7,156.00		
25		Aprvd/Pnd Total: BLC Surveying, Inc.					\$7,156.00		
26	30303004	Bedrock Engineering, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.O	Surveying - 022100.O	000	\$74,500.00	Approved	02/10/11
27					Surveying - 022100.O	001	\$1,400.00	Approved	09/16/11
28					Surveying - 022100.O	002	\$1,000.00	Approved	01/06/12
29				Total: 30303.022100.O			\$76,900.00		
30		Aprvd/Pnd Total: Bedrock Engineering, Inc.					\$76,900.00		
31	30303006	Bowen Engineering & Environmental	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.020520.S	Demolition - 020520.S	000	\$70,140.00	Approved	02/17/11
32					Demolition - 020520.S	001	\$3,200.00	Approved	09/16/11
33					Demolition - 020520.S	002	\$5,500.00	Pending	05/15/12
34					Demolition - 020520.S	003	\$650.00	Approved	06/04/12
35				Total: 30303.020520.S			\$79,490.00		
36		Aprvd/Pnd Total: Bowen Engineering & Environmental					\$79,490.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
37	30303031	Bratton Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042001.S	Masonry - 042001.S	000	\$124,000.00	Approved	12/19/11
38				Total: 30303.042001.S			\$124,000.00		
39		Aprvd/Pnd Total: Bratton Masonry, Inc.					\$124,000.00		
40	30303026	Central Valley Stone Restoration, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.093000.S	Ceramic Tile - 093000.S	000	\$13,750.00	Approved	09/26/11
41					Ceramic Tile - 093000.S	001	\$350.00	Approved	05/15/12
42					Ceramic Tile - 093000.S	002	\$2,200.00	Approved	06/04/12
43				Total: 30303.093000.S			\$16,300.00		
44		Aprvd/Pnd Total: Central Valley Stone Restoration, Inc.					\$16,300.00		
45	30303030	Clovis Glass Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084120.S	Aluminum Windows - 084120.S	000	\$8,660.00	Approved	11/11/11
46					Aluminum Windows - 084120.S	001	\$625.00	Approved	05/15/12
47					Aluminum Windows - 084120.S	002	-\$720.00	Approved	06/04/12
48					Aluminum Windows - 084120.S	003	\$1,550.00	Approved	06/11/12
49				Total: 30303.084120.S			\$10,115.00		
50		Aprvd/Pnd Total: Clovis Glass Co., Inc.					\$10,115.00		
51	30303002	Cost of Wisconsin	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033713.S	Shotcrete Rockscapes - 033713.S	000	\$785,000.00	Approved	11/03/10
52					Shotcrete Rockscapes - 033713.S	001	\$97,736.00	Approved	09/16/11
53					Shotcrete Rockscapes - 033713.S	002	\$5,349.00	Approved	10/28/11
54					Shotcrete Rockscapes - 033713.S	003	\$27,820.00	Approved	12/12/11
55					Shotcrete Rockscapes - 033713.S	004	\$25,625.00	Approved	04/11/12
56					Shotcrete Rockscapes - 033713.S	005	-\$5,733.00	Pending	06/04/12
57				Total: 30303.033713.S			\$935,797.00		
58		Aprvd/Pnd Total: Cost of Wisconsin					\$935,797.00		
59	30303005	Dave Christian Construction Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312316.S	Earthwork - 312316.S	000	\$380,080.00	Approved	02/15/11
60					Earthwork - 312316.S	001	-\$12,568.00	Approved	09/16/11
61				Total: 30303.312316.S			\$367,512.00		
62		Aprvd/Pnd Total: Dave Christian Construction Co., Inc.					\$367,512.00		
63	30303025	Duray J.F. Duncan Industries, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.114000.S	Stainless Steel Casework & Food Service Equipment - 114000.S	000	\$18,943.00	Approved	09/22/11
64					Stainless Steel Casework & Food Service Equipment - 114000.S	001	\$1,441.00	Approved	04/11/12
65				Total: 30303.114000.S			\$20,384.00		
66		Aprvd/Pnd Total: Duray J.F. Duncan Industries, Inc.					\$20,384.00		
67	30303021	Floyd Johnston Construction Co	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.334000.S	Site Utilities - 334000.S	000	\$329,378.00	Approved	08/03/11
68					Site Utilities - 334000.S	001	\$8,054.00	Approved	09/16/11
69					Site Utilities - 334000.S	002	\$16,548.00	Approved	12/12/11
70					Site Utilities - 334000.S	003	\$5,517.00	Approved	02/01/12
71				Total: 30303.334000.S			\$359,497.00		
72		Aprvd/Pnd Total: Floyd Johnston Construction Co					\$359,497.00		
73	30303029	Fresno Roofing Company, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.B	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$1,912.00	Approved	10/28/11
74				Total: 30303.075000.B			\$1,912.00		
75			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.S	Roofing, Sheet Metal, Waterproofing -	000	\$95,580.00	Approved	10/28/11

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
76				075000.S Roofing, Sheet Metal, Waterproofing - 075000.S	001	\$180.00	Approved	03/19/12
77				Roofing, Sheet Metal, Waterproofing - 075000.S	002	\$822.00	Approved	06/11/12
78			Total: 30303.075000.S			\$96,582.00		
79		Aprvd/Pnd Total: Fresno Roofing Company, Inc.				\$98,494.00		
80	30303011	Harris Rebar Fresno, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.032000.S	Reinforcing Steel - 032000.S	000	\$137,013.00	Approved 02/28/11
81				Reinforcing Steel - 032000.S	001	\$1,979.00	Approved	09/16/11
82				Reinforcing Steel - 032000.S	002	\$3,825.00	Approved	12/12/11
83			Total: 30303.032000.S			\$142,817.00		
84		Aprvd/Pnd Total: Harris Rebar Fresno, Inc.				\$142,817.00		
85	30303003	Howe Electric Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.260000.S	Electrical - 260000.S	000	\$702,865.00	Approved 02/09/11
86				Electrical - 260000.S	001	\$6,786.00	Approved	09/16/11
87				Electrical - 260000.S	002	\$19,920.00	Approved	12/12/11
88				Electrical - 260000.S	003	\$9,739.00	Approved	02/01/12
89				Electrical - 260000.S	004	\$123.00	Approved	04/11/12
90				Electrical - 260000.S	005	-\$7,705.00	Approved	06/04/12
91			Total: 30303.260000.S			\$731,728.00		
92		Aprvd/Pnd Total: Howe Electric Construction, Inc.				\$731,728.00		
93	30303014	Inland Showcase & Fixture Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.064000.S	Architectural Woodwork - 064000.S	000	\$8,350.00	Approved 03/15/11
94			Total: 30303.064000.S			\$8,350.00		
95		Aprvd/Pnd Total: Inland Showcase & Fixture Co., Inc.				\$8,350.00		
96	30303018	Kasco Fab, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.B	Structural Steel - 055000.S	000	\$1,615.00	Approved 03/16/11
97			Total: 30303.055000.B			\$1,615.00		
98			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.S	Structural Steel - 055000.S	000	\$269,215.00	Approved 03/16/11
99				Structural Steel - 055000.S	001	\$27,921.00	Approved	12/12/11
100				Structural Steel - 055000.S	002	\$2,275.00	Approved	02/01/12
101				Structural Steel - 055000.S	003	\$790.00	Approved	03/19/12
102				Structural Steel - 055000.S	004	\$2,499.00	Pending	04/11/12
103				Structural Steel - 055000.S	005	\$3,681.00	Pending	05/15/12
104				Structural Steel - 055000.S	006	\$1,568.00	Pending	06/04/12
105				Structural Steel - 055000.S	007	\$2,043.00	Pending	06/11/12
106			Total: 30303.055000.S			\$309,992.00		
107		Aprvd/Pnd Total: Kasco Fab, Inc.				\$311,607.00		
108	30303009	Lyles Mechanical Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$148,866.00	Approved 02/25/11
109				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	001	\$109,400.00	Approved	09/16/11
110				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	003	\$3,420.00	Approved	02/16/12
111				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	004	\$7,830.00	Pending	03/19/12

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
112				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	005	\$4,550.00	Approved	04/11/12
113			Total: 30303.220000.S			\$274,066.00		
114		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220001.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$1,272,216.00	Approved	02/25/11
115				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$12,147.00	Pending	02/01/12
116				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	006	\$3,336.00	Pending	06/04/12
117			Total: 30303.220001.S			\$1,287,699.00		
118		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.230000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$159,437.00	Approved	02/25/11
119				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$5,480.00	Pending	02/01/12
120			Total: 30303.230000.S			\$164,917.00		
121		Aprvd/Pnd Total: Lyles Mechanical Co.				\$1,726,682.00		
122	30303027	M.D.S. Doors, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	Doors, Frames, and Hardware - 081100.S	000	\$66,500.00	Approved	10/18/11
123				Doors, Frames, and Hardware - 081100.S	001	\$2,200.00	Approved	06/04/12
124			Total: 30303.081100.S			\$68,700.00		
125		Aprvd/Pnd Total: M.D.S. Doors, Inc.				\$68,700.00		
126	30303008	Malcolm Drilling Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	Shoring - 314100.S	000	\$64,819.00	Approved	02/24/11
127			Total: 30303.314100.S			\$64,819.00		
128		Aprvd/Pnd Total: Malcolm Drilling Co., Inc.				\$64,819.00		
129	30303016	McClone Construction Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	Cast-in-Place Concrete - 033000.S	000	\$850,944.00	Approved	03/15/11
130				Cast-in-Place Concrete - 033000.S	001	\$52,000.00	Approved	09/16/11
131				Cast-in-Place Concrete - 033000.S	002	\$6,268.00	Approved	12/12/11
132				Cast-in-Place Concrete - 033000.S	003	\$12,027.00	Approved	06/04/12
133			Total: 30303.033000.S			\$921,239.00		
134		Aprvd/Pnd Total: McClone Construction Co.				\$921,239.00		
135	30303015	Nick Champl Enterprises, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	Chain Link Fencing & Gates - 323100.S	000	\$2,039.00	Approved	03/15/11
136			Total: 30303.323100.B			\$2,039.00		
137		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.S	Chain Link Fencing & Gates - 323100.S	000	\$163,112.00	Approved	03/15/11
138				Chain Link Fencing & Gates - 323100.S	001	\$2,105.00	Approved	12/12/11
139				Chain Link Fencing & Gates - 323100.S	002	\$4,241.00	Pending	02/16/12
140				Chain Link Fencing & Gates - 323100.S	003	-\$15,932.00	Pending	06/04/12
141			Total: 30303.323100.S			\$153,526.00		
142		Aprvd/Pnd Total: Nick Champl Enterprises, Inc.				\$155,565.00		
143	30303010	RH Kiggins Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	Site Concrete - 321300.S	000	\$148,061.00	Approved	02/28/11
144				Site Concrete - 321300.S	001	\$16,726.00	Approved	12/12/11
145				Site Concrete - 321300.S	002	-\$940.00	Approved	04/11/12
146			Total: 30303.321300.S			\$163,847.00		
147		Aprvd/Pnd Total: RH Kiggins				\$163,847.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
		<i>Construction, Inc.</i>							
148	30303020	Steel City Glass, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.088000.S	Exhibit Glazing and Glass Barrier Railing - 088000.S	000	\$41,600.00	Approved	07/28/11
149				Total: 30303.088000.S			\$41,600.00		
150		<i>Aprvd/Pnd Total: Steel City Glass, Inc.</i>						\$41,600.00	
151	30303007	Tarlton & Son, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.092500.S	Gypsum Board and Insulation - 092500.S	000	\$115,000.00	Approved	02/21/11
152					Gypsum Board and Insulation - 092500.S	001	\$5,177.00	Approved	03/21/12
153				Total: 30303.092500.S			\$120,177.00		
154		<i>Aprvd/Pnd Total: Tarlton & Son, Inc.</i>						\$120,177.00	
155	30303032	U.S. Tint / Shadow Enterprises	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084121.S	Security Glazing Film - 084121.S	000	\$4,640.00	Pending	06/04/12
156				Total: 30303.084121.S			\$4,640.00		
157		<i>Aprvd/Pnd Total: U.S. Tint / Shadow Enterprises</i>						\$4,640.00	
158	30303024	WM B. Saleh	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.099000.S	Painting - 099000.S	000	\$73,857.00	Approved	09/15/11
159					Painting - 099000.S	001	\$1,386.00	Approved	06/04/12
160					Painting - 099000.S	002	\$11,436.00	Pending	06/08/12
161				Total: 30303.099000.S			\$86,679.00		
162		<i>Aprvd/Pnd Total: WM B. Saleh</i>						\$86,679.00	
163		Grand Total:					\$7,272,689.00		

Matt Construction Corporation

Job # 30303

Job Name: Chaffee Zoo - Seal & Sea Lion Exhibit

Invoice Detail

Subguard 923500 O

Billing Period: 7/19/12

Subguard policy number: SGD9140700-01

Issuing Company: Zurich Insurance Company

Executed Subcontract amounts to date:	\$ 6,161,696
Subguard rate:	1.10%
Subtotal to date:	<u>\$ 67,779 (2)</u>
Total Amount to date:	\$ 67,779 (1)+(2)
Amount previously billed:	<u>\$ 67,671</u>
Current period amount:	\$ ✓ 108 218/

F:\Tom\Subguard\30303_Subs.xls\30303_071912							
Matt Construction Corporation							
30303 Fresno Chaffee Zoo - Seal & Sea Lion Exhibit							
Subguard							
7/19/12							
			Original	Total Value	Current		
Subcontract or		Contract	Subcontract or	of Change	Subcontract or		
PO number	Subcontractor (Vendor) Name	Date	PO Amount	Orders	PO Amount	Pending	Total
			0.00	0.00	0.00	0.00	0.00
Covered under new rate:							
30303-131600-S	Acrylic Tank Manufacturers of Nevada	01/11/11	129,638.00	(2,307.00)	127,331.00		127,331.00
30303-042000-S	Advanced Masonry, Inc.	03/15/11	112,448.00	0.00	112,448.00		112,448.00
30303-062000-S	BKC, Inc.	03/01/11	318,886.00	10,834.00	329,720.00		329,720.00
30303-042001-S	Bratton Masonry, Inc.	12/19/11	124,000.00		124,000.00		124,000.00
30303-033713-S	Cost of Wisconsin	11/03/10	785,000.00	150,797.00	935,797.00	2,546.00	938,343.00
30303-312316-S	Dave Christian Construction Co., Inc.	02/15/11	380,080.00	(12,568.00)	367,512.00		367,512.00
30303-334000-S	Floyd Johnston Construction Co.	08/03/11	329,378.00	35,881.00	365,259.00	2,430.00	367,689.00
30303-032000-S	Harris Rebar Fresno, Inc.	02/28/11	137,013.00	6,588.00	143,601.00		143,601.00
30303-260000-S	Howe Electric Construction, Inc.	02/09/11	702,865.00	28,863.00	731,728.00		731,728.00
30303-220000-S	Lyles Mechanical Co.	02/25/11	1,580,519.00	146,163.00	1,726,682.00		1,726,682.00
30303-033000-S	McClone Construction Co.	03/15/11	850,944.00	64,350.00	915,294.00		915,294.00
30303-321300-S	RH Kiggins Construction, Inc.	02/28/11	148,061.00	15,786.00	163,847.00		163,847.00
30303-092500-S	Tariton & Sons, Inc.	02/21/11	115,000.00	3,477.00	118,477.00		118,477.00
			5,713,832.00	447,864.00	6,161,696.00	4,976.00	6,166,672.00
							0.00
Original estimate					0.00		
Remaining					6,161,696.00		
Not covered by Subguard:							
30303-312500-O	Alan Mok Engineering	10/21/11	3,600.00		3,600.00		3,600.00
30303-022100-O	Bedrock Engineering	02/10/11	74,500.00	2,400.00	76,900.00		76,900.00
30303-022100-T	BLC Surveying, Inc.	08/16/11	7,156.00	0.00	7,156.00		7,156.00
30303-075000-S	Fresno Roofing Company - (bonded)	10/28/11	97,492.00	1,252.00	98,744.00		98,744.00
30303-055000-S	Kasco Fab., Inc. - (bonded)	03/16/11	270,830.00	40,777.00	311,607.00	(3,444.00)	308,163.00
30303-323100-S	Nick Champi Enterprises - (bonded)	03/15/11	165,151.00	(9,586.00)	155,565.00		155,565.00
Not covered by Subguard under new rate agreement (under \$100k. Once over \$100k from SCO's move up & charge):							
30303-055010-S	A Thru Z Consulting & Distributing, Inc.	08/05/11	36,210.00	10,067.00	46,277.00	(475.00)	45,802.00
30303-020520-S	Bowen Engineering & Environmental	02/17/11	70,140.00	3,850.00	73,990.00	5,500.00	79,490.00
30303-093000-S	Central Valley Stone Restoration	09/26/11	13,750.00	3,000.00	16,750.00		16,750.00
30303-084120-S	Clovis Glass Co., Inc.	11/11/11	8,660.00	1,455.00	10,115.00		10,115.00
30303-114000-S	Durray J.F. Duncan Industries	09/22/11	18,943.00	1,441.00	20,384.00		20,384.00
30303-064000-S	Inland Showcase & Fixture Co.	03/15/11	8,350.00		8,350.00		8,350.00
30303-314100-S	Malcolm Drilling Co., Inc.	02/24/11	64,819.00		64,819.00		64,819.00
30303-081100-S	M.D.S. Doors, Inc.	10/18/11	66,500.00	2,200.00	68,700.00		68,700.00
30303-088000-S	Steel City Glass, Inc.	07/28/11	41,600.00		41,600.00	3,444.00	45,044.00
30303-084121-S	U.S. Tint/Shadow Enterprises	06/04/12	4,640.00		4,640.00		4,640.00
30303-099000-S	WM B. Saleh	09/15/11	73,857.00	12,822.00	86,679.00		86,679.00
							7,267,573.00

Subcontract Report by Job

Page: 1

Run Date: 19-JUL-12

Run Time: 02:59:16 PM

Select Company(s) : '09', Select Job Code(s) : '30303, 30303P, 30303T'

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
1	30303022	A Thru Z Consulting & Distributing, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055010.S	Mesh Barrier - 055010.S	000	\$36,210.00	Approved	08/05/11
2					Mesh Barrier - 055010.S	001	\$4,077.00	Approved	04/11/12
3					Mesh Barrier - 055010.S	002	\$5,990.00	Approved	06/04/12
4					Mesh Barrier - 055010.S	003	-\$475.00	Pending	07/02/12
5				Total: 30303.055010.S			\$45,802.00		
6		Aprvd/Pnd Total: A Thru Z Consulting & Distributing, Inc.					\$45,802.00		
7	30303001	Acrylic Tank Manufacturers of Nevada	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.131600.S	Acrylic Glazing - 131600.S	000	\$129,638.00	Approved	01/11/11
8					Acrylic Glazing - 131600.S	001	-\$2,307.00	Approved	06/08/12
9				Total: 30303.131600.S			\$127,331.00		
10		Aprvd/Pnd Total: Acrylic Tank Manufacturers of Nevada					\$127,331.00		
11	30303017	Advanced Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042000.S	Masonry - 042000.S	000	\$112,448.00	Approved	03/15/11
12				Total: 30303.042000.S			\$112,448.00		
13		Aprvd/Pnd Total: Advanced Masonry, Inc.					\$112,448.00		
14	30303028	Alan Mok Engineering	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312500.O	Qualified SWPPP Practitioner - 312500.O	000	\$3,600.00	Approved	10/21/11
15				Total: 30303.312500.O			\$3,600.00		
16		Aprvd/Pnd Total: Alan Mok Engineering					\$3,600.00		
17	30303012	BKC, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.062000.S	Rough Carpentry - 062000.S	000	\$318,886.00	Approved	03/01/11
18					Rough Carpentry - 062000.S	001	\$16,921.00	Approved	12/12/11
19					Rough Carpentry - 062000.S	002	\$3,754.00	Approved	03/19/12
20					Rough Carpentry - 062000.S	003	-\$6,438.00	Approved	06/04/12
21					Rough Carpentry - 062000.S	004	-\$3,403.00	Approved	07/02/12
22				Total: 30303.062000.S			\$329,720.00		
23		Aprvd/Pnd Total: BKC, Inc.					\$329,720.00		
24	30303023	BLC Surveying, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.T	Surveying - 022100.T	000	\$7,156.00	Approved	08/16/11
25				Total: 30303.022100.T			\$7,156.00		
26		Aprvd/Pnd Total: BLC Surveying, Inc.					\$7,156.00		
27	30303004	Bedrock Engineering, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.O	Surveying - 022100.O	000	\$74,500.00	Approved	02/10/11
28					Surveying - 022100.O	001	\$1,400.00	Approved	09/16/11
29					Surveying - 022100.O	002	\$1,000.00	Approved	01/06/12
30				Total: 30303.022100.O			\$76,900.00		
31		Aprvd/Pnd Total: Bedrock Engineering, Inc.					\$76,900.00		
32	30303006	Bowen Engineering & Environmental	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.020520.S	Demolition - 020520.S	000	\$70,140.00	Approved	02/17/11
33					Demolition - 020520.S	001	\$3,200.00	Approved	09/16/11
34					Demolition - 020520.S	002	\$5,500.00	Pending	05/15/12
35					Demolition - 020520.S	003	\$650.00	Approved	06/04/12

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
36			Total: 30303.020520.S			\$79,490.00		
37		<i>Aprvd/Pnd Total: Bowen Engineering & Environmental</i>				\$79,490.00		
38	30303031	Bratton Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042001.S	Masonry - 042001.S 000	\$124,000.00	Approved	12/19/11
39			Total: 30303.042001.S			\$124,000.00		
40		<i>Aprvd/Pnd Total: Bratton Masonry, Inc.</i>				\$124,000.00		
41	30303033	California Building Services	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.014300.T	Final Cleaning - 014300.T 000	\$0.00	Approved	06/25/12
42			Total: 30303.014300.T			\$0.00		
43		<i>Aprvd/Pnd Total: California Building Services</i>				\$0.00		
44	30303026	Central Valley Stone Restoration, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.093000.S	Ceramic Tile - 093000.S 000	\$13,750.00	Approved	09/26/11
45					Ceramic Tile - 093000.S 001	\$350.00	Approved	05/15/12
46					Ceramic Tile - 093000.S 002	\$2,200.00	Approved	06/04/12
47					Ceramic Tile - 093000.S 003	\$450.00	Approved	07/02/12
48			Total: 30303.093000.S			\$16,750.00		
49		<i>Aprvd/Pnd Total: Central Valley Stone Restoration, Inc.</i>				\$16,750.00		
50	30303030	Clovis Glass Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084120.S	Aluminum Windows - 084120.S 000	\$8,660.00	Approved	11/11/11
51					Aluminum Windows - 084120.S 001	\$625.00	Approved	05/15/12
52					Aluminum Windows - 084120.S 002	-\$720.00	Approved	06/04/12
53					Aluminum Windows - 084120.S 003	\$1,550.00	Approved	06/11/12
54			Total: 30303.084120.S			\$10,115.00		
55		<i>Aprvd/Pnd Total: Clovis Glass Co., Inc.</i>				\$10,115.00		
56	30303002	Cost of Wisconsin	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033713.S	Shotcrete Rockscapes - 033713.S 000	\$785,000.00	Approved	11/03/10
57					Shotcrete Rockscapes - 033713.S 001	\$97,736.00	Approved	09/16/11
58					Shotcrete Rockscapes - 033713.S 002	\$5,349.00	Approved	10/28/11
59					Shotcrete Rockscapes - 033713.S 003	\$27,820.00	Approved	12/12/11
60					Shotcrete Rockscapes - 033713.S 004	\$25,625.00	Approved	04/11/12
61					Shotcrete Rockscapes - 033713.S 005	-\$5,733.00	Approved	06/04/12
62					Shotcrete Rockscapes - 033713.S 006	\$2,546.00	Pending	07/02/12
63			Total: 30303.033713.S			\$938,343.00		
64		<i>Aprvd/Pnd Total: Cost of Wisconsin</i>				\$938,343.00		
65	30303005	Dave Christian Construction Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312316.S	Earthwork - 312316.S 000	\$380,080.00	Approved	02/15/11
66					Earthwork - 312316.S 001	-\$12,568.00	Approved	09/16/11
67			Total: 30303.312316.S			\$367,512.00		
68		<i>Aprvd/Pnd Total: Dave Christian Construction Co., Inc.</i>				\$367,512.00		
69	30303025	Duray J.F. Duncan Industries, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.114000.S	Stainless Steel Casework & Food Service Equipment - 114000.S 000	\$18,943.00	Approved	09/22/11
70					Stainless Steel Casework & Food Service Equipment - 114000.S 001	\$1,441.00	Approved	04/11/12
71			Total: 30303.114000.S			\$20,384.00		
72		<i>Aprvd/Pnd Total: Duray J.F. Duncan Industries, Inc.</i>				\$20,384.00		
73	30303021	Floyd Johnston Construction Co	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.334000.S	Site Utilities - 334000.S 000	\$329,378.00	Approved	08/03/11
74					Site Utilities - 334000.S 001	\$8,054.00	Approved	09/16/11

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date	
75				Site Utilities - 334000.S	002	\$16,548.00	Approved	12/12/11	
76				Site Utilities - 334000.S	003	\$5,517.00	Approved	02/01/12	
77				Site Utilities - 334000.S	004	\$5,762.00	Approved	07/02/12	
78				Site Utilities - 334000.S	005	\$2,430.00	Pending	07/16/12	
79			Total: 30303.334000.S			\$367,689.00			
80	Aprvd/Pnd Total: Floyd Johnston Construction Co					\$367,689.00			
81	30303029	Fresno Roofing Company, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.B	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$1,912.00	Approved	10/28/11
82			Total: 30303.075000.B			\$1,912.00			
83		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.S	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$95,580.00	Approved	10/28/11	
84				Roofing, Sheet Metal, Waterproofing - 075000.S	001	\$180.00	Approved	03/19/12	
85				Roofing, Sheet Metal, Waterproofing - 075000.S	002	\$822.00	Approved	06/11/12	
86				Roofing, Sheet Metal, Waterproofing - 075000.S	003	\$250.00	Approved	07/02/12	
87			Total: 30303.075000.S			\$96,832.00			
88	Aprvd/Pnd Total: Fresno Roofing Company, Inc.					\$96,744.00			
89	30303011	Harris Rebar Fresno, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.032000.S	Reinforcing Steel - 032000.S	000	\$137,013.00	Approved	02/28/11
90				Reinforcing Steel - 032000.S	001	\$1,979.00	Approved	09/16/11	
91				Reinforcing Steel - 032000.S	002	\$3,825.00	Approved	12/12/11	
92				Reinforcing Steel - 032000.S	003	\$784.00	Approved	06/29/12	
93			Total: 30303.032000.S			\$143,601.00			
94	Aprvd/Pnd Total: Harris Rebar Fresno, Inc.					\$143,601.00			
95	30303003	Howe Electric Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.260000.S	Electrical - 260000.S	000	\$702,865.00	Approved	02/09/11
96				Electrical - 260000.S	001	\$6,786.00	Approved	09/16/11	
97				Electrical - 260000.S	002	\$19,920.00	Approved	12/12/11	
98				Electrical - 260000.S	003	\$9,739.00	Approved	02/01/12	
99				Electrical - 260000.S	004	\$123.00	Approved	04/11/12	
100				Electrical - 260000.S	005	-\$7,705.00	Approved	06/04/12	
101			Total: 30303.260000.S			\$731,728.00			
102	Aprvd/Pnd Total: Howe Electric Construction, Inc.					\$731,728.00			
103	30303014	Inland Showcase & Fixture Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.064000.S	Architectural Woodwork - 064000.S	000	\$8,350.00	Approved	03/15/11
104			Total: 30303.064000.S			\$8,350.00			
105	Aprvd/Pnd Total: Inland Showcase & Fixture Co., Inc.					\$8,350.00			
106	30303018	Kasco Fab, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.B	Structural Steel - 055000.S	000	\$1,615.00	Approved	03/16/11
107			Total: 30303.055000.B			\$1,615.00			
108		30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.S	Structural Steel - 055000.S	000	\$269,215.00	Approved	03/16/11	
109				Structural Steel - 055000.S	001	\$27,921.00	Approved	12/12/11	
110				Structural Steel - 055000.S	002	\$2,275.00	Approved	02/01/12	
111				Structural Steel - 055000.S	003	\$790.00	Approved	03/19/12	
112				Structural Steel - 055000.S	004	\$2,499.00	Approved	04/11/12	
113				Structural Steel - 055000.S	005	\$3,681.00	Approved	05/15/12	
114				Structural Steel - 055000.S	006	\$1,568.00	Approved	06/04/12	

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
115				Structural Steel - 055000.S	007	\$2,043.00	Approved	06/11/12
116				Structural Steel - 055000.S	008	-\$3,444.00	Pending	07/16/12
117			Total: 30303.055000.S			\$306,548.00		
118	Aprvd/Pnd Total: Kasco Fab, Inc.					\$308,163.00		
119	30303009	Lyles Mechanical Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$148,866.00	Approved 02/25/11
120				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	001	\$109,400.00	Approved	09/16/11
121				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	003	\$3,420.00	Approved	02/16/12
122				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	004	\$7,830.00	Approved	03/19/12
123				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	005	\$4,550.00	Approved	04/11/12
124			Total: 30303.220000.S			\$274,066.00		
125			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220001.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$1,272,216.00	Approved 02/25/11
126				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$12,147.00	Approved	02/01/12
127				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	006	\$3,336.00	Approved	06/04/12
128			Total: 30303.220001.S			\$1,287,699.00		
129			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.230000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$159,437.00	Approved 02/25/11
130				Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$5,480.00	Approved	02/01/12
131			Total: 30303.230000.S			\$164,917.00		
132	Aprvd/Pnd Total: Lyles Mechanical Co.					\$1,726,682.00		
133	30303027	M.D.S. Doors, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.081100.S	Doors, Frames, and Hardware - 081100.S	000	\$66,500.00	Approved 10/18/11
134				Doors, Frames, and Hardware - 081100.S	001	\$2,200.00	Approved	06/04/12
135			Total: 30303.081100.S			\$68,700.00		
136	Aprvd/Pnd Total: M.D.S. Doors, Inc.					\$68,700.00		
137	30303008	Malcolm Drilling Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.314100.S	Shoring - 314100.S	000	\$64,819.00	Approved 02/24/11
138			Total: 30303.314100.S			\$64,819.00		
139	Aprvd/Pnd Total: Malcolm Drilling Co., Inc.					\$64,819.00		
140	30303016	McClone Construction Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033000.S	Cast-in-Place Concrete - 033000.S	000	\$850,944.00	Approved 03/15/11
141				Cast-in-Place Concrete - 033000.S	001	\$52,000.00	Approved	09/16/11
142				Cast-in-Place Concrete - 033000.S	002	\$6,268.00	Approved	12/12/11
143				Cast-in-Place Concrete - 033000.S	003	\$12,027.00	Approved	06/04/12
144				Cast-in-Place Concrete - 033000.S	004	-\$5,945.00	Approved	06/29/12
145			Total: 30303.033000.S			\$915,294.00		
146	Aprvd/Pnd Total: McClone Construction Co.					\$915,294.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
147	30303015	Nick Champi Enterprises, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.B	Chain Link Fencing & Gates - 323100.S	000	\$2,039.00	Approved	03/15/11
148				Total: 30303.323100.B			\$2,039.00		
149			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.S	Chain Link Fencing & Gates - 323100.S	000	\$163,112.00	Approved	03/15/11
150					Chain Link Fencing & Gates - 323100.S	001	\$2,105.00	Approved	12/12/11
151					Chain Link Fencing & Gates - 323100.S	002	\$4,241.00	Approved	02/16/12
152					Chain Link Fencing & Gates - 323100.S	003	-\$15,932.00	Approved	06/04/12
153				Total: 30303.323100.S			\$153,526.00		
154		Aprvd/Pnd Total: Nick Champi Enterprises, Inc.					\$155,565.00		
155	30303010	RH Kiggins Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.321300.S	Site Concrete - 321300.S	000	\$148,061.00	Approved	02/28/11
156					Site Concrete - 321300.S	001	\$16,726.00	Approved	12/12/11
157					Site Concrete - 321300.S	002	-\$940.00	Approved	04/11/12
158				Total: 30303.321300.S			\$163,847.00		
159		Aprvd/Pnd Total: RH Kiggins Construction, Inc.					\$163,847.00		
160	30303020	Steel City Glass, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.088000.S	Exhibit Glazing and Glass Barrier Railing - 088000.S	000	\$41,600.00	Approved	07/28/11
161					Exhibit Glazing and Glass Barrier Railing - 088000.S	001	\$3,444.00	Pending	07/16/12
162				Total: 30303.088000.S			\$45,044.00		
163		Aprvd/Pnd Total: Steel City Glass, Inc.					\$45,044.00		
164	30303007	Tarltan & Son, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.092500.S	Gypsum Board and Insulation - 092500.S	000	\$115,000.00	Approved	02/21/11
165					Gypsum Board and Insulation - 092500.S	001	\$5,177.00	Approved	03/21/12
166					Gypsum Board and Insulation - 092500.S	002	-\$1,700.00	Approved	07/02/12
167				Total: 30303.092500.S			\$118,477.00		
168		Aprvd/Pnd Total: Tarltan & Son, Inc.					\$118,477.00		
169	30303032	U.S. Tint / Shadow Enterprises	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084121.S	Security Glazing Film - 084121.S	000	\$4,640.00	Approved	06/04/12
170				Total: 30303.084121.S			\$4,640.00		
171		Aprvd/Pnd Total: U.S. Tint / Shadow Enterprises					\$4,640.00		
172	30303024	WM B. Saleh	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.099000.S	Painting - 099000.S	000	\$73,857.00	Approved	09/15/11
173					Painting - 099000.S	001	\$1,386.00	Approved	06/04/12
174					Painting - 099000.S	002	\$11,436.00	Approved	06/08/12
175				Total: 30303.099000.S			\$86,679.00		
176		Aprvd/Pnd Total: WM B. Saleh					\$86,679.00		
177			Grand Total:				\$7,267,573.00		

Matt Construction Corporation

Job # 30303

Job Name: Chaffee Zoo - Seal & Sea Lion Exhibit

Invoice Detail

Subguard 923500 O

Billing Period: 8/15/12

Subguard policy number: SGD9140700-01

Issuing Company: Zurich Insurance Company

Executed Subcontract amounts to date:	\$ 6,197,062
Subguard rate:	1.10%
Subtotal to date:	<u>\$ 68,168 (2)</u>
Total Amount to date:	\$ 68,168 (1)+(2)
Amount previously billed:	<u>\$ 67,779</u>
Current period amount:	<u>\$  389</u> 218/

F:\TomSubguard\30303_Subs.xls\30303_081512-FINAL PROJECTION							
Matt Construction Corporation							
30303 Fresno Chaffee Zoo - Seal & Sea Lion Exhibit							
Subguard							
8/15/12							
			Original	Total Value	Current		
Subcontract or		Contract	Subcontract or	of Change	Subcontract or		
PO number	Subcontractor (Vendor) Name	Date	PO Amount	Orders	PO Amount	Pending	Total
			0.00	0.00	0.00	0.00	0.00
Covered under new rate:							
30303-131600-S	Acrylic Tank Manufacturers of Nevada	01/11/11	129,638.00	(2,307.00)	127,331.00		127,331.00
30303-042000-S	Advanced Masonry, Inc.	03/15/11	112,448.00	0.00	112,448.00		112,448.00
30303-062000-S	BKC, Inc.	03/01/11	318,886.00	10,834.00	329,720.00		329,720.00
30303-042001-S	Bratton Masonry, Inc.	12/19/11	124,000.00	5,775.00	129,775.00		129,775.00
30303-033713-S	Cost of Wisconsin	11/03/10	785,000.00	158,174.00	943,174.00		943,174.00
30303-312316-S	Dave Christian Construction Co., Inc.	02/15/11	380,080.00	(19,525.00)	360,555.00		360,555.00
30303-334000-S	Floyd Johnston Construction Co.	08/03/11	329,378.00	34,706.00	364,084.00		364,084.00
30303-032000-S	Harris Rebar Fresno, Inc.	02/28/11	137,013.00	6,588.00	143,601.00		143,601.00
30303-260000-S	Howe Electric Construction, Inc.	02/09/11	702,865.00	32,635.00	735,500.00		735,500.00
30303-220000-S	Lyles Mechanical Co.	02/25/11	1,580,519.00	162,892.00	1,743,411.00		1,743,411.00
30303-033000-S	McClone Construction Co.	03/15/11	850,944.00	64,350.00	915,294.00		915,294.00
30303-321300-S	RH Kiggins Construction, Inc.	02/28/11	148,061.00	25,631.00	173,692.00		173,692.00
30303-092500-S	Tarlton & Sons, Inc.	02/21/11	115,000.00	3,477.00	118,477.00		118,477.00
			5,713,832.00	483,230.00	6,197,062.00	0.00	6,197,062.00
							0.00
Original estimate					0.00		
Remaining					6,197,062.00		
Not covered by Subguard:							
30303-312500-O	Alan Mok Engineering	10/21/11	3,600.00	(2,100.00)	1,500.00		1,500.00
30303-022100-O	Bedrock Engineering	02/10/11	74,500.00	9,006.00	83,506.00		83,506.00
30303-022100-T	BLC Surveying, Inc.	08/16/11	7,156.00	0.00	7,156.00		7,156.00
30303-075000-S	Fresno Roofing Company - (bonded)	10/28/11	97,492.00	1,499.00	98,991.00		98,991.00
30303-055000-S	Kasco Fab., Inc. - (bonded)	03/16/11	270,830.00	49,336.00	320,166.00		320,166.00
30303-323100-S	Nick Champi Enterprises - (bonded)	03/15/11	165,151.00	(4,872.00)	160,279.00		160,279.00
Not covered by Subguard under new rate agreement (under \$100k. Once over \$100k from SCO's move up & charge):							
30303-055010-S	A Thru Z Consulting & Distributing, Inc.	08/05/11	36,210.00	9,592.00	45,802.00		45,802.00
30303-020520-S	Bowen Engineering & Environmental	02/17/11	70,140.00	9,350.00	79,490.00		79,490.00
30303-014300-T	California Building Services	06/25/12	0.00	3,543.00	3,543.00		3,543.00
30303-093000-S	Central Valley Stone Restoration	09/26/11	13,750.00	3,000.00	16,750.00		16,750.00
30303-084120-S	Clovis Glass Co., Inc.	11/11/11	8,660.00	1,455.00	10,115.00		10,115.00
30303-114000-S	Durray J.F. Duncan Industries	09/22/11	18,943.00	1,441.00	20,384.00		20,384.00
30303-064000-S	Inland Showcase & Fixture Co.	03/15/11	8,350.00		8,350.00		8,350.00
30303-314100-S	Malcolm Drilling Co., Inc.	02/24/11	64,819.00		64,819.00		64,819.00
30303-081100-S	M.D.S. Doors, Inc.	10/18/11	66,500.00	2,200.00	68,700.00		68,700.00
30303-088000-S	Steel City Glass, Inc.	07/28/11	41,600.00	3,444.00	45,044.00		45,044.00
30303-084121-S	U.S. Tint/Shadow Enterprises	06/04/12	4,640.00		4,640.00		4,640.00
30303-099000-S	WM B. Saleh	09/15/11	73,857.00	19,616.00	93,473.00		93,473.00
							7,329,770.00

Subcontract Report by Job

Page: 1

Run Date: 15-AUG-12

Run Time: 11.42.14 AM

Select Company(s) : '09', Select Job Code(s) : '30303, 30303P, 30303T'

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
1	30303022	A Thru Z Consulting & Distributing, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055010.S	Mesh Barrier - 055010.S	000	\$36,210.00	Approved	08/05/11
2					Mesh Barrier - 055010.S	001	\$4,077.00	Approved	04/11/12
3					Mesh Barrier - 055010.S	002	\$5,990.00	Approved	06/04/12
4					Mesh Barrier - 055010.S	003	-\$475.00	Approved	07/02/12
5				Total: 30303.055010.S			\$45,802.00		
6		Aprvd/Pnd Total: A Thru Z Consulting & Distributing, Inc.					\$45,802.00		
7	30303001	Acrylic Tank Manufacturers of Nevada	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.131600.S	Acrylic Glazing - 131600.S	000	\$129,638.00	Approved	01/11/11
8					Acrylic Glazing - 131600.S	001	-\$2,307.00	Approved	06/08/12
9				Total: 30303.131600.S			\$127,331.00		
10		Aprvd/Pnd Total: Acrylic Tank Manufacturers of Nevada					\$127,331.00		
11	30303017	Advanced Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042000.S	Masonry - 042000.S	000	\$112,448.00	Approved	03/15/11
12				Total: 30303.042000.S			\$112,448.00		
13		Aprvd/Pnd Total: Advanced Masonry, Inc.					\$112,448.00		
14	30303028	Alan Mok Engineering	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312500.O	Qualified SWPPP Practitioner - 312500.O	000	\$3,600.00	Approved	10/21/11
15					Qualified SWPPP Practitioner - 312500.O	001	-\$2,100.00	Approved	07/25/12
16				Total: 30303.312500.O			\$1,500.00		
17		Aprvd/Pnd Total: Alan Mok Engineering					\$1,500.00		
18	30303012	BKC, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.062000.S	Rough Carpentry - 062000.S	000	\$318,886.00	Approved	03/01/11
19					Rough Carpentry - 062000.S	001	\$16,921.00	Approved	12/12/11
20					Rough Carpentry - 062000.S	002	\$3,754.00	Approved	03/19/12
21					Rough Carpentry - 062000.S	003	-\$6,438.00	Approved	06/04/12
22					Rough Carpentry - 062000.S	004	-\$3,403.00	Approved	07/02/12
23				Total: 30303.062000.S			\$329,720.00		
24		Aprvd/Pnd Total: BKC, Inc.					\$329,720.00		
25	30303023	BLC Surveying, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.T	Surveying - 022100.T	000	\$7,156.00	Approved	08/16/11
26					Surveying - 022100.T	001	\$0.00	Approved	07/25/12
27				Total: 30303.022100.T			\$7,156.00		
28		Aprvd/Pnd Total: BLC Surveying, Inc.					\$7,156.00		
29	30303004	Bedrock Engineering, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.022100.O	Surveying - 022100.O	000	\$74,500.00	Approved	02/10/11
30					Surveying - 022100.O	001	\$1,400.00	Approved	09/16/11
31					Surveying - 022100.O	002	\$1,000.00	Approved	01/06/12
32					Surveying - 022100.O	003	\$6,606.00	Pending	08/08/12
33				Total: 30303.022100.O			\$83,506.00		
34		Aprvd/Pnd Total: Bedrock Engineering, Inc.					\$83,506.00		
35	30303006	Bowen Engineering & Environmental	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.020520.S	Demolition - 020520.S	000	\$70,140.00	Approved	02/17/11
36					Demolition - 020520.S	001	\$3,200.00	Approved	09/16/11

Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
37				Demolition - 020520.S	002	\$5,500.00	Approved	05/15/12
38				Demolition - 020520.S	003	\$650.00	Approved	06/04/12
39			Total: 30303.020520.S			\$79,490.00		
40			Aprvd/Pnd Total: Bowen Engineering & Environmental			\$79,490.00		
41	30303031	Bratton Masonry, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.042001.S	Masonry - 042001.S	000	\$124,000.00	Approved 12/19/11
42					Masonry - 042001.S	001	\$5,775.00	Pending 08/14/12
43			Total: 30303.042001.S			\$129,775.00		
44			Aprvd/Pnd Total: Bratton Masonry, Inc.			\$129,775.00		
45	30303033	California Building Services	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.014300.T	Final Cleaning - 014300.T	000	\$0.00	Approved 06/25/12
46					Final Cleaning - 014300.T	001	\$3,543.00	Pending 08/14/12
47			Total: 30303.014300.T			\$3,543.00		
48			Aprvd/Pnd Total: California Building Services			\$3,543.00		
49	30303026	Central Valley Stone Restoration, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.093000.S	Ceramic Tile - 093000.S	000	\$13,750.00	Approved 09/26/11
50					Ceramic Tile - 093000.S	001	\$350.00	Approved 05/15/12
51					Ceramic Tile - 093000.S	002	\$2,200.00	Approved 06/04/12
52					Ceramic Tile - 093000.S	003	\$450.00	Approved 07/02/12
53			Total: 30303.093000.S			\$16,750.00		
54			Aprvd/Pnd Total: Central Valley Stone Restoration, Inc.			\$16,750.00		
55	30303030	Cloviss Glass Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084120.S	Aluminum Windows - 084120.S	000	\$8,660.00	Approved 11/11/11
56					Aluminum Windows - 084120.S	001	\$625.00	Approved 05/15/12
57					Aluminum Windows - 084120.S	002	-\$720.00	Approved 06/04/12
58					Aluminum Windows - 084120.S	003	\$1,550.00	Approved 06/11/12
59			Total: 30303.084120.S			\$10,115.00		
60			Aprvd/Pnd Total: Clovis Glass Co., Inc.			\$10,115.00		
61	30303002	Cost of Wisconsin	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033713.S	Shotcrete Rockscapes - 033713.S	000	\$785,000.00	Approved 11/03/10
62					Shotcrete Rockscapes - 033713.S	001	\$97,736.00	Approved 09/16/11
63					Shotcrete Rockscapes - 033713.S	002	\$5,349.00	Approved 10/28/11
64					Shotcrete Rockscapes - 033713.S	003	\$27,820.00	Approved 12/12/11
65					Shotcrete Rockscapes - 033713.S	004	\$25,625.00	Approved 04/11/12
66					Shotcrete Rockscapes - 033713.S	005	-\$5,733.00	Approved 06/04/12
67					Shotcrete Rockscapes - 033713.S	006	\$2,546.00	Pending 07/02/12
68					Shotcrete Rockscapes - 033713.S	007	\$4,831.00	Pending 08/14/12
69			Total: 30303.033713.S			\$943,174.00		
70			Aprvd/Pnd Total: Cost of Wisconsin			\$943,174.00		
71	30303005	Dave Christian Construction Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.312316.S	Earthwork - 312316.S	000	\$380,080.00	Approved 02/15/11
72					Earthwork - 312316.S	001	-\$12,568.00	Approved 09/16/11
73					Earthwork - 312316.S	002	\$3,646.00	Approved 08/01/12
74					Earthwork - 312316.S	003	-\$10,603.00	Pending 08/14/12
75			Total: 30303.312316.S			\$360,555.00		
76			Aprvd/Pnd Total: Dave Christian Construction Co., Inc.			\$360,555.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
77	30303025	Duray J.F. Duncan Industries, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.114000.S	Stainless Steel Casework & Food Service Equipment - 114000.S	000	\$18,943.00	Approved	09/22/11
78					Stainless Steel Casework & Food Service Equipment - 114000.S	001	\$1,441.00	Approved	04/11/12
79					Stainless Steel Casework & Food Service Equipment - 114000.S	002	\$0.00	Approved	07/25/12
80				Total: 30303.114000.S			\$20,384.00		
81		Aprvd/Pnd Total: Duray J.F. Duncan Industries, Inc.					\$20,384.00		
82	30303021	Floyd Johnston Construction Co	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.334000.S	Site Utilities - 334000.S	000	\$329,378.00	Approved	08/03/11
83					Site Utilities - 334000.S	001	\$8,054.00	Approved	09/16/11
84					Site Utilities - 334000.S	002	\$16,548.00	Approved	12/12/11
85					Site Utilities - 334000.S	003	\$5,517.00	Approved	02/01/12
86					Site Utilities - 334000.S	004	\$5,762.00	Approved	07/02/12
87					Site Utilities - 334000.S	005	\$2,430.00	Approved	07/16/12
88					Site Utilities - 334000.S	006	-\$3,605.00	Pending	08/08/12
89				Total: 30303.334000.S			\$364,084.00		
90		Aprvd/Pnd Total: Floyd Johnston Construction Co					\$364,084.00		
91	30303029	Fresno Roofing Company, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.B	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$1,912.00	Approved	10/28/11
92				Total: 30303.075000.B			\$1,912.00		
93			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.075000.S	Roofing, Sheet Metal, Waterproofing - 075000.S	000	\$95,580.00	Approved	10/28/11
94					Roofing, Sheet Metal, Waterproofing - 075000.S	001	\$180.00	Approved	03/19/12
95					Roofing, Sheet Metal, Waterproofing - 075000.S	002	\$822.00	Approved	06/11/12
96					Roofing, Sheet Metal, Waterproofing - 075000.S	003	\$250.00	Approved	07/02/12
97					Roofing, Sheet Metal, Waterproofing - 075000.S	004	\$247.00	Pending	08/08/12
98				Total: 30303.075000.S			\$97,079.00		
99		Aprvd/Pnd Total: Fresno Roofing Company, Inc.					\$98,991.00		
100	30303011	Harris Rebar Fresno, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.032000.S	Reinforcing Steel - 032000.S	000	\$137,013.00	Approved	02/28/11
101					Reinforcing Steel - 032000.S	001	\$1,979.00	Approved	09/16/11
102					Reinforcing Steel - 032000.S	002	\$3,825.00	Approved	12/12/11
103					Reinforcing Steel - 032000.S	003	\$784.00	Approved	06/29/12
104				Total: 30303.032000.S			\$143,601.00		
105		Aprvd/Pnd Total: Harris Rebar Fresno, Inc.					\$143,601.00		
106	30303003	Howe Electric Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.260000.S	Electrical - 260000.S	000	\$702,865.00	Approved	02/09/11
107					Electrical - 260000.S	001	\$6,786.00	Approved	09/16/11
108					Electrical - 260000.S	002	\$19,920.00	Approved	12/12/11
109					Electrical - 260000.S	003	\$9,739.00	Approved	02/01/12
110					Electrical - 260000.S	004	\$123.00	Approved	04/11/12
111					Electrical - 260000.S	005	-\$7,705.00	Approved	06/04/12
112					Electrical - 260000.S	006	\$3,772.00	Pending	08/14/12
113				Total: 30303.260000.S			\$735,500.00		
114		Aprvd/Pnd Total: Howe Electric Construction, Inc.					\$735,500.00		
115	30303014	Inland Showcase & Fixture Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.064000.S	Architectural Woodwork - 064000.S	000	\$8,350.00	Approved	03/15/11
116					Architectural Woodwork - 064000.S	001	\$0.00	Approved	07/25/12
117				Total: 30303.064000.S			\$8,350.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
118		Aprvd/Pnd Total: Inland Showcase & Fixture Co., Inc.					\$8,350.00		
119	30303018	Kasco Fab, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.B	Structural Steel - 055000.S	000	\$1,615.00	Approved	03/16/11
120					Structural Steel - 055000.S	010	-\$261.00	Pending	08/14/12
121				Total: 30303.055000.B			\$1,354.00		
122			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.055000.S	Structural Steel - 055000.S	000	\$269,215.00	Approved	03/16/11
123					Structural Steel - 055000.S	001	\$27,921.00	Approved	12/12/11
124					Structural Steel - 055000.S	002	\$2,275.00	Approved	02/01/12
125					Structural Steel - 055000.S	003	\$790.00	Approved	03/19/12
126					Structural Steel - 055000.S	004	\$2,499.00	Approved	04/11/12
127					Structural Steel - 055000.S	005	\$3,681.00	Approved	05/15/12
128					Structural Steel - 055000.S	006	\$1,568.00	Approved	06/04/12
129					Structural Steel - 055000.S	007	\$2,043.00	Approved	06/11/12
130					Structural Steel - 055000.S	008	-\$3,444.00	Approved	07/16/12
131					Structural Steel - 055000.S	009	\$9,665.00	Approved	08/01/12
132					Structural Steel - 055000.S	010	\$2,599.00	Pending	08/14/12
133				Total: 30303.055000.S			\$318,812.00		
134		Aprvd/Pnd Total: Kasco Fab, Inc.					\$320,166.00		
135	30303009	Lyles Mechanical Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$148,866.00	Approved	02/25/11
136					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	001	\$109,400.00	Approved	09/16/11
137					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	003	\$3,420.00	Approved	02/16/12
138					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	004	\$7,830.00	Approved	03/19/12
139					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	005	\$4,550.00	Approved	04/11/12
140					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	007	\$12,293.00	Pending	08/14/12
141				Total: 30303.220000.S			\$286,359.00		
142			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.220001.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$1,272,216.00	Approved	02/25/11
143					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$12,147.00	Approved	02/01/12
144					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	006	\$3,336.00	Approved	06/04/12
145					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	007	\$3,150.00	Pending	08/14/12
146				Total: 30303.220001.S			\$1,290,849.00		
147			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.230000.S	Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	000	\$159,437.00	Approved	02/25/11
148					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	002	\$5,480.00	Approved	02/01/12
149					Plumbing - 220000.S / Life Support Systems - 220001.S / Mechanical - 230000.S	007	\$1,286.00	Pending	08/14/12
150				Total: 30303.230000.S			\$166,203.00		
151		Aprvd/Pnd Total: Lyles Mechanical Co.					\$1,743,411.00		
152	30303027	M.D.S. Doors, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.081100.S	Doors, Frames, and Hardware - 081100.S	000	\$66,500.00	Approved	10/18/11
153					Doors, Frames, and Hardware - 081100.S	001	\$2,200.00	Approved	06/04/12

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
154					Doors, Frames, and Hardware - 081100.S	002	\$0.00	Approved	07/25/12
155				Total: 30303.081100.S			\$68,700.00		
156		Aprvd/Pnd Total: M.D.S. Doors, Inc.					\$68,700.00		
157	30303008	Malcolm Drilling Co., Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.314100.S	Shoring - 314100.S	000	\$64,819.00	Approved	02/24/11
158					Shoring - 314100.S	001	\$0.00	Pending	07/25/12
159				Total: 30303.314100.S			\$64,819.00		
160		Aprvd/Pnd Total: Malcolm Drilling Co., Inc.					\$64,819.00		
161	30303016	McClone Construction Co.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.033000.S	Cast-in-Place Concrete - 033000.S	000	\$850,944.00	Approved	03/15/11
162					Cast-in-Place Concrete - 033000.S	001	\$52,000.00	Approved	09/16/11
163					Cast-in-Place Concrete - 033000.S	002	\$6,268.00	Approved	12/12/11
164					Cast-in-Place Concrete - 033000.S	003	\$12,027.00	Approved	06/04/12
165					Cast-in-Place Concrete - 033000.S	004	-\$5,945.00	Approved	06/29/12
166				Total: 30303.033000.S			\$915,294.00		
167		Aprvd/Pnd Total: McClone Construction Co.					\$915,294.00		
168	30303015	Nick Champi Enterprises, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.B	Chain Link Fencing & Gates - 323100.S	000	\$2,039.00	Approved	03/15/11
169				Total: 30303.323100.B			\$2,039.00		
170			30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.323100.S	Chain Link Fencing & Gates - 323100.S	000	\$163,112.00	Approved	03/15/11
171					Chain Link Fencing & Gates - 323100.S	001	\$2,105.00	Approved	12/12/11
172					Chain Link Fencing & Gates - 323100.S	002	\$4,241.00	Approved	02/16/12
173					Chain Link Fencing & Gates - 323100.S	003	-\$15,932.00	Approved	06/04/12
174					Chain Link Fencing & Gates - 323100.S	004	\$4,714.00	Pending	08/14/12
175				Total: 30303.323100.S			\$158,240.00		
176		Aprvd/Pnd Total: Nick Champi Enterprises, Inc.					\$160,279.00		
177	30303010	RH Kiggins Construction, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.321300.S	Site Concrete - 321300.S	000	\$148,061.00	Approved	02/28/11
178					Site Concrete - 321300.S	001	\$16,726.00	Approved	12/12/11
179					Site Concrete - 321300.S	002	-\$940.00	Approved	04/11/12
180					Site Concrete - 321300.S	003	\$4,319.00	Pending	08/08/12
181					Site Concrete - 321300.S	004	\$5,526.00	Pending	08/14/12
182				Total: 30303.321300.S			\$173,692.00		
183		Aprvd/Pnd Total: RH Kiggins Construction, Inc.					\$173,692.00		
184	30303020	Steel City Glass, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.088000.S	Exhibit Glazing and Glass Barrier Railing - 088000.S	000	\$41,600.00	Approved	07/28/11
185					Exhibit Glazing and Glass Barrier Railing - 088000.S	001	\$3,444.00	Approved	07/16/12
186					Exhibit Glazing and Glass Barrier Railing - 088000.S	002	\$0.00	Pending	07/25/12
187				Total: 30303.088000.S			\$45,044.00		
188		Aprvd/Pnd Total: Steel City Glass, Inc.					\$45,044.00		
189	30303007	Tarleton & Son, Inc.	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.092500.S	Gypsum Board and Insulation - 092500.S	000	\$115,000.00	Approved	02/21/11
190					Gypsum Board and Insulation - 092500.S	001	\$5,177.00	Approved	03/21/12
191					Gypsum Board and Insulation - 092500.S	002	-\$1,700.00	Approved	07/02/12
192				Total: 30303.092500.S			\$118,477.00		

	Cont#	Name	Job	Contract	Description	CO#	Amount	Status	Date
193		<i>Aprvd/Pnd Total: Tarlton & Son, Inc.</i>					\$118,477.00		
194	30303032	U.S. Tint / Shadow Enterprises	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.084121.S	Security Glazing Film - 084121.S	000	\$4,640.00	Approved	06/04/12
195					Security Glazing Film - 084121.S	001	\$0.00	Approved	07/25/12
196				Total: 30303.084121.S			\$4,640.00		
197		<i>Aprvd/Pnd Total: U.S. Tint / Shadow Enterprises</i>					\$4,640.00		
198	30303024	WM B. Saleh	30303 - Fresno Chaffee Zoo - Seal & Sea Lion Exhibit	30303.099000.S	Painting - 099000.S	000	\$73,857.00	Approved	09/15/11
199					Painting - 099000.S	001	\$1,386.00	Approved	06/04/12
200					Painting - 099000.S	002	\$11,436.00	Approved	06/08/12
201					Painting - 099000.S	003	\$868.00	Approved	08/01/12
202					Painting - 099000.S	004	\$5,926.00	Pending	08/14/12
203				Total: 30303.099000.S			\$93,473.00		
204		<i>Aprvd/Pnd Total: WM B. Saleh</i>					\$93,473.00		
205		Grand Total:					\$7,329,770.00		



CALIFORNIA BUILDING SERVICES

427 W. BEDFORD, SUITE 103 • FRESNO, CA 93711
OFFICE (559) 435-5712 • FAX (559) 435-5713

Invoice

DATE

INVOICE #

7/27/2012

CON12.2237

BILL TO:

Matt Construction Corp
9814 Norwalk Blvd, Suite 100
Santa Fe Springs, CA 90670

DESCRIPTION

WEDNESDAY, JUNE 6, 12 3 STAFF X 5 HRS EACH = 15 HRS
TUESDAY, JULY 10, 2012 3 STAFF X 3 HRS EACH = 9 HRS
TUESDAY, JULY 17, 2012 3 STAFF X 2 HRS EACH = 6 HRS
MONDAY, AUGUST 13, 2012 2 STAFF X 5 HRS EACH = 10 HRS
TOTAL 40 HRS

3,543.00

FRESNO CHAFFEE ZOO-SEA LION COVE
894 W. BELMONT AVENUE
FRESNO, CA 93728

FINAL CONSTRUCTION CLEANUP OF PROJECT-014300.T
SUBCONTRACT NUMBER - 30303003
AWARDED: JUNE 25, 2012

TIME AND MATERIALS
40 HRS X \$ 76.08 = \$3,043.00
SUPPORT COST = \$ 500.00

Thank you for your business.

TOTAL

\$3,543.00