

Disbursement Claim for Measure Z Funds

Disbursement Claim #: 2016-01C

Claim Submission Date: 06/03/2016

Request Details

Invoice Date or Date Range (if multiple invoices)	Project	Budget line item	General Ledger Account No. and Description	Amount Requested
01/01-04/30/2016	Tiger Exhibit	Architect	1-1601-00 5/	\$ 7,213.44
01/01-04/30/2016	Africa	Construction	1-1705-00 7/	\$ 144,991.83
01/01-04/30/2016	Africa	Capital Utilities	1-1603-17	\$ 00.0
			Wire Fee	\$ 10.00
			Subtotal	\$ 152,215.27 ⌵
		Less Bank Fees		\$ (10.00)
			TOTAL AMOUNT REQUESTED	\$ 152,205.27 ⌵
				0. C
				7,213.44 +
				144,991.83 +
				10.00 +
			003	152,215.27 *
				152,215.27 +
				10.00 -
			002	152,205.27 *

Measure Z Capital
January - April
2016

[illegible]

Requested	2016	2017	2018	Capital Projects	expires
Animal Acquisition 2016 and Transportation	\$20,000			\$20,000.00	
	<u>Funds remaining</u>				\$20,000.00

Fresno's Chaffee Zoo Corporation

General Ledger Report

January - April 2015

✓ Ties to attached invoice

✓ Ties to attached
disbursement claim

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
1-1601-00							
Account: 1-1601-00 (Construction in Progress-Architect)							
01/01/16			<i>Account Beginning Balance</i>			\$148,621.23	
02/29/16	10470-472	Accounts Payable	Soltek Pacific Construction Co-Construction N	\$17,375.00			Africa Exhibit
02/29/16	10645-436	Accounts Payable	REVERSE-ADJ-Soltek Pacific Construction C		\$17,375.00		Africa Exhibit
03/01/16	10470-501	Accounts Payable	Designlab 252-Tiger	\$7,213.44 ✓			Tiger Exhibit
03/12/16	10506-121	Accounts Payable	JRForrest & Associates-Africa	\$4,505.00			Africa Exhibit
03/12/16	10645-452	Accounts Payable	REVERSE-ADJ-JRForrest & Associates-		\$4,505.00		Africa Exhibit
03/28/16	10519-11	Accounts Payable	Soltek Pacific Construction Co-Construction N	\$28,018.92			Africa Exhibit
03/28/16	10645-440	Accounts Payable	REVERSE-ADJ-Soltek Pacific Construction C		\$28,018.92		Africa Exhibit
04/13/16	10585-136	Accounts Payable	Soltek Pacific Construction Co-Construction N	\$16,362.50			Africa Exhibit
04/13/16	10645-444	Accounts Payable	REVERSE-ADJ-Soltek Pacific Construction C		\$16,362.50		Africa Exhibit
			<i>Account Subtotals</i>	\$73,474.86	\$66,261.42		
04/30/16			<i>Account Net Change</i>			✓ \$7,213.44	2/
04/30/16			<i>Account Ending Balance</i>			\$155,834.67	
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
01/01/16			<i>Account Beginning Balance</i>			(\$13,147.14)	
01/13/16	10470-107	Accounts Payable	ADJ-Peterson Furniture Internation-African A	\$9,140.00			Africa Exhibit
01/13/16	10545-15	Journal Entry	ADJ-Peterson Furniture Internation-Africa rev		\$9,140.00		Africa Exhibit
01/29/16	10401-11	Accounts Payable	Ryan Anton-One-Time Check-92553	\$478.00			Africa Exhibit
01/29/16	10401-1	Accounts Payable	Ryan Anton-One-Time Check-92620	\$478.00			Africa Exhibit
01/29/16	10545-17	Journal Entry	Ryan Anton-One-Time Check-92620 rev		\$478.00		Africa Exhibit
01/29/16	10545-19	Journal Entry	Ryan Anton-One-Time Ck-92553 replaced w/		\$478.00		Africa Exhibit
02/08/16	10401-498	Accounts Payable	City of Fresno - Permits-Permit	\$703.20			Africa Exhibit
02/08/16	10645-460	Accounts Payable	REVERSE-ADJ-City of Fresno - Permits-		\$703.20		Africa Exhibit
02/11/16	10431-501	Accounts Payable	Warehouse Systems-Africa/Giraffe Barn Door	\$456.50			Africa Exhibit
02/11/16	10645-468	Accounts Payable	REVERSE-ADJ-Warehouse Systems-Afri		\$456.50		Africa Exhibit
02/29/16	10470-497	Accounts Payable	G & B Mobile Welding, Inc.-Giraffe Barn	\$5,792.14			Africa Exhibit
02/29/16	10470-499	Accounts Payable	Kevin Connor's Mill-Benches-Africa	\$2,700.00			Africa Exhibit
02/29/16	10645-474	Accounts Payable	REVERSE-ADJ-G & B Mobile Welding, In		\$5,792.14		Africa Exhibit
02/29/16	10645-482	Accounts Payable	REVERSE-ADJ-Kevin Connor's Mill-Ben		\$2,700.00		Africa Exhibit
03/15/16	10506-348	Accounts Payable	Sound Contracting-Africa	\$31,111.00			Africa Exhibit
03/15/16	10506-351	Accounts Payable	Sound Contracting-801		\$6,428.57		Africa Exhibit
03/15/16	10645-486	Accounts Payable	REVERSE-ADJ-Sound Contracting-Africa		\$31,111.00		Africa Exhibit
03/15/16	10545-22	Journal Entry	Sound Contracting-801 adj	\$6,428.57			Africa Exhibit
03/21/16	10506-444	Accounts Payable	G & B Mobile Welding, Inc.-Africa	\$7,101.08			Africa Exhibit
03/21/16	10645-499	Accounts Payable	REVERSE-ADJ-G & B Mobile Welding, In		\$7,101.08		Africa Exhibit
04/03/16	10532-182	Accounts Payable	Diverse Signs & Designs-signage	\$657.90			Africa Exhibit

Fresno's Chaffee Zoo Corporation

General Ledger Report

January - April 2015

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
Account: 1-1602-00 (Construction in Progress-Construction)							
04/03/16	10645-509	Accounts Payable	REVERSE-ADJ-Diverse Signs & Designs-		\$657.90		Africa Exhibit
04/09/16	10542-351	Accounts Payable	G & B Mobile Welding, Inc.-Africa	\$7,797.40			Africa Exhibit
04/09/16	10542-418	Accounts Payable	Warehouse Systems-Africa	\$3,750.00			Africa Exhibit
04/09/16	10645-503	Accounts Payable	REVERSE-ADJ-G & B Mobile Welding, In		\$7,797.40		Africa Exhibit
04/09/16	10545-21	Journal Entry	Warehouse Systems - Africa adj		\$3,750.00		Africa Exhibit
			<i>Account Subtotals</i>	\$76,593.79	\$76,593.79		
04/30/16			<i>Account Net Change</i>			\$0.00	
04/30/16			<i>Account Ending Balance</i>			(\$13,147.14)	
1-1603-17							
Account: 1-1603-17 (Utilities - Capital Utilities)							
01/01/16			<i>Account Beginning Balance</i>			\$0.00	
01/31/16	10401-73	Accounts Payable	ModSpace-Modular Space Rental-January	\$358.27			Capital Utilities
01/31/16	10585-716	Accounts Payable	REVERSE-ADJ-ModSpace-Modular Space R		\$358.27		Capital Utilities
			<i>Account Subtotals</i>	\$358.27	\$358.27		
04/30/16			<i>Account Net Change</i>			\$0.00	
04/30/16			<i>Account Ending Balance</i>			\$0.00	
1-1705-00							
Account: 1-1705-00 (African Adventure)							
01/01/16			<i>Account Beginning Balance</i>			\$57,122,146.52	
01/13/16	10545-14	Journal Entry	ADJ-Peterson Furniture Internation-Africa rev	\$9,140.00 ✓			Africa Exhibit
01/29/16	10545-16	Journal Entry	Ryan Anton-One-Time Check-92620 rev	\$478.00			Africa Exhibit
02/08/16	10645-457	Accounts Payable	ADJ-City of Fresno - Permits-Permit	\$703.20			Africa Exhibit
02/11/16	10645-465	Accounts Payable	ADJ-Warehouse Systems-Africa/Giraffe Barn I	\$456.50			Africa Exhibit
02/29/16	10645-433	Accounts Payable	ADJ-Soltek Pacific Construction Co-Construc	\$17,375.00 ✓			Africa Exhibit
02/29/16	10645-471	Accounts Payable	ADJ-G & B Mobile Welding, Inc.-Giraffe Ba	\$5,792.14 ✓			Africa Exhibit
02/29/16	10645-479	Accounts Payable	ADJ-Kevin Connor's Mill-Benches-Africa	\$2,700.00 ✓			Africa Exhibit
03/12/16	10645-449	Accounts Payable	ADJ-JRForrest & Associates-Africa	\$4,505.00 ✓			Africa Exhibit
03/15/16	10645-483	Accounts Payable	ADJ-Sound Contracting-Africa	\$31,111.00 ✓			Africa Exhibit
03/15/16	10545-23	Journal Entry	Sound Contracting-\$01 adj		\$6,428.57 ✓		Africa Exhibit
03/21/16	10645-496	Accounts Payable	ADJ-G & B Mobile Welding, Inc.-Africa	\$7,101.08 ✓			Africa Exhibit
03/28/16	10645-437	Accounts Payable	ADJ-Soltek Pacific Construction Co-Construc	\$28,018.92 ✓			Africa Exhibit
04/03/16	10645-508	Accounts Payable	ADJ-Diverse Signs & Designs-signage	\$657.90			Africa Exhibit
04/09/16	10645-500	Accounts Payable	ADJ-G & B Mobile Welding, Inc.-Africa	\$7,797.40 ✓			Africa Exhibit
04/09/16	10545-20	Journal Entry	Warehouse Systems - Africa adj	\$3,750.00 ✓			Africa Exhibit
04/13/16	10645-441	Accounts Payable	ADJ-Soltek Pacific Construction Co-Construc	\$16,362.50 ✓			Africa Exhibit
04/25/16	10585-639	Accounts Payable	G & B Mobile Welding, Inc.-Giraffe Tamer- 5	\$15,595.98 ✓			Africa Exhibit

Fresno's Chaffee Zoo Corporation

General Ledger Report

January - April 2015

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
Account:	1-1705-00 (African Adventure)						
04/27/16	10585-818	Accounts Payable	Valley Fence Company-African Exhibit	\$10,502.45 ✓			Africa Exhibit
04/27/16	10608-25	Accounts Payable	ADJ-G & B Mobile Welding, Inc.-Giraffe Ta	\$8,230.89 ✓			Africa Exhibit
			<i>Account Subtotals</i>	\$170,277.96	\$6,428.57		
04/30/16			<i>Account Net Change</i>			\$163,849.39	
04/30/16			<i>Account Ending Balance</i>			\$57,285,995.91	
01/01/16							
04/30/16							
04/30/16							
			<i>Grand Total Beginning Balance</i>			\$57,257,620.61	
			<i>Grand Total Net Change</i>			\$171,062.83	
			<i>Grand Total Ending Balance</i>			\$57,428,683.44	

1-1705-00-0141 = $\left\langle \begin{matrix} (18,857.56) \\ 144,991.83 \end{matrix} \right\rangle$ less amount over budget
 (Budget allowed)
 2/

Total 144,991.83 balance

	0.	C
163,849.39	+	
144,991.83	-	
002		
18,857.56	*	

Designlab252
PO Box 27616
Fresno, CA 93729

✓ Ties to attached
general ledger

Invoice

Date	Invoice #
2/22/2016	531

Bill To
Fresno Chafee Zoo 894 W. Belmont Avenue Fresno, CA 93728

Project Name	Tiger Expansion
--------------	-----------------

DL 252 Project No	14-11-002
-------------------	-----------

Client Project Info	
---------------------	--

PO Number	
-----------	--

Terms	Due Date
2/10/30	3/23/2016

Item	Description	Total Fees	% Complete	Prior Billed	Billed to Date	Current Billed
Professional ...	Conceptual Design Process for the Tiger Expansion Project-Conceptual design delivered at meeting 2/16/2016	38,000.00	48.78%	11,596.80		6,940.00
Professional ...	Meeting (2/16/2016)					260.00
Professional ...	Mileage (2/16/2016) (24 miles @\$56/mile)					13.44

We offer a 2% discount on all invoiced paid within 10 days.

Total \$7,213.44

Payments/Credits \$0.00

Balance Due \$7,213.44 ✓

Phone #	Fax #	E-mail
559-472-9966 ext ...	559-999-7513	konni@designlab252.com

1-1601-00-0141
Pd. 03/01/16
CK 92859

1601-00028

Sum

1810-00-0147


Petersen Furniture International, Inc.

P.O. Box 643
 Naperville, IL 60566-0643
 Ph 847-692-5458 Fax 847-692-6817
www.kpetersen.com

Invoice

Date	Invoice #
12/29/2015	151355

Bill To	Ship To
Fresno Chaffee Zoo Attn: Lisa Condoian 894 West Belmont Avenue Fresno, CA 93728	Fresno Chaffee Zoo Attn: Lisa Condoian 894 West Belmont Avenue Fresno, CA 93728 559-498-5913

P.O. #	Terms	Rep	Via	F.O.B.
L. Condoian	Balance Due B4 Shipping	JWC	Best Way/PP&Add	Warehouse

Item	Product Description	Qty	Unit Price	Extended
RR36SQ	Ruby Red Granite Tabletop 36" Square. 1.25" thick.	12	297.00	3,564.00
VT3048	Veneer Tabletop 30" X 48" in Walnut Finish. 1.5" thick.	16	169.00	2,704.00
TB3030-DH4	30" x 30" Crossfoot Economy Table Base, 4" diam. column. Dining Height, Standard Black Finish.	12	41.00	492.00
TB0522-DH3	7" X 22" End Black Economy Table Base, 3" diam. column. Dining ht. Standard Black Finish.	32	31.00	992.00
Freight	Freight Charges. (Liftgate equipped trailer provided for the Granite tops only)	1	1,388.00	1,388.00

Please visit us at www.kpetersen.com!!

Invoice Total	\$9,140.00
Deposit/Credit	\$0.00
Balance Due	\$9,140.00 ✓

VERY IMPORTANT:

We must have the credit card holder's authorized signature for approval of credit card payments and release of your order before shipping. Card holder's signature may also be required before production of certain custom orders. Signature Approves The Accuracy of Your Order and Authorizes The Charges To Your Account:

X Lisa Condoian
 Date 12/29/15

VERY IMPORTANT: Please provide the CORRECT billing address.

1-1705-00-0141

pd. 01/13/16
 CK. 90847

Thank You! We Appreciate Your Business!

G&B Mobile Welding, Inc.

G&B Mobile Welding, Inc.

Commercial • Shop • Farm • Residential
Fabrication & Repair • (559) 255-7907
P.O. Box 8431 • Fresno, CA 93747
Contractors State Lic. # 967120

Invoice

No 4711



CUSTOMER'S ORDER NO. <i>Mike #4711</i>		PHONE <i>498-5917</i>		DATE <i>02/10/16</i>	
NAME <i>FRESNO CHAFFEE ZOO</i>					
ADDRESS <i>894 W. Belmont Fresno CA 93728</i>					
JOB NAME / LOCATION <i>GIRAFFE BARN</i>					
SOLD BY <i>Vbhi</i>	CASH	CHECK #	CHARGE	ESTIMATE DATE	
QTY.	DESCRIPTION		PRICE	AMOUNT	
	<i>Build and install</i>				
<i>22</i>	<i>guides on electric</i>				
	<i>doors on base + braces @</i>				
	<i>over head steel framing</i>				
	<i>Powder Coated grey</i>				
<i>33</i>	<i>hours total</i>				
<i>8</i>	<i>hours shop work</i>		<i>105/HR x 2 men = 16 hrs</i>		
<i>25</i>	<i>hours on site work</i>		<i>195/HR x 2 men = 50 hrs</i>		
	<i>no equip. costs</i>				
	<i>rev. wages incl.</i>		<i>POWDER COATING</i>	<i>60.00</i>	
	<i>in rates shown above</i>		TOTAL LABOR	<i>5325.00</i>	
	<i>2-11-16</i>		TOTAL MATERIALS	<i>330.00</i>	
			TAX	<i>27.14</i>	
RECEIVED BY <i>Mike Eurod</i>			TOTAL <i>5792.14</i>		

Please pay from this invoice - no statement will be issued.
All past due accounts subject to 1 1/2% (18% annual) charge.

Thank You

1-1705-00-0141

Pl. 03/01/16

OK 92869

San Onito

Kevin Connor's Mill

5356 East Liberty
Fresno, CA 93727

Invoice

Date	Invoice #
2/8/2016	504

Bill To
Fresno Chaffee Zoo Brain Goldman 894 West Belmont Ave Fresno, CA 93728

P.O. No.	Terms	Project
	Due on receipt	

Quantity	Description	Rate	Amount
9	Build benches from customer supplied wood Labor only	300.00	2,700.00
		OK rec'd 2-9-16	

PA. 03/01/16
OK 92874

Total

\$2,700.00

1-1705-00-0141

Sum 3

CK 92983

Sound Contracting)))))))

5654 E. Westover Ave. #101
Fresno, CA 93727
(559)224-2242
License # 595304

Invoice

Date	Invoice #
2/10/2016	832

Bill To:

Fresno Chaffee Zoo
894 W Belmont Ave
Fresno, CA 93728

P.O. Number	Terms	Project
	Due on receipt	Africa Project

Quantity	Description	Price Each	Amount
1	Final 50% of Billing- Labor costs for Audio and Security Camera Systems Installed at Africa Exhibit - as per Quote #070715-3, #070715-4 Labor for Audio and security equipment installation Price adjustment for (6) cameras not being installed due to lack of install provisions	35,155.00 -4,044.00	35,155.00 -4,044.00



All work is complete! Thank you for your business.

Subtotal \$31,111.00

Sales Tax (8.225%) \$0.00

Payments/Credits -\$6,428.57

Total \$31,111.00 ✓

Balance Due \$24,682.43

E-mail

soundcontracting@sbcglobal.net

1-1705-00-0141
Pd. 03/17/16
CK 93011

Sound Contracting))))))

3654 E. Westover Ave. #101
Fresno, CA 93727
(559)224-2242
License # 595304

Credit Memo

Date	Credit No.
1/6/2016	801

Customer
Fresno Chaffee Zoo 894 W Belmont Ave Fresno, CA 93728

1-11-16
Work to be completed
ms
(Talk w/ R.M.,
E.B.G.)

		P.O. No.	Project
			Africa Project
Description	Qty	Rate	Amount
Credit for equipment not used for Africa audio and security systems			
Middle Atlantic 10 space wall / floor rack for audio equipments (was provided by others)	-4	250.00	-1,000.00T
OK - Trendnet simple 8 port switch for audio equipment communications (all ready provided with security camera switches)	-4	45.00	-180.00T
OK - Cyber power CP series625 battery backup / surge protection- (all ready provided by others)	-12	60.00	-720.00T
OK - Middle Atlantic WM-8-18 open wall rack for network switch locations (provided by others)	-12	110.00	-1,320.00T
OK - Trendnet TQ-TPE224WS 24 port switch for security cameras (using Cisco switches where appropriate)	-8	300.00	-2,400.00T
OK - Bose 360-P II ground speaker (not used because of lack of cable pathways)	-4	200.00	-800.00T
Re-stock fee of 15% for special order ground speakers	-1	-120.00	120.00T
Re-stock fee of 15% for Trendnet TQ-TPE224WS network switches	-1	-360.00	360.00T
		Subtotal	-\$5,940.00
		Sales Tax (8.225%)	-\$488.57
		Total	-\$6,428.57
		Invoices	\$0.00
		Balance Credit	-\$6,428.57 ✓

1-1705-00-0141
(took credit) Pd. 03/17/16
OK 93011



G&B Mobile Welding, Inc.

Commercial • Shop • Farm • Residential
Fabrication & Repair • (559) 255-7907
P.O. Box 8431 • Fresno, CA 93747
Contractors State Lic. # 967120

Invoice

No 4714

Original Dan Subaitis

CUSTOMER'S ORDER NO. <i>Scott #4714</i>		PHONE		DATE <i>02/02/15</i>	
NAME <i>FRESNO CHAFFEE ZOO</i>					
ADDRESS <i>894 W Belmont Ave, Fresno, CA 93728</i>					
JOB NAME / LOCATION <i>KORTE LODGE</i>					
SOLD BY	CASH	CHECK #	CHARGE	ESTIMATE DATE / # <i>481</i> <i>12/18/15</i>	
QTY.	DESCRIPTION			PRICE	AMOUNT
	<i>FIRE PLACE DOORS</i>				
	<i>Build and install two</i>				
	<i>sets of double doors</i>				
	<i>with perforated</i>				
	<i>stainless steel panel</i>				
	<i>attached to face of</i>				
	<i>doors with cane</i>				
	<i>bolt and security</i>				
	<i>lock. Steel frame</i>				
	<i>painted flat black</i>				
APPROVAL STAMP				<i>1602</i>	
DATE: <i>3/02/16</i>				<i>Pa. 03/22/16</i>	
INV #: <i>4714</i> PO #				<i>CK 93040</i>	
ACCT #: \$ <i>7101.08</i>				<i>1-1705-00-0141</i>	
ACCT #: \$				TOTAL LABOR <i>4850.00</i>	
ACCT #: \$				TOTAL MATERIALS <i>2080.00</i>	
REQUESTED BY: <i>[Signature]</i>				TAX <i>171.08</i>	
APPROVED BY: <i>[Signature]</i>				TOTAL <i>7101.08</i>	
RECEIVED BY: <i>[Signature]</i>					

Please pay from this invoice - no statement will be issued.
All past due accounts subject to 1½% (18% annual) charge.

Thank You



G&B Mobile Welding, Inc.

Commercial • Shop • Farm • Residential
Fabrication & Repair • (559) 255-7907
P.O. Box 8431 • Fresno, CA 93747
Contractors State Lic. # 967120

Invoice

No 4720

CUSTOMER'S ORDER NO. <i>LM# 4720</i>		PHONE <i>264-9226 Fax</i> <i>498-5912</i>		DATE <i>3/30/16</i>	
NAME <i>FRESNO CHAFFEE ZOO</i>					
ADDRESS <i>894 W. Belmont, Fresno, CA 93728</i>					
JOB NAME / LOCATION					
SOLD BY <i>John</i>	CASH	CHECK #	CHARGE	ESTIMATE DATE	
QTY.	DESCRIPTION			PRICE	AMOUNT
	<i>Build new 24 ft.</i>				
	<i>steel gate 7 ft high</i>				
	<i>for Savannah</i>				
	<i>Gate Between</i>				
	<i>Savanna 154</i>				
APPROVAL STAMP					
DATE: <i>4/4/16</i>					
INV #: <i>4720</i> PO # _____					
ACCT #: _____ \$ _____					
ACCT #: _____ \$ _____					
ACCT #: _____ \$ _____					
REQUESTED BY: _____					
APPROVED BY: _____					
				TOTAL LABOR	<i>5200.00</i>
				TOTAL MATERIALS	<i>2400.00</i>
				<i>8.225%</i> TAX	<i>197.40</i>
RECEIVED BY <i>[Signature]</i> <i>(Hoff)</i>				TOTAL	<i>7797.40</i>
				<i>1-1705-00-0141</i>	

Please pay from this invoice - no statement will be issued.
All past due accounts subject to 1 1/2% (18% annual) charge.

PA. 04/14/16 CK 93232

Thank You *[Signature]*



A GRAYLIFT COMPANY

MAIN OFFICE: P.O. BOX 2808
FRESNO, CA 93745
(559) 268-7125

EVERYTHING FOR YOUR WAREHOUSE
SINCE 1957

BRANCHES: BAKERSFIELD (661) 393-2460
SANTA MARIA (805) 922-1767

MAR 25 RECD

Page: 1

Date SERVICE INVOICE

Invoice No.

03-22-16

8008 8113790

Bill To: 114039

FRESNO CHAFFEE ZOO
894 W. BELMONT AVENUE
FRESNO CA 93728

Terms: CHARGE PO No.: Meter: Sism: 1

Make:	Model:	SerNo:	Equip:.			
Shipped	Backorder	Product	Description	Bin	Net Price	Amount

SEG # 01 ROAD SERVICE
BREAKDOWN PARTS & LABOR
AS PER REPAIR ORDER

1	1	1	SHOP STOCK		.00	.00
2			** TOTAL LABOR **			3,750.00
***SEG # 01 TOT =			.00 P 3,750.00 L	.00 M	3,750.00 T	

Backcharge Ham's
WTF

Pd. 04/14/16
CK 93257

1-1705-00-0141

CALL US FOR SALES AND SERVICE ON
HI-SPEED AND ROL-UP DOORS AND DOCK
EQUIPMENT.

Products	.00
Non-taxed	3,750.00
Misc Charges	.00

Sales Tax

1042 AMOUNT DUE

3,750.00

TERMS
NET 10 DAYS

CORRESPONDENCE AND REMITTANCES TO:
WAREHOUSE SYSTEMS
P.O. BOX 2808
FRESNO, CALIFORNIA 93745

A FINANCE CHARGE OF 1 1/2% per month (18% ANNUAL RATE)
will be charged on past due amounts. (\$5.00 minimum charge)
Seller represents that with respect to the production of the articles
and/or the performance of the services covered by this invoice it
has fully complied with Section 12(A) of the Fair Labor Standards
Act of 1938 as amended.

THIS DOCUMENT IS SUBJECT TO TERMS AND CONDITIONS APPEARING ON THE REVERSE SIDE HEREOF.
PLEASE PAY FROM THIS INVOICE • STATEMENTS SENT ON REQUEST ONLY
ORIGINAL COPY



Repair Order

FRESNO
(800) 200-5004
BAKERSFIELD
(800) 640-6175
SANTA MARIA
(800) 237-4957

DATE OF ORDER	2-1-16	INVOICE #	0112170
MECH. #	3348	CUSTOMER:	Fresno Chaffee Zoo
CUST. P.O. #			
CUST. PHONE #			
SHOP ☒ OUTSIDE ☐ PM		MFG./MODEL/SER#:	
CONTACT: Mike		LOCATION:	

DESCRIPTION OF WORK

QTY PART NO. DESCRIPTION UNIT PRICE AMOUNT

Make Prototype Rpm Sensor Cover
3.0
Design Engineering 2-2-16

Tuesday 3.0 Dust Covers 1-2-16

Wednesday 6.5 Door Guides Installation 2-3-16

Thursday 6.5 Door Guides Install & Upper Angle 2-4-16
Dust Covers

Friday 4.0 Upper Angle Install & Beam Supports 2-5-16
7.0 2-4-16

Monday 6.5 Supports & Adj Dust 2-8-16

CUSTOMER INITIAL _____ FOR WORK RECOMMENDED NOT PERFORMED

Left work order copy with Mike Elrod 2-19-16
for time verification from Vernon & GJB building

LABOR HRS RATE

MISCELLANEOUS CHARGES

CSS FOLLOW UP: YES NO

THIS DOCUMENT IS SUBJECT TO THE TERMS AND CONDITIONS APPEARING ON THE REVERSE SIDE HEREOF.

PAYMENT TERMS ARE NET 10 DAYS AND INTEREST ACCRUES AT 1 1/2% PER MONTH (18% ANNUAL RATE) ON ALL PAST DUE ACCOUNTS.

AUTHORIZED BY: X

INVOICE TO FOLLOW

ORIGINAL ESTIMATE	REVISED ESTIMATE	TOTAL MATERIALS
PERSON CONTACTED	TIME DATE	TOTAL LABOR
CONTACTED BY		TOTAL MISC.
I ACKNOWLEDGE NOTICE AND ORAL APPROVAL OF AN INCREASE IN THE ORIGINAL ESTIMATED PRICE.		SUB TOTAL
X		TAX
		GRAND TOTAL

SERVICE COPY

AFICA - 03 18

Invoice

CSL# 967120
G & B MOBILE WELDING, INC.
PO BOX 8431
4555 E. PINE
FRESNO, CA. 93747
Office/Fax # (559) 255-7907
johnabdulla@sbcglobal.net

Date 4/13/2016
Invoice # 4623
Terms upon completion
Due Date 4/13/2016

Bill To
FRESNO CHAFFEE ZOO
894 W. Belmont Ave.
Fresno, CA. 93728
lmyers@fresnochafeezeo.org

P.O. No.

Description	Qty	Rate	Amount
GIRAFFE TAMER			
Build square frame with 4 sides, 4ft. wide, 7ft long, 18ft. high with 4" sq posts on all four corners welded on all cross bars and framing out of 2" sq. tubing with all openings for wood to be framed with 2" angle with drilled holes. 4ft. openings have hinged doors with other access doors inside of frames for keeper to groom giraffe with 1 push out panel 4ft wide, 4ft. high cross framing with 1" round stock that rolls on rollers and locking pins to stabilize giraffe, with 2 catwalks 30" wide, 7ft. long, with guard rails on three sides with ladder and handrails. All doors with cane bolts and spring loaded latches. All welds grind, and primer.			

LABOR MATERIALS

(This job is 50% complete on 04/13/16
50% amt now due is \$15,595.98)

Remaining balance, an additional \$15595.98 ✓ at completion

1-1705-00-0141

Pd. 04/27/16

CK 93354

Thank You for your business.

Subtotal	\$38,880.00
Sales Tax	\$542.85
Total	\$39,422.85
Payments/Credits	-8,230.89
Balance Due	\$31,191.96
Customer Total Balance	\$38,293.04

Valley Fence Company

3505 Lind Avenue

Clovis, CA 93612

(559) 294-0451 Fax (559) 294-0455

CUSTOMER #: 1240

INVOICE #: 29139

INVOICE DATE: 04/07/16

DUE DATE: 05/07/16

APR 12 REC'D

BILL TO:

Fresno Chaffee Zoo

894 W. Belmont

Fresno, CA 93728

JOB: 022937

FCZ Africa Exhibit

Fresno, CA

P.O./WORK ORDER #: VERNON

DESCRIPTION**QUANTITY****PRICE****AMOUNT**

INSTALL DKS 9330

10,286.00

ADDITIONAL COST FOR 3 BUTTON TRANSMITTER

200.00

SUBTOTAL: 10,486.00**SALES TAX:** 16.45**NET DUE:** 10,502.45 ✓**Thank you for your business!**1-1705-00-0141
Pd. 04/27/16
CK 93390

Africa

1705 00 0141

invoice

№ 4623

2/4
still
working
on this
project

CUSTOMER'S ORDER NO.		PHONE		DATE	
DAN #4623		264-9226 Max 498-5917		12/16/14	
NAME FRESNO CHARTER ZOO					
ADDRESS 894 W. Belmont, Fresno, CA. 93728					
JOB NAME / LOCATION Giraffe					
SOLD BY		CASH	CHECK #	CHARGE	ESTIMATE DATE #417
John					11/23/14
QTY.	DESCRIPTION			PRICE	AMOUNT
	PER Estimate #417				
	Giraffe tamer for				
	keeper to groom giraffe.				
Rec'd CK #87157 @ \$230.89					
	Lift Rental				1600.00
				TOTAL LABOR	32,280.00
				TOTAL MATERIALS	6,160.00
				8.225 TAX	1,224.45
RECEIVED BY				TOTAL	41,154.45

Thank You

Balance 32, 943.56

→ 8230. 89 ✓
Deposit
Payment.

(✓) reclosed
 4/27/16
 w/ 50% comp ck.
 1-1705-00-0141
 (from
 prepaid 2014

(1) John has a copy w/ him
a working project

1073

Invoice

CSL# 967120
G & B MOBILE WELDING, INC.
PO BOX 8431
4555 E. PINE
FRESNO, CA. 93747
Office/Fax # (559) 255-7907
johnabdulla@sbcglobal.net

Date 12/16/2014
Invoice # 4623
Terms upon completion
Due Date 12/16/2014

Bill To
FRESNO CHAFFEE ZOO
894 W. Belmont Ave.
Fresno, CA. 93728
lmyers@fresnochaffeezoo.org

P.O. No.

Description	Qty	Rate	Amount
-------------	-----	------	--------

GIRAFFE TAMER

Build square frame with 4 sides, 4ft. wide, 7ft long, 18ft. high with 4" sq posts on all four corners welded on all cross bars and framing out of 2" sq. tubing with all openings for wood to be framed with 2" angle with drilled holes. 4ft. openings have hinged doors with other access doors inside of frames for keeper to groom giraffe with 1 push out panel 4ft wide, 4ft. high cross framing with 1" round stock that rolls on rollers and locking pins to stabilize giraffe, with 2 catwalks 30" wide, 7ft. long, with guard rails on three sides with ladder and handrails. All doors with cane bolts and spring loaded latches. All welds grind, and primer.

Lift Rental

LABOR
MATERIALS

Thank You for your business.

	1,600.00	1,600.00
Subtotal	32,280.00	\$40,480.00
	8,800.00	32,280.00
Sales Tax		\$674.45
Total		\$41,154.45
Payments/Credits		-\$8,230.89
Balance Due		\$32,923.56

2 of 3

87157

EE ZOO CORP.

12/24/2014

G & B Mobile Welding, Inc.
 Box 8431
 Fresno, CA 93747

VOICE NUMBER	DATE	DESCRIPTION	AMOUNT	DISCOUNT	NET AMOUNT
	12/16/2014	Guaranteed deposit	\$8,230.89	\$0.00	\$8,230.89
		Totals:	\$8,230.89	\$0.00	\$8,230.89



SECURITY FEATURES INCLUDE TRUE WATERMARK PAPER, HEAT SENSITIVE ICON AND FOIL HOLOGRAM.



FRESNO'S CHAFFEE ZOO CORP.
 894 WEST BELMONT AVE.
 FRESNO, CA 93728
 (559) 498-5910

PREMIER VALLEY BANK
 FRESNO, CA 93720
 80-4327/1211



87157

CHECK DATE

CHECK NO.

12/24/2014

87157

Eight thousand two hundred thirty and 89/100 Dollars

CHECK AMOUNT

\$** 8,230.89

PAY

TO THE
 ORDER
 OF

G & B Mobile Welding, Inc.
 P.O. Box 8431
 Fresno, CA 93747

VOID AFTER 180 DAYS
 CHECKS OVER \$5000.00 REQUIRE TWO SIGNATURES



Brian M. Gohm

MP

Sam B...

MP

AUTHORIZED SIGNATURE

087157 121143273 0103028577

3043

**CONTRACTOR'S INVOICE**

From Soltek Pacific
1080 Holland Ave
Clovis, CA 93612

Invoice Period January 2016
Invoice Number 4

Point of Contact: Mike Elrod cell 559-696-8668 melrod@soltekpacific.com

To: Fresno's Chaffee Zoo Corporation, Attn: Brian Goldman, CFO

Address 894 W. Belmont
Fresno, CA

Below is a Statement of Performance under Contract for the following work;

Construction Management services at Fresno Zoo

The enclosure provides breakdown of this statement of performance.

A. Total value of previous billings		\$	45,083.75
B. Total to Date, Billings Amount	Through Jan. 31, 2016	\$	62,458.75
C. Previously billed CM services			\$45,083.75
D. Total of prior payments received			\$45,083.75
E. Invoice Total (Refer to description of work below)			\$17,375.00

Signature _____

Title: Mike Elrod, Soltek Pacific Construction Construction Manager

Date: 2/8/2016

Description of Work performed by Construction Manager

Billing Period: January 1 through January 31, 2016

Description		Hours	Rate	Subtotal
Week of January 4, 2015	Mike	24.5	\$ 125.00	\$ 3,062.50
Week of January 11, 2015	Mike	31	\$ 125.00	\$ 3,875.00
Week of January 18, 2015	Mike	32	\$ 125.00	\$ 4,000.00
Week of January 25, 2015	Mike	41	\$ 125.00	\$ 5,125.00
		0	\$ 125.00	\$ -
Month of Jan.- review plans, oversee work	Ty B.	6.25	\$ 110.00	\$ 687.50
Month of Jan.-attended Owner's meeting, assisted with open	Ron H.	5	\$ 125.00	\$ 625.00
Harris punch list items		0	\$ 45.00	\$ -
		0	\$ 45.00	\$ -
			Total	\$ 17,375.00

Total: 139.75

1-1705-00-0141

Africa

128.5 Hours Subtotal

Mike

Pd. 03/01/16
CK 92896

NOTE: Refer to attached Timecards and Daily Work tickets

Signature

200

cost to go

1 pm

1-1-16

- Emailed Harris & S.B. re drain issues
- Reviewed emails & schedules for next wk
- Emailed Craig - LDI - status on closeout docs?

~~200~~ - Emails to Harris on ^{re D. W.} misc. items such as drain @ Giraffe Overlook & materials selection - D.G.

- took all pictures from decks ^{issues} & boards project & saved into files
- Emailed all parties re final punchlist - again ~~we~~ we need a cleaned up version of any outstanding items
- Emailed Fred & Harris re 12/22/15 email - field report which is incorrect & needs to be revised
- Emailed Harris & Portico - are there any open RTIs?
- Talked w/ Nene T. - Issues w/ heat @ Cheetah. Emailed Miro & Chad w/ Strategic Maint. Nene calling people as well.

- Working on getting sub to site or troubleshoot over the phone.
- Emailed Harris & Miro - what was final T&M / how for elephant css systems work?
- Emailed Bobo - need to meet & final out punchlist
- Glazing info. to Ed & Callen @ City to clean up a Cor. list item - panel systems @ Meerkat & lizard
- Letter to S.B. for review & approval - Basin Maint. Agreement
- calls on/off re Cheetah heat & issues w/ Strategic & Nene T. still send out email re drive & other things discovered

All day until 6 pm

200

2pm - 4pm (see outshot)

9am - 11am

11:30 - 12:30 1-4-16

- called Hoff - still need some drafts
- switched out
- + M. W. G. w/ Harris - re Deck Issues positive
- U.S.E., Eric Burch, R. Del, Joe V., Brad R., John R.
- (west) • exp. st @ end @ concrete - add flug & then add perf. steel bottom deck & concrete
- 'side step' 4x beams
- address ventilation - perimeter
- remove bridging/blocking
- saddle w/ exp. slot @ 4x end to end
- perf. str. around trees
- ? use of wet 4x wall
- (East) • dig down dirt - now it's 4-4-16". J.R. agreed it should go down more
- rim joist - hole hang
- add vapor barrier & drain to savanna
- (East Mahali) • cut holes in concrete - sq. or rect. & put metal over it
- again - dig down dirt

J.R. - seal wood - backside so it won't absorb as much

? Since woods expanded right now - just go back w/ 1/8" gaps due to shrinkage @ summer months

- Met w/ B.G. - went through invoices
- minutes for deck anting sent out to everyone. Trying to setup conf. call for later today
- Emailing Strategic re: Cheetah bldg. & issues currently w/ mechanical system
- Called Miro - Strategic Mech. & had a conversation re: emails they sent - Harris re dealing w/ us

300 cont.

1-5-16

meeting cont. • Basin Agreement letter - asked
S.B. to review what I sent him
• Temp. Prkng. Lot - wants to go
ahead w/ striping & stops

↳ also move 1 small oak tree
↳ call Alan - re gas line & oak
tree - how can we pull it
can we get
(1) west end Elephant - ~~put~~ put where
dead tree is now (larger tree)

(2) tree planter near Mahali pool -
do a seating bench in that big
open area

• Gate @ 'Future' grass area adjacent
Cheetah. S.B. wants B gate
Get price from Valley Fence?

• Wauthog - wants to meet w/ J.W. Said
we can or cannot be involved depending
on delivery process & put out to bid or
not

- Emailed Harris - status on punchlist??

- Sat down w/ Mayra - went thru invoices

• FPH - emailed Larry - need info.

• Valley Ex - emailed Dan & Alan - need info.

• Exec. Int. - emailed Steve

• Jason Myers - emailed - need backup

• Strasser - emailed - need bill for deckwork

- Met w/ Strategic Wreck. - Alan

↳ Issue w/ controls / board - talking w/ unquaf

(contractor lead) ↳ After 1st item resolved will call Mack e)

Bedards & they'll adjust set pts again, etc.

- Emailed Steve - Exec. response re billing & payments

- Emailed Harris - ~~Wauthog~~ lodge area deck

water buildup. Told Vortico to add to punchlist

- Emailed CDI - restd cost - pull back landscape

at deck areas - get air circulation

invest @ hope - administration
per S.B. - Future
Engineer - Future
work

MIKE west
Hope - Administration
S.B. 1/5/16

200 cont.

1-5-16

- talked w/ J.W. re sheets such as L-130.5 & work shown but never compiled by Harris. Told by J.W. that the work was added 11th hr & so it's not Harris though Mike Spencer stated they 'had it all' per J.W.

PCO30 - Harris cost for contoured set -

but did it cover this work? 430.5 - per

J.W. - Harris told not to add it to the

bid. J.W. looked @ GMP & it states

plan sheet #5. He'll send me a copy.

credits:
(521 & 522)

- ↳ talked also re: BK Lighting mtg. - said he is busy & cannot attend. He was just going to credit in C.O. 10 & not take lights

- ↳ Emailed Harris, AC-Elect. & J.W. re: some projectors he remembers that Harris never turned them over to the zoo

- ↳ Asked him about mtg. Thursday & he'll meet w/ us but

- Misc. Emails

- Read email from Harris re 'Warranty'

- ↳ emailed Kurt for response

- ↳ emailed Harris. See response that it is punchlist work still - N.O.C. has not been issued by FCZ

- Mtg. @ Hardins w/ BK Lighting Rep. -

Attendees: M.E., Jim Bedgood, BK Rep. - Ryan Bernier, Hardin

- Everything is done & provided to AC Elect
- Told FCZ has all forms of 'samples' they never got back

- BK provided recommendations to Jon & never heard back

- Discussed 'T' light. per BK - installation issue. Per submittal sheets - AC didn't follow them.

- AC in mind to order - their fixtures

1-5-16

mtg. cont.

- BK - suggested use of 'portable' light as it would fit what's already in place - pad
- BK - get inventory as to what is left & send to Ryan
- Hardin - stated inverters were removed early on by Portico. So now for any EMS/Path lights - will have issues.
model #, unopened, pics
- Contract/Agreement - 1 pg. & have both parties sign in case we leave or etc. so there are no questions re credits & what's been done

3pm - 5pm

7am - 8am

1-6-15

11:30 - 1pm

- called Tim Weaver - will meet tomorrow to look @ moving (2) oak trees out of temp. parking
- called Josh - Valley Fence -
- Emailed S.B. & S.W. - BK lighting 'sample' fixtures - who has them? Need to get back to them
- Emailed Strategic, Harris, and others regarding Green. training held on 12-31-15 & open items
- called Jim M. / AC - trying to setup mtg. w/ them (4th)
- 1pm Thursday @ AC Elect. to go over open items, actually see what fixtures they have in their possession
- met w/ Ron - updated him on project & 'open' issues
- Misc. email re: punchlist w/ Harris
- Email to Harris re: excess mats, equip. etc. that FCZ has not received to date

200 cont.

1-6-15

- Emailed Harris response re-weep holes @ curb @ Lodge Overlook. Harris needs to complete.
- Emailed Harris - resected PCO 626
- Going through PCOs Harris sent to us yesterday
- Emailed Harris - questions w/ PCOs 627 & 628. Also sent to J.W. - maybe he has an explanation for it all
- (Time Not used.) - Bidding to FCZ
- Emailed Harris after talking w/ Hoff - leak @ Giraffe Holdings storage van
- Emailed Miro w/ Strategic re Cheetah
- Emailed Harris, Portico, Consultants re: the Punchlist
- Reviewed punchlist from Harris rec'd today - 'consolidated' & made notes

200

Bran - 2:30pm 1-7-15

- met w/ Hoff & J. Rogers - concrete flus @ Elephant M/U
- sent email to Harris & Portico adding to punchlist
- met w/ J.R. - they are finally drilling weep holes @ Lodge overlook curb to remove standing water. I dug pits so it doesn't back feed
- Emailed Harris & Portico re cracks in concrete. J.R. Harris to have his men look at it
- met w/ Jon W.
- * No more PCO work - have others do it
- Emailed Miro w/ Strategic re throttling valve (PCO work @ Elephant LSS)
- Emailed Harris - resected PCOs 620, 621 & 628

~~Summary~~

200 cont.

1-7-15

cont.
Jan 12.

cont.
Jan 12.

- Emailed Craig - CDI - still need their O&Ms, as-bills, controller charts, etc. by week's end
- PCO 213 lights per BK - never built per J.W. & they have gone back & forth multiple times. Way back Patrick admitted to not even working on lights yet when J.W. cancelled/deleted lights
- Discussed Giraffe Holdings & Operator Issues Plans indicated cable
- J.W. sent me spec. on Animal Enclosures

- met w/ Tim Weaver - looked @ trees that S.B. wants moved
- walked w/ Boro-Rich - dead trees, punchlist work still open. He'll email everyone notes for punchlist.
- Response to Harris re ^{Giraffe} ~~Elephant~~ Holdings Bldg. & Door Issues
- Emailed again FCZ re Safari Thatch work times & areas - needing input so I can get back to Harris & S. Thatch reps
- called Eric w/ Sound Contracting re: invoices, added work by S.B.
Invs: 802, 783, 784, 785 - questioned labor & wiring - credit for not doing ground. He'll revise & send back. Discussed M.T.N.G. w/ MC Crunk - AC Elect.
- PCO 628 (example)
- Tree lighting issue - go back & register to substantiate costs
- lights along path
- where are they - ~~went into warehouse~~
- discussed open PCOs
- payments - writing on Harris

1:00pm

200 cont.

1-7-16

AC - Jim - lot of verbal direction in field by S.B. & J.W.

- Asked to participate in recovery schedules w/ Harris never occurred

* - Fixtures' part of their contract until PCs are agreed to, w/ AC - Harris

- Submitts - questions never answered & Harris ~~there~~ demanded AC Electric to release fixtures or 'breach of contract'

→ Don't have a 'complete' approved submittal
? Did Harris ever send letter or emails about proceeding w/ fixtures w/out direction

→ - Fixtures - AC w/ vendor - packaged lights based upon when work was being performed.

At LES - until Unilateral c.o. they won't release.

→ Having to re-palletize into groups such as 'SL-1', etc.

- costs for planning, supervision, etc. were expended & so labor won't be retained

200

7:45 - 8:45

10:15 - 10:45

1:30 - 2pm

1-8-16

- Emails re punchlist - still trying to get a 'consolidated' & input w/ all our consultants

- S.B. called - wants to proceed w/ T&T @ temp lot. Emailed him their proposal again for execution

- letter to AC-Elect. re open PCs, lights, etc. & needing their response

no cont.

1-8-16

- Emails w/ Harris re water intrusion @ the R/R near Elephant Falls
- Talked w/ Jan - AC re my email & will respond no later than Monday. Also said I could run over & audit their books Monday if needed
- call w/ Portico-Fred re punchlist work

200

2:45 - 3:45 pm

8 am - 12 pm

1 pm - 2 pm

1-11-16

- met w/ CDI - Craig & Florencio re: drainage @ Lodge Overlook. Also ventilation @ deck areas
- met w/ Lynn - discussed S.O. grading work, also Lodge drainage work
- Responded to S.B. re: subs access - Harris & met w/ Lisa C.
- sent email to Valley Fence - gate @ 'Future' area, 8 ft. - need cost & time frame
- met w/ Mayra - going through invoices
- Again (4th time) asking Hoff to get the bin changed out - trash @ Lions
- called J. Page re: west side deck over trees. Havers - he loved the idea & liked it vs the deck or anything else. Any issues just pull up & deal w/ a root.
- AC Elect. emailed back response to Fri. email & states most fixtures ready & avail. to deliver. so, emailed them back - where's remaining??
- ↳ Talked w/ Hoff - can use Warehouse - delivery on either Tues, Wed, Thurs. (6-30-3 pm)
- ↳ Talked w/ S.W. re the credits, etc.

200

cont.

1-11-16

- Emailed Lynn & others re: Giraffe doors
- Rec'd fixture list from AC Elect. - sent to J.W. - need his input
- Talked w/ J. Rogers - patch @ Int. Hut if ok - told him sure
- called Hoff - does he have any? We never signed for any fixtures. He said 'yes' & will get me a count.
- Emailed Harris - door bottom @ South M
- Emailed Harris - South Old Flr slope issue - requesting an outside mtg.
- Emailed Harris re: As-Built - disorganized & incomplete - need revised
- Talking w/ LDI re work tomorrow onsite
- Email to staff - Temp. Pkg lot work by T&T next Wed. & Thurs.

200

6.5 if 30am - 11am 1-12-16

5.5 if 30pm - 8pm

1 foreman back with other projects

ST
5-9

- LDI onsite (14 men), drain lines work @ Lodge & digging out @ deck areas
- decks work (5 men) (5am-9am) there are at decks
- drains work (8 men) (5am-9am) (9am-11am) (1 man)
- Going through emails etc.
- Reg'd light fixture submit from Harris - looking into if they are all approved or not per AC Elect. - not all got approved
- Talked w/ Vernon re Giraffe dis issue
- Sent email to Harris & Safai Thatch for the upkrmnt work
- Emailed S.B. re Eaves & whether or not to do gutters on clng. yards of Thatch
- Emailed Strategic re: Elephant Ktln heater not working

too cont.

1-12-16

- Email to S.B., Lyn & Vernon re: Giraffe overlook drainage issues & ideas on resolving
- Emailed Lori - need proposal on Giraffe & drainage work
- Emailed Lyn & Vernon re: Gauge Riser Hood thermostat & rocks - any heat issues now?
- Conf. call re: decks w/
- Email to Hoff, S.B., & J.W. re: reclamation water lines & animals
- Email to H. Mot - any update on getting ven. reclaimed water line drains from City?
- Talked w/ J.W. re: misc items - concrete cracking, payments to Harris, elect. fixtures
- Emailed Hoff - need his fixture count on what they pulled off path areas
- Deck Conf. call w/ Hoffman & Harris:

- Mike, John, Brad, Joe, Fred, Ryan &
- Discussed current status - dirt cleared
- Clearance 4'-8"-12" at rim joist west side deck areas & at deck area on East side

- Moving ahead w/ (PE @) all locations

↓ West side deck:

- 3/16" gap @ boards

- 1/2" Ø hole - 2 per board @

- (Harris) • Rep'd cost - benches around trees

- Take w/ S.B. (Future) • Holes @ Exposed Rim Joists

- 4x members - per Chuck 2" bearing @ underside w/ 1/2" min. btwn the members. Lodgers will be rep'd w/ Simpson clips if sounds like - but need to open up the area to see what's happened

- Take w/ S.B. (Future) • If issue pull boards if it gets bad @ beam/ledger lines & add exp. jts if need

200 cont.

Decking:

1-12-16

East side deck:

South
side

- ventilation reqd - $1\frac{1}{2}$ " ϕ hole every 8" c of joist.
- well remove dirt & back & provide 8"-12" gap under joist for ventilation
- Harris needs to dig out - existing grade especially under beams 4" is what I requested
- Connect joists attachment to rim joists
- 2x joists - cracked & needs replacing
- $\frac{3}{16}$ " gap btwn. boards
- Add 2 drains

Mahali
side

- went opening @ c.i.p. wall - per Portico it's overkill - gaps @ deck takes care of ventilation
- I proposed top of wall as everyone said nothing was bearing on it. Sheds should cover the 4'-6" cut off wall or just bore it - spacing could be determined by Portico & roughly 3 ft wide
- w/out inspecting knife plate conn. for warpage
- $\frac{3}{16}$ " gap @ boards
- Also discussed dry wells for East side deck areas. (For South side the drainage as well.

(Harris
note)

- Option - slurry Mahali side & drill hole into pool, install screen & access to clean out if necessary

- Timeframe - start next ^{half day} Monday? Tuesday?

- called Chuck & Fred after call & discussed all

200 - cont.

1-12-16

- 4pm - 6pm * Back @ 4pm - setup - ready to start drainage work (LDI 13 men)
- called Lisa re: keepers - told they'll be in & out & can only work until 4-6pm.
 - Misc. emails & watching men since animals were out. Held basic safety mtg. re: what if's & to pull men out if animals too close
- 6pm - 8pm worked @ west side deck area - dug down at rim joists & added cobbles for ventilation
- Emailed Patricia & Floris my deck mtg. notes

200

3

5:30pm - 7pm 5pm - 10pm 1-13-16

- 7am - 9am LDI - 3 men - dig @ East side deck - get dirt down @ planter & beams
- 9 men - drainage @ concrete - planters area
 - 1 foreman - back & forth
- 7am - 8am
- 5 men - East side deck area
 - 8 men - West side deck area
 - Emailed Lyn re mtg. - Grotto Overlook
 - Emailed S.B. Tree costs - Wm. Fox Mahali Pool area & to relocate oak from Viking Lot
 - Emailed AC Elect. re 512 fixture issues - bad installation & no 'stability flange' as per submittal I read through
 - Emailed AC Elect. re: fixture counts & not matching w/ their list
 - Emailed AC Elect. - read their booklets today on PCs then I'll review & meet w/ them tomorrow

200 cont.

1-13-16

col walk

8am-1pm
7 men

- Emailed Hauri re: Nelson decorating letter & countered back w/ what we consider acceptable after talking w/ Kurt & Jon
- LDI - All men moved over to west side deck area. Removing soil from beneath the deck area & from under beams where boards are pulled up. Also adding rock along beam joist (7 men - west side)
- Emailed AC Elect. - hold off on light delivery until tomorrow, as it's raining & don't want any chance of damages
- Rec'd & forwarded to Hoff D.G. stabilizer info from Hauri
- Rec'd email from Hauri re punch list - emailed them back to stop removing items off list unless signed off by Owner or Portico
- sent measurements to Portico - its @ Lodge depth issues
- sent Alan Kodratkin pic of main service cage @ gas meter at his request
- Emailed Strategic trying to setup mtg. to discuss work
- Emailed us Equip. about door operators at Giraffe so Hauri can work on doors
- Emailed Hauri about Giraffe Operators & need timeline etc.
- sent pics to Portico & Hauri - west side ftug. discovered - doesn't allow for vent
- talked w/ Jon R. - need him to meet w/ AC Elect & us when he gets back
- sent email to Lynn & Vernon - Mr. Matt's Hauri turned over

200

Meeting: W/ Court V., Ron H. - source, Jon V., Tom R. 1-13-16

- arrived soon wheels -

- Tom R. had visit from Spencers re: pay applications. Questions as to status.

↳ per J.W. pd thru Aug, 500k for Sept, and 1125k for Oct. Need Uncond. thru Aug. & we have cond'ts for other months except Nov. Nov app around 500k. Throughout project did we obtain or not ~~for~~ cents. or releases? cents on draws?

↳ No per J.W.

Certifications for amt. of pay was checked, but nothing was collected

J.W. noted lien rights don't exist since its ~~publicly~~ held ~~by~~ ~~public~~ ~~monies~~

↳ per E.V. - correct

per J.W. - concerned w/ subs getting paid based upon what's reflected on pay app.

KU-Subs could go against Harris bond or file stop notice.

- Discussion cost savings - monies moved around internally by Harris - budget adjustments

+ Detailed Summary of Fee position attached to numbers

T.R. wants resolution & not have any public issues / PR due to public funds

+ sit down @ table - 1/20/16

T.R. - we might not have issued N. of Comptroller but Zoos been using side

K.U. - explained inflation by both sides

att - attorney with a. conf.

1-13-16

1/1/16

- T.R. wants punchlist - what's remaining
- J.W. - Harris hasn't seen our claims / C.O.#10
- J.V. - discussed C.O.#10 & costs J.W. docs
 - wants only 'genuine' claims
- K.V. - discussed our 'strong' position w/ C.O.'s & there is no 'substantial' completion as per the contract
- T.R. - Spencer is working on obtaining gathering releases
- J.V. - per bond, retention ^{Harris per Spencer} they should not have to provide releases

M.R. - brought up punchlist

1/1/16

T.R. - Report w/ all issues

2

K.V. / T.R. - invite Harris to the table

- Discussion on Contractor vs Fcz Contingency

T.R. - will deal w/ outstanding draw requests

* T.R. - needs J.W. to tell us

200

7pm - 8pm

7:45 - 1:15pm

1-14-16

- Emailed Lya re: antwg, S.O. regarding
- Reviewed misc. emails
- Rejected pco 631 - not per my discussions w/ Harris
- Emailed Harris - damaged plaster @ Return Hut
- Further email re issue after J.R. response
- Rec'd fixtures from AC Elect - checked them all in - missing some
- Emailed Chuck - Portico re: substantiating costs
- J.W. Lane - met w/ him regarding the Giraffe doors issue & A-C Elect pcos
- Emailed Jim - AC - meeting on Monday w/ Harris?
- Per J.W. pco 629 - he believes it's a good deal & to just take the credit
- Emailed Harris - need credit for the Fiber Interbldg. work Oct 27 2000 3,03, B,1
- met w/ FPH - outstanding balance/costs for Temp Peking Lot & Africa? Have bills w/ job #'s not matching up w/ work reg'd
- Reg'd FPH clean up any questions & send in revised
- Antwg. w/ Vernon, Lisa, Lya re: the S.O. work - drainage issues
 - Discussed options w/ them
 - Propose to Scott plan, costs, concrete ideas
- Also discussed Meerkat rock & Giraffe doors - asked from keeper sequence of doors w/ work times they want
- Emailed WD My water re: fan on decks work & drainage they performed this week - their records not correct

200 cont.

1-14-16

- Emailed Portico & Consultants - ~~again~~ need their consolidated final punch list
- ~~Emailed Harris need consolidated final punch list~~
- Emailed Vernon & Lynn reminder - need Giraffe house doors in sequence they want repaired
- Emailed Sophia w/ City re Basin line & ccd S.B. still need his review of the Maint. Agreement
- Emailed Harris response re punch list
- Emailed Portico & Wheelers re 'Open' RTIs & trying to close out
- Asked J.W. about rock issue @ Market & broken wires - anyway to repair?

OFF

1-15-16

~~1-18-16~~

200

2pm - 4:30pm 1-18-16

200

- setup work - T&T for town @ Viking lot
- Emailed Portico re Ted Miranda's punch list
- Talked w/ Vernon re: Giraffe Doors work & then sent out email to Harris & Gary lift / Ls Equip - when can they start ^{work} rock?
- Emailed Vernon - house in Giraffe Bldg?
- Emailed Jon - is he working on the items, Attorney request for scheduling consultant?
- Emailed Jon re: conduit & fiber to Ops Bldg. he said Harris never installed
- Emailed Portico & Consultants re review of AS-BUILTS

Zoo cart.

1-18-16

- Emailed Joe - when can they meet onsite to look @ South Vllr concrete slope issues
- Emailed Portico re Deck Issues work
- Misc. Emails
- Emailed WS Equip - can Bill ST Wednesday or not for corrective work

Zoo

8:45 - 12:15

2:15 - 4:15

1-19-16

- Mtg. w/ S.B.

- Decking - what were done, schedule
- Lighting - where were at w/ BK
- ? angle up lights - thought Skip took them
- Noted w/mg. w/ Kurt V. & Board
- Discussed S.O. grading
 - ↳ walked & looked @ conditions
 - ↳ Just basic grading & add catch basin @ North corner of bldg.
 - ↳ Order D.G. & do hydroflash on line

- Conf. Call w/ Portico - Fred & J.W.

J.W. answering: 981, 970, 933, 923, 930, ~~901~~, 961,

940 - Harris cut posts off

(u.e.) 967 - answer it - we're handling (F&Z)

- ? valley Ex - credit for not paying over's

(u.e.) 969 - Zoo handling this item

970 - J.W. to confirm / Fred to respond

975 - sealat it, etc. - Fred already responded to Harris

- Jon sent over his responses to us for review

(G.G.) - phone - add @ Giraffe - need to do it per Fred: 950 - A. Mok never responded
947 - blank in their log
943 - J.W. to respond
940 - J.W. to respond

200
cont. call cont.

1-19-16

- RFI 909 - tried on it
- Discussed w/ Portico - punchlist & AS-Bits
- Emailed Graft re: Giraffe doors
- ↳ Talked w/ Vernon - waiting to hear back if they can start tomorrow
- Emailed Hoff - who does he want to use to hydro the Giraffe Overlook drain lines
- Ordered D.G. - Wick w/ Rosenbalm - 1 truck / 12 tons - states 'Five' was used on Africa & was 'stabilized', cost \$83.⁵⁰/ton, same fe color
- Emailed Harris re: AS-Bits & needing to address issue that they are incomplete
- Email & dth to Harris - Deck issues
- Email w/ Harris re: illegible as-bits
- Emailed City - Callan & Ed re dth 900-01 re stair tread risers
- Sent RFI response to Harris for RFI 967 & 969
- RFI 909 to J.W. & agreed w/ Portico re him sending in a response re sav. gate btwn 1/4 as he designed it
- 7:05pm ↳ Emailed WS again: Are they starting tomorrow?
↳ Vernon called & said Rogers & wife & is 'starting tomorrow'
- ↳ Emailed Harris - John - What's he doing? & to notify us if coming onsite
- ↳ called Bill w/ WS Equipment - are they coming tomorrow? (4th)
- Emailed Harris re: LP Engineers punchlist items still open - When will it be done??
- Emailed S.B. again re Basin work & FURTER most agreement letter

no cont.

1-19-16

- Emailed Gaven w/ LP & Fred re punchlist items & Harris - Brad's email
- Scheduled AC Elect. work after asking Lisa if Classroom is open Jan.
- Rec'd late email from Harris after cancelling work stating they were ready
- Emailed back response

202

Jan - 2 Jan

1-20-16

(1 hr)
priking
for

441-9600

- Met w/ TAT - looked @ plan - starting the wheel stops, had to adjust layout
- Emailed Ed & Cullen further info. on UFI 9020
- Worked on Notice to Cure to Harris on Giraffe Holdings door work. Called & text S.B. prior to sending to discuss. - He never responded to me.
- Called Cost Less Plumbing - Cassandra team tomorrow - hydro jets @ Giraffe Oak
- Talked w/ R. Diet about issues w/ John Rogers. Told to go through Brad. Discussed coordination issues & just wanting to get work done.
- Also discussed Giraffe - I'll call WS as they want & they'll be onsite tomorrow
- Emailed everyone re: ST tomorrow
- Emailed everyone re: new correspondence & if going through Brad Day to distribute
- Emailed Vernon re: Giraffe Overlook
- Met w/ J.W. real quick - reminded him of UFI's & other responses we need him to do

200

Form - 4pm

1-21-16

- Opened for T&T - picking lot work
- talked w/ Hoff - well setup mtg w/ For staff Harold - stated he has all sorts of old plans for Zoo. Discussed City's plan - reclaimed lines & we need to get ready
- reviewed notes, submitts, etc. prior to today's mtg. w/ AC Elect.
- Rene called & Mark's not onsite yet, called Cost Less - be there in 5 mins.
- ↳ called Rene back & let her know status
- met w/ cost less onsite & we hydro flushed line/inlets under Bridge - found that a valve @ storm drain
- Talked w/ J.W. re: valves & storm drain lines - didn't know why it wasn't open & no issues leaving it open
- Mtg. w/ AC Elect. over pros & open items.

- Patrick, Sam, Mike E., Harris - R. Diehl

- Fixtures

- ↳ AC proposing - credit - fixtures & labor for Lion's bridge

- ↳ Rec'd fixtures last wk - you installed

- ↳ Lion Viewing - lamps not fitting socket. BK replaced for MR16.

Installed again & lights won't come on - waiting on BK again as to how to fix the issue. How long will it take? - told it took last time

4-3 months. Requested response by Monday w/ timeline or take credit & go w/ another company

- ↳ SL2 issues - Discussed install issues →

too cont.

1-20-16

- Emailed AC Elect. - Patrick re: fixtures missing & credits
- Registered AC-Elect. came out to the site to look @ existing pathway conditions
- Registered J.W. respond / address the concrete crack & radiant floor work issues as Harris' notes, cuttings & things when I/we were not onsite
- Emailed CD1 - need bill for drainage & deck work
- Emailed CD1 - need doors ~~also~~ closeout doc's, controller charts, etc. immediately - fluid request.
- Called Don - Kiggins - need quote on Pergola struct. work - E&M work
- Emailed Javara - placement of Harding's head sculpture - location?
- Emailed Lisa - fix re ADA Dining tables
- Questioned Harris re Giraffe as they have stated to us Equip - they're only flipping doors around. Told them doors are bent & must be fixed. Told them ~~or~~ if they disagree great just note it, but must proceed w/ corrective work
- met w/ Kiggins - Pergola work
- met w/ Glaser - alarm @ G.O. dr (emergency) due to doors prep'd prior - (large hole & new holes) want cover - need plate
- Emailed response back to Harris re Decks
- Went thru invoices @ office
- met w/ Lisa - discussed upcoming work
- Emailed Don - Valley Ex - pic - needs to fix - large puddle in temp lot. Said he'd run by this week

200

Fixtures/elect. cont.

1-21-16

- Discussed issues w/ power pipe - installed pipe different size than watts turned over to Fcz. Per Vatruck mock-up of BOA - Scott didn't like but never stopped order? Date stopped & Date ~~was~~^{was} had been ordered. Reg'd documentation of when 'SL1' & 'SL2' was ordered. Prospect 4-April ordered & later rec'd 'stop'

- Tree lights - man days for adjusting lights - came from summary of work looks like doc btwn Harris & AC Elect. Asked - show me in specs where it states the 10 days reg't
↳ per Jan - will only give back what's in their orig. estimates Did not install mock-ups he said on tree lights. Did specs require it? 1 single fixture only

(work postponed since)
#2061 J.W.
#201K AC elect.
Agreed??
S.B.

- ↳ they argue it was not a requirement to adjust lights @ night
↳ Δ 1040 hours btwn AC & Fcz J.W.
↳ Document dated 1-10-14 indicates roughly 104 hours for trees - BOA .35 factor/ea light

↳ Discrepancy hourly rate

- SLCG3 - Elephant Falls & Lodge - pco still outstanding?
- AC per pg. 28 7.01.b - waits Claims Review Board. Explained it's already a part of Claims pkg. Harris willing to rescind if we can settle.
- HL5, HL6 lamps - Holdings Buildings was 45 now 65 credit a lamp - Jan.

cont. - had a price of around \$165/ea. Will go back w/ J.W. to confirm. Seems reasonable & asked for ver pco to be sent back through.

→ Asked Jim - when's their purchase agreement w/ LES for fixtures? Asked to see it. Fixtures listed? He states it was a LS. Backup?

• Lion Gate - upquired at one time, then it was deleted. Harris to resubmit pco to FCZ.

• Discussed several other pco's such as ; - East site poles

• only LS - does not indicate Unit prices. Requested Unit prices - no reason they should not be able to provide.

cont. • SL3CG - discussed again - Bk won't take fixtures back

• RFI - Holes @ Elephant for cameras
→ Haven't seen it - requested copy from Harris

• LL7, LL22 - Patrick is working w/ Bedgood on the issues. Will require some day time work. Patrick states it will be costly if @ night - it is c.o. work

→ called & talked w/ J.W. re intng.

→ called but vote re: some of AC's claims & issues I see.

Non-performed work per law, they are correct that since it's a credit were entitled to only what is in their bid.

PASTOR JIM

559-356-2054

200
cont.

1-21-16

- called Jim w/ AC Elect. - discussed position & asked for 'best & final' & determined let's do a composite c.o. w/ all open issues. stated to Jim that's probably the best idea, he'll work on it & get back to me early next week
- talked w/ S.B. re drainage work around Giraffe Overlook - read by City & to fix drainage issues @ NE & E sides. Told to hold off as he doesn't want to spend \$ & says it doesn't rain much ~~normally~~ in a given year.
- ↳ Emailed CD1-Craig - No to work

200

7:30 - 3:30

1-27-16

- Outside - ST Giraffe Holdings Door corrective work w/ Horn's (3 men) w/ Equipment (1 man)
5:30 am Bill only here 8-9 am & to reconnect from 1:45 - 3:15 pm
#1 gm
- called Dan-Volley & - he out to make repairs - veg table low spot. will do either today or Monday. Asked him for extra work - fill bin South of lions - still trash & misc. from zoo keeps getting piled up
- Dropped IZT fire D.G. - Rosenbaker. called & told Lisa-Fitz to have maint. cover it since its going to rain. said she'll get on it
- man - Met w/ Mr. Diet - discussed doors - told him bowed doors need to be fixed, guides, etc. Not really sure what he was wanting other than try to do less.
- Sent Fred - Nottico pils - gutters are leaking @ st's
- Met w/ Brian - Glaser - installed alarm @ Giraffe Overlook
- ↳ met w/ Rene & gave him keys, showed how to operate

200 cont.

1-22-16

- Bill w/LS - noted issues noted w/rocking - he will work on Monday.
- Talled w/R.H. - wants to meet w/S.B. again - will email him re: schedules & our work, future, etc.

200

7:00 AM - 2 PM

1-25-16

- Ulluc. Emails - Giraffe, Tawja, etc. w/Vernon
- Emailed Mayra re releases - BMY pouch pygmy & status
- Emailed Hoff & S.B. about reclaimed city lines & utug.
- Uegsta S.B. got w/Vernon re clacking head
- Emailed Gene M. email 9:00 re G.O. lode in corridor & reversing so people can't get into animal pens
- Emailed Mike - M.A. re Harris' response to concrete cracking all over e) Lodge. Asked him for a formal response

WS Equip.
8-1:15 PM

Barn
4-3 PM

PSM -
start place

- WS Equip. - 1 man Harris - 3 men - Giraffe Holdings waiting for 4-60 mins - can't get animals out yet - issues e) S.O.4. Discussed lengthening the guides & issues this wknd that occurred per Vernon. Talled w/Vernon - can go w/ 6" guides on ends & 4-2"
- R. Diel called - nothing called out re: continuous nothing in bid docs, Barn Master designed - but Myan states nothing was called out for continuous guides, they're not touching it. They say guide is meant to 'guide' door & not meant to 'secure it'. Also brought up design issues w/ doors, & Myan stated there's nothing struct. w/ animal intos - no door on Giraffe's

mt. so nothing was specifically req'd. Called John GdB - need guides now - longer. Told Ryan we'll dispute the design & guides. Called J.W. - (4th)

→ called Lynn & talked w/ GdB - getting us pricing on guides - told him we need to get it done. Lynn to get back to me w/ GdB's schedule as to when we can use him.

- Emailed Harris notice that FCZ will proceed w/ guides work & charge them due to immediate endangerment G's sect 8.12

- Emailed Harris - when are they starting the deck repairs work?

- Talked w/ S.B. - he's upset re: deck work - repairs not starting. Explained it's a Harris issue & working through it. Wants to talk more later - stated it's moving too slowly.

- Emailed A.K. w/ GdB re meter cage @ Africa & addn of valve on main line

- Emailed S.B. & J.W. re: contract & diff. in sum & Portico's individual line items listed.

~~4/20/2016~~ - Emailed Mayra & Bill re re-leaser - Powers

- Emailed Harris & JPH re G.O. faucet - Vernon states 1 has never been installed

- Talking w/ Fischer (Strausser) re the deck repairs since Harris isn't moving forward on it. Wants only to do T&M

- Emailed Harris - Notice to Cure - Sealing & Finishing Materials onsite - sect 09 9000

- Met w/ Bill - W.S. & looked @ 'flex' & saw we need to reinforce the steel structure.

→ called John w/ GdB - need 45 metal pcs @ motor side so they don't rock & 'flex'

200 cont.

1-25-16

- van by office to meet w/ S.B. - not arrived
- met w/ Mayra - went thru several invoices & explained weller need by Bill for bands printed

200

7am - 11:30 1-26-16
1pm - 3pm

- Talked w/ Bill - his Equip. - has couple more items to complete @ Mino & Giraffe - will call Vernon & schedule
- Talked w/ Tomer - T&T - they'll be out tomorrow or Thursday to stripe ramp lot
- Emailed group re Barn, Mtr & having to get another contractor in to finish work that Harris is disputing
- Emailed Harris re gates @ Giraffe - rebuttal to R. Diel's email
- Met w/ John & B - he's making up a sample for guides @ Giraffe
- called Eric - want him here tomorrow so we can test the guides
- called Vernon & emailed Lyn so they know the plan
- Emailed John Valentino Kurt R.H., re: a consolidated list of open work items @ our last mtg @ Kurt's office. Will have to them by Friday
- called Board member J. Valentino regarding Scott's attitude & approach in handling issues "we - makes it very uncomfortable"
- text Kevin Souver re benches - status on completing?
- Emailed S.B. again re battens &/or panels @ Eaves - safari Thatch for when they come back & perform repairs
- Talked w/ Mark H. - jacking & stripping - have cars out of way Wed. & Thurs.

200
cont.

1-26-16

met w/ L.C.
↓

Utah w/ S.B. Miller
Who to talk w/ onsite?

→ Sarah - Meekat, Lions

→ Rest of Africa - Vernon

- Vestrooms - HC repairs - tile, etc. S.B. -
going to talk w/ Tour & Hoff

- Lisa - shell handle moving all add'l const.

1-26-15
○

Matt's

- Loading head - I'll suggest to Kowana put head
w/ Rock

has-enclosed
valley
○

- Caglia - PG&E damage bill - S.B. ok to
split bill

- Peking Lot Update - striping this week. Get
bid on 6' gate @ SW corner

○ - Ponds - meet w/ S.B. next Tues. in antero.
Bring plan.

met w/ B.G.
↓

- FWFCD - S.B. to review letter this week

○ → Confirm design w/ J.W.

○ → Put bid docs together

○ - Also storm drain remaining work for Sea
Lion & park ("Utilities Work")

○ - Reclaimed lines work - meet w/ Hoff &
Harold, bring up & provide idea of
costs & what's required on our side

- Wait Hog - S.B. to get back to us w/ what
is required - struct changes etc.

→ Also look @ water issues & Rain Forest -
how to correct no water @ times

○ - Ticket Booth - get plans to S.B.

→ ? repurpose old Giraffe Feeding Bldg.

1-26-15
B.G. &
S. Tucker
○

- Talk w/ Safari - panels @ Eques - costs?
- Trees @ Temp lot - remaining costs

- Text S.B. status on benches

- Called Dan - valley ex - Temp parking lot - st? (fun)

ccc cont.

1-26-16

- Misc. emails
- Pics of concrete cracks @ Lodge & around Lodge sent to MUA & Butico
- sent R. Taulton - where's Lodge proposal for sealing & floor work?
- Put together 'priority' list again based upon S.B. changes today & other work we have ongoing
- Emailed ^{again} Lisa C. - FCT re Lodge Dining table drags - status?
- Emailed R. Bernos - BK Lighting re: the credit for fixtures we want to return
- Emailed Safari Thatch - need cost on using Thatch panels @ Eaves @ S.B. direction this morning
- sent email again to all parties re: Thatch work - Harris needs to respond to our questions sent to them on 1-12-16
- Responded to Lisa C. - tables - she must provide city w/ a drawing for approval
- Talked w/ Dan - Valley Ex - he's busy & will try to be outside town. to fix the dip / puddle area in Temp parking
- Emailed MUA - concrete crack pictures
- Emailed Harris re glazing submittal & calcs - Lizard & Munkat. Need add'l info. from them
- Also send to Butico & MUA
- Emailed Valley Fence - price temp gate @ Temp Mungish corner & 'future' area adjacent cheetah holding
- Emailed Caglia & ccd S.B. & B.G. re the PG&E costs for damaged line @ Temp parking lot

200

7:30 - 11:30 5:30 - 6pm

11:30 - 5pm 1-27-16

- Met w/ Keith Valley Ex re Temp Lot - they'll need to bring in spoils-asphalt to correct the big 'bird bath'
- With WS Equip'd G&B - guides at door - sample also working on 'Ex 2' door as stop button is not working
- Talked w/ Shane - FPH - faucet damaged at end of construction. Andy, Doug showed 1 thing & plumbing something else for Giraffe Overlook. Told him to send me costs
- Email's w/ Karana & Wanael re Roeding's head
- Talked w/ Strausser outside - working out logistics on deck work
- Brought up concerns w/ S.B. re schedule, staging, etc. He is not open to what we need in order to get work done - will send email & try another way to get his direction
- Invoices, Maya
- G&B - installed guides of Giraffe Dr 9 & appears through testing doors open/close that it reduces greatly door 'rocking' as it keeps it from being able to move around much past guide. Coated locations & told G&B to get all made up & powder coated as galv. would take + week
- Email, Lynn, Vernon, F&C on the Giraffe Holdings work
- Emailed Gray lift re NLM sensor
- Rec'd Email from City re Decks & Harris started conversations w/ City. Sent Email to Board & S.B. - Harris is sabotaging the work. Emailed Ed w/ City to call me & discuss. Also called Ed
- Emailed Harris re G.O. faucet

200

1-27-16

- Talked w/ Ed - looking to do an as-blt condition w/ designer signing off.
- Talked w/ Ed - Stair treads - sent him photos etc.
- Talked w/ Ed - Glass rail - told him Harris to provide
- ✓ Emailed confirming email to Ed of conversation
- Spoke w/ Kevin - Safari Hatch re: the Eaves work. Explained it's just Δ in labor as they would have had to replace "new guy's" Needs drugs or qty. & they'll price it sent to Kevin & Mike
- Talked w/ Nandy - Tacton re: Sealing of Walls @ Lodge
- Updated Tom Richards - Bud Labor re: the list of ongoing work
- Talked w/ Jim - AC Elect. - meeting next Tues. @ 9am - finalize all open pcos.
- Asked Harris again where's rendering (PE materials?)
- Talked w/ S.B. re: decks - will meet tom. & setup a game plan & discuss scope so we can all be on the same page
- 5:30pm - S.B. called & asked to start Decks work now tom. Called Strauser (Hamer) & LDI (Landscaper) & setup Tom's work & then called S.B. & continued

200

6:30 - 1pm
5pm - 7:30pm

1-28-16

(Foreman outside only 1 hr)

emailed Mike 1-28

- Strauser started Port deck - pulling boards & stacking @ Delva 5 men + Foreman 6:30 - 9:30
- Talked w/ Don - Valley Ex - bringing in add'l grindings off a project to fix 'bird baths' water gr. w/ S.B., B. Gr., & J.W. re: Budget survey future Education Bldg. site from Mok.



see cont.

1-28-16

- (9:30-1pm) - Moved Straussers men (5 men now) over to West deck area (worked until 1:00pm)
- (with G. cont.) - Thermostat - who installed?? - talk w/ Nicole (Lionu) - power hood. Need to be able to adjust temp.
- Discussed global settlement & have ~~Albion~~ Harris indemnify F&Z against subs
- Stein Floors
- Night Lighting
- Heated Floors
- Emailed Wolk - need Survey of area - Future Educ. site
- Wtng. w/ B.G. - ATU @ West side of Lodge looked @ options & only location will require us to add dr in kitchen hall for access behind ladder for SSA storage
- B.G. & ATU sub to provide info & I'll provide costs
- met w/ Straussers men - took pics West deck & sent to Portico Group
- st 12pm - 8pm - LD1 (6 men) West deck - started trenching for drains & removing excess dirt under beams
- met w/ Ransom concrete - Pergola work - regstd quote - will get back if they will bid
- T&T called - Pulcug lot too wet - not wanting to stripe - put off for a couple weeks. Emailed S.B. & Rene letting them know status.
- Emailed Eric - Sound Contracting - need 3 Odus
- Emailed Portico - need their help in resolving deck issue now that we opened West side today
- Emailed S.B. re BG&C lit live costs from Caglia - split 50/50? for Fresno Fire
- Misc. emails

200
 6am - 8:30
 10:30 - 1pm
 2:30 - 5:30pm, 1-29-16
 - Emptied Chris - SST about clearing out
 exterior cabinet - West side Lodge
 8am - 9am - WI (6 men) - East side deck - removing
 dirt

- Reviewing old punch list & correction lists -
 putting final list together for Board at
 request of Tom Richards & John Valentino
- Text Lynn & Lisa - Lynn urgent, called me
 back & we need a keeper to finish dinner
 live work to Savannah
- met w/ Strausser - worked on logistics,
 schedule, ST on Monday. Looked @
 Mahali pool issues & discussed fix/solutions
- talked w/ Fred - Portico - discussed deck
 now that west side is opened up & repaired
- talked w/ Valentino after conversation with
 Scott B. after he got upset since we were
 not working @ deck area but we were
- talked w/ R.H. about situation
- mtg w/ S.B. & R.H. discussed our
 car future w/ zoo. Priorities for Scott
 right now, as we continue to ask &
 don't receive, but today finally answered:
 1. Giraffe Holdings - Board & Operator Issues
 2. Decking Issues
 3. Lighting

Also discussed Row H. getting more involved
 & attending mtg's (might help Scott's attitude)

7:30am - 9:30am
 11:30 - 2:30pm 1-30-16
 - Reviewing punch lists, (our lists, etc. against
 Harris - consolidated - final list. Adding
 items they removed that still require them
 or Ted to complete. Sent list to
 Board - Tom & Jon, J.W., R.H., S.B.

300 cont.

1-30-16

- Emailed Lisa C. again re: Dining-ADA table correction list item
- Emailed D. Diel again - where's excess IVE cratts they didn't turn over?
- Emailed Brad-Harris-Missing pg. 3/6

200

5:45-2:45 pm 2/1/16

6:00 am -
2:30 pm

- Strausser-East Deck Repairs (5 men)
- Discussed Lptk, safety, noise etc. prior to ST
- Emailed Harris re: IVE delivery
- Emailed Vernon, Lynn, B. Clark - Gray lift re operators & guides work after talking to John - G&B
- Scheduled delivery for glass, paint & emailed Hoff so we have a forklift here to unload
- Dealt w/ Truck getting hit by US Food Service truck delivery
- Emailed Chris - ssat re west deck gage
- Emailed Scott, Lisa, Hoff schedule for Deck work
- Deck crew lunch
- Checked in w/ Mayra & Briar - no new invoices
- Reviewed LSI - deck work invoices & emailed Craig - require clarifications
- Reg'd As-Built schedule from Harris-B. Roy as per GC's sect 4.14.m
- Emailed Kent, U.S.B., & J.W. regarding Nelson Painting Claim
- Setting up claims folder on issue
- Forwarded J.W. email from Harris on open PCO's - something he wct w/ B. Roy on some time ago

SOLTEK PACIFIC EXEMPT TIME SHEET

EMPLOYEE: BREWER, TY

WEEK ENDING: 1/2/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									VA
979	01006L			8					8	Lemoore Hanger 5
971	01011L					8			8	Ladell
984	01011L				2				2	American Legion
987	01011L				4				4	Fresno Zoo
997	01011L				2				2	Kingsburg Church
Use this line to designate: S = Sick H = Holiday V = Vacation			8				8		16	OFFICIAL USE:
			V				H			
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Ty Brewer
Digitally signed by Ty Brewer
 DN: cn=Ty Brewer, o=Soltek Pacific
 Construction, ou,
 email=ty.brewer@soltekpacific.com, c=US
 Date: 2016.01.04 19:54:44 -0800

Employee Signature

Date

Supervisor Signature

Date



**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 1/9/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									VA
979	01006L									Lemoore Hanger 5
971	01011L		9	6	5	8	8		36	Ladell
984	01011L									American Legion
987	01011L			2.25					2.25	Fresno Zoo
997	01011L									Kingsburg Church
	02-57460				3.25				3.25	Estimating (kaweia Delta Project)
Use this line to designate:										OFFICIAL USE:
S = Sick										
H = Holiday										
V = Vacation										
Total of all Hours			9	8.25	8.25	8	8		41.5	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Ty Brewer

Digitally signed by Ty Brewer
DN: cn=Ty Brewer, o=Soltek Pacific
Construction, ou,
email=tbrewer@soltekpacific.com,
c=US
Date: 2016.01.12 13:18:58 -0800

Employee Signature

Date

Supervisor Signature

Date

**CONTRACTOR'S INVOICE**

From Soltek Pacific
1080 Holland Ave
Clovis, CA 93612

Invoice Period February 2016Invoice Number 5Point of Contact: Mike Elrod cell 559-696-8668 melrod@soltekpacific.com

To: Fresno's Chaffee Zoo Corporation, Attn: Brian Goldman, CFO

Address 894 W. Belmont
Fresno, CA

Below is a Statement of Performance under Contract for the following work;

Construction Management services at Fresno Zoo

The enclosure provides breakdown of this statement of performance.

A. Total value of previous billings		\$	62,458.75
B. Total to Date, Billings Amount	Through February 29, 2016	\$	90,477.67
C. Previously billed CM services			\$62,458.75
D. Total of prior payments received			\$62,458.75
E. Invoice Total (Refer to description of work below)			\$28,018.92

Signature

Title: Mike Elrod, Soltek Pacific Construction Construction ManagerDate: 3/9/2016

Description of Work performed by Construction Manager

Billing Period: February 1 through February 29, 2016

Description		Hours	Rate	Subtotal
Week of February 1	Mike	30	\$ 125.00	\$ 3,750.00
Week of February 8	Mike	33.5	\$ 125.00	\$ 4,187.50
Week of February 15	Mike	27	\$ 125.00	\$ 3,375.00
Week of February 22	Mike	32.5	\$ 125.00	\$ 4,062.50
Feb. 29	Mike	8	\$ 125.00	\$ 1,000.00
Week of February 1	Ty B.	7.25	\$ 110.00	\$ 797.50
Week of February 8	Ty B.	21	\$ 110.00	\$ 2,310.00
Week of February 15	Ty B.	6	\$ 110.00	\$ 660.00
Week of February 22	Ty B.	25	\$ 110.00	\$ 2,750.00
Feb. 29	Ty B.	0	\$ 110.00	\$ -
Month of Feb.-attended Owner's meeting, assisted with open Harris punch list items	Ron H.	4	\$ 125.00	\$ 500.00
		0	\$ 45.00	\$ -
		0	\$ 45.00	\$ -
Reimburseable-E&O Insurance (7-1-15 through 12-15-15)	LS	1	\$ 4,626.42	\$ 4,626.42

Total: 195.25
Total \$ 28,018.92 ✓
1-1705-00-0141
Pd. 03/30/16 CK 93120

Africa 131 Hours Subtotal Mike
Africa 59.25 Hours Subtotal Ty

NOTE: Refer to attached Timecards and Daily Work tickets

SOLTEK PACIFIC
EXEMPT TIME SHEET

EMPLOYEE: ELROD, MIKE


WEEK ENDING: 2-6-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460									Meetings with Ron
02	57460					1			1	Look for new projects, emails to potential Clients
02	57200									Warehouse
971	01006L		1		2				3	Closeout, billing, final inspections work with Ty
02	57460									
997	01006L									
984	01006L		1						1	American Legion-billing, talked with Owner re next project, etc.
987	01006L		9	9	9	3			30	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L					4	8		12	COMP Time
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987		67.17	Gas Reimbursement
02	57460	52.68	ABC Banquet with Ron
997		10.38	Gas Reimbursement

Employee Signature 

2-8-16
Date

Supervisor Signature _____

Date _____

EMPLOYEE: ELROD, MIKE
WEEK ENDING: 2-13-16
EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460									Meetings with Ron
02	57460						1		1	Look for new projects, emails to potential Clients
02	57460						1		1	State of Soltek
971	01006L		1	1	1				3	Review closeout docs, emails to subs requesting O&M's, etc.
02	57460						3		3	Job Walk-Visalia USD new ES
997	01006L					2			2	Kingsburg Church Meeting with AIA and Struct. Engineer
984	01006L									American Legion
987	01006L		7	8	7	7.5	4		33.5	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L									
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987			
02			
997			

Employee Signature
2-16-16
Date
Supervisor Signature
Date

EMPLOYEE: ELROD, MIKE

WEEK ENDING: 2-20-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460									Meetings with Ron
02	57460				1		1		2	Look for new projects, emails to potential Clients
02	57460									State of Soltek
971	01006L					2	1		3	Review closeout docs, emails to subs requesting O&M's, etc.
02	57460									Job Walk
997	01006L					1			1	Kingsburg Church
984	01006L									American Legion
987	01006L			9	6	6	6		27	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L		8-S						8-S	Sick
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987			
02			
997			

Mike Elrod
Employee Signature

2-23-16
Date

Supervisor Signature

Date



EMPLOYEE: ELROD, MIKE

WEEK ENDING: 2-27-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460									Meetings with Ron
02	57460		2						2	Look for new projects, emails to potential Clients
02	57460									
971	01006L									Review closeout docs, emails to subs requesting O&M's, etc.
02	57460									Job Walk
997	01006L						.5		.5	Kingsburg Church
984	01006L									American Legion
987	01006L		6	4	9	10	3.5		32.5	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L			4-S			4-S		8-S	Sick-4 hours
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987			
02			
997			

Mike Elrod
Employee Signature

3-1-16
Date

Supervisor Signature

Date



**SOLTEK PACIFIC
CONSTRUCTION**

**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: ELROD, MIKE

WEEK ENDING: 3-5-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460				1	2			3	Meetings with Ron
02	57460									Look for new projects, emails to potential Clients
02	57460			2			1		3	Madera Co.-calls, looking into PG&E utility connection fees, etc.
971	01006L					2	1		3	Review final billings, profit projection for Ron, mtng. with S.J.
02	57460				2				2	IAB Fresno State-meeting with Dept. heads
997	01006L			2	2		2.25		6.25	Kingsburg Church-estimate, profit projection
984	01006L						.25		.25	American Legion-profit projection
987	01006L		8	4.5	3	4.5	4.5		24.5	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L									
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987		80.30	Zoo-gas-mileage reimbursement
02	57460	85.35	Meeting at FSU-IAB
02	57460	12.56	

Employee Signature _____

3-7-16
Date

Supervisor Signature _____

Date _____

too cont.

1-30-16

- Emailed Lisa C. again re: Dining - ADA table correction list item
- Emailed David again - where's excess IPE work they didn't turn over?
- Emailed Brad Harris - Missing pg. 3/6

200

5:45 - 2:45 pm 2/1/16

6:00 am

2:30 pm

- Strausser - East Deck Repairs (5 men)
- Discussed work, safety, noise etc. prior to ST
- Emailed Harris re: IPE delivery
- Emailed Vernon, Lynn, B. Clark - Gray lift re operators & guides work after talking to John - G&B
- Scheduled delivery for Thurs. John & emailed Hoff so we have a forklift here to unload.
- Dealt w/ Truck getting hit by US Food Service truck delivery
- Emailed Chris - ssst re west deck gaps
- Emailed Scott, Lisa, Hoff schedule for Deck work
- Deck crew lunch
- Checked in w/ Mayra & Brian - no new invoices
- Reviewed LSI - deck work invoices & emailed Craig - require clarifications
- Reg'd As-Built schedule from Harris - B. Roy as per GC's sect 4.14.m
- Emailed Kent, U.S.B., & J.W. regarding Nelson Painting Claim
- Setting up claims folder on issue
- Forwarded J.W. email from Harris on open ICO's - something he met w/ B. Roy on some time ago

12:30 - 1:00 pm

200

5:45-2:45pm 2-2-16

6am-12pm
3:00pm-2:30pm

Strausser (5 men) Exit side deck corrective work.

Emailed J.W. re concrete cracks & regrading clarif. after receipt of MHA's email

Downloading Docs from Porticoi ftp site
Met w/ Cen Cal - looked @ Whittier pool deck area work - vent. holes. Scheduled for next Tues. afternoon 4pm

Met w/ Ac Elect. - Jim re: green pools & walked site to look @ site lighting issues. Will submit costs coming up 'settlement amt'.

sent him John's docs so he can get correct aunts & comparisons. They want to split 50/50 the remaining open items

Emailed Colleen & Ed email w/ list of 'Open Items' & working to resolve. Also asked about obtaining list of all 'Open' correction list items

12pm-2:30pm

Strausser (8 men) moved to West Deck - pulling deck boards.

called Dan-Walley Ex - again need Temp. lot bird baths addressed. Told for sure John will be onsite & fix w/ grindings

MTNG. w/ Lynn & Lisa - Delva Service gate issue & conduit to trees

Met w/ John R. - walked Strategic Wack. & they had not completed majority of their items

2-11-16
Shipped off to Lisa

MTNG. w/ S.B. & Ty
• Projector @ Classroom - mtng. w/ Sandy & Scott - get installed

• Upplayed on Decking
• Elect. lights at pen. - uplights @ Classroom

cont. mtg. w/ S.B.

2-2-16

- called 2-1-16
- ✓ G & B - fireplace quotes - call
 - update on Giraffe's
 - update on Lighting
- mtg w/ AC Ann. Wed.
- ✓ Conduits to trees & where does it run
- sent to city 2-11
- ✓ Service Road - get dug out
- emailed 2-12
- T & T - Striping - next week?
- emailed 2-12
- CD Drugs - Yumme - Viking Lot
 - Quick review struct. for southog obtain costs

- Jim - AC called back & will send men tom. morning. Jim to show us where conduits are located
- o) Sawanna trees
- called Lyn - asked her or Lia to meet w/ me
- o) Talk w/ AC
- talked w/ Tony - G & B - will be here Sat. to do Lodge fireplace.
- Emailed Lisa & Scott
- Emailed T & T - stripe temp. lot next week?
- Recvd. email from Harris - Meerkat & Brenda glazing.
- sent to Ed & Callen - c. of F. for review

200

7pm-8pm

7pm-7:30pm

2-3-16

7-9am

9-11am

(30 min each)

11:30-1:45

WEST DECK

- Strauss (5 men) East deck - outside of fence work then moved to west deck
- Removing deck boards, etc. East side - remove Scaas
- met w/ Tony & Patrick along w/ Lisa - FCC re conduits to trees on Savanna 1-4. They did conduits in Sav. 4, but not in others. Asked Patrick to send credit for work not performed
- Cont. call mtg. w/ Jim Melvin, S.W., S.B., but note re: schedule

200 cont.

2-5-16

cont. call
cont.

→ Per Kurt - ambiguity as to L.O.'s but 2nd part of Rev. 001 has it until Owner submits Notice of Completion

→ Per Jim - TLA's have not been backchecked against actuals, & haven't paid for delays

→ 'As-Planned' vs 'As-Built' - Tim utilized both, use baseline & compare to as-built - back pass & forward pass on it

Actual delays suffered on critical path is key. Then create 'buckets' & separate out the items as compensable, non, or compensable w/ costs

→ Mtg. w/ Jim - discuss co. entitlement & work w/ S.W. - backup, 200 position, etc.

→ Make demand on 'open' punchlist items

- Talked w/ RFF - getting projector out of warehouse for S.B. - classroom

- Valley Ex @ Temp. yard - fixing bird bath

- Mtg. w/ S.B.: Ron Ty, Mike

• check w/ Debbie - 'Carpenter's Holidays'

• cut boards - East side - go to West side

• Maint. & training - Giraffe seasons

• Update Ac Elect - side conduits

• Ac Elect. - put on Notice & have them do the work

• West deck - reinstall cabinet

• Meet re: Exec. Interiors w/ S.B.

• Excel - punchlist - request again from Paul

• ? Meeting w/ Ron & John V.

→ Called John V. - wants to meet next week & review punchlist work

- Notice to Cure - blamers - conduit to trees

too out.

2-3-16

- Emailed Harris rebuttal on decks work
- Emailed Harris - B. Roy again - send ITC the As-Built schedule
- Emails w/ AC Elect. re: conduit to trees responded to Brad's email
- Emailed Board members the Harris email re: schedule & not sending it
- confirmed w/ Kevin - bench delivery next Monday
- Emailed schedule out for Deck work to Scott Lisa, Chris - SSA
- Emailed Strasser add'l direction
- Emailed Lisa again re: ADA tables as her drawing does not call them out. Reg'd Shep have Portico specifically call out ADA tables
- Emailed S.B. asking for direction on Valley Fence quotes - Temp Lot & Totare Area
- Emailed Safari Thatch - Nick - how's Eave pricing coming?
- Emailed AC Elect & LES - where's the orig. Fixture costs?? Have asked & should be readily avail.

6:30-9:30 am 2-4-16

- Wire calls & Emails
- Talking w/ Subs, Lisa, Lynn & scheduling along w/ coordinating logistics for conduit & hot wire work to S.O. area trees
- Judy - City called & ASI is ready to be picked up

permit
13-2725
H 303.10
due

OFF

2/5/16

200

6:45-8:45am 2-8-16

10:00-4pm

3:00pm

- strausser (6 men) west side - (st 6:30 am, talking apart / demo deck boards & structure
- met w/ Harris - had John R. - south kitchen - agreed work needs to be done @ drain, corner, etc.
- called Lisa - re sealing work by Nelson's Painting. will send her product info. for Kasper
- Reg'd check - B.G. for City Permit - 00140541
- met w/ Harris & Nelson - G.O. sealing & Lodge all agreed to wait & revisit end of March due to temperatures & timing.
- per John R. - hatch not arriving until around end March / beg. April
- met w/ Harris - looked @ caulking - will have Extreme Coatings onsite to complete porch / is work this week in afternoons
- transferring deck photo's to computer
- met w/ S.W. - discussed open items, punchlist, Jan's c.o. 10, AC Elect. pro's
- emailed AC Elect. re their 2/2/15 credit pro email. Reg'd addtl info.
- emailing Harris re: Elephant CSS pumps
- emailed Ted Miranda about pump issues as well
- setting up punch list items work w/ Harris for the next couple days
- emailed AC Elect & FPH about locating lines west of lodge since we're going to add dry wells
- talked w/ LDI, Ty B. re: dry wells @ west deck area
- talked w/ strausser - dedis
- emailed City - ready for inspection tomorrow - deck
- talked w/ FPH re: deck, smells west of

1. Ann

too out.

2-8-16

- Emailed Harris response to 'Open' punch list items
- Emailed billing into B. Goldwater for Jan
- working thru misc. emails

200

9:30 - 5:30 pm

2-9-16

- Met w/Ty, LDI, Strausser - deck
- Talked w/ LDI - Florencio - logistics & what
- (10-12m) - Harris, Dan - proud list - confirm what's really 'done'. W.C., J. Rogers, B. Roy, R. Die
- Met w/Ty - went thru deck, Browning
- ↳ called Inspector Cullen - coming?
- ↳ walked w/Cullen, Ed, & Jason K. - deck & Market & Agama glazing items.
- ↳ 80" tree branch west pear & East pear tree near Elephants. Per Ed - pull fence over
- ↳ Giraffe Overlook - '14" - 10 ft out is what he wants. North side go out 10' & create a square 10' back to an inlet over by stairs
- ↳ Ed to request Agama glazing struct. calc's
- Met w/Lisa - benches @ West deck - will talk w/S.B.
- ↳ Also benches along South trail - placement
- Met w/Lisa - discussed AC work @ Savanna what occurred today w/city etc.
- Bench sub - Karin Conner - delivered the benches today, set what we could & others will have to be moved w/a forklift - discussed w/Lisa

200

7am - 8am 4-5pm
9am - 12pm
1pm - 3pm

2-10-16

- Emails to B.G. & Mayra re: invoices
- setting up mtg's - BK lighting
- Board walk thru
- Ac Mtg.
- Harris mtg.

9am-11am

- ~~reviewed~~ reviewed mail, read Harris pay app's
- Mtg. w/ T. Richards & John V.

- ADA issues - per T.R. * under no circumstance leave these open - address all (city-owner items on punch list)
- reviewed punch list items
- discussed deck issues & work ongoing onsite
- passive acceptance - read contract
- progress billing
- Ac Electric - settlement - ok to go in @ \$240K - Tree lighting
- Insurance subs - direct for FCT, need/require cuts w/ ADATC INDEMNITY

sent to all 2-17-16

Also:

- brought up ~~neg~~ ^{credits neg} w/ BK lighting
- Pape - look @ cheetah pine tree
- city issue - walls @ entry, ^{see 41} AST's work
- rocks - climbing issue @ cheetah
- grade issues @ G.O.
- sink (ADA) @ G.O.
- Giraffe Holdings
- Sealing/painting - G.O. & Lodge
- Flung - acid & integral color @ Lodge areas
- grass/irrigation south of lions
- Restrooms - ADA issues & rework

list for
Harris
disputed for
F.O.

Also:

- Discussed C.O. Co. - get w/ T.R. & make sure to add in mail Harris

200

2-10-16

- Emails w/ Ed B. - City Inspector re: grading & drainage of deck area
- Worked on & submitted Service Rd gates drawings to C. of Ferno & Fire Dept. for Approval via email
- Reg'd insurance cuts. from Straussner and LDI
- Email to Portico & A. Mok - regarding west deck & City reg'd sign off by civil due to 'water' drainage issues
- Talked w/ AC - Jim re: settlement on tree lights. Suggested amt. agreed to by Tom & John this morning.
- Jim called back - said they will agree for this amt. & us signing off the other 4-5 pc's (small in value)

200

7am - 1:30 pm
3:30 - 4:30 pm

2-11-16

- Emails to Portico w/ pics for west deck & requesting input as to hour. movement
- Email to FCT re Elephant CSS pumps & maint. responsibility
- Email to AC Elect. & Harris re credits on EMP poles, conduit missing for ground speakers
- Transferred Deck pics work into claim folders
- Misc. Emails
- Emailed Tom R., John V., S. B. & J. W. re AC & BLC elect. items & settlement
- Emailed Bill & Tom - Graylift re add'l

200 cont.

2-11-16

(pens
30 min)

- CDI stated they hadn't been pd yet for work. looked into it - emailed B.G.
- Renewing Hani's email (2-10-16) w/ all attachments & new punchlist
 - ↳ Email to Haidin
 - ↳ Email to Boro
 - ↳ Email to LP
 - ↳ Email to Portico
 - ↳ Email to Hani
- Email w/ Lauren & Sophia re Service Rd gate
- met w/ T&T & Valley Ex-Temp lot - wrapping up work

263-5532
cell 304-6268

Benios
cell
930-8356

- Robert - V&E - curb valves (400)
- Met w/ R. Benios - BK Rep. - going through all lights turned over from AC Elect. - looking @ quality & if all parts are in cld. then will send us credit proposal
- talked w/ Hoff & emailed Lisa - dropped off the (2) projectors for Africa to her
- pulled 2 lights - H/H - North & South - under per punch list & called Patrick. Hoff have Mike run out, pick up & install
- met w/ G&B - Giraffe Holdings - looked @ his work, reviewed invoice
 - ↳ checked other work @ Stollings & met w/ keepers - state doors work great & they all finally work
- Emailed Portico & Wok - need response now for deck areas
- called Strayser - confirmed deck work tomorrow
- met w/ Lisa - went through list of work open items ~~SSA~~ ICEE work misc. ~~manit~~ w/R C1 - done. Ever h.t. insurance

200 cont.

2-11-16

- Rec'd & sent letter to City re: Decks & drainage
- Talked w/ Lisa re: Harris work tonight - joints
- Talked w/ B. Roy - re: work tonight
- Emailed Harris re: work next wk - FMH

200

6am - 8am 9:30am - 11:30am 2-12-16

- Strusser 2 men - 1 hr - put plywood down @ Cafe window due to holiday. Had & is not having City app'd to reinstall
- sent text & email to J. Rogers & B. Roy - the exp. of caulking done last night is still real soft - need to address
- Bud called - explained they need to act & make sure we don't have issues.
- setup well they - punch list items w/ LP for Tues 16th. Notified Harris
- Emailed S.B. again - need to know if we can proceed w/ fencing work
- called David Horn - Iqarake re: the Temp. Parking lot project. Mtna next Tues outside
- called Mike & could not reach. Emailed Mike w/ Hope Anderson - Struct. Engineers re: Wanthogs project & asked him to call me
- worked on going thru punch list items & docs Harris sent over, talking with Consultants, etc.
- Mike called - will send plans to him beg. next wk & obtain proposal for permeable
- emails to Harris - B. Roy re punch list items
- Emailed J.V., J.W., T.R., & S.B. re Harris punch list work - 'update'

200 - OFF - SICK

2-15-16

6:30pm - 7:00pm

9am - 5:30pm

2-16-16

200

walk thru w/ Boro, B. Roy - Hawks, Elite - all
the psych list open items & Vape

- North area - add heads item 785
- Herbicide - done ~~item~~ item 771
- Trees 375, 376, 379 - ? original survey
(for these trees?)

→ Asked Boro & Vape to look @ list (orig.)
& compare to

- item 772 - done
- Az Bts - Boro reviewed, ok
- items 778, 779, 780, 783, 788, 793,
795 - done
- South area - fertilize - calcium nitrate
per Vape & Boro then balance after it
like a nitrogen
- herbicide - done
- South area - reseed bare areas, by
hand as needed after fertilizing - see
growth
- trees - south area - re address w/ orig.
list (tree #55) - dead now - also has
beetle damage & termites in it
- item - South Lions area - disputed
by Hawks & Elite
- tree 60 - check it again late spring
- tree 75 - needs water on it now per Vape

see
NE side = south
side

(Dinner)

200 cont.

2-15-16

- Page - other trees
- tree 184 dead water, ...
 - Louis, kept saying 'trees on edge of pond' & that's why trees are dead
 - (owner) - remove Elm
 - trees 29, 27, 28, 7, 8 (south of Lions)
 - Mid-March - get water on them

10 min

Utg. - LP - Ken/..., EMM, FPH, B. Ray - FPH

- 945 - done @ Lions
- lower sewer lid south-Lion holding item 978
- item 958 - done ledge
- item 959 - done ↓
- item 960 - done
- condensate - furnace - class - needs to be completed

verify

- item 990 - wrap on sink pipes
- need vandl proof screws on wall c.o.s
- Vano - water leak @ struct, support thru metal panel - just above ductwork as you walk thru the main door into holdings
- check/install? goose-neck faucets @ all food prep, kitchens - NOT DONE (item 975)
- 950 DONE
- 953 DUCTS PER RFE

ended
2-16-16

Utg. w/ Dave, Hova - Yamabe & Pory - walked Temp Lot, reviewed documents, discussed rope

200 cont.

2-16-16

- walked w/ S.B. & discussed decks work -
made up w/plan for first sick
- reviewing emails & doing working on coming
out Punchlist items & updating 'open'
list after today's walkthrus

200

~~7-8am~~ 9-2pm 2-17-16

- working on 'open' punchlist list for
Board, S.B., S.W. Also includes disputed
items, city items, sent out to everyone
- Talked w/ S.W. re: pay app.
- Notified Hoff & Lisa of Elan tree needing
to be removed
- Emailed to S.W., S.B., T.H., J.V., R.H.
regarding Harris pay app
- Emailed B. Roy w/ issues - Powers settling
© Ben entry & transition from concave
to IPE © B.O.
- Discussed invoices w/ Craig - LDI after
reviewing. Attag. from © 11am to go
over them. Also emailed B.G. re
Powers payment - FCC needs to pay invoice.

200

Fri - 11am

2-18-16

11:30 - 1:30pm

- Strauss - West deck boards (5 min)
- FM & AC Elect onsite - punchlist work
- Alton G. w/ SSA - Phil, Harris - Brad, W. Tint - Mike -
cheetah viewing - will replace Titan

200 COST

2-18-16

Mtng. w/ S.B. -

- Cheetah Holding - bicycle barriers
- ST ~~MT~~ Monday @ Noon
- • Gates @ Elephant - ERD location
- • Flug - resolve w/ J.W. - stain & w/co/credit from Harris
- Punchlist - asked S.B. to review
- Thatch - shipped 11-Feb, 8
- Elar tree - S.B. will handle
- Bk lighting - get proposal to S.B.
- West - weather curtesy review
- • Weather - S.B. / Lyn - need to make changes
 - ↳ mtng. next week to discuss, also getting thru city of Lgo to use on B-BIT / Addition
- • Ponds - mtng. - trees, selections w/ S.B. & J.V.?
- • Send Lisa & S.B. 'in-house' punchlist items
- Harris pay app - reject
- asked site • Gates - Valley Fence -
- Service rd - waiting on city approval
- Punchlist ○ • Drs @ Eleph. Holding
- Mtng. - Ashley, Vernon, Lyn, Jackie, S.B.
- cameras needed - finish up

200 cont.

2-18-16

- Mailed up drug & sent to Kevin - S. Thatch
re panels work
- Setup mtg. w/ Ws Equip. - Bill for tool -
open issues w/ gates/dbs for tool. 8 AM
- Read email from Lauren - C.O.F. re service
road @ Belmont side. Need to now meet
w/ Louise.
- Emailed B. Roy - Harris re Elephant Drs
too heavy to even move in EMD Holding
- Mtg. w/ COI - invoices, etc. w/ Craig.
Reg'd add'l receipts/backup for
Watts costs - he sent over & it all
matches up. Ok'd & sent to B.G. to pay.
- Resected pro - interest charges re pyramts
- Sent email to B. Roy - resected billings
based on what S.W. has stated &
inaccurate info, missing releases, etc.

200

Fri - 1st Jun 2-19-16

- Again 3rd time - Emailed S.B. Fencing
grotes asking for direction
- sent list of 'open' items, purchase list &
City Corp. work FCZ needs to complete
& reg'd mtg. to discuss
- Strasser (5 men) West deck
- called Mike if close to finishing - O.T. OK
- Text S.B. plan for decks & starting East next week

Fri -

200 cont.

2-19-16

- (4w) called ALKE - Gen Cal - demo/coring next Mon. night @ East deck Civil. war
- Altug w/ Tim & Bill - WS Equip. re the Giraffe Holdings bldg
- ↳ for slot started - pushed away back until 9:30
- Emailed Eric w/ Sound Contracting - went thru their closeout binders & noted all the corrections required prior to making a final payout to them
- reviewing invoices & put back on Mayor's desk
- talked w/ J.V. - re Harris, Deck work, updates on projects. Noted bonds - trees
- Heard Notice of Claim from Harris - sent to J.V., T.R., S.B., J.W.
- Met w/ B.G. - went thru invoices & Sound Contracting email
- met w/ CRS - gates @ Giraffe worked great - no issues.
- ↳ went down & looked @ Elephant ERD - asked for their opinion. Emailed Harris B. May be wheels too tight & dragging on steel.
- Emailed Lynn & Vernon re Giraffe doors
- Talked w/ Chris - cost of Wisconsin - they are interested in Warthog - told them to email me

2003
cont.

2-19-16

- Pulled ~~plans~~ ^{plans} c) S. of Fresno - AS140 & AS141
- ↳ Backcheck - corrections read & will resubmit
- Talked w/ John - GAB - Dr 9 c) ~~the~~ Giraffe Holdings needs to replace guides that are not powder coated - said he'll take care of it right away

2003

7-~~11~~ (2 hrs on/off) 2-22-16
11am - 3pm

- Talked w/ Ty re decks & schedule
- Reviewing emails, notes
- Talking w/ S.B. re deck work - we had agreed to start East-Mahati w/ us finishing West area
- B. Roy emailed Harris has completed all the City's Court Plans. Emailed back for them to provide proof
- Emailed Chuck & Fred - need Waltham plans - Stuart & Arch. so I can review for S.B. & send to S.W. - Annundson for cursory review
- Email to WS, Equip, Lyn, Vernon re Dr #9 paving issues c) Giraffe Holdings
- Emailed B. Roy re Cheatan anti-graffiti glass film replacement work
- S.B. req'd black vinyl gate c) 'future' area - emailed him if all chain link so what does he want as to price?

too cont.

2-22-16

- Emailed Vernon, Lyn, Heme, B.G., S.B. re addn cameras & holdings buildings
- Plans to Mike W. - Amundson on wauthog
- Emailed Fred - Portico - questions with wauthog. Talked w/ J.W. as well - appears wauthog was designed using references back to Africa doors
- Emailed S.B. & J.W. re plan - wauthog
- Asked A. Mok & Uquida - survey plan for parking lot
- Emails re: Hatch replacement - again requested schedule from Hemi's
- Called Robert w/ P&E re addn of onsite gas valves (Yan)
- Emailed S.B., Vernon, & Lyn re Elephant END doors

too

1pm - 5pm

2/23/16

- Talked w/ Pape re: utag. test week - will need him to issue a report
- Talked w/ J.W. - will run over to the office & go through docs for Thurs. utag.
- Talked w/ J. Valentino - re: Thurs. utag. w/ Hemi's
- Emailed Hemi's signed Pos: 642, 213, 2 629
- Talked w/ FPH re punchlist Jan 975 - Gucets

200 cont.

2-23-16

- P
- talked w/ Hoff - lights down for BK lighting - will do this week, benches to working thru emails
 - Emailed S.B. Lynn Vernon - re: faucets & prep stations & if it's ok to proceed
 - Emailed Harris re: A thru Z & drain
 - Mtg. w/ J.W. re: C.O. 10
 - Negotiated 'open' any/all for elect. work items from B. Day - Harris
 - Put together doc on open items & costs to complete for J.W. & J.V.
 - called S.B. - cost for throttling valve @ Mahali (Tan)
 - Sent back P.O.'s to Harris: 628, 626, 627, 544, 625
 - sent email out to S.B., J.W., J.V., & T.R. re: open items work & what do they figure I should include w/ J.W. in C.O. 10
 - sent list w/ costs to J.W.

200

7:30 - 4:30pm 2-24-16

- walked East deck w/ Ty & Strauss - starting to re-install deck boards. They finished the West deck yesterday - eventually will need to replace several boards due to old screw holes
- working punchlist items

200 cont.

2/24/16

- talked w/ Brad Hoyer: AC Elect pros - camera poles - need credit still from Harris
- pic to Dan Foster - valley ex re Temp lot - pile of dirt/d.g. he needs to remove. called Dan -
- met w/ Lisa C. - shall talk to S.B. again re: cabinet @ west deck - reinstall or not?
- Tom Richards called - based upon my email last night, wanted to discuss w/ John V. as well - went thru 'open' punch list & 'disputed' items. Confirmed what they wanted to see on my list for J.W.'s c.o. 10

✓ Who signed off on submittal?

Giroffe Holdings.

2144 Reg'd from J.W.

- Gate costs Giroffe Holdings from J.W. to Tom
- ✓ Email comes. on decks - NTR & us starting to Tom & John V.
- ✓ Have copy of specifications 09 9000 for tomorrow
- (S.W.) • AC Pavement - what's on plans & what's in contract
- (S.W.) • Floor staining - supporting docs
- (S.W.) • Confirm - we lose a tree we have to replace it? EIR reqt.?
- ✓ Trees - qty. in question & multiply cost to place new
- Plans - ~~what's~~ South of Lions irrig. work

200 cont.

2-24-16

- Add grease duct access item to disputed list
- Add grading - abide to rock veg's
- Retail Hut damage - add to list
- Add ADA, stairs item - G.O. #3-5K
- • Cell Technician/Training - look @ concrete cracks
- Add South R/R Floor
- Also discussed security & misc. items brought up in walkthrough. Board reports costs for ea item. Explained really direction should come from S.B. They agreed & John V. to talk w/ S.B. first
- Mtng. tom. @ (Dum @) the jobsite trailer
- Emailed B. Vloy - disputing the sec. camera poles & credit
- Talked w/ J.W. re Tom's request - states we'll bring w/ him what he has to Tom's
- Emailed AC's portion accepted
- Emailed Wolk & Portico City Backcheck comments for ASI 40141
- Talked w/ Alan @ Valley Ex re: Cheetah area work
- Sent S.B. pco 624 again for approval
- Again, requested Thatch schedule from Harris
- Emailed J.V., J.W., T.R. costs list w/ notes

200

Jan - 5pm

2/25/16

Jan -

- Strauss - East deck (5 men) completed the deck today
- reviewed productivity, signed off couple items we completed that Harris would not complete
- reviewed FPH timesheets - ongoing re Temp
- mking lot work - finally mailed daily & payroll
- called Gary FPH - questioned 2 days hours & req'd timesheets & to verify. Emailed later
- No 624 approval by S.B. yesterday afternoon, emailed B. Roy to get work scheduled

Meeting w/ Harris - F&C, Board

Harris - Mike Spencer, Joe, Brad, John R., Richard S.
Board - Tom & John J.
F&C - Scott B., Jon W., Mike E.

- Richard - Sub claims in the near future
- Tom - looking to file N.O.C.
- R. Diet - subs paid thru Oct. 2015
-

Item 10 - if no drain - they'll install
- ~~Mike~~ Mike stated the items now completed
went thru items & made notes

- For EMD Elephant gates - Harris trying to get hold of it thru Z. Decided it will be handled as warranty

2-25-16

Wing Court

- C.O. 10 was handed out to all parties
- For 1, 3, 4, 7, 8, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000

#141K dispute - Irving. (temp)
Now pay App - need a new billing
that incorporates C.O. 10

- Idea of 3rd party for disputed items

End wing:

- Elect. lid - temp. lot - order per S.B.
- S.V. called - wants me to final
Notice of Completion w/ County for Africa
States they "settled" w/ Harris
- Walked w/acting w/ Lynn & Mark R.
told w/ S.B. - said don't mess w/ it
at this time - they'll do in house
- Walked w/ Cullen - City, Brad & John R. - Harris
(B.R.) States threat of change of condition #
as rock was removed. Need C.O. to
provide
 - Cullen signed off seat walls @ Lodge
 - Cullen - if special inspection reports
were sent in then its ok. M.E. -
regist confirmation in writing
- Worked on Notice of Completion - got w/
J.W. & went to City Recorder's Office

cont.

2-25-16

- met w/ B.G. - invoices
- sent Notice of Completion to all parties

100

1:30 3:30 1:30 3:30 2-26-16
11:30 - 1:00

- put together list based upon yesterday's settlement to ensure nothing falls thru cracks for work & items Harris to complete. Also registered fee to prioritize our projects & work remaining
- Emailed Tom R., J.V., Sib, J.W., Howard & Ty
- Talked w/ Mike - Remundson re: weathering
 - they do shotcrete design
 - could do stem wall
 - they'll price a renewal of structure, shotcrete & viewing wall
- Emailed Cullen & Ed - City re: Giraffe
- P.O.s - gate latch
- Emailed to Mok & Hoff re reclaimed live work
- Email to WS Equip. re Dr 9

200

8:00 - 4:00

2-29-16

410-525
410-101

- met w/ Valley Ex - fixing 'bird baths' @ Temp
- making lot (backhoe + 4 men)
- Emailed City dumps re: concession area
- 1/2 dr d if we can install latch
- Emailed Harris re Warranty Work items -
• std. form we are to utilize. Called B. Roy & discussed as well.

200 cont.

2-29-16

- Sent Lynn A thru 2 info. on Lion House
- Emailed w/ B.G. re retention payment to Harris. Sent him GC's & Article #5 he needs to review
- Emailed FCC staff Harris warranty request form w/ directions on how to use it.
- Emailed Brad & Jon re warranty time periods allowed for in the contract - didn't find anything in the GC's
- Talked w/ Magora re Temp Lot work - confirming invoices & what's been pd to date
- Talked w/ Josh - Valley Fence - will have gates install this week - Wed. & Thurs.
- Talked w/ Bill - LWS Equip. re: DV 90 ~~000~~ Givatte Holdings. Lett call Vernon & run out today to check issues.
- Measured roadways for gates & sent to Louise - C.O.F. told her to call me if we want to get started ASAP.
- Levi w/ C.O.F. Kevin Parks called - wants drugs for Admin. office. Told him I have a set here if he needs it
- Emails re: Admin Office Bldg which was relocated - back & forth w/ Sophia-City re: permit
- Emailed Scott & Jon re tree replacement & HSR. doc I found

cell
416-73382

no cont.

2-29-16

- Emailed the Benior - need lighting credit proposal - status?
- Emailed Ed - re Market Glazing panels
- ~~Called Regina w/ City~~ re: Admin. Bldg. project - Mark M. - were done everything agreed to by Manuel/Touss/B. in airtight City needs to complete the remaining work
- Met w/ Harris - B. Hoy & SS Glass - replacing anti-graffiti film @ Cheetah
- 1:00 pm - Went & met w/ Keith - Valley Ex - moved him over & they're clearing debris up near Cheetah & South of Lions
- Met w/ Levi - City PAMCS group re: Admin. Bldg. handed him set of drugs as they don't have most recent (set 3 of 4)
- Heard O&M's from B. Hoy w/ CD - 2 cd's & 1 hard copy
- Heard news O&M's - Sound contracting reviewed, emailed B.G. & Eric - Sound & dropped off to B.G. 3 sets of Audio & Security O&M's
- Emailed Harris - Brad re Cheetah viewing glass
- Met w/ Valley Ex - wrapping up removal of debris @ S. of Lions
- Met w/ Lisa - updated her on work/misc.
- Talked w/ Bill W's Equip. & emailed him re Bldg - said to replace intercom unit

Mike Elrod

From: Ron Hicks <rhicks@soltekpacific.com>
Sent: Thursday, March 03, 2016 9:54 AM
To: Mike Elrod
Subject: RE: FCZ Feb. Billing

4 hours.

Ron

From: Mike Elrod [mailto:melrod@soltekpacific.com]
Sent: Thursday, March 03, 2016 9:53 AM
To: 'Ty Brewer' <tbrewer@soltekpacific.com>; Ron Hicks <rhicks@soltekpacific.com>; Kari Coffman <kcoffman@soltekpacific.com>
Subject: FCZ Feb. Billing

Please send me your timecards and hours worked for the month of February on the Zoo projects, preferably by tomorrow. Thank you..

Mike Elrod
Construction Manager
melrod@soltekpacific.com



P 559.294.7101 | C 559.696.8668
1080 Holland Ave Clovis, CA 93612
www.soltekpacific.com | Contractor License #886641 EOE

IMPORTANT: This email is intended for the use of the named addressee(s) only and may contain confidential or proprietary information. Please notify the sender immediately by email if you have received this email by mistake and delete this email from your computer. If you are not the named addressee(s) you should not disseminate, distribute or copy this email. Disclosing, copying, distributing or taking any action in reliance on the contents of this email is strictly prohibited.

IMPORTANT: This email is intended for the use of the named addressee(s) only and may contain confidential or proprietary information. Please notify the sender immediately by email if you have received this email by mistake and delete this email from your computer. If you are not the named addressee(s) you should not disseminate, distribute or copy this email. Disclosing, copying, distributing or taking any action in reliance on the contents of this email is strictly prohibited.



**SOLTEK PACIFIC
CONSTRUCTION**

**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 2/6/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L				4.75				4.75	Lemoore Hanger 5 (VA FA TEST)
971	01011L		8	5.5	1				14.5	Ladell (FA Inspection)/Kick PI Ins.
984	01011L									American Legion
987	01011L			2.5	2.25	2.5			7.25	Fresno Zoo (Plan Review)/ Meeting
997	01011L									Kingsburg Church
	02-57460									Estimating
976	01011L					5.5	8		13.5	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	SAmt.	Description

Ty Brewer

Digitally signed by Ty Brewer
DN: cn=Ty Brewer, o=Soltek Pacific
Construction, ou
email=tybrewer@soltekpacific.com, c=US
Date: 20160206 13:07:00Z

Employee Signature

Date

Supervisor Signature

Date



SOLTEK-PACIFIC **EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 2/13/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L									Lemoore Hauger 5 (VA FA TEST)
971	01011L									Ladell (FA Inspection)/Kick Pl Ins.
984	01011L									American Legion
987	01011L		8	8	5				21	Fresno Zoo
997	01011L									Kingsburg Church
	02-57460				3	2.5			5.5	Estimating
976	01011L					5.5	8		13.5	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Ty Brewer

Digitally signed by Ty Brewer
DN: cn=Ty Brewer, o=SOLTEK Pacific
Construction Co., email=tybrewer@soltek.com, c=US
Date: 2016.02.13 11:23:43 -0800

Employee Signature

Date

Supervisor Signature

Date



**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 2/20/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L									Lemoore Hanger 5 (VA FA TEST)
971	01011L									Ladell (FA Inspection)/Kick Pl Ins.
984	01011L									American Legion
987	01011L				6				6	Fresno Zoo
997	01011L									Kingsburg Church
	02-57460				2				2	Estimating (CUSD)
976	01011L		8	8					16	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation						8	8		16	OFFICIAL USE:
						V	V			
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Ty Brewer

Digitally signed by Ty Brewer
DN: cn=Ty Brewer, o=SOLTEK Pacific
Construction, ou=
email=tybrewer@soltexpacific.com, c=US
Date: 2016.02.23 15:59:33 -0900

Employee Signature

Date

Supervisor Signature

Date



**SOLTEK PACIFIC
CONSTRUCTION**

**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 2/27/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L									Lemoore Hanger 5 (VA FA TEST)
971	01011L					1	1		2	Ladel Punch List
984	01011L									American Legion
987	01011L		8	8	8		1		25	Fresno Zoo
997	01011L									Kingsburg Church
	02-57460									Estimating (CUSD)
976	01011L					7	6		13	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Employee Signature _____

Date _____

Supervisor Signature _____

Date _____

93728

Report Date 02/02/2016

Job Number

Prepared By ty Brewer

Weather

6:00 AM: 34° F Clear

Wind: 5 MPH SE

Precipitation: 0.0"

Humidity: 90%

12:00 PM: 40° F Clear

Wind: 7 MPH S

Precipitation: 0.0"

Humidity: 78%

4:00 PM: 48° F Clear

Wind: 6 MPH SE

Precipitation: 0.0"

Humidity: 61%

Work Logs

Name	Description	Quantity	Hours
Soltek	Weekly meeting with Scott to discuss current project status	1	2.5
		1	2.5

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	

Report Date 02/03/2016

Job Number

Prepared By ty Brewer

Weather

6:00 AM: 34° F Clear

Wind: 6 MPH E

Precipitation: 0.0"

Humidity: 92%

12:00 PM: 41° F Clear

Wind: 3 MPH NW

Precipitation: 0.0"

Humidity: 81%

4:00 PM: 53° F Partly Cloudy

Wind: 5 MPH E

Precipitation: 0.0"

Humidity: 52%



Work Logs

Name	Description	Quantity	Hours
Soltek	Follow up meeting with Scott and Mike to discuss current projects	1	2.25
		1	2.25

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	

Report Date 02/04/2016

Job Number

Prepared By ty Brewer

Weather

6:00 AM: 38° F Clear

Wind: 1 MPH E

Precipitation: 0.0"

Humidity: 90%

12:00 PM: 43° F Clear

Wind: 2 MPH SE

Precipitation: 0.0"

Humidity: 83%

4:00 PM: 55° F Clear

Wind: 7 MPH N

Precipitation: 0.0"

Humidity: 56%

Work Logs

Name	Description	Quantity	Hours
Soltek	Received deliveries of wood decking from Harris	1	2.5
		1	2.5

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	

Zoo

93728

**Report Date** 02/08/2016**Job Number****Prepared By** ty Brewer

Weather

6:00 AM: 44° F Clear

Wind: 5 MPH E

Precipitation: 0.0"

Humidity: 93%

12:00 PM: 50° F Clear

Wind: 5 MPH NW

Precipitation: 0.0"

Humidity: 83%

4:00 PM: 67° F Clear

Wind: 3 MPH W

Precipitation: 0.0"

Humidity: 55%

Work Logs

Name	Description	Quantity	Hours
Strausser	Demolished Decking at West Deck area.	5	8.0
		5	40.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	

Report Date 02/09/2016

Job Number

Prepared By ty Brewer

Weather

6:00 AM: 46° F Clear

Wind: 3 MPH E

Precipitation: 0.0"

Humidity: 86%

12:00 PM: 53° F Clear

Wind: 5 MPH SE

Precipitation: 0.0"

Humidity: 73%

4:00 PM: 71° F Clear

Precipitation: 0.0"

Humidity: 42%

Work Logs

Name	Description	Quantity	Hours
AC Electric	Installed electrical conduit to trees in the savanna.	4	4.0
LM1 LDI	Graded under West decking area. Swales and french drains were added.	5	4.0
LM1 LDI	Graded under West decking area. Swales and french drains were added.	3	8.0
Strategic Mechanical	Addressed punch list items including labeling throughout Africa	1	1.5
Strausser	Demolished and Installed Deck Framing at the West deck area	5	7.5
		18	99.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Zoo

93728

**Report Date** 02/10/2016**Job Number****Prepared By** ty Brewer

Weather

6:00 AM: 48° F Clear

Wind: 3 MPH E

Precipitation: 0.0"

Humidity: 91%

12:00 PM: 53° F Clear

Wind: 3 MPH E

Precipitation: 0.0"

Humidity: 80%

4:00 PM: 70° F Clear

Wind: 7 MPH NW

Precipitation: 0.0"

Humidity: 54%

Work Logs

Name	Description	Quantity	Hours
LM LDI	Grading under West Deck area	4	5.0
Strausser		0	0.0
		4	20.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	

Zoo

93728

SOLTEK PACIFIC
CONSTRUCTION

Report Date 02/17/2016

Job Number

Prepared By ty Brewer

Weather

6:00 AM: 56° F Clear

Wind: 6 MPH SE

Precipitation: 0.0"

Humidity: 77%

12:00 PM: 59° F Light Rain



Wind: 6 MPH E

Precipitation: 0.0114"

Humidity: 66%

4:00 PM: 65° F Clear

Wind: 2 MPH S

Precipitation: 0.0"

Humidity: 54%

Work Logs

Name	Description	Quantity	Hours
LM LDI	Re-graded the West Deck area per the City Inspector / AE direction	5	6.0
Strausser	Installed Decking at West Decking Area	6	6.0
		11	66.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	

Zoo

93220

**Report Date** 02/22/2016**Job Number****Prepared By** ty Brewer

Weather

No weather information.

Work Logs

Name	Description	Quantity	Hours
Strausser	Demolished the East Deck, Finished installing the decking at the West Deck	5	8.0
		5	40.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 02/24/2016

Job Number

Prepared By Ty Brewer

Weather

6:00 AM: 46° F Clear

Wind: 1 MPH N

Precipitation: 0.0"

Humidity: 83%

12:00 PM: 55° F Partly Cloudy

Wind: 4 MPH SE

Precipitation: 0.0"

Humidity: 69%



4:00 PM: 73° F Clear

Wind: 2 MPH S

Precipitation: 0.0"

Humidity: 36%

Work Logs

Name	Description	Quantity	Hours
Strausser	Finished up the East Decking Area	5	8.0
		5	40.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	

Report Date 02/23/2016

Job Number

Prepared By ty Brewer

Weather

6:00 AM: 43° F Partly Cloudy
Wind: 1 MPH E
Precipitation: 0.0"
Humidity: 87%



12:00 PM: 54° F Mostly Cloudy
Wind: 0 MPH W
Precipitation: 0.0"
Humidity: 74%



4:00 PM: 68° F Clear
Wind: 3 MPH SE
Precipitation: 0.0"
Humidity: 45%

Work Logs

Name	Description	Quantity	Hours
Strausser	Dressed out the West Decking. Framed and began re-installing deck boards at the East deck	5	8.0
		5	40.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	

**CONTRACTOR'S INVOICE**

From Soltek Pacific
1080 Holland Ave
Clovis, CA 93612

Invoice Period March 2016
Invoice Number 6

Point of Contact: Mike Elrod cell 559-696-8668 melrod@soltekpacific.com

To: Fresno's Chaffee Zoo Corporation, Attn: Brian Goldman, CFO

Address 894 W. Belmont
Fresno, CA

Below is a Statement of Performance under Contract for the following work;
Construction Management services at Fresno Zoo

The enclosure provides breakdown of this statement of performance.

A. Total value of previous billings		\$	<u>90,477.67</u>
B. Total to Date, Billings Amount	Through March 31, 2016	\$	<u>108,397.67</u>
C. Previously billed CM services			<u>\$90,477.67</u>
D. Total of prior payments received			<u>\$90,477.67</u>
E. Invoice Total (Refer to description of work below)			<u>\$17,920.00</u>

Signature

Title: Mike Elrod, Soltek Pacific Construction Construction Manager

4/5/2016

Description of Work performed by Construction Manager
Billing Period: March 1 through March 31, 2016

Description		Hours	Rate	Subtotal
March 1 thru 4	Mike	16.5	\$ 125.00	\$ 2,062.50
Week of March 7	Mike	20	\$ 125.00	\$ 2,500.00
Week of March 14	Mike	13	\$ 125.00	\$ 1,625.00
Week of March 21	Mike	0	\$ 125.00	\$ -
Week of March 28	Mike	19.5	\$ 125.00	\$ 2,437.50
March 1 thru 4	Ty B.	14	\$ 110.00	\$ 1,540.00
Week of March 7	Ty B.	23.5	\$ 110.00	\$ 2,585.00
Week of March 14	Ty B.	25	\$ 110.00	\$ 2,750.00
Week of March 21	Ty B.	4	\$ 110.00	\$ 440.00
Week of March 28	Ty B.	18	\$ 110.00	\$ 1,980.00
	Ron H.	0	\$ 125.00	\$ -
		0	\$ 45.00	\$ -
			Total:	\$ 17,920.00

Total: 153.5

1-5027-17-0076 = 1117.50

Playland-assisted S.B. with testing company
Warthog-meeting and reviewed docs, proposal with Struct.
Pergola-bids, and meetings with Subs for work
Reclaimed Water Line-City-meeting with A Mok
Ponds-discussion with S.B. as to remaining work
Africa 1-1705-00-0141 = 10,362.50
Africa
Temp. Parking Lot-gate installation 1-1350-00-0169 = 440.00

1 Hours Subtotal	Mike
2 Hours Subtotal	Mike
4 Hours Subtotal	Mike & Ty
1 Hours Subtotal	Mike
1 Hours Subtotal	Mike
60.5 Hours Subtotal	Mike
80 Hours Subtotal	Ty
4 Hours Subtotal	Ty

NOTE: Refer to attached Timecards and Daily Work tickets



**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: ELROD, MIKE

WEEK ENDING: 3-5-16

EMPLOYEE #: 2887

March 1

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460				1	2			3	Meetings with Ron
02	57460									Look for new projects, emails to potential Clients
02	57460			2			1		3	Madera Co.-calls, looking into PG&E utility connection fees, etc.
971	01006L					2	1		3	Review final billings, profit projection for Ron, mtng. with S.J.
02	57460				2				2	IAB Fresno State-meeting with Dept. heads
997	01006L			2	2		2.25		6.25	Kingsburg Church-estimate, profit projection
984	01006L						.25		.25	American Legion-profit projection
987	01006L		8	4.5	3	4.5	4.5		24.5	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L								16.5	
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987		80.30	Zoo-gas-mileage reimbursement
02	57460	85.35	Meeting at FSU-IAB
02	57460	12.56	

Employee Signature _____ Date 3-7-16 Supervisor Signature _____ Date _____

SOLTEK PACIFIC EXEMPT TIME SHEET

EMPLOYEE: ELROD, MIKE

WEEK ENDING: 3-12-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460						1.5		1.5	Meetings with Ron
02	57460				1	1	1		3	CMC Cancer Center proposal review of RFP, met with Ron
02	57460		1.5	1	.5	1			4	Madera Co.-calls, looking into fees, etc.
971	01006L		2.5	2	4	2			10.5	Closeout documentation with Subs, meeting with Subs at site
02	57460					1			1	Meeting-Clovis Memorial District
997	01006L									Kingsburg Church-estimate, profit projection
984	01006L									American Legion
987	01006L		4	5	2.5	3	5.5		20	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L									
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
02	57460	27.03	Car charger for phone

Employee Signature 3-14-16 Supervisor Signature Date
 Date

SOLTEK PACIFIC EXEMPT TIME SHEET

EMPLOYEE: ELROD, MIKE

WEEK ENDING: 3-19-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460						1		1	Meetings with Ron
02	57460		6	7	5				18	CMC Cancer Center proposal review of RFP, met with Ron
02	57460					2			2	Madera Co.-conference call in prep for Final interview
971	01006L				1	1	2		4	Closeout documentation with Subs, reconciliation with Steve J.
02	57460									
997	01006L									Kingsburg Church-estimate, profit projection
984	01006L					2			2	American Legion-meeting re Phase 2
987	01006L		2	1	2	3	5		13	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L									
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Employee Signature 3-18-16 Supervisor Signature Date
 Date

EMPLOYEE: ELROD, MIKE

WEEK ENDING: 3-26-16

EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460									Meetings with Ron
02	57460						8		8	
02	57460		8						8	Madera Co.-Final Interview
971	01006L									Closeout documentation with Subs, reconciliation with Steve J.
02	57460									
997	01006L									Kingsburg Church-estimate, profit projection
984	01006L									American Legion-meeting re Phase 2
987	01006L									Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L			8-V	8-V	8-V			24-V	Vacation
Use this line to designate: S = Sick H = Holiday V = Vacation B = Birthday										OFFICIAL USE:
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

<u>Employee Signature</u>	<u>3-28-16</u> Date	<u>Supervisor Signature</u>	<u> </u> Date
---------------------------	------------------------	-----------------------------	-------------------------------------

SOLTEK PACIFIC EXEMPT TIME SHEET

 EMPLOYEE: ELROD, MIKE

 WEEK ENDING: 4-2-16

 EMPLOYEE #: 2887

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
02	57460			1	1				2	Meetings with Ron
02	57460		3.5			2	3		8.5	Calling Past Clients, reviewing IMS, calls on future projects
02	57460									
971	01006L		1		1	1			3	Closeout documentation with Subs, reconciliation with Steve J., JIF
02	57460									
997	01006L					1			1	Kingsburg Church-JIF
984	01006L					1			1	American Legion-JIF
987	01006L		3.5	7	6	3	X		24.5	Fresno Zoo-CM work, mtng.'s, emails, mngt. of GC
987	01006L								19.5	
Use this line to designate:										OFFICIAL USE:
S = Sick										
H = Holiday										
V = Vacation										
B = Birthday										
Total of all Hours			8	8	8	8	8	0	40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
987		56.98	Mileage Reimb.-gas

Employee Signature _____	4-4-16	Supervisor Signature _____	Date	Date _____
	Date			

1:00 - 2:30

10:30 - 12:00

8:30 - 10:00

3-1-18

200

- Emailed B. Roy - need their Warranty log
- Reviewed open work items list - prep for mtg.
- Reviewed Miss. emails
- Mtg. w/ S.B.
- Labor Cursu - ? Doug Larsen
 - ↳ send any public info. docs
- Deck - S.B. to look @ decks & see if anything needs replacement. But think it all looks good
- Sealing/painting G.O. - Nights - looking like April
- Sergio - booster pump not working
- HSR - Vung Lot - send S.B. doc
- Lodge - SSA Cabinet @ West deck
 - S.B. to meet w/ Chris & provide direction
- Prevailing Wages? - S.B. to confirm
- South of Lewis - don't do landscape
- Waltham - S.B. to talk w/ Chuck
 - ↳ mtg. w/ Design Team
- ↳ Amundson - ftugs w/ shotcrete walls
- O - check w/ wheelers - issues?
- Market - will now need glass railings per B. Roy & Ed B. - city
- Giraffe Overlook sinks - talk w/ Ed & see if base cab is ok, pull alongside, etc.
 - ↳ 10E (3/4) on cabinet

200 cont.

3-1-16

utag w/ s.B. cont:

- copper pipe for railings @ ADA sink G.O. if possible
- South Flr. Rm - fix - lower drain
- ✓ - Talk w/ Lisa - Tim Weaver - lower Elan & save it
- Floor staining - samples, references - loc's we can look @ w/ s.B.
- service Road - review Waltham drawings for Belmont side. Then proceed w/ work.
- Warrant - need to use their forms
- BK lighting - letter today per Benios
- ↳ s.B. setting up utag. w/ designer for pathways, etc.
- Ponds - free utag.
- Atoll project - s.B. talk w/ Chris - SSA & get back to me
- Pergola - get S.B. proposal
- walked w/ caller - discussed items @ G.O. - p.o.e. latch, slope/grades, & sinks
- ↳ called Jason K. & emailed re grading
- ↳ called Fred Ruffico - re: issues & registed some assistance
- Emailed B. Roy & Elite re: booster pump.

200 cont.

3-1-16

cul
357-2822

- Emailed Lyn re: John-GdB schedule
- Emailed B. dox re: AC Bauag credit \$
- met w/ Sergio re: booster pump
- Xavier - WCA called re trees they are cutting around Hoeding Park
- called Britai @ Elite - (4u)
- talked w/ Sam @ Outback Concrete - 4u re: Pergola
- Emailed SSG - Begstup costs for glass calcs - Meerkat, panels for city
- Emailed J.W. - insight on this, one?
- Emailed City - Sophia re: Admin. Bldg. & org responsibility - None - FCZ complete
- talked w/ Outback & emailed S.B. re: the Pergola columns
- Harris basically called & said they are now going thru each disputed item & sending pro's for diff. qnts then global settlement reflected. Called & remarked J. Valentino

200

3 hrs

on/off

8am -

~~noon~~ 3pm

3/2/16

- setup Elite - punchlist work
- Vernon called - drinkers
- called FPH - per Carlos - will call Vernon, there is a line @ Lions "only one" that is tied into irrigation. Explained we need cost to get lions onto domestic. Emailed Vernon & Lora update

200 Cont.

3-2-16

- Emailed Lyn & Vernon w/ Equip's email re: Dr 9 & replacement of RTM sensor
- B. Roy Harris - discussed Booster Pump training - Elite talking w/ maint. rep. & will let us know a date
- B. Roy also stated Hayden had reviewed the hose bibb @ Detail.
- Emailed Tom & John.
- talked w/ Fred - Portico - they'll have answers for us tom. on G.O. items
- talked w/ Lyn - Lions - said Dan told FPH directly to hook up to Irrigation
- Emailed FPH requesting cost proposal
- Kurt Votz called re: settlement
- talked w/ Jason K. - City - inlets ok or snake away from bldg. & then resubmit for approval
- Robert - PG&E - discussed curb valves for gas services. Zoo - several have & others do not. Explained situation & requiring valves.
- called Jim Ashwood - (Yan) re lighting
- ① Africa - options.
- talked w/ J. Valentino re: Kurt's letter & comments

#621-8079

#304-8268

- Emailed w/ J. Valentino re-Kurt letter
- called Steve - Valley Fence - install gates tomorrow
- Talked w/ Shave - FPH - Warranty work tomorrow
- Emailed Fred - Doctico re P.O.S. gate
- Rec'd credit from BK Lighting for fixtures, & talked w/ Ryan B. - questioned credit amt & terms - straight dist. #'s, per their costs were getting +/- 1/2 back. Their normal bestock is 90 days, its a custom order, they only build to order - so they'll have to tear it all apart & put it into parts dept.
- ↳ Emailed S.B. & asked him to approve it
- went & looked at Elephant EMB - took pic & sent to Brad adding it as a warranty item
- again asked Harris - B. Roy for copy of their warranty log
- Emailed B. Roy + sealant data for G.O. work
- Talked w/ B.G. re billing & reimbursables

200

11 - 12:30pm

Fri 10am

3-4-16

- w/EPH - looked @ lasta hot & Disposal - GFI
- Not working: sent warranty regst to Harris
- Walked fencing project w/ty - he's going to manage work w/Valley Fence today -
- Cheetah area gate & Temp Bukug lot gate
- Emailed Hearn - need lock on gates
- John V. called - stated to stand down on 'disputed' work items until they can get Spencer/Harris to sign our letter, which memorializes settlement against
- Emailed S.B. - re atty. again for ext. lighting & BK lighting credit letter
- Emailed Kurt copy n.o.c. - Africa
- Emailed B. Roy & old board - Tom & John re: Harris, requesting addtl info.
- Read thru Portico emails & questioned scope & Harris responsibility to complete
- called Arthur Z - Shown - (4m) re: warranty items
- Emailed Harris re: sealing & testing on sample.
- Mtg w/ S.B. - (ty, Mike, Scott)
 - handed him HSK doc he regst'd re: parking & Tree Replacement doc
 - BK lighting credit - S.B. agreed to take the credit & move on
 - Harris settlement - explained status & waiting on st work per Valentino

200

Utug cont. w/ S.B.

3-4-16

- Will eventually need to walk & comparison of what was purchased, removed & what's left for tree replacement
- trees from Valley Crest & Tan-Aw over last 2 years.
- ~~took~~ Ty & S.B. discussed power @ future grass area near Cheetah
- Utug, w/ Ashjian 3-MON
~~10:00-3:00 hrs~~
- Utug. Wauthog, 2pm Monday
- Drain - ELD Elephant
- Cabinet - West deck? S.B. to talk w/ Chris

- Talked w/ J.C.W. - confirmed that he doesn't have lighting fixture costs, also re tree preservation plans & replacement per ELD - he started utug. w/ Patrick Boyd - Design Lab, & Sophia

200

(4 hrs) on/off

9:30 - 3:00

3-7-16

- Shaun w/ A thru 2 called & we discussed open items - gates, hole in flr - hydraulic lines, etc.

- called ~~Joan~~^{Dave} - Valley Fence re: email from Flavis - told me they had to make an agreement re: labor due to him being non-union

- Alden Kobatzen - PG&E - will leave the deer cage alone @ this time

200 cont.

3-7-16

Wauthog
(1 hr)

- Reg'd update from SSG re: Meerkat glass calcs
- Reviewed & sent S.B. Wauthog costs from Mike West - Amundsen - struct. review of dungs. Reviewed contract for them.
- Emailed Ryan w/ BK - FCZ accepts the \$45K credit for fixtures.
- Emailed A. Mak re: City's reclaimed water line project & st. dates.
- Emailed J. W. - Rev Harris' billing sitting waiting for him to pick up

200

8:30 - 10:00
11:00 - 3:30

3-8-16

- Uttag, w/ S.B. & Ty
 - lighting onsite - credit w/ BK
 - Wauthog Ham
 - PG&E - service area
 - sending Yamabe Horn estimate to S.B. for pricing lot
- Emailed J. W. 3/8
 - Meerkat Glass - will need calcs
 - talk w/ Whales - Service Rd - did we have \$ in Africa budget
 - Ponds - 'stone pine' - switch for redwoods - & smaller plants to save money. Get grass going now.
 - Discussed Harris' access onsite when working, notif. to Sottel Pacific

zoo cont.

3-8-16

- met w/ Aliha re Jimmy Asian & (lighting & Africa - No donations, just go w/ best pricing
- talked w/ Kevin - Safari Thatch - status on walls?

(hr
meeting)

- mtg. w/ Lyn, S.B., Mark, & Sarah re: Warthog
 - S.B. • center rock structure - shrink
 - S.B. • 6 ft opening from Holdings into Exhibit - bobcat to get in
 - S.B. • shotcrete work back walls - enlarge to cover behind the scenes
 - L.M. • 18" - 2 ft curb @ holding pens
 - use old meerkat rock in middle
 - wallow - at least 1
 - Discussed Bannanwater-going w/ a cany stem wall or cany walls & roof
 - Scott to talk w/ Portico in 1-1 week
 - Big Tree - oak for Exhibit
 - Idea of training area for keepers & keeper talks
 - All horsebills sprinklers from outside
 - All depths of pipe in Exhibit 24" deep

200 Wauthog dtwg. cont.

3-8-16

- Inlets in lieu of flat drains due to roof catch issue

~~to~~

- Setup & transferred Wauthog drawings to McCauley & style live for pricing
- talked w/ Kyle - will have price on Pergola back to us tomorrow

(Ponds 1 hr)

- Emailed Craig - COI re: Ponds Project
- Also called & discussed what S.B. is wanting to complete incl. tree selection

- Emailed J.W. re: Service Rd - project budget? were any mains incl. in with Africa?
- went thru & answered pro questions J.W. had, as he's working thru the Harris billing

ER Table - 5-1" just mitigation measures

- Nothing was in budget - said it's City's
- Emailed Louise - City re Service Road work & discussing responsibility of costs
- Emailed FCT staff email from A thru Z re: Elephant Holdings & working next week on open items
- Emailed J.V. & J.W. - what's status on the 'settlement' agreement
- went over subs & work w/ Ty for Duct - Grease depr work @ lodge

200

(on/off) 9am - 10:30
12:30 - 1:30

3-9-16

- 4hr Lyn - re Elephant work by Arthur?
- Emails w/ Harris re work - misc items
- Emailed Verna T. re: Strategic valve work
- Emailed S.B. re: Wachtog & Amundson proposal
- Talked w/ Hoff - needs our help to review a project - will meet tomorrow

200

3-10-16

9:30 - 10:30
1pm - 3pm

- Emails w/ Vernon re Elephant gates
- Talked w/ S.W. re Billing from Harris
- Emailed Louise - City response on Service Road gate project
- Emailed Vernon & Lyn re: utug - when?
- Emailed Vernon & Lyn - need input for pathway lighting
- Emailed Bryan - BK re: fixture pickup
- Emailed Brian & S.B. re: fixture credit
- Mon/Wed/Fri - procedure w/ Elephant that goes early morning to noon. All day Tues. & Thurs. - Wed OK but may have to be out for 4-2 hrs during procedure
- Emailed Ben w/ Arthur & Harris re the schedule for Elephant's gate work
- Misc emails w/ S.B. & B.G.
- Talked w/ B.G. re: BK credit

Talked w/
Vernon

(8-8pm)

200 cont.

3-10-16

- Met w/ LOI - Craig reviewing costs for planting work @ Ponds. Questioned costs. Came up w/ different totals in our favor. Emailed Scott H. - LOI & presented costs & to confirm.
- Backed up all files onto a server from laptop

200

9:00 - 2pm
3:30 - 4pm

3-11-16

- Talked w/ B.G. re: the BK lighting fixture credit as we were exchanging for other lights that work
- ↳ responded to B.G. email
- Emailed back response to Ben - A thru Z
- Emails re Elephants work w/ Lyn, Vernon
- Sent S.B. lighting options for Patti's
- Emailed Valentino & Richards - any update as to settlement & starting work?
- Kevin - Safari Thatch - waiting for a few more details from manu. - Indonesia & then can furnish a schedule to us
- John will continue to work on the settlement w/ Harris, but we cannot start work yet
- Email w/ Jim - AC re: path lights & a proposal
- Emailed Lyn, Vernon, Lisa, Hoff re: Lion's drinker line

200 cont.

3-11-16

- Emails w/ Hawn & Safarine: Thatch walk
- Emailed Scott & B.G. costs for ponds planting work & requesting to proceed with the work
 - Said to wait & let's meet beg. of April
 - I recommended to just do a fill on weeds & seed
 - Emailed S.B. w/ tag-invt for ponds
- S.B. emailed back on fixture he liked for pathway. Emailed Benies - need cost.
- Emailed Brad - Technician - walk Lodge & look @ concrete cracking that's occurring
 - He will have Devin contact as
- Emailed Hawn - Brad - what's status on booster pump training & setting it up??
- Emailed B.G. re Labor Cansu - Sunset issue & had he talked w/ Doug Larsen yet
- Emailed Lisa C. re open items - Lodge Dining table plan for City, trees, etc.
- Emailed S.B. re: waiting & if Amundson can start on stud. Cansou re: or not.
 - ~~Emailed~~ ^{called} SGA - Phillip - Meerkat Calc's (4th)
 - Said will send it over today
 - Per S.B. response hold off & will talk to Chuck w/ Portico after his vacation

zoo cont.

3-11-16

- Read STG info. & called Phillip - went thru it & he stated due to deflection Weerkat needs vertical supports & a top rail. Told him I'll need to look into further
- Responded to Lynn's email re warranty work

zoo

2 hrs (on/off) 9am - 1pm

3-14-16

- Emails & Conversations re: Elephants work - A thru Z
- Valentino called - hold off on all 'disputed' work unless health or safety items. Wait for the 30 days from N.O.C. filed - so March 25th. Discussed work such as Elite @ Lions ^(South) & wea - told don't let them do work

Thu

8am - 9am

3-15-16

- Met w/ Scott - A thru Z @ Elephants & B. Roy - Harris. Discussed w/ Ashley issues w/ gates & issues we've noticed.

zoo

2 hrs (on/off) 12pm - 3pm

3-16-16

- Misc. Emails
- - Levi w/ Patric's called - wants Asbestos report for relocated house/office
- Setup pickup for BK fixtures
- Emailed B. G. re Dept Labor - send to Doug Larsen

200

3 hrs (on/off)

9am - 4pm

3-17-16

- setup pickup - BK lighting to 11:30 today - talked w/ Hoff & Ty Brewer
- Emailed w/ Equip. - Todd - wants to meet tomorrow to discuss billings, work
- Emailed update to M. West - Huundoune waiting project
- Setup Booster Pump training w/ Harris
- Emailed Lisa & Lyn again re Lion drinker & if we'll manage it or Hoff
- per Lisa they'll handle it
- Emailed everyone - setup for tom. 8am
- Emailed Lisa - Tables plan @ Lodge & Elm tree removal
- Emailed Nick & Kevin @ Safari Thatch nesting again the panel price @ caves
- Talked w/ Ty - re: Elephant Holdings Mtng. @ 8am tomorrow
- Emailed Darren re: Technician

200

5 hrs

8am - 1pm

3/18/16

- Mtng. @ Elephant Holdings w/ Harris - P.R., & Arthur Z
- + EKO - Ty review specs - did that meet criteria & training w/ FCZ staff
- + Gate 1 & 14 - do we need to panel all the way up? Scott Arthur Z states they can take the weight of an elephant on them, + leaks - local crew can handle.

version issue

200 cont.

3-18-16

- Ultra w/ Bill & Tim - discuss invoices that are open & need to be paid
 - Giraffe Work
 - Maint./Service Approval for Giraffe Operators
- called Scott - re: A thru Z & the noise, rails / picketts issue. Said to discuss w/ Ashley since Vernon is not around. called Ashley (Yun)
- Had to re-spec - nothing much on hydraulic systems as it was B.
- Ashley states personal preference not to have the panels. Said she'll defer to Vernon.
- Emailed Ryan - BK re: lighting fixtures for pathways - can he do photometrics?
- Emailed Jim w/ AC Elect. fixture info. Scott likes & asked about photometrics for pathways
- Emailed Kyle again re: Pergola work & pricing
- Emailed & talked w/ Matt - Harris deck re site fixtures work & photometrics
- Went thru work items for next week ~ 1/74
- Emailed Harris & A thru Z their 'Substl' 'Cupltn' doc w/ comments

Ashley-Elgin
541-990-
8640

200

Vacation

3/21/16

3/22/16

3/23/16

3/24/16

3/25/16

Feb

7:30 - 9:30 (1 hr)
10:30 - 11:00
1:30 - 3:30

3-28-16

Note: calls & emails on/off (7:30-9:30)

- Emailed Tim - Hawk elect. re photometrics on site lighting - status?
- Emails w/ R. Benner re lights & options
- Emailed Sofie Thatch - schedule? Thatch work
- Emailed S.B., D.L. & B.G. re DLR request of info on Sunset Landscape
- Called Strausser - need backup for his invoice - IVE (2nd report)
- Emails re: claims w/ Harris
- Talked w/ Levi - PARCS - went over Service Rd work - states City has told him to install, discussed Admin. House. Ty will send him waste manifests & orig. report for his records
- Met w/ Lucy & Alper - went thru billings & invoices
- Met w/ Lisa - went thru open work items, tables drug - again reported it
- Met w/ B.G. - went thru DLR request re Sunset
- Picked up claims binder - called T. Valentia & discussed. Will send him differences from 1st to 2nd binder & quote. Said, we'll look over & to wait on them as they'll discuss w/ Spencer, might need our attorney to get involved again.

Fee

7am - Noon
1pm - 2:30
5:30 - 6:00

3-29-16

- Reptd Survey sheets from A. Mak for area behind Chertab
- Email to Lyn - warranty form
- Emailed Vernon back - need further info. - Elephant doors
- Emailed J.W. re: Dill info. needed from him - as only he has the information
- Emailed David w/ BGF & Lisa & Hoff re City reclaimed lives new work
- Called Vernon to discuss Elephant gates work @ Holdings - 'creep' issue & stating that A thru Z completed (4m)

9:15am

- Emailed Leah & others w/ A thru Z re her email re work performed outside. Had to provide rebuttal as her statements were inaccurate.
- Mtg. w/ S.B. w/ City B.
 - Billing - keep hours down
 - Warthog - prices to Scott - Masonry & Intz Bldg
 - Warthog - Amundson - No
 - Ponds - trees @ this time only
 - ↳ final price from LDI
 - Site Lighting - photometrics, get sample of the fixture
 - Service Road - Levi - PARCs will be installing
 - Thatch - still haven't rec'd schedule
 - ↳ price on Eaves - per S.B. don't mess with if it holds up the work
 - Pergola - S.B. will talk w/ B.G. Discussed 4 ea for now. ~~Answer by next Tuesday~~ per S.B. - no work or leaving undone thru a weekend. Stated proceed w/ work.
 - Temp Parking/HUB Lot - renewing bids
 - ↳ Add Alternate for solar covered parking per S.B. - large system - also look @ purchase vs. lease
 - City shows costs for work including wages
 - Ticket Booth - take lead per city & they pay

FCZ
mtg cont.

3/29/16

- ① - Got w/ Lynn & Lisa - reg. maint. & cleaning in holdings buildings
- Reclaimed lines - per S.B. talk w/ J.W. or plumber?
- Master Utility Plan - consolidated, layering of gas, elect, plumb, etc.
- Basin work - discussed & S.B. agreed - don't do anything with this for now - has other plans
- Met w/ Harold - discussed existing lines & he provided copies of drawings & surveys
- Reviewed claims, holder & Harris report for retention payment. Enquired FCZ lawyer - Kurt Beard & others & moved claim 2 & changes they included
- Emailed Lisa C. w/ survey, file & to setup mtg w/ B & J re reclaimed lines
- (ponds 15 min) - Emailed to LBI - re: tree picking & ponds etc.
- Emailed S.B. re deer & sewer & G.O. pass - then
- Emailed B. re: we sinks - ADA & G.O.
- (warranty 15 min) - Requested updated warranty log from Harris - B. May
- Talked w/ Frank - working on bid for warranty holdings bldg, answered questions he had
- Talked w/ Tim - Harris - needs to walk thru the site in order to finish his photometrics on site lighting
- (mtg 9am wed) - Discussion w/ S. Valentina re Harris letter claims & arbitration, reviewed it together

FCZ

8:30 - 9:30 - 3pm
10:00 - 11:00

3/30/16

- Emailed S.B. re: G.O. ADA sinks
- (playland 30 min) - NDT Testing - baskets - talked ~~with~~ Wendy (non-destructive) → called Moore Training - Don (4pm) → called Wendy after talking (Brad e) Technician & shall call them
- Vernon called re: Elephants - discussed issues
- Emailed A. Thum 2 re: the issue
- Read Harris warranty log
- responded w/ items they state are 'complete' & are NOT or require add'l information

Reclaimed
(fire work)
(1 hr)

Feb cont.

3-30-16

(Pergola)
(5 min)

- Emails to Mok & w/ David BCF re the reclaimed water lines
- Worked on DLR request re Sunset Landscape
- Email w/ S.B. re Pergola concrete sub work & then to sub verifying start date
- Emailled w/ Mok - they'll get BCF during
- Wansu's requests to B. May - Harris
- Emailled Harris - Joe U. re Green Docs & needing to complete
- Filling pictures & putting together folders on claims
- Called Glenn & Debbie - discussed DLR reqs & they need to provide us their cert. payrolls, will mail over
- Emailled B.G. & J.W. open DLR items list

Feb

9:30-11:00, 1:30-3:00 3/31/16

- Emailled A. Thas & Harris again re: EMD doors not functioning properly
- Don w/ Above Tanning called & discussed the playland project - told to call Wendy & gave him her ph #
- Schedule on ASI work & pricing to S.B.
- Talk w/ Scott - site lighting
- Met w/ B.G. - DLR issue re: Sunset Landscape
- Explained to B.G. issues w/ Synsets proposal, rates, etc.
- Called J.W. - 4m - called back & discussed freight docs
- Called DINA - DLR - 4m
- States Agreement was signed - will call Glenn & request copy of contract, also stated they used Africa prev wage docs
- Reviewed Odds w/ Ty - making ~~more~~ correct register & cross referencing actual Odds to see what were missing
- Talked w/ Vernon - will try to meet later today if he can get out of his meetings or will call me

SOLTEK PACIFIC EXEMPT TIME SHEET

EMPLOYEE: BREWER, TY

WEEK ENDING: 3/4/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L									Lemoore Hanger 5 (VA FA TEST)
971	01011L				4	2			6	Ladel Punch List and closeout
984	01011L									American Legion
987	01011L					6	8		14	Fresno Zoo (Projects Coordination, Fence Installation)
997	01011L									Kingsburg Church
	02-57460									Estimating (CUSD)
976	01011L		8	8	4				20	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Employee Signature _____

Date _____

Supervisor Signature _____

Date _____

Report Date 03/03/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Hand off Jobs. Plan Review. Quote Acquisition	1	8.0
Total		1	8.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/04/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Maurin Concrete	Reviewed the work at the Pergolas to put together a quote for corrective repairs.	1	1.0
Soltek	Oversight. Quote Acquisition	1	8.0
Valley Fence	Installed a new man gate at the West side of the dirt "Overflow" parking lot. Installed the double gate near the Cheetah Holding		8.0
Total		4	25.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

EMPLOYEE: BREWER, TY

WEEK ENDING: 3/12/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L									Lemoore Hanger 5 (VA FA TEST)
971	01011L									Ladel Punch List and closeout
984	01011L									American Legion
987	01011L		4.5	6.5	4	4	4.5		23.5	Fresno Zoo (Projects Coordination, Fence Installation)
997	01011L									Kingsburg Church
	02-57460									Estimating (CUSD)
976	01011L		3.5	1.5	4	4	3.5		16.5	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Employee Signature

Date

Supervisor Signature

Date

Report Date 03/07/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Walked with Scott and Ajain Lighting for the Africa exhibit. Plan Review	1	4.5
Total		1	4.5

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/08/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Getting bids on grease duct platform. Meeting with Scott to discuss status of projects.	1	6.5
Total		1	6.5

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	



Report Date 03/09/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Getting bids on grease duct platform. Site walked with subcontractors.	1	4.0
Total		1	4.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/10/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Getting bids on grease duct platform. Walked with Subcontractors.	1	4.0
Total		1	4.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/11/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Getting bids on additional work. Met with Cencal to discuss demolition.	1	4.5
Total		1	4.5

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	



**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 3/19/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L									Lemoore Hanger 5 (VA FA TEST)
971	01011L									Ladel Punch List and closeout
984	01011L									American Legion
987	01011L		4	8	5	8			25	Fresno Zoo
997	01011L									Kingsburg Church
	02-57460									Estimating (CUSD)
976	01011L		4		3		8		15	West Hills College (Buy Out)
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Employee Signature _____

Date _____

Supervisor Signature _____

Date _____

Report Date 03/14/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
A thru Z	Coordination for elephant holding for repair and addition of steel plate.	2	2.0
Soltek	Getting bids on additional work.	1	2.0
Total		3	6.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/15/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
A thru Z	Addressed warranty issues with the Steel Doors, Hydraulics, and additional welding of steel to doors	2	10.0
Soltek	Oversight of A thru Z. Bid coordination.	1	8.0
Total		3	28.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/16/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
A thru Z	Elephant Holding gate adjustment	2	4.0
Soltek	Walked with Tarlton on grease duct platform. Oversight of elephant holding Gate repair	1	5.0
Total		3	13.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/17/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
A thru Z	Waited for hydraulic engineer for 4 hrs. Fixed leak in hydraulic line at gate#8 elephant holding	2	2.0
Soltek	BK picked up exceed lighting. Worked on bids. Elephant holding sign off of A thru Z work with Ashley. Walked with Dan Thompson of Karsyn to discuss plaster patches and grease duct platform		8.0
Total		3	12.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	



**SOLTEK PACIFIC
EXEMPT TIME SHEET**

EMPLOYEE: BREWER, TY

WEEK ENDING: 3/26/16

EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
936	01006L									
979	01006L		3	2.5	4	4	4		17.5	Lemoore Hanger 5 (VA FA TEST)
971	01011L									Ladel Punch List and closeout
984	01011L									American Legion
987	01011L		1	2			1		4	Fresno Zoo
997	01011L		1	3.5					4.5	Kingsburg Church
	02-57460									Estimating (CUSD)
976	01011L		3		4	4	3		14	West Hills College
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description
	02-59100	495	Kugan (Digital Chalk) EM385 40Hr Online Course

Employee Signature

Date

Supervisor Signature

Date

Report Date 03/21/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
A thru Z		0	0.0
Soltek	Coordinating Bids	1	1.0
Total		1	1.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/22/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	Researching the Admin Asbestos/Lead Abatement. Harris closeout binders	1	2.0
Total		1	2.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Did weather cause any delays?	☒	☐	
Any visitors on site?	☒	☐	
Any areas that can't be worked on?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/25/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek		1	1.0
Total		1	1.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

EMPLOYEE: BREWER, TY
WEEK ENDING: 4/2/16
EMPLOYEE #: 2219

JOB#	COST CODE	SUN	MON	TUE	WED	THU	FRI	SAT	TOTAL	WORK DESCRIPTION
960	01006L				3				3	Herrmann Hall - EM385
981	01006L				3				3	Ops Training – EM385
979	01006L			2	2				4	Hanger 5 - EM385
984	01011L									American Legion
987	01011L		6	4		8	8		26	Fresno Zoo
997	01011L									Kingsburg Church
	02-57460									Estimating (CUSD)
976	01011L		2	2					4	West Hills College
Use this line to designate: S = Sick H = Holiday V = Vacation										OFFICIAL USE:
Total of all Hours			8	8	8	8	8		40	

Reimbursements (attach receipts):

Job #	Cost Code	\$Amt.	Description

Employee Signature _____

Date _____

Supervisor Signature _____

Date _____

Report Date 03/28/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	-Obtained and delivered the Asbestos Reports and manifest logs for the Admin Building Relocation to Levi with the City of Fresno. -Reviewed Specifications for Closeouts -Grease Duct Platform Quotes	1	6.0
Total			6.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/29/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	-Meeting w/Scott and Mike to discuss status -Researched existing site water supplies.	1	4.0
Total		1	4.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 03/31/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	O&M review	1	8.0
Total		1	8.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	

Report Date 04/01/2016

Job Number

Prepared By ty Brewer

Powered by Raken

Work Logs

Name	Description	Quantity	Hours
Soltek	O&M / As-Built Review	1	8.0
Total		1	8.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	☒	☐	
Any schedule delays occur?	☒	☐	
Any visitors on site?	☒	☐	
Any equipment rented on site?	☒	☐	



May 29, 2015

Scott Barton
Fresno Chaffee Zoo CEO/Director
Fresno Chaffee Zoo
894 W. Belmont Ave
Fresno, CA 93728

Dear Mr. Barton,

Per your request, I have reviewed various documents that pertain to Roeding Park/Chaffee Zoo Master Plan projects that are mutually beneficial to the Fresno Chaffee Zoo and Roeding Park. The purpose of this review is to establish the scope of each project and determine costs to date and probable future costs. The documents reviewed are as follows:

- Lease Agreement Between the City of Fresno and Fresno's Chaffee Zoo Corporation (Lease)
- Roeding Regional Park Facilities Master Plan (RPMP)
- Fresno Chaffee Zoo Facilities Master Plan (ZMP)
- Roeding Regional Park and Fresno Chaffee Zoo Environmental Impact Report (EIR)
- Roeding Park & Chaffee Zoo Infrastructure Analysis Report provided by Precision Engineering

This report will be divided into three parts. Part 1 will define the scope of each project and each project's probable cost, including funds already spent by the Zoo. Part 2 will be an analysis of the Lease agreement with regard to shared cost. Part 3 will be an analysis of the report provided by Precision Engineering.


Sincerely,

A handwritten signature in black ink, appearing to read "Jon Wheless", written over a horizontal line.

Jon Wheless

President, JRForrest & Associates

Tom & John V several mtgs after this doc.



ROEDING PARK-CHAFFEE ZOO

Cost Sharing Analysis

JRForrest
& ASSOCIATES
Jon Wheless

Part 1 - Descriptions of Projects and Costs

Scope of Projects

There are six primary projects listed in the Master Plans and EIR document. These projects are identified as mutually beneficial and have shared costs. The list is shown in Table 2-7 of the EIR and is included in both of the Facilities Master Plans. These projects include:

- Golden State Boulevard Entry Gate
- Park Boulevard
- Parking Hub
- Relocation of the Park Maintenance Facility
- Construction of New Storm Water Storage Facility
- Installation of the New Water, Sewer, Gas and Electrical Service to the Park

The pages following Table 2-7 a detailed description of the scope of each of the above projects. The expanded list of projects can more accurately be described as follows:

- Golden State Boulevard Entry Gate
 - Relocated park ponds/water features
 - New Park ticket booth or "Kiosk" as referred to on the Master Plan drawings
 - Upgrade on Park Entry (now at the Belmont entry)
- Park Boulevard
- Parking Hub
- Relocation of the Park Maintenance Facility
 - The Fresno Chaffee Zoo Administration Building relocated to this location
- Construction of New Storm Water Storage Facility
 - New 3.7 acre retention basin located south of Belmont Avenue
 - Development of the Belmont basin property
 - Infrastructure to convey storm water to the new basin
 - Relief line required by Mitigation Measure 14.2(b)
- Installation of the New Water, Sewer, Gas and Electrical Service to the Park

Project Costs

Test budgets for these projects were included in the Roeding Park Facilities Master Plan; Final Report dated February 15, 2008. This report was not the final Facilities Master Plan but is the only document that has budget numbers for the projects listed in Part 1. This report does not have budget costs for relocating the Park Maintenance Facility or the new water, sewer, gas and electrical services. The budget numbers for the shared costs are shown in Table 1-1.

Table 1-1 Budget for Shared Cost Projects

Project	Budget
Golden State Entry	\$1,750,000
Park Boulevard	\$4,000,000
Parking Hub	\$5,500,000
Storm water Management System	\$2,650,000
Park Maintenance Facility relocation	\$0
Water, Sewer, Gas and Electric services	\$0
Total Test Budget	\$13,900,000

The budget shown in Table 1-1 will require revisions. There would be a reduction in the costs associated with the Golden State Entry due to High Speed Transportation and an increase of scope due to changes to the Water Feature requested by DARM Staff. The Revised Shared Cost Budgets are shown in Table 1-2 which also includes the refined scopes.

Table 1-2 Revised Shared Cost Budgets

Project	Detailed Description of Work	Estimated Cost
Golden State Boulevard Entry Gate	New Ticket Booth	\$200,000
	Pond Relocation	\$1,750,000
	Belmont Entry Upgrades	\$100,000
New Park Boulevard	No shared cost work in this area is anticipated in the near future	\$0
Parking Hub	Parking Hub	\$5,500,000
Relocation of Park Maintenance Yard	Relocation of Maintenance Facility	\$150,000
	Relocation of Zoo Administration Building	\$350,000
Construction of New Storm Water Storage Facility	Purchase of new basin property	\$278,087
	Development of the basin property	\$325,000
	Relief line required by MM 14.2(b)	\$375,000
	Storm water infrastructure	\$730,000
Install New Water, Sewer, Gas and Electricity Services to Park	No shared cost work in this area is anticipated in the near future	\$0
Other miscellaneous costs	Move Park Restroom	\$17,000
Total Revised Test Budget		\$9,775,087

Table 1-3 shows the revised shared costs budget numbers and cost already incurred by the Zoo to date.

Table 1-3 Revised Shared Costs Budget with Zoo Expenditures

Project	Detailed Description of Work	Estimated Shared Cost	Expended to date by the Zoo
Golden State Boulevard Entry Gate	New Ticket Booth	\$200,000	\$5,000
	Pond Relocation	\$1,750,000	\$55,000
	Belmont Entry Upgrades	\$100,000	\$0
New Park Boulevard	No shared cost work in this area is anticipated in the near future	\$0	\$0
Parking Hub	Parking Hub	\$5,500,000	\$0
Relocation of Park Maintenance Yard	Relocation of Maintenance Facility	\$150,000	\$0
	Relocation of Zoo Administration Building	\$350,000	\$275,000
Construction of New Storm Water Storage Facility	Purchase of new basin property	\$278,087	\$278,087
	Development of the basin property	\$325,000	\$10,000
	Relief line required by MM 14.2(b)	\$375,000	\$20,000
	Strom water infrastructure	\$730,000	\$730,000
Install New Water, Sewer, Gas and Electricity Services to Park	No shared cost work in this area is anticipated in the near future	\$0	\$0
Other miscellaneous costs	Move Park Restroom	\$17,000	\$17,000
Total Revised Test Budget		\$9,775,087	\$1,373,087

Documents verifying all costs in the "Expended to date by the Zoo" column can be provided.

Part 2 - Lease Agreement between the City and Fresno's Chaffee Zoo

The only mutually beneficial projects mentioned in the Lease appear in Section 13 paragraph J:

"For City or utility improvements and infrastructure, including but not limited to streets, sewer, parking, water, electrical or gas lines within Roeding Park beyond the boundaries of the Leased Premises and Perimeter Area when incorporated into the Zoo, Corporation and City shall cooperate with each other to enhance the facilities serving the Zoo and the Corporation's purposes under this Lease. To the extent that the improvements solely benefit Corporation, Corporation shall be responsible for 100% of the costs of constructing such improvements. If the improvements or infrastructure will jointly benefit both the City and the Corporation, then a mutually agreeable engineering firm shall be hired to determine the fair share distribution of the construction and all other related costs between the City and Corporation. City and Corporation shall be responsible for paying their fair share of the costs of the improvement along with that proportionate share of the engineering costs to make that determination."

This language appears to be consistent with the EIR and Master Plan documents.

Part 3 – Precision Engineering Analysis

Precision Engineering was tasked with "analysis of existing and proposed infrastructure improvements". Their analysis included cost estimates and proposed percentages for cost sharing. Table 2-1 shows a summary of the estimates compiled by Precision.

Table 2-1 Precision Estimates

Description	Cost
Storm Drain Infrastructure	\$1,123,552
Parking Hub	\$1,946,321
Park Maintenance Relocation	\$238,376
New Electrical Service	\$412,500
Total	\$3,720,749

Precision's estimate differs from the estimates shown on the previous tables for various reasons. First, I will address the projects not included by Precision, which are required by the Master Plan and the EIR.

Golden State Entry

Although it is true that the advent of High Speed Rail required the removal of the Golden State Entry Project, other aspects of the project remain; namely the Park ticket booth, the water features (Pond) and the upgrade of the entry in general.

The relocated ticket booth is shown on the Master Plans as a kiosk at the Golden State Entrance and on the amended Master Plan off the Belmont entrance to the Park. Since it is shown in one of the areas designated as a shared cost (meaning that the City would derive a benefit from this project), it should be considered a shared cost.

As with the relocated ticket booth, relocated ponds are shown at the Golden State Entry once again a shared cost project. When the Master Plan was amended to allow relocation of the second Park entrance to Belmont, the pond scope of work was increased. The original relocated water feature had a surface area of approximately one half acre. The revised plans expanded pond surface area to 2 acres. The new pond was designed, per the EIR mitigation measures, to sustain a variety of aquatic life, and therefore is substantially deeper than the original plan.

In addition, when the final Zoo expansion plans were reviewed by Development and Resource Management (DARM), a request was made to upgrade the Belmont entrance to the Park. Since the Zoo's future maintenance facility would now be located directly north of this entrance and current plans call for an 8' chain link fence between the Zoo's maintenance yard and the Belmont Entrance, an upgrade of this entrance was agreed to by all parties.

Based on these clarifications, Precision's estimate should be updated to show elements of the Golden State Entry that are still relevant and are a shared cost.

Storm Water Infrastructure

Precision's estimates did not include several aspects of the storm water infrastructure that will be required for a working system; namely purchase of the property, development of the property required by DARM and the relief line required by the mitigation measure. These are all requirements of a working storm water infrastructure project and therefore should be included in the cost sharing discussions.

With regard to cost sharing on the storm water system, we must consider work already completed and paid for by the Zoo. Alan Mok Engineering (AME) provided an analysis of the shared cost of the piping infrastructure running through the Zoo Expansion area. This work was required to be completed in order to allow the work in the expansion area to proceed. The basis of AME's analysis was that the storm drain infrastructure running through the expansion area would need to be upsized to allow for future use by the City.

In order to provide a basis to determine proposed percentages for cost sharing on the storm water infrastructure situated within the expansion area, AME provided two estimates. The first estimate represented a lower cost that satisfied just the Zoo's requirements. The second estimate included higher costs associated with a larger storm drain that would satisfy requirements of both the Zoo and the City. If we subtract the lower estimate from the higher estimate, we can then determine the City's "fair share" for this portion of the storm water infrastructure, which is \$220,000, the cost to upsize the piping in the expansion area for future City use. This is the City's portion of the work, and should be excluded from additional percentage splits.

Park Maintenance Relocation

Precision's estimate for the relocation of the Park Maintenance Facility does not include the cost to relocate the old Zoo Administration building. This feature is referenced in the EIR document as part of the maintenance facility relocation and should be included in any shared cost analysis.

Other Issues with Precision's Estimates

Parking Hub

Precision's estimate for the Parking Hub is not consistent with the scope of the project. The project calls for a new parking lot that includes a total of 800 new parking spaces; Precision's estimate only identifies 360 spaces. The Master Plan documents estimate this work at \$5.5m, AME has estimated the cost at \$4m and a consensus of contractors experienced in this work use an allowance of between \$3k and \$4k per space in a normal parking lot situation. Given the added difficulty of 100 year old trees that need to be preserved as part of this project, costs will be closer to the AME estimate.

Another discrepancy in Precision's report is the cost for the "New Electrical Service." There would be no shared cost for this project. The Zoo has already paid for an upgrade PG&E service from an existing service originating on Belmont Avenue. The Olive service that now serves the Park is more than adequate for their needs and therefore no additional cost for an electrical service is warranted.

Cost Sharing Aspect of Precision's Analysis

Precision included in their report their opinion of the proportions of cost to be shared between the City and the Zoo. I would agree with Precision's assertion that the Sewer, Gas and Water should not be included in the analysis of shared cost. As stated above I disagree with the electrical service shared costs since the Zoo has already paid their portion and the City does not have any cost in this area. Precision's analysis of the storm water infrastructure cost sharing is based on standard engineering practices and was given to AME for verification, their analysis is forthcoming. The one exception to this is the portion of the storm drain infrastructure running through the expansion area identified previously.

Precision's proportioning of the Parking Infrastructure is based on a survey performed in late January and early February of this year. This survey showed that approximately 78% of individuals (who pay the park entrance fee) are visiting the Zoo, and 22% come to visit other Park attractions. The proportioning of the Parking Infrastructure costs is an issue that will require additional deliberation between the parties involved, but in my opinion since the majority of Park entrance revenue is generated by the Zoo, the City should pay the majority of the costs of the New Parking Hub. Also it would seem more appropriate to perform this survey during for a full year in order to prevent any false conclusions based on seasonality.

Other Issues that Need to be Resolved

Over the last few years the EIR, Master Plan and Lease Agreement documents have been interpreted by various individuals. Many of these interpretations have been made in error, and are clarified below:

- The water features (ponds) were always part of the Golden State entrance and therefore a shared cost and when the Master Plan was revised the scope of this water feature substantially increased.
- The Pond agreement executed by Zoo staff erroneously stated that the ponds were not part of the shared cost; it misquoted a section of the Lease agreement. The Pond agreement was meant to establish a timeline to complete the water feature and not establish the financial responsibility of the feature. The Pond agreement states that the Lease agreement reads:

"Consistent with Section 13, subsection J of the Lease Agreement between the City and the Zoo Corporation, dated January 1, 2006, the Zoo Corporation shall be responsible for all of the costs associated with the design, engineering and construction of the Replacement Pond and shall ensure that the Replacement Pond is fully operational and capable of sustaining fish species recommended by the CDFG, to the reasonable satisfaction of the City Manager, at the time City accepts the Replacement Pond from the

Zoo as fully constructed and operational. The City shall not be required to share in any of the costs associated with designing, engineering or constructing the Replacement Pond."

In actuality the Lease agreement makes no mention of the ponds specifically, but only addresses infrastructure projects that either benefit the Zoo solely, the City solely or are mutually beneficial. It has been well established that the pond is mutually beneficial and therefore this agreement should be amended to reflect this conclusion.

- The relocation of the Dog Park has always been thought of as a shared cost project but a close reading of the EIR (page 2-26) specifically states the relocated Dog Park is a Park project and not part of the shared cost. The Zoo, based on erroneous information has already paid \$25,000 for this project. This money should be applied to the Zoo's share of costs that were actually to be shared.
- The Parking Hub, containing 800 new parking spaces, is clearly part of the shared costs. The Parking Nodes and Roadway Improvements containing an additional 400 parking spaces is not part of the shared costs, the cost of these parking spaces reside solely with the City, see page 2-35 of the EIR.
- The Zoo has engineered and paid for, with no request to share the cost with the City, a new electrical service and a new water service dedicated to irrigation. The Lease agreement requires the Zoo to pay for the electrical expenses for one Park well "until such time as the Leased Premises are no longer using water from those wells." The transfer of the cost for Park wells needs to be passed to the City at this time.
- The City requested that the existing restroom in the expansion area be salvaged and delivered to their corporation yard. This scope of work was not included in any mitigation measure and not included in the African Adventure bid documents. To salvage this restroom and deliver it to the Park cost \$17,000, this cost should also be applied to the Zoo's ultimate responsibility for shared costs.
- According the Zoo Staff, reimbursements for their expenditures in conjunction with the High Speed Transportation have not been resolved. These expenditures, totaling \$48,000, were forwarded to the City in December of 2013.

Conclusions

- Precision's analysis left out aspects of required projects that must be included in a finalized agreement on shared costs.
- Precision proposed cost sharing based on the entrance survey needs to be reviewed by all parties.
- Precision's cost sharing proposal with regard to the storm water infrastructure needs to be reviewed by JLF. No conclusive decision can be made on the storm water infrastructure until the shared cost of the Parking Hub is established.
- Erroneous interpretations of the EIR, Master Plans and the Lease agreement need to be reviewed and amended.